



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **21432** | Service: **DTV** | Call **WKPC-TV** | Channel: **30 (UHF)**  
ID: | Sign:  
File **000026943**  
Number:  
FRN: **0001790583** | Date **08/18**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>KENTUCKY AUTHORITY FOR EDUCATIONAL TV</b>	Shae Hopkins 600 COOPER DR LEXINGTON, KY 40502 United States	+1 (859) 258- 7000	SHOPKINS@KET. ORG	Government Entity

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Greg Best</b> <i>Greg Best Consulting, Inc.</i>	Greg Best 16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WKPC and WKMJ are on the same tower. Please see attached repack plan exhibit for details.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DHD20P1
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Pre-auction transmitter no longer supported by supplier; not re-tunable.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	60.3 kW

---

Manufacturer	
Model	ALP16M2- HS0C
Year	2001

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	60.3 kW
Manufacturer		

Model	ATW-22H3-ETO-30H
Year	2019
Justification for New Antenna	Primary antenna is not broadband or able to be tuned to a new channel. New top mount reduces overall repack cost. Please see Repack Plan Exhibit for details.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel

	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	466 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	80 feet per run
	Justification for New Transmission Line	Short run of new line to cover distance from current side-mount elevation to new top-mount location.

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1036023
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	38° 22' 01.0" N-
	Longitude (NAD83)	085° 49' 54.0" W-
	Overall Structure Height	547.89 feet
	Support Structure Height	501.96 feet
	Ground Elevation Above Mean Sea Level (AMSL)	977.02 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	KENTUCKY AUTHORITY FOR EDUCATIONAL TELEVISION
Date Constructed	01/01/1969

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
34195	WKMJ-TV	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No



**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Load Study	Structural engineering tower load study is required to design tower reinforcements and rigging.

**Outside Professional Services Costs**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	KET Staff require outside services to manage the upgrades.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Progress and Transition Reports	progress and transition reports

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Internal Labor	FCC reimbursement clerk hired for repack reimbursement ONLY

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter Maxiva UAXTE-8</b>	<b>\$311,950.00</b>	<b>\$296,700.00</b>		<b>\$362.88</b>	
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$225,000.00	N/A	\$362.88	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$311,950.00</b>	<b>\$296,700.00</b>	<b>N/A</b>	<b>\$362.88</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,439,290.00</b>	<b>\$1,361,683.75</b>	<b>N/A</b>	<b>\$514,429.49</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name

<p>UHF - Air Cooled Solid State Transmitter 4 - 6 kW</p>	<p><b>Component Description:</b> eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48-19)</p> <p><b>Amount:</b> \$362.88</p>
<p>Service entrance 3 phase /800 amp/208 volt</p>	<p>Information not provided.</p>
<p>Switchgear - industrial 800 amp</p>	<p>Information not provided.</p>
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>
<p>5 Ton system</p>	<p>Information not provided.</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW-22H3-ETO-30H</b>	<b>\$555,530.00</b>	<b>\$312,693.75</b>		<b>\$143,498.70</b>	
Sweep test of existing antenna	\$6,730.00	\$18,750.00	Transition requires two sweeps of transmission equipment. Please see attached Repack Plan Exhibit for details.	\$15,937.50	The additional cost for sweep is due to using existing line for the interim services that required sweep testing before using.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$281,500.00	N/A	\$126,817.45	N/A



Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$743.75	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$743.75	N/A
<b>Sub-total</b>	\$555,530.00	\$312,693.75	N/A	\$143,498.70	N/A
<b>Total for all systems</b>	\$1,439,290.00	\$1,361,683.75	N/A	\$514,429.49	N/A

### Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<b>Component Description:</b> system sweep (50%)
	<b>Amount:</b> \$9,375.00
	<b>Component Description:</b> system sweep (35%)
	<b>Amount:</b> \$6,562.50

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<p><b>Component Description:</b> antenna (less vpol component and replacement lighting) (50%)</p> <p><b>Amount:</b> \$74,598.50</p> <p><b>Component Description:</b> antenna (less vpol component and replacement lighting) (35%)</p> <p><b>Amount:</b> \$52,218.95</p>
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Information not provided.</p>
<p>UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized</p>	<p><b>Component Description:</b> Antenna gain and TPO evaluation and revision of specifications</p> <p><b>Amount:</b> \$306.25</p> <p><b>Component Description:</b> Antenna and Line Spec</p> <p><b>Amount:</b> \$437.50</p>

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$18,560.00</b>	<b>\$63,040.00</b>		<b>\$53,580.12</b>	
Rigid Transmission Line - copper, 6 1/8" broadband	\$18,560.00	\$63,040.00	See information and proposal submitted by Greg Best 8/9/19	\$53,580.12	updated quotes and estimates submitted by Greg Best 8/9/19
<b>Sub-total</b>	<b>\$18,560.00</b>	<b>\$63,040.00</b>	N/A	<b>\$53,580.12</b>	N/A
<b>Total for all systems</b>	<b>\$1,439,290.00</b>	<b>\$1,361,683.75</b>	N/A	<b>\$514,429.49</b>	N/A

**Components**

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	<b>Component Description:</b> transmission line system, air dryer (50%)
	<b>Amount:</b> \$31,517.72
	<b>Component Description:</b> transmission line system, air dryer (35%)
	<b>Amount:</b> \$22,062.40

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$406,800.00</b>	<b>\$555,500.00</b>		<b>\$306,822.17</b>	
Tall Tower (greater than 500')	\$210,500.00	\$365,000.00	Though WKPC and WKMJ are on the same tower, the rigging work for each station is accounted separately. KET obtained quotation of realistic scope of tower rigging work from reputable supplier. Please see attached Tower Work exhibit.	\$156,137.80	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	Cost includes work for both WKPC and WKMJ.	\$7,500.00	N/A

Load Study	<i>\$12,000.00</i>	\$12,000.00	Structural engineering tower load study is required to design tower reinforcements and rigging. Cost includes work for both WKPC and WKMJ.	\$0.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$153,500.00	WKPC and WKMJ are on the same tower. The tower modification cost for both stations is accounted only to WKPC.	\$143,184.37	N/A
<b>Sub-total</b>	\$406,800.00	\$555,500.00	N/A	\$306,822.17	N/A
<b>Total for all systems</b>	\$1,439,290.00	\$1,361,683.75	N/A	\$514,429.49	N/A

### Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')	<p><b>Component Description:</b> installation services (50%)</p> <p><b>Amount:</b> \$90,939.78</p>
	<p><b>Component Description:</b> installation services (35%)</p> <p><b>Amount:</b> \$63,657.85</p>
	<p><b>Component Description:</b> eComm administration and support, and distribution services at the time of bidding - Electronics Research Inc contract</p> <p><b>Amount:</b> \$1,540.17</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p><b>Component Description:</b> TIA Tower Inspections and Load Audits</p> <p><b>Amount:</b> \$1,917.00</p>
	<p><b>Component Description:</b> Tower Mapping</p> <p><b>Amount:</b> \$1,373.00</p>
	<p><b>Component Description:</b> mapping complete</p> <p><b>Amount:</b> \$7,500.00</p>
	<p><b>Component Description:</b> Foundation Mapping</p> <p><b>Amount:</b> \$1,320.02</p>

Load Study	<p><b>Component Description:</b> Geotechnical Studies</p> <p><b>Amount:</b> \$2,310.00</p>
Minor tower reinforcement /modifications	<p><b>Component Description:</b> eComm administration and support, and distribution services at time of bidding -- Allstate Tower contract.</p> <p><b>Amount:</b> \$637.50</p> <p><b>Component Description:</b> Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract)</p> <p><b>Amount:</b> \$46.87</p> <p><b>Component Description:</b> NOTE: WKMJ costs are allocated to WKPC. Please see attached Repack Plan Exhibit for details. Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract) - WKMJ</p> <p><b>Amount:</b> \$46.88</p>

**Component Description:**

NOTE: WKMJ costs are allocated to WKPC. Please see attached Repack Plan Exhibit for details. eComm administration and support, distribution services at time of bidding -- Allstate Tower contract \$637.50

**Amount:**

**Component Description:**

tower mod \$142,500.00

**Amount:**



**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$127,400.00</b>	<b>\$121,250.00</b>		<b>\$8,239.16</b>	
Progress and Transition Reports	<i>\$4,000.00</i>	\$4,000.00	Engineering consultant costs not otherwise listed	\$262.50	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	KET requires study of this urban area with historic coverage problems. The cost for both WKMJ and WKPC is allocated to WKPC.	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,394.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,037.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,712.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,662.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$721.88	N/A

Project management of the transition	\$12,640.00	\$12,000.00	KET Staff require outside services to manage the upgrades.	\$448.28	N/A
<b>Sub-total</b>	\$127,400.00	\$121,250.00	N/A	\$8,239.16	N/A
<b>Total for all systems</b>	\$1,439,290.00	\$1,361,683.75	N/A	\$514,429.49	N/A

## Components

Actual Information	
Description	File Name
Progress and Transition Reports	<p><b>Component Description:</b> quarterly progress report</p> <p><b>Amount:</b> \$175.00</p> <p><b>Component Description:</b> quarterly report</p> <p><b>Amount:</b> \$87.50</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

Attorney Fees -Prepare and  
File FCC Form 2100  
(main), License to Cover  
Application

**Component Description:** research re: WKPC  
repack  
dependencies and  
linked station set;  
prepare chart re:  
same

**Amount:** \$70.00

**Component Description:** reminder and  
research re: repack  
quarterly progress  
reports

**Amount:** \$35.00

**Component Description:** First Installment

**Amount:** \$49.50

**Component Description:** Second Installment

**Amount:** \$1,106.00

**Component Description:** public notice;  
repack and  
coordination of  
linked station set  
#44 for testing and  
sequence of  
transitioning  
stations

**Amount:** \$134.00

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> First Installment <b>Amount:</b> \$99.00</p> <p><b>Component Description:</b> Third Installment <b>Amount:</b> \$99.00</p> <p><b>Component Description:</b> Second Installment <b>Amount:</b> \$839.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> new antenna and line specs <b>Amount:</b> \$87.50</p> <p><b>Component Description:</b> Antenna and transmission line bid spec review and bid response review <b>Amount:</b> \$700.00</p> <p><b>Component Description:</b> First Installment <b>Amount:</b> \$1,400.00</p> <p><b>Component Description:</b> Hitachi and Gates Response review, New antenna and line specs <b>Amount:</b> \$525.00</p>

Prepare and or review reimbursement form	<p><b>Component Description:</b> 399 input and support</p> <p><b>Amount:</b> \$87.50</p>
	<p><b>Component Description:</b> 399 input and support</p> <p><b>Amount:</b> \$1,575.00</p>
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b> Review of site documentation and antennas, facility planning</p> <p><b>Amount:</b> \$459.38</p>
	<p><b>Component Description:</b> linked station neighbor analysis -- see attached letter</p> <p><b>Amount:</b> \$262.50</p>
	<p><b>Component Description:</b> Linked station neighbor analysis</p> <p><b>Amount:</b> \$262.50</p>
	<p><b>Component Description:</b> linked station neighbor analysis -- see attached letter</p> <p><b>Amount:</b> \$262.50</p>

Project management of the transition

**Component Description:** project management  
**Amount:** \$175.00

**Component Description:** project management  
**Amount:** \$87.50

**Component Description:** project management tasks  
**Amount:** \$87.50

**Component Description:** project management  
**Amount:** \$43.75

**Component Description:** Project management tasks  
**Amount:** \$43.75

**Component Description:** travel expenses  
**Amount:** \$10.78

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$19,050.00</b>	<b>\$12,500.00</b>		<b>\$1,926.46</b>	
Equipment Storage	<i>\$500.00</i>	\$500.00	GBC estimate	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	GBC estimate based on known quotations	\$1,587.50	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	KET estimate based on known costs.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,500.00</i>	\$1,500.00	KET estimate for developing and airing announcement.	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	KET estimate to search for and notify all cable companies.	N/A	N/A
Internal Labor	<i>\$2,000.00</i>	\$2,000.00	N/A	\$338.96	N/A
<b>Sub-total</b>	\$19,050.00	\$12,500.00	N/A	\$1,926.46	N/A
<b>Total for all systems</b>	\$1,439,290.00	\$1,361,683.75	N/A	\$514,429.49	N/A

**Components**



Actual Information Description	File Name
Equipment Storage	Information not provided.
DTV Medical Facility Notification	<p data-bbox="730 349 1034 383"><b>Component Description:</b></p> <p data-bbox="1169 349 1297 421">medical notification</p> <p data-bbox="730 432 839 465"><b>Amount:</b></p> <p data-bbox="1169 432 1289 465">\$1,587.50</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

---

Internal Labor

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$37.84

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$66.91

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$69.49

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$58.44

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$34.52

**Component Description:** payroll expenses  
for internal labor  
**Amount:** \$71.76

---

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$1,439,290.00	\$1,361,683.75	\$514,429.49

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Shae Hopkins**  
*Executive Director*

08/18/2019

Certification	Section	Question	Response
	<b>Submission of Actual Cost Documentation Statements</b>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Shae Hopkins**  
*Executive Director*

08/18/2019

## Attachments