



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **34181** | Service: **DTV** | Call **WKZT-TV** | Channel: **23 (UHF)** |
ID: | Sign:
File **0000026950**
Number:
FRN: **0001790583** | Date **09/06**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KENTUCKY AUTHORITY FOR EDUCATIONAL TV	Shae Hopkins 600	+1 (859)	SHOPKINS@KET. ORG	Government Entity
Doing Business As:	COOPER DR	258-		
KENTUCKY AUTHORITY FOR EDUCATIONAL TV	LEXINGTON, KY 40502 United States	7000		

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Greg Best <i>Consulting Engineer</i> <i>Greg Best Consulting,</i> <i>Inc.</i>	Greg Best 16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached repack plan exhibit.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DHD20P1
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Pre-auction transmitter no longer supported by supplier; not re-tunable.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	61.0 kW

Manufacturer	
Model	TLP-16B (43)
Year	2001

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	33.7 kW
	Manufacturer	

Model	ATW19H3-ETO-23H
Year	2019
Justification for New Antenna	Primary antenna is not broadband or able to be tuned to a new channel. Top mount reduces overall repack cost. Please see Repack Plan Exhibit for details.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	615 feet per run

**Primary
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	645 feet per run
	Justification for New Transmission Line	Installation of new line makes possible the operation of the pre- repack facility while the tower is rigged and the construction of the new facility is underway. See cover letter for transmission line cost.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1044044
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 40' 55.0" N-
	Longitude (NAD83)	085° 50' 31.0" W-
	Overall Structure Height	652.88 feet
	Support Structure Height	599.07 feet
	Ground Elevation Above Mean Sea Level (AMSL)	776.89 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	KENTUCKY AUTHORITY FOR EDUCATIONAL TELEVISION DBA = WKZT TV
	Date Constructed	01/01/1968

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Load Study	Structural engineering tower load study for documented tower

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	KET Staff require outside services to manage the upgrades.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Progress and Transition Reports	progress and transition reports

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Internal Labor	FCC reimbursement clerk hired for repack reimbursement ONLY

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva UAXTE-8	\$291,700.00	\$277,450.00		\$128,989.14	
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$1,473.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$225,000.00	N/A	\$127,516.14	N/A
Sub-total	\$291,700.00	\$277,450.00	N/A	\$128,989.14	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Service entrance 3 phase /800 amp/208 volt	Component Description: Amount:	KET transmitter building electrical upgrade \$80.00
	Component Description: Amount:	KET transmitter building electrical upgrade \$120.00
	Component Description: Amount:	KET transmitter building electrical upgrade \$60.00
	Component Description: Amount:	KET Transmitter Building Electrical Upgrade \$680.50
	Component Description: Amount:	KET transmitter building electrical upgrade \$68.50
	Component Description: Amount:	KET Transmitter building electrical upgrade \$464.00
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	

UHF - Air Cooled Solid State Transmitter 4 - 6 kW	<table> <tr> <td data-bbox="707 91 1141 369"> Component Description: </td><td data-bbox="1141 91 1428 369"> transmitter, rf system, electrical system, installation & proof, freight </td></tr> <tr> <td data-bbox="707 369 1141 459"> Amount: </td><td data-bbox="1141 369 1428 459"> \$127,153.25 </td></tr> <tr> <td data-bbox="707 459 1141 772"> Component Description: </td><td data-bbox="1141 459 1428 772"> eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48- 19) </td></tr> <tr> <td data-bbox="707 772 1141 884"> Amount: </td><td data-bbox="1141 772 1428 884"> \$362.89 </td></tr> </table>	Component Description:	transmitter, rf system, electrical system, installation & proof, freight	Amount:	\$127,153.25	Component Description:	eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48- 19)	Amount:	\$362.89
Component Description:	transmitter, rf system, electrical system, installation & proof, freight								
Amount:	\$127,153.25								
Component Description:	eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48- 19)								
Amount:	\$362.89								

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW19H3- ETO-23H	\$552,800.00	\$303,843.75		\$125,472.75	
Sweep test of existing antenna	\$6,730.00	\$12,500.00	Two sweeps of the transmission line system are required. One for interim and the other for final system.	\$10,625.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$281,500.00	N/A	\$114,104.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$743.75	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$743.75	N/A
Sub-total	\$552,800.00	\$303,843.75	N/A	\$125,472.75	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Component Description: system sweep (35%)
	Amount: \$4,375.00
	Component Description: system sweep (50%)
	Amount: \$6,250.00
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<table> <tr> <td data-bbox="715 98 1023 405">Component Description:</td><td data-bbox="1023 98 1428 405">antenna (less vertical polarization component) and replacement lighting (50%)</td></tr> <tr> <td data-bbox="715 405 1023 510">Amount:</td><td data-bbox="1023 405 1428 510">\$67,120.00</td></tr> <tr> <td data-bbox="715 510 1023 795">Component Description:</td><td data-bbox="1023 510 1428 795">antenna (less vertical polarization component) and replacement lighting (35%)</td></tr> <tr> <td data-bbox="715 795 1023 882">Amount:</td><td data-bbox="1023 795 1428 882">\$46,984.00</td></tr> </table>	Component Description:	antenna (less vertical polarization component) and replacement lighting (50%)	Amount:	\$67,120.00	Component Description:	antenna (less vertical polarization component) and replacement lighting (35%)	Amount:	\$46,984.00
Component Description:	antenna (less vertical polarization component) and replacement lighting (50%)								
Amount:	\$67,120.00								
Component Description:	antenna (less vertical polarization component) and replacement lighting (35%)								
Amount:	\$46,984.00								
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<table> <tr> <td data-bbox="715 882 1023 1122">Component Description:</td><td data-bbox="1023 882 1428 1122">Antenna gain and TPO evaluation and revision of specifications</td></tr> <tr> <td data-bbox="715 1122 1023 1227">Amount:</td><td data-bbox="1023 1122 1428 1227">\$306.25</td></tr> <tr> <td data-bbox="715 1227 1023 1375">Component Description:</td><td data-bbox="1023 1227 1428 1375">Antenna and Line Spec</td></tr> <tr> <td data-bbox="715 1375 1023 1431">Amount:</td><td data-bbox="1023 1375 1428 1431">\$437.50</td></tr> </table>	Component Description:	Antenna gain and TPO evaluation and revision of specifications	Amount:	\$306.25	Component Description:	Antenna and Line Spec	Amount:	\$437.50
Component Description:	Antenna gain and TPO evaluation and revision of specifications								
Amount:	\$306.25								
Component Description:	Antenna and Line Spec								
Amount:	\$437.50								

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$152,865.00	\$208,140.41		\$54,044.96	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$105,135.00	\$112,508.33	Installation of new line makes possible the operation of the pre- repack facility while the tower is rigged and the construction of the new facility is underway. See cover letter for transmission line cost.	\$54,044.96	N/A

Flexible Air Transmission Line - dielectric, 4"	\$47,730.00	\$95,632.08	***System Notice: Estimate adjusted and locked because line has been superseded. ***Additional transmission line was required because total length of line had to be replaced versus only part as was originally estimated. Dehydrator was replaced as part of the new line required.	\$0.00	REMOVE - Submitted on flexible line in error
Sub-total	\$152,865.00	\$208,140.41	N/A	\$54,044.96	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information
Description

File Name

Rigid Transmission Line - copper, 4 1/16" broadband	Component Description: transmission line (less additional cost of rigid line upgrade) and air dryer 50% Amount: \$31,791.15 Component Description: transmission line (less additional cost of rigid line upgrade) and air dryer 35% Amount: \$22,253.81
Flexible Air Transmission Line - dielectric, 4"	Component Description: transmission line system and air dryer (35%) Amount: \$39,377.92 Component Description: transmission line system and air dryer (50%) Amount: \$56,254.16

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$406,800.00	\$576,000.00		\$433,972.71	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$8,750.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$174,000.00	Additional costs were the result of the site location near a toxic waste landfill. Additional engineering was required to not damage the landfill cap near the guy anchor points.	\$166,934.37	N/A
Load Study	<i>\$12,000.00</i>	\$12,000.00	Structural engineering tower load study is required to design tower reinforcements and rigging.	\$0.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$365,000.00	KET obtained quotation of realistic scope of tower rigging work from reputable supplier.	\$258,288.34	N/A
Sub-total	\$406,800.00	\$576,000.00	N/A	\$433,972.71	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information	
Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Tower Mapping Amount: \$1,373.00
	Component Description: TIA Tower Inspections and Load Audits Amount: \$1,917.00
	Component Description: mapping complete Amount: \$8,750.00
	Component Description: Foundation Mapping Amount: \$1,320.02

Minor tower reinforcement /modifications	Component Description: contracts, bonds, insurance; engineering drawings complete; foundation complete; material accepted by EOR; mobilization to site; installation complete Amount: \$166,250.00 Component Description: eComm administration and support, distribution services at time of bidding -- Allstate Tower contract Amount: \$637.50 Component Description: Bid Phase Only - RFB-198-18 billed for rebid distribution services only (Allstate Tower contract) Amount: \$46.87
Load Study	Component Description: Geotechnical Studies Amount: \$2,310.00

Tall Tower (greater than 500')		
	Component Description:	DECA Projects \$1m - \$30m (.3% of contract price) (includes eComm administration and support, and distribution services at the time of bidding.) Electronics Research Inc contract
	Amount:	\$1,540.17
	Component Description:	installation services (50%)
	Amount:	\$151,028.34
	Component Description:	installation services (35%)
	Amount:	\$105,719.83

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$43,200.00	\$41,250.00		\$7,613.67	
Progress and Transition Reports	<i>\$4,000.00</i>	\$4,000.00	Engineering consultant costs not otherwise listed	\$262.50	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$12,640.00	\$12,000.00	KET Staff require outside services to manage the upgrades.	\$448.29	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,487.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$721.88	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,377.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,310.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,006.50	N/A
Sub-total	\$43,200.00	\$41,250.00	N/A	\$7,613.67	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information	
Description	File Name
Progress and Transition Reports	Component Description: quarterly progress report
	Amount: \$87.50
	Component Description: quarterly progress report
	Amount: \$175.00
ASR modification (prepare FCC Form 854)	Information not provided.

Project management of the transition	Component Description:	project management
	Amount:	\$175.00
	Component Description:	travel expenses
	Amount:	\$10.79
	Component Description:	project management
	Amount:	\$87.50
Prepare and or review reimbursement form	Component Description:	project management
	Amount:	\$87.50
	Component Description:	project management
	Amount:	\$43.75
	Component Description:	Project management tasks
	Amount:	\$43.75
	Component Description:	399 input and support
	Amount:	\$1,400.00
	Component Description:	399 input and support
	Amount:	\$87.50

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="710 174 1013 208">Component Description:</td><td data-bbox="1150 174 1374 327">Review of site documentation and antennas, facility planning</td></tr> <tr> <td data-bbox="710 338 815 371">Amount:</td><td data-bbox="1150 338 1246 371">\$459.38</td></tr> <tr> <td data-bbox="710 477 1013 510">Component Description:</td><td data-bbox="1150 477 1358 551">Linked station neighbor analysis</td></tr> <tr> <td data-bbox="710 562 815 595">Amount:</td><td data-bbox="1150 562 1246 595">\$262.50</td></tr> </table>	Component Description:	Review of site documentation and antennas, facility planning	Amount:	\$459.38	Component Description:	Linked station neighbor analysis	Amount:	\$262.50
Component Description:	Review of site documentation and antennas, facility planning								
Amount:	\$459.38								
Component Description:	Linked station neighbor analysis								
Amount:	\$262.50								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.								
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td data-bbox="710 925 1013 999">Component Description: Amount:</td><td data-bbox="1150 925 1374 999">Second Installment \$839.00</td></tr> <tr> <td data-bbox="710 1104 1013 1178">Component Description: Amount:</td><td data-bbox="1150 1104 1358 1178">Fourth Installment \$142.00</td></tr> <tr> <td data-bbox="710 1283 1013 1357">Component Description: Amount:</td><td data-bbox="1150 1283 1342 1357">Third Installment \$297.00</td></tr> <tr> <td data-bbox="710 1462 1013 1536">Component Description: Amount:</td><td data-bbox="1150 1462 1326 1536">First Installment \$99.00</td></tr> </table>	Component Description: Amount:	Second Installment \$839.00	Component Description: Amount:	Fourth Installment \$142.00	Component Description: Amount:	Third Installment \$297.00	Component Description: Amount:	First Installment \$99.00
Component Description: Amount:	Second Installment \$839.00								
Component Description: Amount:	Fourth Installment \$142.00								
Component Description: Amount:	Third Installment \$297.00								
Component Description: Amount:	First Installment \$99.00								
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.								

Prepare engineering
section of FCC Form 2100
(main), Construction Permit
Application

Component Description:

Hitachi and Gates
response review,
new antenna and
line specs

Amount:

\$525.00

Component Description:

reminder and
research re: repack
quarterly progress
reports

Amount:

\$35.00

Component Description:

Antenna and
transmission line
bid spec review
and bid response
review

Amount:

\$700.00

Component Description:

TV study analysis,
antenna spec,
transition draft, CP

Amount:

\$962.50

Component Description:

New antenna and
line specs

Amount:

\$87.50

Attorney Fees -Prepare and
File FCC Form 2100
(main), License to Cover
Application

Component Description:

Research re:
WKZT repack
dependencies and
linked station set;
prepare chart re:
same

Amount:

\$70.00

Component Description:

attorney fees re:
repack

Amount:

\$86.00

Component Description:

Second Installment

Amount:

\$419.50

Component Description:

First Installment

Amount:

\$198.00

Component Description:

public notice,
coordination of
linked station

Amount:

\$233.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$19,050.00	\$12,500.00		\$1,964.00	
Equipment Storage	\$500.00	\$500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	Estimate based on known quotations.	\$1,587.50	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	KET estimate for developing and airing announcement.	N/A	N/A
MVPD Notification of Channel Change	\$1,500.00	\$1,500.00	KET estimate to search for and notify all cable companies.	N/A	N/A
Internal Labor	\$2,000.00	\$2,000.00	N/A	\$376.50	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,000.00	\$2,000.00	KET estimate based on known costs.	N/A	N/A
Sub-total	\$19,050.00	\$12,500.00	N/A	\$1,964.00	N/A
Total for all systems	\$1,466,415.00	\$1,419,184.16	N/A	\$752,057.23	N/A

Components

Actual Information	
Description	File Name

Equipment Storage	Information not provided.
DTV Medical Facility Notification	Component Description: medical notification Amount: \$1,587.50
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Internal Labor	Component Description: payroll expenses Amount: for internal labor \$66.91
	Component Description: payroll expenses Amount: for internal labor \$58.44
	Component Description: payroll expenses Amount: for internal labor \$37.54
	Component Description: payroll expenses Amount: for internal labor \$37.84
	Component Description: payroll expenses Amount: for internal labor \$69.49
	Component Description: payroll expenses Amount: for internal labor \$71.76
	Component Description: payroll expenses Amount: for internal labor \$34.52
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,466,415.00	\$1,419,184.16
			\$752,057.23

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Shae Hopkins <i>Executive Director</i> 09/06/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Shae Hopkins <i>Executive Director</i> 09/06/2019

Attachments