



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **168338** | Service: **DCA** | Call **KMPH-CD** | Channel:
ID: | Sign:
19 (UHF) | File **000028858**
Number:
FRN: **0018608273** | Date **09/06**
Submitted: **/2019**

Applicant Information Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KMPH LICENSEE, LLC Doing Business As: KMPH LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgvtv. com	Limited Liability Company

Reimbursement Contact Information Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . <i>Lerman Senter PLLC</i>	Paul Cicelski 2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	GatesAir
	Model	UAX500T
	Year	2015
	Type	Solid State

Solid State Cooling	Air Cooled
Solid State Power capacity	.5 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	1.5 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A

Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Other Costs	Other Costs

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna**Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	1
	Design power capacity in use	45.0 %
	Lower Limit	470.00 MHz

Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1.0 kW
Manufacturer	Scala
Model	SCA K72314
Year	2014

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
		Transmission Line Related Expenses	Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Flexible Air
	Diameter	Other
	Other Diameter	3 1/8 inches
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	145 feet per run

Primary **Other Transmission Line Expenses Not Listed**
Transmission information not provided.
Line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1018110
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 31' 59.0" N-
	Longitude (NAD83)	120° 01' 37.0" W-
	Overall Structure Height	220.14 feet
	Support Structure Height	220.14 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4145.95 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	HUGHES COMMUNICATIONS
Date Constructed	12/01/1993

Other Types of Users

Users

AT and T

Cell Site

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	250
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAX500T	\$121,016.00	\$121,560.02		\$118,760.02	
UHF and VHF - minor banding issues	\$105,200.00	\$105,974.02	Actual costs exceeded predetermined costs.	\$105,974.02	N/A
Other Costs	<i>\$12,786.00</i>	\$12,786.00	N/A	\$12,786.00	N/A
1.5 kW mask filter	\$3,030.00	\$2,800.00	N/A	N/A	N/A
Sub-total	\$121,016.00	\$121,560.02	N/A	\$118,760.02	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>UHF and VHF - minor banding issues</p>	<p>Component Description: Transmitter related cost. #PI-06119</p> <p>Amount: \$5,858.41</p> <p>Component Description: Transmitter related cost. #PI-016943</p> <p>Amount: \$813.82</p> <p>Component Description: Transmitter related cost. #002142</p> <p>Amount: \$92,719.98</p> <p>Component Description: Transmitter related cost. #PI-016944</p> <p>Amount: \$6,581.81</p>
<p>Other Costs</p>	<p>Component Description: Other transmitter related cost. #62107</p> <p>Amount: \$12,786.00</p>
<p>1.5 kW mask filter</p>	<p>Information not provided.</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna SCA K72314	\$33,030.00	\$7,940.47		\$7,940.47	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$1,540.47	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$1,540.47	N/A
Sub-total	\$33,030.00	\$7,940.47	N/A	\$7,940.47	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p>Component Description: Antenna related cost. #6125</p> <p>Amount: \$6,400.00</p>

UHF - Lower Power Side
Mount, Class A One Station
antenna -- basic

Component Description: Antenna related
cost. #299011
Amount: \$1,540.47

Component Description: Antenna Related
Cost Reduced by
20.02%. #249002
Amount: \$849.98

Component Description: Antenna related
cost reduced by
20.02%. #246029
Amount: \$15,848.03

**Cost
Information**

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$84,200.00	\$80,000.00		\$10,620.00	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$10,620.00	N/A
Sub-total	\$84,200.00	\$80,000.00	N/A	\$10,620.00	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Actual Information Description	File Name
Short Tower (less than 500')	Component Description: Tower related cost. #62090
	Amount: \$6,000.00
	Component Description: Tower related cost. #62081
	Amount: \$860.00
	Component Description: Tower related cost. #62082
	Amount: \$3,760.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$156,056.55	\$149,216.55		\$26,509.30	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$427.50	N/A
Sinclair Internal Costs	<i>\$66.55</i>	\$66.55	N/A	\$66.55	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,740.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,695.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$3,900.00	Updated cost of the estimated amount per FCC requirement.	\$2,505.29	N/A
Project management of the transition	\$39,500.00	\$37,500.00	N/A	\$19,853.04	N/A
Sub-total	\$156,056.55	\$149,216.55	N/A	\$26,509.30	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Actual Information	
Description	File Name
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Consulting engineering services. #858-73-0004
	Amount: \$427.50
	Component Description: Outside consulting cost. #858-73-0004
	Amount: \$427.50
Sinclair Internal Costs	Component Description: Portion of general repack matter internal time card attributable to this station - divided by 100.
	Amount: \$66.55
Comprehensive coverage verification via field study, if needed	Information not provided.

<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Information not provided.</p>												
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>												
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table border="0"> <tr> <td data-bbox="710 831 1023 864">Component Description:</td> <td data-bbox="1155 831 1374 1099">Revised invoice year. Portion of general repack matter invoice attributable to this station - divided by 98 stations.</td> </tr> <tr> <td data-bbox="710 1151 823 1184">Amount:</td> <td data-bbox="1155 1111 1254 1184">#461289 \$122.00</td> </tr> <tr> <td data-bbox="710 1290 1023 1323">Component Description:</td> <td data-bbox="1155 1290 1374 1514">Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</td> </tr> <tr> <td data-bbox="710 1529 823 1563">Amount:</td> <td data-bbox="1155 1529 1254 1563">\$122.00</td> </tr> <tr> <td data-bbox="710 1668 1023 1702">Component Description:</td> <td data-bbox="1155 1668 1374 1892">Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</td> </tr> <tr> <td data-bbox="710 1908 823 1942">Amount:</td> <td data-bbox="1155 1908 1238 1942">\$99.92</td> </tr> </table>	Component Description:	Revised invoice year. Portion of general repack matter invoice attributable to this station - divided by 98 stations.	Amount:	#461289 \$122.00	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	Amount:	\$122.00	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	Amount:	\$99.92
Component Description:	Revised invoice year. Portion of general repack matter invoice attributable to this station - divided by 98 stations.												
Amount:	#461289 \$122.00												
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289												
Amount:	\$122.00												
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759												
Amount:	\$99.92												
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>												

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. \$1,740.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$1,695.00

Prepare and or review
reimbursement form

Component Description: Revised invoices
year. Portion of
general repack
matter invoice
attributable to this
station - divided by
98 stations.
#461289
Amount: \$1,311.48

Component Description: Legal services
cost.
Amount: \$172.50

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #461759
Amount: \$869.30

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations. #461289
Amount: \$1,311.48

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations.
Amount: \$152.01

Project management of the
transition

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
Amount: \$159.58

Component Description: Legal Service Cost. #472179
Amount: \$1,073.65

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
Amount: \$238.07

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093
Amount: \$265.72

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123
Amount: \$342.14

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130
Amount: \$281.49

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718
Amount: \$349.51

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133
Amount: \$307.72

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573
Amount: \$446.03

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
Amount: \$266.93

Component Description: Invoice not reimbursable.
Amount: N/A

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
Amount: \$237.64

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount: \$107.53

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237
Amount: \$436.37

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
Amount: \$91.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051
Amount: \$105.97

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
Amount: \$215.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1010
Amount: \$86.88

Component Description: Legal services cost. #467388
Amount: \$182.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
Amount: \$242.25

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
Amount: \$275.35

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
Amount: \$566.48

Component Description: Legal Service Cost. #467896
Amount: \$50.00

Component Description: Legal Service Cost. #457857
Amount: \$549.20

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
Amount: \$187.24

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount: \$43.72

Component Description: Legal Service
Cost. #464357
Amount: \$177.50

Component Description: Legal Service
Cost. #469585
Amount: \$163.75

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 100
stations. #1105
Amount: \$216.88

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #1078
Amount: \$215.68

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #467861
Amount: \$470.30

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations. #453686
Amount: \$943.95

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$20.91

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$912.81

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079

Amount: \$177.14

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045

Amount: \$185.10

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378

Amount: \$576.96

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923

Amount: \$479.53

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$1,954.93

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$32.35

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1012

Amount: \$20.65

Component Description: Legal Service
Cost. #470281
Amount: \$182.50

Component Description: Legal Service
Cost. #465185
Amount: \$177.50

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations. #457851
Amount: \$818.59

Component Description: Legal Service
Cost. #464699
Amount: \$57.50

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #465001
Amount: \$596.30

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 100
stations. #471524
Amount: \$341.18

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
Amount: \$446.87

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026
Amount: \$801.57

Component Description: Legal Service Cost. #460940
Amount: \$367.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
Amount: \$246.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount: \$731.72

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
Amount: \$176.70

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
Amount: \$654.26

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
Amount: \$29.98

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972
Amount: \$716.28

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
Amount: \$683.07

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
Amount: \$243.38

Component Description: Legal Service Cost. #472590
Amount: \$163.75

Component Description: Legal Service Cost. #471531
Amount: \$330.00

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039
Amount: \$30.47

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331
Amount: \$836.44

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
Amount: \$421.40

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
Amount: \$282.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412
Amount: \$999.04

Component Description: Revised Invoice Year. Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461289
Amount: \$91.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$93,190.00	\$92,585.00		\$2,000.00	
Develop and air announcement of upcoming channel change	<i>\$75,000.00</i>	\$75,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,000.00	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Sub-total	\$93,190.00	\$92,585.00	N/A	\$2,000.00	N/A
Total for all systems	\$487,492.55	\$451,302.04	N/A	\$165,829.79	N/A

Components

Actual Information Description	File Name
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Medical Notification Cost. #1050</p> <p>Amount: \$2,000.00</p>
MVPD Notification of Channel Change	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$487,492.55	\$451,302.04	\$165,829.79

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy
Rutishauser**
CFO

09/06/2019

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy
Rutishauser**
CFO

09/06/2019

Attachments