



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **11033** | Service: **DTV** | Call **WLLA** | Channel: **22 (UHF)** |
ID: | Sign:
File **0000027855**
Number:
FRN: **0002940195** | Date **08/07**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CHRISTIAN FAITH BROADCAST, INC.	Mr. Clyde R. Yost 3809 MAPLE AVENUE CASTALIA, OH 44824 United States	+1 (419) 684-5311	rustyy@cfbroadcast. net	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Must remove existing antenna(s), transmitter, transmission line(s), install interim antenna, transmitter, transmission line - install new transmitter. Must add space to building for heat exchangers, pumps. Must reroute ductwork and install different AC.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma Diamond
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Gates is no longer making IOT transmitters - Existing transmitter cannot be re-tuned. See attached letter from Gates Air.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	remove old and reroute existing conduit and control cabling
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	320.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	275.0 kW

Manufacturer	
Model	JA/MS-10 / 22
Year	2017

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	275.0 kW
	Manufacturer	
	Model	JA 24/22

	Year	2017
	Justification for New Antenna	Existing antenna cannot be retuned.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	500.00 MHz
	Upper Limit	660.00 MHz
	Design power capacity in use	70.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	190.0 kW
	Manufacturer	
	Model	JSL Series
	Year	2017

	Justification for New Antenna	Need interim antenna while removing old and installing new
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run
	Justification for New Transmission Line	The existing line cannot be used on new frequency.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	3 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	will need to operate with interim facility while removing old and installing new

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004741
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 33' 52.1" N-
	Longitude (NAD83)	085° 27' 31.0" W-
	Overall Structure Height	1080.04 feet
	Support Structure Height	1054.12 feet
	Ground Elevation Above Mean Sea Level (AMSL)	872.04 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Christian Broadcasting Ministry
Date Constructed	05/21/2007

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
tower rigging	may need to rig tower for interim equipment and re-rig for final install

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
employee expense	must bring in employees from OH and overtime for onsite employees
lodging meals incidentals	OH employees lodging and meals
Tower Road Modifications	Must modify road to tower to allow large trucks etc.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-30	\$836,240.00	\$778,158.42		\$483,208.94	
Other -- Building Addition Size: 320.0	<i>\$32,590.00</i>	\$32,590.00	per revised Rick Reed estimate to include Call Letters and Facility ID	\$32,590.00	This cost is reflected in the transmitter cost originally
10 Ton system	\$38,900.00	\$21,120.00	Revised estimate to include the electrical wiring from Severance Electric. The Severance Electric quote was included in other electrical section - but moving to include here. See attachment (Adams Air - Severance Electric)	\$21,120.00	Estimated wiring cost was not included on in the Adams Air Quote but was included in the Severance Electric Quote and is reflected elsewhere on Form 399 see attached New PDF

Other Electrical Service: remove old and reroute existing conduit and control cabling	\$0.00	\$0.00	Price reflected elsewhere	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$0.00	Price reflected elsewhere	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$650,148.42	Final Quote from Gates Air includes Mask Filter, Electrical Transformer. Final Engineering determined we need a TPO of 19,200 watts to obtain an ERP of the FCC required 275,000 watts to duplicate the existing coverage.	\$429,498.94	After Engineering was finished - it was determined the transmitter quoted was too small WLLA will need a minimum of 19,200W to reach our ERP of 275,000W. Includes Mask Filter and Electric Transmformer
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A

Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$0.00	N/A
Sub-total	\$836,240.00	\$778,158.42	N/A	\$483,208.94	N/A
Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A

Components

Actual Information	
Description	File Name
Other -- Building Addition Size: 320.0	<p>Component Description: Rick Reed Building Addition Invoice</p> <p>Amount: \$32,590.00</p>
10 Ton system	<p>Component Description: Install 2- 5 ton AC units includes 2 condensors and 2 Air handlers. Does not include electrical wiring.</p> <p>Amount: \$16,120.00</p> <p>Component Description: Invoice for Electrical wiring 3 Phase AC Install</p> <p>Amount: \$5,000.00</p>
Other Electrical Service: remove old and reroute existing conduit and control cabling	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<table> <tr> <td data-bbox="713 174 1023 210">Component Description:</td><td data-bbox="1158 174 1378 443"> 1/3 Down payment for WLLA transmitter. Includes Mask Filter RF Accessories, Electrical transformer </td></tr> <tr> <td data-bbox="713 499 826 526">Amount:</td><td data-bbox="1158 499 1305 526">\$214,749.47</td></tr> <tr> <td data-bbox="713 636 1023 672">Component Description:</td><td data-bbox="1158 636 1361 745"> 2nd - Payment of total due before shipment </td></tr> <tr> <td data-bbox="713 757 826 784">Amount:</td><td data-bbox="1158 757 1305 784">\$214,749.47</td></tr> <tr> <td data-bbox="713 893 1023 929">Component Description:</td><td data-bbox="1158 893 1366 965"> 1/3 payment prior to shipment </td></tr> <tr> <td data-bbox="713 976 826 1003">Amount:</td><td data-bbox="1158 976 1305 1003">\$214,749.47</td></tr> </table>	Component Description:	1/3 Down payment for WLLA transmitter. Includes Mask Filter RF Accessories, Electrical transformer	Amount:	\$214,749.47	Component Description:	2nd - Payment of total due before shipment	Amount:	\$214,749.47	Component Description:	1/3 payment prior to shipment	Amount:	\$214,749.47
Component Description:	1/3 Down payment for WLLA transmitter. Includes Mask Filter RF Accessories, Electrical transformer												
Amount:	\$214,749.47												
Component Description:	2nd - Payment of total due before shipment												
Amount:	\$214,749.47												
Component Description:	1/3 payment prior to shipment												
Amount:	\$214,749.47												
Service entrance 3 phase /800 amp/208 volt	Information not provided.												
Switchgear - industrial 800 amp	Information not provided.												
Transformer 3 phase/480v - 150 KVA	Information not provided.												

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna JSL Series	\$135,490.00	\$128,800.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna JA 24/22	\$266,030.00	\$253,100.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sub-total	\$401,520.00	\$381,900.00	N/A	\$0.00	N/A

Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A
--------------------------------------	----------------	----------------	-----	--------------	-----

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$132,000.00	\$125,400.00		\$0.00	
Rigid Transmission Line - copper, 3 1/8" broadband	\$132,000.00	\$125,400.00	N/A	N/A	N/A
Primary Transmission Line	\$242,400.00	\$230,400.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$242,400.00	\$230,400.00	Per Widely Catalog Pg 17 tables 1 & 2 Ch 22 requires a 20ft section and we are presently using a 19-3/4ft section transmission line. We will need to replace the existing 6-1/8 line.	N/A	N/A
Sub-total	\$374,400.00	\$355,800.00	N/A	\$0.00	N/A
Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$857,800.00	\$825,000.00		\$0.00	
tower rigging	<i>\$200,000.00</i>	\$200,000.00	Interim Facility install and existing line removal. We will most likely need to rig the tower twice, once for the removal of equipment and install interim equipment. Then a 2nd time to install the primary antenna and transmission line. If Needed	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	Install new line and antenna. 2nd rigging for installation of new equipment	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A

Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$857,800.00	\$825,000.00	N/A	\$0.00	N/A
Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$130,700.00	\$123,750.00		\$0.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$130,700.00	\$123,750.00	N/A	\$0.00	N/A
Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$159,578.00	\$153,781.00		\$64,232.00	
Tower Road Modifications	<i>\$55,475.00</i>	\$55,475.00	N/A	\$55,475.00	N/A
employee expense	<i>\$31,362.00</i>	\$31,362.00	Must take employee off regular duty for the re-pack and project manage. Plus maintain day to day responsibilities. See Attached Employee Expense Exhibit	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$8,000.00</i>	\$8,000.00	3 - 45ft containers for temp storage approx. 6 months rental plus drop-off / pick-up	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$17,000.00	\$17,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,768.00	N/A	\$5,768.00	N/A
MVPD Notification of Channel Change	\$2,989.00	\$2,989.00	N/A	\$2,989.00	N/A
lodging meals incidentals	\$12,672.00	\$12,672.00	See Attached Employee Expense Exhibit	N/A	N/A
Sub-total	\$159,578.00	\$153,781.00	N/A	\$64,232.00	N/A
Total for all systems	\$2,760,238.00	\$2,618,389.42	N/A	\$547,440.94	N/A

Components

Actual Information	
Description	File Name
Tower Road Modifications	<p>Component Description: Modifications to tower rd to allow large trucks etc.</p> <p>Amount: \$55,475.00</p>
employee expense	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: </div> <div> Medical Notification WLLA 11033 </div> </div> <div> <div> Amount: </div> <div> \$5,768.00 </div> </div>
MVPD Notification of Channel Change	<div> <div> Component Description: </div> <div> MVPD Notification for WLLA 11033 </div> </div> <div> <div> Amount: </div> <div> \$2,989.00 </div> </div>
lodging meals incidentals	Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,760,238.00	\$2,618,389.42	\$547,440.94

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Richard Hawkins GM</p> <p>08/07/2019</p>

Attachments