



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **168014** | Service: **DCA** | Call **W15EA-D** | Channel: **15 (UHF)**  
ID: | Sign:  
File **0000025765**  
Number:  
FRN: **0026907345** | Date **08/26**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HC2 STATION GROUP, INC.</b>	RENEE ILHARDT 450 PARK AVENUE 30TH FLOOR NEW YORK, NY 10022 United States	+1 (646) 431-8489	RILHARDT@HC2BROADCASTING.COM	Corporation

## Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Perform structural analysis and tower modifications if needed. Tower expenses will be shared with other tenant WBUY (FAC ID 60830) but exact arrangement are TBD. Replace antenna and transmitter.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DTU2KU-50
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TXUD3000AAC
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3 kW
	Justification for New Transmitter	Transmitter is in working condition. Please see details in attachment "W50EA-D transmitter justification".

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	50.0 feet
	Other Electrical Service	Yes

	Description	RF Consulting Engineer
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW

Manufacturer	
Model	JA/SS-Omni
Year	2010

---



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	12
	Lower Limit	470.00 MHz
	Upper Limit	862.00 MHz
	Design power capacity in use	75.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	

Model	ATC-BCSE16M-U1-16
Year	2018
Justification for New Antenna	Existing coaxial slot antenna will not function on repacked channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	--

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run

**Primary**      **New Transmission Line**  
**Transmission Line**      **Section**

	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run
	Justification for New Transmission Line	Added 120' to existing transmission line to move to a new location in the building.

**Primary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1057943
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	35° 16' 33.0" N-
	Longitude (NAD83)	089° 46' 38.0" W-
	Overall Structure Height	1198.80 feet
	Support Structure Height	1195.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	250.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Vertical Bridge Towers, LLC
	Date Constructed	05/16/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
68518	WLMT	DTV
60830	WBUY-TV	DTV
58397	WEGR	FM
11907	WATN-TV	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra



<b>Helicopter Services Required</b>	Are helicopter services required?	No
---	-----------------------------------	----

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	No

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter TXUD3000AAC</b>	<b>\$326,254.00</b>	<b>\$213,314.27</b>		<b>\$135,336.70</b>	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$75,934.57	N/A	\$75,934.57	N/A
Other Electrical Service: RF Consulting Engineer	<i>\$5,154.00</i>	\$5,154.00	N/A	\$5,154.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$47,684.00	See attached quote from Ellendale.	\$47,684.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,250.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$83,291.70	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$6,564.13	N/A
<b>Sub-total</b>	<b>\$326,254.00</b>	<b>\$213,314.27</b>	<b>N/A</b>	<b>\$135,336.70</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,066,227.00</b>	<b>\$929,421.15</b>	<b>N/A</b>	<b>\$246,631.00</b>	<b>N/A</b>

## Components

Actual Information		
Description	File Name	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	<b>Component Description:</b>  <b>Amount:</b>	Transmitter cost, upgrade excluded. #3658 \$75,934.57
Other Electrical Service: RF Consulting Engineer	<b>Component Description:</b>  <b>Amount:</b>	Electrical emergency visit. #2922 \$5,154.00
Switchgear - industrial 800 amp	<b>Component Description:</b>  <b>Amount:</b>  <b>Component Description:</b>  <b>Amount:</b>	Transmitter related cost, 20% down. #SVI-106944 \$10,172.00  Transmitter related cost, 80% balance. #SPI-008386 \$37,512.00
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<b>Component Description:</b>  <b>Amount:</b>	Transmitter related cost. #2018005 \$2,924.30



<b>Component Description:</b>	Shipping cost. #3684
<b>Amount:</b>	\$793.00

<b>Component Description:</b>	Transmitter cost, upgrade excluded. #3658
<b>Amount:</b>	\$75,934.57

<b>Component Description:</b>	Transmitter related cost. #20170034
<b>Amount:</b>	\$1,201.25

<b>Component Description:</b>	Transmitter related cost. #19110
<b>Amount:</b>	\$2,438.58

<b>Component Description:</b>	FCC Channel Repack
<b>Amount:</b>	\$80,118.80

<b>Component Description:</b>	Transmitter related costs. #3658
<b>Amount:</b>	\$80,118.80

<b>Component Description:</b>	Installation and travel expense. #20170034
<b>Amount:</b>	\$2,001.25

<b>Component Description:</b>	Installation of transmitter and traveling expenses
<b>Amount:</b>	\$2,162.50

---

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATC-BCSE16M-U1-16	\$27,093.00	\$79,483.18		\$78,690.18	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$78,690.18	See attached quote from Kathrein. The reimbursed ERI invoices should be interim antenna.	\$78,690.18	N/A
Freight	<b>\$793.00</b>	\$793.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Updating estimated cost per FCC requirement.	\$0.00	Second item "Need More Information - \$591.18" should be removed.
<b>Sub-total</b>	\$27,093.00	\$79,483.18	N/A	\$78,690.18	N/A
<b>Total for all systems</b>	\$1,066,227.00	\$929,421.15	N/A	\$246,631.00	N/A

### Components

**Actual Information****Description****File Name**

UHF - Lower Power Side  
Mount, Class A One Station  
antenna -- basic

**Component Description:**

50%  
downpayment,  
upgrade excluded.  
#W50EA-D-001

**Amount:**

\$5,437.50

**Component Description:**

Antenna  
replacement  
related cost.  
Downpayment  
upon acceptance  
of the agreement.  
#1924

**Amount:**

\$3,000.00

**Component Description:**

Transmitter 50%  
balance. #184485

**Amount:**

\$30,064.00

**Component Description:**

Transmitter 50%  
down, upgrade  
excluded. #184485-  
01

**Amount:**

\$28,240.00

**Component Description:**

Redelivery cost.  
#184501

**Amount:**

\$420.00

**Component Description:**

Balance of the  
agreement.  
Antenna  
replacement  
related cost. #1961

**Amount:**

\$5,500.00

<b>Component Description:</b>	Balance due for antenna related cost. #50753
<b>Amount:</b>	\$6,706.30

<b>Component Description:</b>	50% down payment for antenna equipment. #W50EA-D-001
<b>Amount:</b>	\$6,115.13

<b>Component Description:</b>	Antenna replacement related cost. #1924
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Existing antenna is not designed to operate on the post repack channel. Licensee has included pricing information for equivalent horizontally polarized antenna in addition to elliptically polarized antenna actually purchased.
<b>Amount:</b>	\$9,750.00

<b>Component Description:</b>	50% balance, upgrade excluded. #50753
<b>Amount:</b>	\$6,028.68

	<b>Component Description:</b>	Antenna replacement related cost. #1961
	<b>Amount:</b>	\$5,500.00
Freight	<b>Component Description:</b>	Freight cost for antenna. #3684
	<b>Amount:</b>	\$793.00
	<b>Component Description:</b>	Freight costs
	<b>Amount:</b>	\$591.18

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$7,080.00	\$7,613.42		\$7,613.42	
Flexible Air Transmission Line - dielectric, 3"	\$7,080.00	\$7,613.42	See attached quote from Kathrein, freight cost was not included in the quote.	\$7,613.42	N/A
Sub-total	\$7,080.00	\$7,613.42	N/A	\$7,613.42	N/A
Total for all systems	\$1,066,227.00	\$929,421.15	N/A	\$246,631.00	N/A

Components

Actual Information	
Description	File Name

Flexible Air Transmission  
Line - dielectric, 3"

**Component Description:**

TL cost, 50%  
down. #16635-01

**Amount:**

\$3,251.55

**Component Description:**

TL cost, 50%  
balance plus  
shipping cost.  
#183611

**Amount:**

\$3,973.05

**Component Description:**

Transmission line  
cost. #19157

**Amount:**

\$388.82

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$599,000.00	\$569,000.00		\$3,250.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$0.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	\$3,250.00	The third item should be removed.
Sub-total	\$599,000.00	\$569,000.00	N/A	\$3,250.00	N/A
Total for all systems	\$1,066,227.00	\$929,421.15	N/A	\$246,631.00	N/A

Components

Actual Information	
Description	File Name



Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <b>Component Description:</b> Coast to Coast Tower Services         </div> <div> <b>Amount:</b> \$8,500.00         </div>
Minor tower reinforcement /modifications	Information not provided.
Structural engineering tower load study for a documented tower with candelabra	<div> <b>Component Description:</b> Structural analysis. #INV-000135856         </div> <div> <b>Amount:</b> \$3,250.00         </div> <div> <b>Component Description:</b> Structural engineering tower load study. #INV-000135856         </div> <div> <b>Amount:</b> \$3,250.00         </div> <div> <b>Component Description:</b> Vertical Bridge Invoice INV-000135856 replaces Vertical Bridge PO for Structural Analysis         </div> <div> <b>Amount:</b> \$3,250.00         </div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$91,280.00</b>	<b>\$45,095.28</b>		<b>\$18,132.93</b>	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$621.45	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$580.00	N/A
Project management of the transition	\$63,200.00	\$18,845.28	N/A	\$16,611.48	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$320.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$91,280.00	\$45,095.28	N/A	\$18,132.93	N/A
<b>Total for all systems</b>	\$1,066,227.00	\$929,421.15	N/A	\$246,631.00	N/A

## Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.																				
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.																				
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>CP application. #201757</td></tr> <tr> <td><b>Amount:</b></td><td>\$60.00</td></tr> <tr> <td><b>Component Description:</b></td><td>CP preparation</td></tr> <tr> <td><b>Amount:</b></td><td>\$262.50</td></tr> <tr> <td><b>Component Description:</b></td><td>CP preparation. #201757</td></tr> <tr> <td><b>Amount:</b></td><td>\$60.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Form 399 filing</td></tr> <tr> <td><b>Amount:</b></td><td>\$65.62</td></tr> <tr> <td><b>Component Description:</b></td><td>Engineering review</td></tr> <tr> <td><b>Amount:</b></td><td>\$233.33</td></tr> </table>	<b>Component Description:</b>	CP application. #201757	<b>Amount:</b>	\$60.00	<b>Component Description:</b>	CP preparation	<b>Amount:</b>	\$262.50	<b>Component Description:</b>	CP preparation. #201757	<b>Amount:</b>	\$60.00	<b>Component Description:</b>	Form 399 filing	<b>Amount:</b>	\$65.62	<b>Component Description:</b>	Engineering review	<b>Amount:</b>	\$233.33
<b>Component Description:</b>	CP application. #201757																				
<b>Amount:</b>	\$60.00																				
<b>Component Description:</b>	CP preparation																				
<b>Amount:</b>	\$262.50																				
<b>Component Description:</b>	CP preparation. #201757																				
<b>Amount:</b>	\$60.00																				
<b>Component Description:</b>	Form 399 filing																				
<b>Amount:</b>	\$65.62																				
<b>Component Description:</b>	Engineering review																				
<b>Amount:</b>	\$233.33																				

Prepare and or review reimbursement form	<div> <b>Component Description:</b> Review reimbursement form. #20170034         </div> <div> <b>Amount:</b> \$400.00         </div>
	<div> <b>Component Description:</b> FCC 399 preparation. #201757         </div> <div> <b>Amount:</b> \$180.00         </div>
	<div> <b>Component Description:</b> Prepare and review reimbursement form. #201757         </div> <div> <b>Amount:</b> \$180.00         </div>
	<div> <b>Component Description:</b> Form 399 preparation. #20170034         </div> <div> <b>Amount:</b> \$400.00         </div>
	<div> <b>Component Description:</b> FCC 399 update         </div> <div> <b>Amount:</b> \$400.00         </div>
	<div> <b>Component Description:</b> FCC 399 Update Preparation of CP         </div> <div> <b>Amount:</b> \$240.00         </div>
Project management of the transition	<div> <b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 15 stations. #471659         </div> <div> <b>Amount:</b> \$1,206.00         </div>

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1129
<b>Amount:</b>	\$1,758.65

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1116
<b>Amount:</b>	\$1,254.03

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #472232
<b>Amount:</b>	\$901.10

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1122
<b>Amount:</b>	\$1,979.10

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations.
<b>Amount:</b>	\$1,503.60

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #1134
<b>Amount:</b>	\$1,678.60

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #473121
<b>Amount:</b>	\$2,044.14

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 20 stations.
<b>Amount:</b>	\$796.10

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #472568
<b>Amount:</b>	\$985.76

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1104
<b>Amount:</b>	\$644.80

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1096
<b>Amount:</b>	\$714.93

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1118
<b>Amount:</b>	\$1,609.03

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 15 stations. #1112
<b>Amount:</b>	\$521.40

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #473121
<b>Amount:</b>	\$2,044.14



Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="708 174 1015 250"><b>Component Description:</b> <b>Amount:</b></td><td data-bbox="1150 174 1362 250">Engineering study \$320.00</td></tr> <tr> <td data-bbox="708 353 1015 506"><b>Component Description:</b>  <b>Amount:</b></td><td data-bbox="1150 353 1289 506">Engineering services. #20170034 \$320.00</td></tr> <tr> <td data-bbox="708 609 1015 761"><b>Component Description:</b>  <b>Amount:</b></td><td data-bbox="1150 609 1289 761">Engineering services. #20170034 \$320.00</td></tr> </table>	<b>Component Description:</b> <b>Amount:</b>	Engineering study \$320.00	<b>Component Description:</b>  <b>Amount:</b>	Engineering services. #20170034 \$320.00	<b>Component Description:</b>  <b>Amount:</b>	Engineering services. #20170034 \$320.00
<b>Component Description:</b> <b>Amount:</b>	Engineering study \$320.00						
<b>Component Description:</b>  <b>Amount:</b>	Engineering services. #20170034 \$320.00						
<b>Component Description:</b>  <b>Amount:</b>	Engineering services. #20170034 \$320.00						
Prepare request for Special Temporary Authorization	Information not provided.						

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,520.00	\$14,915.00		\$3,607.77	
Local Zoning	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$1,777.77	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,830.00</i>	\$1,830.00	N/A	\$1,830.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$15,520.00	\$14,915.00	N/A	\$3,607.77	N/A
Total for all systems	\$1,066,227.00	\$929,421.15	N/A	\$246,631.00	N/A

Components

Actual Information	
Description	File Name
Local Zoning	Information not provided.
DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>Medical notification service. #INV-001869</div> </div> <div> <div>Amount:</div> <div>\$1,777.77</div> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Develop and air announcement of upcoming channel change	<div> <div>Component Description:</div> <div>Announcement cost. #2814007400</div> </div> <div> <div>Amount:</div> <div>\$1,545.00</div> </div> <div> <div>Component Description:</div> <div>Announcement cost. #2814056206</div> </div> <div> <div>Amount:</div> <div>\$285.00</div> </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,066,227.00	\$929,421.15
			\$246,631.00

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Henry Turner</b>  <i>Chief Operating Officer</i></p> <p>08/26/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Henry Turner</b>  <i>Chief Operating Officer</i></p> <p>08/26/2019</p>

## Attachments