



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **54385** | Service: **DTV** | Call **WDEF-TV** | Channel:
ID: | Sign:
8 (High VHF) | File **000028097**
Number:
FRN: **0015347529** | Date **08/12**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WDEF-TV, INC.	Bobby	+1 (478)	bberry@morrisnetwork.	Corporation
Doing Business As:	Berry	745-4141	com	
WDEF-TV, INC.	301 Poplar Street Macon, GA 31201 United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ray Luke	Ray Luke	+1 (228) 297-	ray.css@att.
<i>Project Manager</i>	17363 Carlton Cuebas	2500	net
<i>Custom Specialty Services, Inc.</i>	Road Gulfport, MS 39503 United States		

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WDEF-TV plans to replace its existing antenna and transmitter with new one that will accommodate its new channel. In the interim, it will connect its existing backup antenna for interim use.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	use as backup for main when main transmitter is down for repairs or maintance
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	HTEL 1000CD
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE- 2R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	old transmitter is not supported and cannot be re-tuned.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	175.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	PTCD10P11
	Year	2007
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	4 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.5 kW
	Justification for New Transmitter	Old transmitter is not supported and cannot be re-tuned to new channel

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	175.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
PSIP Generator	needed to generate psip for new transmitter
site survey	site survey by Gates/air to provide electrical drawings and floor plan

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna**

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	back up antenna use when main system is down for maintance and repairs, will also be used for interim
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
Is antenna located on or in close proximity to an antenna farm?	No	
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A

Design power capacity in use	N/A
Lower Limit	N/A
Upper Limit	N/A
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	4.0 kW
Manufacturer	
Model	TLS-V4
Year	2008

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	backup antenna will be used when main is down for maintenance and repairs. will also be used as interim
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A

Design power capacity in use	N/A
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	4.0 kW
Manufacturer	
Model	TLS -v4
Year	2018
Justification for New Antenna	old antenna cannot be re-turned to new channel

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Traveling wave
	ERP: (Effective Radiated Power)	26.0 kW

Manufacturer	
Model	TW-9A12-F
Year	1966

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	traveling wave
	ERP: (Effective Radiated Power)	26.0 kW
Manufacturer		

Model	THV-9A8-R 04
Year	2018
Justification for New Antenna	Old antenna can not be re-tuned to new channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs	Section	Question	Response
	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower		
	Section	Question	Response
Existing Tower Description	Type of change	Modify Existing	
	Tower Use	Primary (Main)	
	Description of Use	N/A	
	Ownership	Owned	
	Is this tower consider Complex?	Terrain Constrained	
	Is this tower currently shared with any other stations?	Yes	
	One or more FM, AM or TV radio broadcaster(s)	Yes	
	Others Types of Users	No	
	Is tower documented for structural analysis?	No	
	Is tower compliant with Rev G?	No	
Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
	ASR Number	1043736	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 08' 06.0" N-	

Longitude (NAD83)	085° 19' 25.0" W-
Overall Structure Height	639.76 feet
Support Structure Height	570.86 feet
Ground Elevation Above Mean Sea Level (AMSL)	1907.79 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WDEF-TV, Inc.
Date Constructed	01/01/1966

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
57827	WDEF-FM	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>1255</p>
	<p>Explanation</p>	<p>Station is one of a group of co-owned stations, all of which are subject to repack. There is no group director of engineering and station has only IT engineer on staff. Co-ordination is needed for entire groups transition in different phases.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>Yes</p>

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

Number of Days	N/A
Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Additional legal fees	Additional legal fees for 399 forms and progress reports

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

**Cost
Information**

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R44	\$474,990.00	\$452,215.00		\$58,037.58	
site survey	<i>\$17,340.00</i>	\$17,340.00	N/A	N/A	N/A
PSIP Generator	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$9,100.00	\$8,575.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$315,000.00	N/A	\$58,037.58	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A

Auxiliary Transmitter VAXTE-2R44	\$187,150.00	\$177,875.00		\$29,971.47	
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$145,000.00	N/A	\$29,971.47	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$9,100.00	\$8,575.00	N/A	N/A	N/A
Sub-total	\$662,140.00	\$630,090.00	N/A	\$88,009.05	N/A
Total for all systems	\$2,041,170.00	\$1,855,975.00	N/A	\$190,097.04	N/A

Components

Actual Information	
Description	File Name
site survey	Information not provided.
PSIP Generator	Information not provided.
10 Ton system	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	<p>Component Description: 1/3 down payment of main transmitter invoice total</p> <p>Amount: \$58,037.58</p> <p>Component Description: gates quote Q-62747 main transmitter</p> <p>Amount: N/A</p>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	<p>Component Description: Gates quote Q-62748 backup transmitter</p> <p>Amount: N/A</p> <p>Component Description: 1/3 down payment gates backup transmitter</p> <p>Amount: \$29,971.47</p>
Transformer 3 phase/480v - 150 KVA	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THV-9A8-R 04	\$319,590.00	\$318,800.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Top Mount One Station horizontally polarized	<i>\$300,000.00</i>	\$300,000.00	N/A	N/A	N/A
Auxiliary Antenna TLS -v4	\$66,730.00	\$66,400.00		\$0.00	

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$60,000.00</i>	\$60,000.00	N/A	N/A	N/A
Sub-total	\$386,320.00	\$385,200.00	N/A	\$0.00	N/A
Total for all systems	\$2,041,170.00	\$1,855,975.00	N/A	\$190,097.04	N/A

Components

Information not provided.

Cost Information **Transmission Line**
 Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$605,300.00	\$495,000.00		\$70,219.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$320,000.00	N/A	\$70,219.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$605,300.00	\$495,000.00	N/A	\$70,219.00	N/A
Total for all systems	\$2,041,170.00	\$1,855,975.00	N/A	\$190,097.04	N/A

Components

Actual Information		
Description	File Name	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description:	proposal for WDEF antennas install
	Amount:	N/A
	Component Description:	Deposit to start tower work
	Amount:	\$70,219.00
Minor tower reinforcement /modifications	Information not provided.	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$340,120.00	\$299,000.00		\$31,868.99	
Additional legal fees	<i>\$8,500.00</i>	\$8,500.00	N/A	\$315.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$50,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$562.50	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$8,500.00	The standard estimate for legal fees in connection with seeking reimbursement was inadequate, as it did not take into account the technical issues with the form or the time-consuming nature of making entries and clarifications or revising invoices.	\$3,794.99	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$198,290.00	\$188,250.00	N/A	\$27,196.50	N/A
Sub-total	\$340,120.00	\$299,000.00	N/A	\$31,868.99	N/A
Total for all systems	\$2,041,170.00	\$1,855,975.00	N/A	\$190,097.04	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Additional legal fees	<p>Component Description: Assist with preparation and filing of required quarterly transition progress report</p> <p>Amount: \$45.00</p> <p>Component Description: Provide legal advice concerning MVPD ad medical facilities notices of transition and channel change</p> <p>Amount: \$112.50</p> <p>Component Description: Provided legal advice and counsel regarding repack strategy</p> <p>Amount: \$45.00</p> <p>Component Description: Legal fees for review and advice concerning quarterly transition progress report required by FCC</p> <p>Amount: \$112.50</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Drafted Form 2100 application for construction permit for repack channel</p> <p>Amount: \$112.50</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Drafted Form 2100 application for construction permit for repack channel</p> <p>Amount: \$112.50</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Legal work and assistance in connection with the preparation of Form 2100 application for construction permit.</p> <p>Amount: \$450.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Assisted in preparation and filing of Form 2100 application for construction permit for repack channel</p> <p>Amount: \$450.00</p>
<p>RF Exposure Measurements</p>	<p>Information not provided.</p>
<p>Prepare and or review reimbursement form</p>	<p>Component Description: Assisted in preparation, review and filing of Schedule 399</p> <p>Amount: \$337.50</p>

Component Description: Assisted in preparation, review and filing of Schedule 399

Amount: \$337.50

Component Description: Assisted in preparation, review, and transmittal of Form 1876 necessary for cost reimbursement and cost of transmittal

Amount: \$239.99

Component Description: Assisted in preparation, review, and transmittal of Form 1876 necessary for cost reimbursement and cost of transmittal

Amount: \$239.99

Component Description: Assisted with preparation and filing of reimbursement request form

Amount: \$112.50

Component Description: Provided advice and assistance in adding further requested information to form and meeting revised requirements

Amount: \$1,012.50

Component Description:

Assisted in determining reason for rejections of invoice, revising and reattaching invoices, dealing with technical issues and communicating with staff to obtain assistance with above

Amount:

\$1,575.00

Component Description:

Fees for legal advice regarding reimbursement forms, policies, and procedures - remaining \$112.50 will be requested in the future after adding an estimate for such costs.

Amount:

\$315.00

Component Description:

Fees for legal advice regarding reimbursement forms, policies, and procedures

Amount:

\$315.00

Component Description:

Prepared and submitted to FCC information necessary for payment of reimbursement amounts

Amount:

\$202.50

Perform engineering study for new channel assignment and antenna development	Information not provided.																
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.																
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.																
Prepare request for Special Temporary Authorization	Information not provided.																
Project management of the transition	<table border="0"> <tr> <td data-bbox="699 909 1010 943">Component Description:</td> <td data-bbox="1145 909 1366 981">CSS April 2019 inv 19-0407</td> </tr> <tr> <td data-bbox="699 992 815 1025">Amount:</td> <td data-bbox="1145 992 1241 1025">\$412.50</td> </tr> <tr> <td data-bbox="699 1133 1010 1167">Component Description:</td> <td data-bbox="1145 1133 1353 1240">May 2019 Project Management invoice 19-0507</td> </tr> <tr> <td data-bbox="699 1252 815 1285">Amount:</td> <td data-bbox="1145 1252 1241 1285">\$337.50</td> </tr> <tr> <td data-bbox="699 1393 1010 1426">Component Description:</td> <td data-bbox="1145 1393 1334 1541">MAY 2018 PROJECT MANAGEMENT INVOICE</td> </tr> <tr> <td data-bbox="699 1552 815 1585">Amount:</td> <td data-bbox="1145 1552 1241 1585">\$787.50</td> </tr> <tr> <td data-bbox="699 1693 1010 1727">Component Description:</td> <td data-bbox="1145 1693 1334 1841">AUG 2017 PROJECT MANAGEMENT INVOICE</td> </tr> <tr> <td data-bbox="699 1852 815 1886">Amount:</td> <td data-bbox="1145 1852 1241 1886">\$312.00</td> </tr> </table>	Component Description:	CSS April 2019 inv 19-0407	Amount:	\$412.50	Component Description:	May 2019 Project Management invoice 19-0507	Amount:	\$337.50	Component Description:	MAY 2018 PROJECT MANAGEMENT INVOICE	Amount:	\$787.50	Component Description:	AUG 2017 PROJECT MANAGEMENT INVOICE	Amount:	\$312.00
Component Description:	CSS April 2019 inv 19-0407																
Amount:	\$412.50																
Component Description:	May 2019 Project Management invoice 19-0507																
Amount:	\$337.50																
Component Description:	MAY 2018 PROJECT MANAGEMENT INVOICE																
Amount:	\$787.50																
Component Description:	AUG 2017 PROJECT MANAGEMENT INVOICE																
Amount:	\$312.00																

Component Description: JULY 2017
PROJECT
MANAGEMENT
INVOICE
Amount: \$1,945.50

Component Description: PROJECT
MANAGEMENT
HOURS APRIL
2017
Amount: \$2,512.50

Component Description: FEB INVOICE FOR
PROJECT
MANAGEMENT
Amount: \$3,675.00

Component Description: Jan. 2019 CSS
Invoice 19-0107
Amount: \$262.50

Component Description: PROJECT
MANAGEMENT
INVOICE SEPT.
2018
Amount: \$450.00

Component Description: MAR 2018
PROJECT
MANAGEMENT
INVOICE
Amount: \$2,550.00

Component Description: Project
Management
invoice
Amount: \$1,744.50

Component Description: PROJECT
MANAGEMENT
HOURS MAY 2017
Amount: \$760.50

Component Description: PROJECT
MANAGEMENT
INVOICE OCT 2018
Amount: \$487.50

Component Description: Feb. 2019 CSS
invoice 19-0207
Amount: \$975.00

Component Description: Project
Management
invoice
Amount: \$2,025.00

Component Description: CSS JAN. 2018
Invoice for project
management hours
Amount: \$1,462.50

Component Description: Project
Management
invoice
Amount: \$1,387.50

Component Description: CSS OCT. 2017
invoice for project
management hours
Amount: \$2,587.50

Component Description: PROJECT
MANAGEMENT
HOURS JUNE 2017
Amount: \$804.00

Component Description: SEPT 2017
PROJECT
MANAGEMENT
INVOICE
Amount: \$405.00

Component Description: Dec. 2018 CSS
invoice
Amount: \$225.00

Component Description: Project
Management
invoice
Amount: \$187.50

Component Description: CSS March 2019
invoice 19-0307
Amount: \$900.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$47,290.00	\$46,685.00		\$0.00	
MVPD Notification of Channel Change	<i>\$300.00</i>	\$300.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$300.00</i>	\$300.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$19,500.00</i>	\$19,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Local Zoning	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$47,290.00	\$46,685.00	N/A	\$0.00	N/A
Total for all systems	\$2,041,170.00	\$1,855,975.00	N/A	\$190,097.04	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,041,170.00	\$1,855,975.00	\$190,097.04

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bobby
Berry**
*Chief
Operating
Officer*

08/12/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bobby
Berry**
*Chief
Operating
Officer*

08/12/2019

Attachments