



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **36003** | Service: **DTV** | Call **KYTV** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000028722**
Number:
FRN: **0018223693** | Date **08/26**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States	+1 (202) 750-1585	Robert. Folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KYTV proposes to use the existing KYCW-LD channel 19 equipment as its auxiliary during the transition. They will be replacing their transmitter, antenna, and transmission line.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3400P4
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Other
	Other IOT Power Type	4
	Power Capacity	69.2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-150
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	87 kW
	Justification for New Transmitter	Our existing transmitter is a 4 IOT channel 44 that cannot be retuned, see GatesAir memo 1/1 /2017.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	967.0 kW

Manufacturer	
Model	TFU- 24GTH-R 04
Year	2000

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Circular
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU 24JTH /VP-R 04
Year	2018
Justification for New Antenna	Existing antenna is channel 44 and cannot be retuned to new channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Top Plate Adapter	Top plate adapter to match tower top and antenna bolt pattern.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
	Model	ATW29HS3- ESO-19H
	Year	2008

	Justification for New Antenna	Station is utilizing a repurposed antenna and will incur installation costs only for this interim antenna.
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1970 feet per run

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Refurbish Transmission Line	Cleaning / refurbishment of transmission line due to long term wear and replacement of inner components as recommended by Precision Communications Inc.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218324
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 10' 26.0" N-
	Longitude (NAD83)	092° 56' 28.1" W-
	Overall Structure Height	1999.32 feet
	Support Structure Height	1885.15 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1546.90 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	11/28/2000

Other Types of Users

Users
KYCW-LD 11135
Wireless ISP

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Minor Modification	Modification for new top plate adapter

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	3
	Justification	We may need additional support because we are forgoing an auxiliary system and will need to guarantee quick on-air since it is being done after our period date.

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Attorney - Other Matters	Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Floor Mounting Hardware for Mask Filter	Floor Mounting Hardware for Mask Filter

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-150	\$2,737,696.65	\$2,504,187.56		\$2,496,941.43	
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$107,696.65</i>	\$107,696.65	AC Electrical Systems Inc. Invoice #KTW221-2 & 199712	\$107,696.65	N/A
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$2,396,490.91	N/A	\$2,389,244.78	N/A
Sub-total	\$2,737,696.65	\$2,504,187.56	N/A	\$2,496,941.43	N/A
Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A

Components

Actual Information	
Description	File Name

Other Electrical Service:
The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.

Component Description:	Electrical Demolition and Construction, Fordland Transmitter Site
Amount:	\$51,000.00
Component Description:	30A 3 POLE INLINE HG STYLE BREAKER
Amount:	\$1,251.28
Component Description:	Electrical labor
Amount:	\$120.37
Component Description:	Electrical Demolition and Construction, Fordland Transmitter Site
Amount:	\$55,325.00

UHF - Liquid Cooled Solid
State Transmitter 86.8 . 106
kW

Component Description: ULXTE-150
Transmitter
Amount: \$131,930.34

Component Description: expense report
Amount: \$1,802.74

Component Description: ULXTE-150
Transmitter
Amount: \$598,715.64

Component Description: ULXTE-150
Trasmitter
Amount: \$1,655,646.06

Component Description: Kirk Lemons
Expense Report
re: CBR# 18-
FCC018
Amount: \$1,150.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ATW29HS3-ESO-19H	\$54,452.50	\$54,122.50		\$47,722.50	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	<i>\$47,722.50</i>	\$47,722.50	Per Precision Communications Proposal 18380-5 antenna cost only and Addendum to Proposal 18380-5	\$47,722.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TFU 24JTH /VP-R 04	\$342,110.00	\$248,161.60		\$173,419.03	
Top Plate Adapter	<i>\$18,330.00</i>	\$18,330.00	N/A	\$8,248.50	N/A
Sweep test of existing antenna	\$6,730.00	\$9,900.00	Per DTVPros Quote JEHQ1261-06 and Marsand Quote 1928	\$9,900.00	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	Please see the attached DTVPros quote JEHQ1261-06 and invoice # 156-3.	\$5,745.60	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$203,971.60	Per the attached Estimated Cost Justification KYTV-210-New Primary Antenna v0	\$146,332.93	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$3,192.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***DTV pros quote JEHQ1261-01	\$3,192.00	N/A
Sub-total	\$396,562.50	\$302,284.10	N/A	\$221,141.53	N/A
Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A

Components

Actual Information

Description

File Name

<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="711 98 1023 398">Component Description:</td><td data-bbox="1026 98 1428 398">Interim Antenna Repack (Phase 1), Option: Electrical Sweep Testing after Antenna Installation</td></tr> <tr> <td data-bbox="711 403 1023 479">Amount:</td><td data-bbox="1026 403 1428 479">\$13,682.50</td></tr> <tr> <td data-bbox="711 483 1023 801">Component Description:</td><td data-bbox="1026 483 1428 801">Electrical Sweep Testing after Antenna Installation</td></tr> <tr> <td data-bbox="711 806 1023 882">Amount:</td><td data-bbox="1026 806 1428 882">\$34,040.00</td></tr> </table>	Component Description:	Interim Antenna Repack (Phase 1), Option: Electrical Sweep Testing after Antenna Installation	Amount:	\$13,682.50	Component Description:	Electrical Sweep Testing after Antenna Installation	Amount:	\$34,040.00								
Component Description:	Interim Antenna Repack (Phase 1), Option: Electrical Sweep Testing after Antenna Installation																
Amount:	\$13,682.50																
Component Description:	Electrical Sweep Testing after Antenna Installation																
Amount:	\$34,040.00																
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>																
<p>Top Plate Adapter</p>	<table> <tr> <td data-bbox="711 922 1023 1120">Component Description:</td><td data-bbox="1026 922 1428 1120">Primary Antenna Top Plate Adapter</td></tr> <tr> <td data-bbox="711 1124 1023 1200">Amount:</td><td data-bbox="1026 1124 1428 1200">\$5,499.00</td></tr> <tr> <td data-bbox="711 1205 1023 1402">Component Description:</td><td data-bbox="1026 1205 1428 1402">Top plate adapter New Primary Antenna</td></tr> <tr> <td data-bbox="711 1406 1023 1482">Amount:</td><td data-bbox="1026 1406 1428 1482">\$4,582.50</td></tr> <tr> <td data-bbox="711 1487 1023 1684">Component Description:</td><td data-bbox="1026 1487 1428 1684">KYTV-210-Top plate adapter New Primary Antenna</td></tr> <tr> <td data-bbox="711 1688 1023 1765">Amount:</td><td data-bbox="1026 1688 1428 1765">\$3,666.00</td></tr> <tr> <td data-bbox="711 1769 1023 1861">Component Description:</td><td data-bbox="1026 1769 1428 1861">Top plate adapter</td></tr> <tr> <td data-bbox="711 1865 1023 1942">Amount:</td><td data-bbox="1026 1865 1428 1942">\$4,582.50</td></tr> </table>	Component Description:	Primary Antenna Top Plate Adapter	Amount:	\$5,499.00	Component Description:	Top plate adapter New Primary Antenna	Amount:	\$4,582.50	Component Description:	KYTV-210-Top plate adapter New Primary Antenna	Amount:	\$3,666.00	Component Description:	Top plate adapter	Amount:	\$4,582.50
Component Description:	Primary Antenna Top Plate Adapter																
Amount:	\$5,499.00																
Component Description:	Top plate adapter New Primary Antenna																
Amount:	\$4,582.50																
Component Description:	KYTV-210-Top plate adapter New Primary Antenna																
Amount:	\$3,666.00																
Component Description:	Top plate adapter																
Amount:	\$4,582.50																

Sweep test of existing antenna	<table> <tr> <td data-bbox="710 174 1023 208">Component Description:</td><td data-bbox="1157 174 1370 286">KYTV-210-Sweep test New Primary Antenna</td></tr> <tr> <td data-bbox="710 297 826 331">Amount:</td><td data-bbox="1157 297 1273 331">\$1,280.00</td></tr> <tr> <td data-bbox="710 432 1023 465">Component Description:</td><td data-bbox="1157 432 1350 544">Sweep Test for New Primary Antenna System</td></tr> <tr> <td data-bbox="710 555 826 589">Amount:</td><td data-bbox="1157 555 1273 589">\$1,920.00</td></tr> <tr> <td data-bbox="710 689 1023 723">Component Description:</td><td data-bbox="1157 689 1350 768">Primary Antenna Sweep Test</td></tr> <tr> <td data-bbox="710 779 826 813">Amount:</td><td data-bbox="1157 779 1273 813">\$1,600.00</td></tr> <tr> <td data-bbox="710 913 1023 947">Component Description:</td><td data-bbox="1157 913 1350 992">Sweep test New Primary Antenna</td></tr> <tr> <td data-bbox="710 1003 826 1037">Amount:</td><td data-bbox="1157 1003 1273 1037">\$1,600.00</td></tr> <tr> <td data-bbox="710 1137 1023 1171">Component Description:</td><td data-bbox="1157 1137 1337 1361">Engineering services to perform Line sweep of KYTV antenna/line installation</td></tr> <tr> <td data-bbox="710 1373 826 1406">Amount:</td><td data-bbox="1157 1373 1273 1406">\$3,500.00</td></tr> </table>	Component Description:	KYTV-210-Sweep test New Primary Antenna	Amount:	\$1,280.00	Component Description:	Sweep Test for New Primary Antenna System	Amount:	\$1,920.00	Component Description:	Primary Antenna Sweep Test	Amount:	\$1,600.00	Component Description:	Sweep test New Primary Antenna	Amount:	\$1,600.00	Component Description:	Engineering services to perform Line sweep of KYTV antenna/line installation	Amount:	\$3,500.00
Component Description:	KYTV-210-Sweep test New Primary Antenna																				
Amount:	\$1,280.00																				
Component Description:	Sweep Test for New Primary Antenna System																				
Amount:	\$1,920.00																				
Component Description:	Primary Antenna Sweep Test																				
Amount:	\$1,600.00																				
Component Description:	Sweep test New Primary Antenna																				
Amount:	\$1,600.00																				
Component Description:	Engineering services to perform Line sweep of KYTV antenna/line installation																				
Amount:	\$3,500.00																				
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<table> <tr> <td data-bbox="710 1541 1023 1574">Component Description:</td><td data-bbox="1157 1541 1358 1653">KYTV-210-Elbow complex New Primary Antenna</td></tr> <tr> <td data-bbox="710 1664 826 1697">Amount:</td><td data-bbox="1157 1664 1273 1697">\$2,553.60</td></tr> <tr> <td data-bbox="710 1798 1023 1832">Component Description:</td><td data-bbox="1157 1798 1337 1832">Elbow Complex</td></tr> <tr> <td data-bbox="710 1843 826 1877">Amount:</td><td data-bbox="1157 1843 1273 1877">\$3,192.00</td></tr> </table>	Component Description:	KYTV-210-Elbow complex New Primary Antenna	Amount:	\$2,553.60	Component Description:	Elbow Complex	Amount:	\$3,192.00												
Component Description:	KYTV-210-Elbow complex New Primary Antenna																				
Amount:	\$2,553.60																				
Component Description:	Elbow Complex																				
Amount:	\$3,192.00																				

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	Flange assy 8-3 /16 fxd solder, freight, shipping and handling
	Amount:	\$1,106.58
	Component Description:	UHF-HIGH POWER TOP MOUNT (200-1000KW)
	Amount:	\$56,469.16
	Component Description:	New Primary Antenna-UHF High Power Top Mount
	Amount:	\$40,344.18
	Component Description:	Primary Antenna, Top Mount
	Amount:	\$48,413.01
	Component Description:	UHF-HIGH POWER TOP MOUNT (200-1000KW)
	Amount:	\$40,344.18

Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)		
	Component Description:	Primary Antenna
		Elbow Complex
	Amount:	\$3,192.00
	Component Description:	Please deny this component
		N/A
	Amount:	
	Component Description:	Primary Antenna
		Elbow Complex
	Amount:	\$3,830.40

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$206,186.85	\$206,186.85		(\$36,193.15)	
Refurbish Transmission Line	<i>\$206,186.85</i>	\$206,186.85	N/A	(\$36,193.15)	N/A
Sub-total	\$206,186.85	\$206,186.85	N/A	(\$36,193.15)	N/A
Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A

Components

Actual Information	
Description	File Name

Refurbish Transmission
Line

Component Description:	Credit Memo
Amount:	(\$115,407.16)
Component Description:	Transmission Line
Amount:	\$52,581.85
Component Description:	KYTV-310- Refurbish existing transmission line
Amount:	\$99.24
Component Description:	New Inner Conductors for Existing Primary Transmission Line
Amount:	\$63,098.22
Component Description:	RIGID TRANSMISSION LINE - COPPER
Amount:	\$12,870.05
Component Description:	Gas barrier assy 8- 75
Amount:	\$3,146.50
Component Description:	Refurbish Primary Transmission Line
Amount:	\$52,581.85

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$243,100.00	\$440,552.00		\$420,552.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$28,902.00	see Estimated Cost Justification KYTV-410-Structural analysis existing tower v0	\$28,902.00	N/A
Minor Modification	\$20,000.00	\$20,000.00	original entry of \$2,000 was a typo	\$0.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$391,650.00	Precision Comm Inc Invoices	\$391,650.00	N/A
Sub-total	\$243,100.00	\$440,552.00	N/A	\$420,552.00	N/A
Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A

Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	<div>Component Description:STNLSA STNL Structural Analysis</div> <div>Amount:\$3,000.00</div>

Component Description:	STNLSA STNL Structural Analysis
Amount:	\$1,750.00

Component Description:	STNLSA STNL Structural Analysis - applied load analysis on the tower
Amount:	\$3,000.00

Component Description:	STNLSA STNL Rigorous Structural Tower Evaluation
Amount:	\$1,250.00

Component Description:	STNLSA STNL Rigorous Structural Tower Evaluation
Amount:	\$1,250.00

Component Description:	Final 50% invoiced on Engineering Review of Applied Load Check
Amount:	\$2,076.00

Component Description:	STNLSA STNL Structural Analysis
Amount:	\$2,076.00

Component Description:	STNL Structural Analysis
Amount:	\$6,500.00

Component Description:	Structural analysis and report
Amount:	\$6,250.00

	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>STNLSA STNL Structural Analysis</div> <div>\$1,750.00</div> </div>
Minor Modification	Information not provided.
Tall Tower (greater than 500')	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Perform Electrical Testing</div> <div>\$1,500.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Tower Rigging /Replacement of Existing Antenna</div> <div>\$68,820.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Antenna Replacement</div> <div>\$49,400.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Per Precision Communications, Inc. addendum to proposal 17470-6C</div> <div>\$46,900.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Per Precision Communications Inc. Proposal 17470- 6C; Antenna Replacement, KYTV-Fordland, MO</div> <div>\$63,590.00</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Antenna replacement</div> <div>\$63,590.00</div> </div>

Component Description:	Antenna Replacement
Amount:	\$48,850.00

Component Description:	February weather day Addendum
Amount:	\$49,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$178,532.00	\$169,372.00		\$88,519.15	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$631.00	N/A
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$82,805.65	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,687.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$432.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$490.50	N/A
Additional Field Engineering Service, 3 Days	\$5,400.00	\$5,400.00	N/A	N/A	N/A
Attorney - Other Matters	\$222.00	\$222.00	KYTV Justification Outside Professional Services - Attorney - Other Matters	\$222.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$178,532.00	\$169,372.00	N/A	\$88,519.15	N/A

Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information		
Description	File Name	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	Complete and file license to cover application for repack facility.
	Amount:	\$631.00
Project management of the transition	Component Description:	Project Management
	Amount:	\$3,079.55
	Component Description:	Project Management
	Amount:	\$2,414.35
	Component Description:	Project Mgt
	Amount:	\$802.25
	Component Description:	Project Mgt
	Amount:	\$830.80
	Component Description:	Project Management
	Amount:	\$2,674.40
	Component Description:	Project Mgt
	Amount:	\$2,896.05

Component Description:	Project Management
Amount:	\$3,932.95

Component Description:	Project Management
Amount:	\$3,957.10

Component Description:	Project Management
Amount:	\$4,803.45

Component Description:	Project Management
Amount:	\$4,088.20

Component Description:	Project Management
Amount:	\$2,953.65

Component Description:	Project management
Amount:	\$1,325.55

Component Description:	Project Management
Amount:	\$4,250.65

Component Description:	Project Mgt
Amount:	\$2,618.80

Component Description:	Project management
Amount:	\$2,517.65

Component Description:	Transition Related Project Management Costs
Amount:	\$2,850.00

Component Description:	Project Management
Amount:	\$2,462.30

Component Description:	Professional Services
Amount:	\$507.50

Component Description:	Project Management
Amount:	\$2,103.75

Component Description:	Project Management
Amount:	\$2,856.85

Component Description:	Project Management
Amount:	\$2,175.25

Component Description:	KYTV-510-Project Management
Amount:	\$1,650.00

Component Description:	Project Management
Amount:	\$4,254.40

Component Description:	Project Mgt
Amount:	\$28.20

Component Description:	Project Management
Amount:	\$3,813.75

Component Description:	Project Mgt
Amount:	\$913.95

Component Description:	Project Management
Amount:	\$1,902.90

Component Description:	Project Management
Amount:	\$3,733.80

Component Description:	Project Management
Amount:	\$1,857.60

Component Description:	Project Management
Amount:	\$5,773.15

Component Description:	Project Management
Amount:	\$2,776.85

Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Channel study to identify any linked stations that would be affected by transition prior to scheduled date. \$175.00
	Component Description: Amount:	Perform engineering study for new channel assignment \$2,700.00
	Component Description: Amount:	Develop technical parameters for interim side mount antenna \$562.50
	Component Description: Amount:	Regarding buildout of repack ch-19 facility, review final operating constants \$250.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	KYTV-530-RF Eng new channel study \$250.00
Prepare request for Special Temporary Authorization	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:		For professional services Rendered through October 31, 2018
	Amount:		\$362.50
	Component Description:		For professional services rendered through November 30, 2018
	Amount:		\$70.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description:		Legal services
	Amount:		\$490.50
Additional Field Engineering Service, 3 Days	Information not provided.		
Attorney - Other Matters	Component Description:		KYTV-550- Attorney Fees - Other Matters
	Amount:		\$222.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.		
Prepare and or review reimbursement form	Information not provided.		

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$96,224.38	\$87,204.38		\$50,353.61	
Floor Mounting Hardware for Mask Filter	<i>\$12,252.12</i>	\$12,252.12	Please see the attached GatesAir quotes Q-79428 and Q-79477	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,114.76</i>	\$1,114.76	N/A	\$1,114.76	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	\$2,362.50	N/A
Equipment Storage	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$45,077.50	\$45,077.50	See attached Sunbelt Environmental Services, Inc. "Waste Disposal Cost Proposal" for \$4,795. See attached Comark quote 4034 KYTV Itemization of Existing Transmitter Removal Proposal, for \$33,700.	\$45,077.50	a
DTV Medical Facility Notification	\$11,550.00	\$2,545.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$190.00	N/A
Equipment Delivery and Handling Charges	\$17,700.00	\$17,700.00	N/A	\$1,608.85	N/A
Sub-total	\$96,224.38	\$87,204.38	N/A	\$50,353.61	N/A
Total for all systems	\$3,858,302.38	\$3,709,786.89	N/A	\$3,241,314.57	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Floor Mounting Hardware for Mask Filter	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Professional services \$1,114.76
Develop and air announcement of upcoming channel change	Component Description: Amount: Component Description: Amount:	Total professional services, total disbursements \$362.50 Prepare MVPD Channel Change (Repack) Notifications \$2,000.00
Equipment Storage	Information not provided.	

Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="710 174 1013 208">Component Description:</td><td data-bbox="1150 174 1382 405">Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet.</td></tr> <tr> <td data-bbox="710 416 818 450">Amount:</td><td data-bbox="1150 416 1270 450">\$9,500.00</td></tr> <tr> <td data-bbox="710 555 1013 589">Component Description:</td><td data-bbox="1150 555 1374 629">Repack disposal of Ch. 44 transmitter</td></tr> <tr> <td data-bbox="710 640 818 674">Amount:</td><td data-bbox="1150 640 1270 674">\$8,340.00</td></tr> <tr> <td data-bbox="710 779 1013 813">Component Description:</td><td data-bbox="1150 779 1326 887">Quoted price \$30,000 minus scrap value</td></tr> <tr> <td data-bbox="710 898 818 931">Amount:</td><td data-bbox="1150 898 1286 931">\$26,917.50</td></tr> <tr> <td data-bbox="710 1037 1013 1070">Component Description:</td><td data-bbox="1150 1037 1369 1267">Analysis of oil within four transformers to determine whether the oils contain PBCS</td></tr> <tr> <td data-bbox="710 1279 818 1312">Amount:</td><td data-bbox="1150 1279 1246 1312">\$320.00</td></tr> </table>	Component Description:	Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet.	Amount:	\$9,500.00	Component Description:	Repack disposal of Ch. 44 transmitter	Amount:	\$8,340.00	Component Description:	Quoted price \$30,000 minus scrap value	Amount:	\$26,917.50	Component Description:	Analysis of oil within four transformers to determine whether the oils contain PBCS	Amount:	\$320.00
Component Description:	Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet.																
Amount:	\$9,500.00																
Component Description:	Repack disposal of Ch. 44 transmitter																
Amount:	\$8,340.00																
Component Description:	Quoted price \$30,000 minus scrap value																
Amount:	\$26,917.50																
Component Description:	Analysis of oil within four transformers to determine whether the oils contain PBCS																
Amount:	\$320.00																
DTV Medical Facility Notification	Information not provided.																
FCC Filing Fees - Form 2100 license to cover application	Information not provided.																
FCC Filing Fees - Special Temporary Authorization request	<table> <tr> <td data-bbox="710 1711 1013 1744">Component Description:</td><td data-bbox="1150 1711 1342 1785">KYTV-610-STA FCC Filing Fees</td></tr> <tr> <td data-bbox="710 1796 818 1830">Amount:</td><td data-bbox="1150 1796 1246 1830">\$190.00</td></tr> </table>	Component Description:	KYTV-610-STA FCC Filing Fees	Amount:	\$190.00												
Component Description:	KYTV-610-STA FCC Filing Fees																
Amount:	\$190.00																

Equipment Delivery and Handling Charges		
	Component Description:	Forklift rental
	Amount:	\$351.72
	Component Description:	Forklift rental
	Amount:	\$311.13
	Component Description:	Forklift rental
	Amount:	\$309.78
	Component Description:	Forklift rental
	Amount:	\$281.02
	Component Description:	Forklift rental
	Amount:	\$355.20

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,858,302.38	\$3,709,786.89
			\$3,241,314.57

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert
Folliard , III**
.
*Assistant
Secretary*

08/26/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>08/26/2019</p>

Attachments