



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **68753** | Service: **DTV** | Call **KTFN** | Channel: **20 (UHF)** |  
ID: | Sign:  
File **0000028321**  
Number:  
FRN: **0001529627** | Date **09/23**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>ENTRAVISION HOLDINGS, LLC</b>	Mark Boelke Suite 6000 West 2425 Olympic Boulevard Santa Monica, CA 90404 United States	+1 (310) 447-3896	mboelke@entravision. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The plan is for KTFN to replace the existing Channel 51 system with a new Channel 20 antenna, new 4-1/16" line, and a new transmitter.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond CD
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5.41 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	New transmitter is necessary because the existing transmitter is not capable of being retuned to channel 20

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KTFN estimated the electrical work cost.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
------	-------------

<b>Freight</b>	Freight to the transmitter location
<b>Mask Filter</b>	Mask filter for the new transmitter
<b>RF Accessories</b>	RF components for the new transmitter

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	250.0 kW



Manufacturer	
Model	ATW18H4- HSPA-51S
Year	2003

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	TFU-22DSC /VP-R BP285
Year	2017
Justification for New Antenna	A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 20.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	150.0 kW
	Manufacturer	
	Model	TFU- 12DSB BP285

	Year	2019
	Justification for New Antenna	Required to remain on the air during transition.

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	312 feet per run



**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	230 feet per run
	Justification for New Transmission Line	KTFN's previous transmission line is not capable of operating on the new channel, the segment lengths are different. A new transmission line will need to be installed in order to support the new channel.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	230 feet per run
	Justification for New Transmission Line	To be utilized along with interim antenna to remain on the air during transition.

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1202400
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	31° 48' 18.9" N-
	Longitude (NAD83)	106° 29' 00.7" W-
	Overall Structure Height	388.12 feet
	Support Structure Height	340.88 feet

	Ground Elevation Above Mean Sea Level (AMSL)	5604.92 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Pinnacle Towers LLC
	Date Constructed	01/05/2000

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
67760	KTSM-TV	DTV
36916	KTDO	DTV
49832	KVIA-TV	DTV
10202	KSCE	DTV

**Other Types of Users**

Users
DEA
City of El Paso
59114 K26KJ-D
NOA

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
---------	----------	----------

<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	712
	Explanation	KTFN does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline for Phase 8 of March 13, 2020. KTFN will hire an outside firm to ensure a timely and well managed transition.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A



	Justification	N/A
--	---------------	-----

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Services provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-40</b>	<b>\$584,142.33</b>	<b>\$755,891.93</b>		<b>\$368,782.58</b>	
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KTFN estimated the electrical work cost.	<i>\$8,542.49</i>	\$8,542.49	see Estimated Cost Justification KTFN-110-Electrical Service New 1st Primary Transmitter v0	\$8,542.49	N/A
RF Accessories	<i>\$32,963.47</i>	\$32,963.47	Please see the attached Gatesair JW30004369-1 invoice; Justifying Invoice - GatesAir US0324273	\$32,963.47	N/A

Mask Filter	<b>\$31,732.51</b>	\$31,732.51	Please see the attached Gatesair JW30004369-1 invoice; Justifying Invoice - GatesAir US0324273	\$31,732.51	N/A
Freight	<b>\$16,403.86</b>	\$16,403.86	Please see the attached Gatesair JW30004369-1 invoice; Justifying Invoice - GatesAir US0324273	\$16,403.86	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$666,249.60	see Estimated Cost Justification KTFN-110-New 1st Primary Transmitter v0	\$279,140.25	N/A
<b>Sub-total</b>	\$584,142.33	\$755,891.93	N/A	\$368,782.58	N/A
<b>Total for all systems</b>	\$1,869,046.33	\$1,951,958.46	N/A	\$868,494.08	N/A

## Components

Actual Information	
Description	File Name
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KTFN estimated the electrical work cost.	<p><b>Component Description:</b> KTFN-110-Electrical Service New 1st Primary Transmitter</p> <p><b>Amount:</b> \$8,542.49</p>

RF Accessories	<div> <div>Component Description:</div> <div>KTFN-110-New 1st Primary Transmitter - RF Accessories</div> </div> <div> <div>Amount:</div> <div>\$32,963.47</div> </div>
Mask Filter	<div> <div>Component Description:</div> <div>KTFN-110-New 1st Primary Transmitter - Mask Filter</div> </div> <div> <div>Amount:</div> <div>\$31,732.51</div> </div>
Freight	<div> <div>Component Description:</div> <div>KTFN-110-New 1st Primary Transmitter - Freight</div> </div> <div> <div>Amount:</div> <div>\$16,403.86</div> </div>

UHF - Liquid Cooled Solid  
State Transmitter 8.2 - 13  
kW

**Component Description:** 50% Down  
payment for New  
Primary Transmitter  
**Amount:** \$158,420.26

**Component Description:** 3/21/19 5 men 52.5  
Man Hours  
**Amount:** \$12,580.00

**Component Description:** 03/08/2019 5 men  
19 hours  
**Amount:** \$16,720.00

**Component Description:** KTFN-110-New 1st  
Primary Transmitter  
**Amount:** \$17,652.86

**Component Description:** ULXTE-12  
Transmitter per  
Quote Q-74081  
**Amount:** \$107,928.76

**Component Description:** BBG-DA-12G-1XG  
**Amount:** \$456.23

**Component Description:** MOBILIZATION OF  
CRANE AND TWO  
SERVICE  
TRUCKS.  
**Amount:** \$12,335.00

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-12DSB BP285</b>	<b>\$119,280.00</b>	<b>\$40,371.59</b>		<b>\$30,218.56</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$30,218.56	Dielectric Quote #51348JKT	\$30,218.56	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$3,753.03	Please see attached purchase order	N/A	N/A
<b>Primary Antenna TFU-22DSC /VP-R BP285</b>	<b>\$215,678.00</b>	<b>\$232,223.00</b>		<b>\$173,001.03</b>	



Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	N/A	\$3,753.03	N/A
Sweep test of existing antenna	\$6,730.00	\$30,000.00	Based on quote from Inspection Vendor.	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<b>\$185,798.00</b>	\$185,798.00	Please see Dielectric quote #513320JKT Rev 5 (uploaded to LMS Attachments Section). Estimated Cost includes estimated shipping and taxes but excludes \$19,050.00 of V-pol component, as shown in quote.	\$169,248.00	N/A
<b>Sub-total</b>	<b>\$334,958.00</b>	<b>\$272,594.59</b>	<b>N/A</b>	<b>\$203,219.59</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,869,046.33</b>	<b>\$1,951,958.46</b>	<b>N/A</b>	<b>\$868,494.08</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Information not provided.

<p>UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized</p>	<table> <tr> <td data-bbox="692 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1370 483">ANTENNA - UHF SIDE MOUNT ONE STATION, HORIZONTALLY POLARIZED TFU-12DSB BP285 ANTENNA FOR D51."</td></tr> <tr> <td data-bbox="692 495 807 528"><b>Amount:</b></td><td data-bbox="1139 495 1270 528">\$12,696.75</td></tr> <tr> <td data-bbox="692 633 1007 667"><b>Component Description:</b></td><td data-bbox="1139 633 1307 745">Other - freight, shipping, and handling</td></tr> <tr> <td data-bbox="692 757 807 790"><b>Amount:</b></td><td data-bbox="1139 757 1257 790">\$2,003.56</td></tr> <tr> <td data-bbox="692 893 1007 927"><b>Component Description:</b></td><td data-bbox="1139 893 1342 965">ANTENNA - UHF SIDE MOUNT</td></tr> <tr> <td data-bbox="692 976 807 1010"><b>Amount:</b></td><td data-bbox="1139 976 1257 1010">\$2,821.50</td></tr> <tr> <td data-bbox="692 1113 1007 1146"><b>Component Description:</b></td><td data-bbox="1139 1113 1342 1184">ANTENNA - UHF SIDE MOUNT</td></tr> <tr> <td data-bbox="692 1196 807 1229"><b>Amount:</b></td><td data-bbox="1139 1196 1270 1229">\$12,696.75</td></tr> </table>	<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT ONE STATION, HORIZONTALLY POLARIZED TFU-12DSB BP285 ANTENNA FOR D51."	<b>Amount:</b>	\$12,696.75	<b>Component Description:</b>	Other - freight, shipping, and handling	<b>Amount:</b>	\$2,003.56	<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT	<b>Amount:</b>	\$2,821.50	<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT	<b>Amount:</b>	\$12,696.75
<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT ONE STATION, HORIZONTALLY POLARIZED TFU-12DSB BP285 ANTENNA FOR D51."																
<b>Amount:</b>	\$12,696.75																
<b>Component Description:</b>	Other - freight, shipping, and handling																
<b>Amount:</b>	\$2,003.56																
<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT																
<b>Amount:</b>	\$2,821.50																
<b>Component Description:</b>	ANTENNA - UHF SIDE MOUNT																
<b>Amount:</b>	\$12,696.75																
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>																
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="692 1554 1007 1588"><b>Component Description:</b></td><td data-bbox="1139 1554 1331 1704">KTFN-210-Side-mount Brackets New Primary Antenna</td></tr> <tr> <td data-bbox="692 1715 807 1749"><b>Amount:</b></td><td data-bbox="1139 1715 1257 1749">\$3,753.03</td></tr> <tr> <td data-bbox="692 1854 1007 1888"><b>Component Description:</b></td><td data-bbox="1139 1854 1331 2004">KTFN-210-Side-mount Brackets New Primary Antenna</td></tr> <tr> <td data-bbox="692 2016 807 2049"><b>Amount:</b></td><td data-bbox="1139 2016 1257 2049">\$7,506.05</td></tr> </table>	<b>Component Description:</b>	KTFN-210-Side-mount Brackets New Primary Antenna	<b>Amount:</b>	\$3,753.03	<b>Component Description:</b>	KTFN-210-Side-mount Brackets New Primary Antenna	<b>Amount:</b>	\$7,506.05								
<b>Component Description:</b>	KTFN-210-Side-mount Brackets New Primary Antenna																
<b>Amount:</b>	\$3,753.03																
<b>Component Description:</b>	KTFN-210-Side-mount Brackets New Primary Antenna																
<b>Amount:</b>	\$7,506.05																

Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	UHF - HIGH POWER SIDE MOUNT \$15,895.00
	<b>Component Description:</b>  <b>Amount:</b>	ELBOW COMPLEX KIT, SINGLE CHANNEL AT ANTENNA INPUT FOR 6-1/8" 75 OHM \$1,029.80
	<b>Component Description:</b>  <b>Amount:</b>	UHF High Power Side Mount TV Ant TFU-22DSC/VP-R BP285D20 \$76,161.60
	<b>Component Description:</b>  <b>Amount:</b>	UHF - High power side mount; Other VPOL components; Other elbow complex kit; Rigid transmission line - copper; etc. \$76,161.60

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$17,020.00</b>	<b>\$5,149.63</b>		<b>\$5,149.63</b>	
Flexible Air Transmission Line - dielectric, 4"	\$17,020.00	\$5,149.63	Dielectric quote 51348JKT plus \$341.43 in freight and handling charges.	\$5,149.63	N/A
<b>Primary Transmission Line</b>	<b>\$46,460.00</b>	<b>\$70,549.81</b>		<b>\$51,531.19</b>	
Rigid Transmission Line - copper, 6 1/8"	\$46,460.00	\$70,549.81	Dielectric quote 513320JKT Rev 5; Justifying Invoice - KTFN Dielectric 413041	\$51,531.19	N/A
<b>Sub-total</b>	<b>\$63,480.00</b>	<b>\$75,699.44</b>	N/A	<b>\$56,680.82</b>	N/A
<b>Total for all systems</b>	<b>\$1,869,046.33</b>	<b>\$1,951,958.46</b>	N/A	<b>\$868,494.08</b>	N/A

### Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission Line - dielectric, 4"	<div> <b>Component Description:</b> KTFN-380-Interim Transmission Line         </div> <div> <b>Amount:</b> \$341.43         </div>
	<div> <b>Component Description:</b> KTFN-380-Interim Transmission Line         </div> <div> <b>Amount:</b> \$480.82         </div>
	<div> <b>Component Description:</b> KTFN-380-Interim Transmission Line         </div> <div> <b>Amount:</b> \$2,163.69         </div>
	<div> <b>Component Description:</b> KTFN-380-Interim Transmission Line         </div> <div> <b>Amount:</b> \$2,163.69         </div>
Rigid Transmission Line - copper, 6 1/8"	<div> <b>Component Description:</b> KTFN-310-New Primary Transmission Line         </div> <div> <b>Amount:</b> \$4,843.79         </div>
	<div> <b>Component Description:</b> KTFN Primary Transmission Line         </div> <div> <b>Amount:</b> \$23,343.70         </div>
	<div> <b>Component Description:</b> KTFN Primary Transmission Line         </div> <div> <b>Amount:</b> \$23,343.70         </div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$605,300.00	\$575,000.00		\$158,375.29	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$19,154.97	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$139,220.32	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Sub-total	\$605,300.00	\$575,000.00	N/A	\$158,375.29	N/A
Total for all systems	\$1,869,046.33	\$1,951,958.46	N/A	\$868,494.08	N/A

Components

Actual Information	
Description	File Name

<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<table> <tr> <td data-bbox="713 100 1145 324"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 100 1428 324"> <p>Broadcast tower structural analysis</p> <p>\$2,139.21</p> </td></tr> <tr> <td data-bbox="713 324 1145 772"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 324 1428 772"> <p>For Smith Broadcast to attend a Repack Meeting at KINT-DT Office in El Paso, Tx and a site survey</p> <p>\$2,349.55</p> </td></tr> <tr> <td data-bbox="713 772 1145 1061"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 772 1428 1061"> <p>Tower mapping and prep of doc necessary for tower load study</p> <p>\$17,015.76</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Broadcast tower structural analysis</p> <p>\$2,139.21</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>For Smith Broadcast to attend a Repack Meeting at KINT-DT Office in El Paso, Tx and a site survey</p> <p>\$2,349.55</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Tower mapping and prep of doc necessary for tower load study</p> <p>\$17,015.76</p>		
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Broadcast tower structural analysis</p> <p>\$2,139.21</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>For Smith Broadcast to attend a Repack Meeting at KINT-DT Office in El Paso, Tx and a site survey</p> <p>\$2,349.55</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Tower mapping and prep of doc necessary for tower load study</p> <p>\$17,015.76</p>								
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="713 1061 1145 1330"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1061 1428 1330"> <p>For Station KTFN, 50% upon acceptance.</p> <p>\$85,111.56</p> </td></tr> <tr> <td data-bbox="713 1330 1145 1599"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1330 1428 1599"> <p>Antenna mounting brackets</p> <p>\$27,054.38</p> </td></tr> <tr> <td data-bbox="713 1599 1145 1868"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1599 1428 1868"> <p>Line Item 1: Antenna mounting brackets</p> <p>\$85,111.56</p> </td></tr> <tr> <td data-bbox="713 1868 1145 2045"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1868 1428 2045"> <p>50% upon acceptance.</p> <p>\$27,054.38</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>For Station KTFN, 50% upon acceptance.</p> <p>\$85,111.56</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Antenna mounting brackets</p> <p>\$27,054.38</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Line Item 1: Antenna mounting brackets</p> <p>\$85,111.56</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>50% upon acceptance.</p> <p>\$27,054.38</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>For Station KTFN, 50% upon acceptance.</p> <p>\$85,111.56</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Antenna mounting brackets</p> <p>\$27,054.38</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Line Item 1: Antenna mounting brackets</p> <p>\$85,111.56</p>								
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>50% upon acceptance.</p> <p>\$27,054.38</p>								

Minor tower reinforcement /modifications	Information not provided.
---	---------------------------



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$183,776.00</b>	<b>\$175,987.50</b>		<b>\$81,435.80</b>	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$437.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$4,437.50	See attached invoices for RF engineering services related to CP application.	\$4,437.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$500.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Project management of the transition	\$112,496.00	\$106,800.00	N/A	\$76,060.80	N/A
<b>Sub-total</b>	\$183,776.00	\$175,987.50	N/A	\$81,435.80	N/A
<b>Total for all systems</b>	\$1,869,046.33	\$1,951,958.46	N/A	\$868,494.08	N/A

## Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Perform engineering study for new channel assignment and antenna development	<div> <b>Component Description:</b> Engineering study work for new channel assignment including antenna development </div> <div> <b>Amount:</b> \$437.50 </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <b>Component Description:</b> Preparation of the engineering section of FCC Form 2100 </div> <div> <b>Amount:</b> \$250.00 </div>
	<div> <b>Component Description:</b> Preparation of the engineering section of FCC Form 2100 </div> <div> <b>Amount:</b> \$1,125.00 </div>
	<div> <b>Component Description:</b> CP Mod./DA Change Professional Services </div> <div> <b>Amount:</b> \$500.00 </div>
	<div> <b>Component Description:</b> Preparation of the engineering section of FCC Form 2100 </div> <div> <b>Amount:</b> \$2,562.50 </div>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <b>Component Description:</b> License Application Professional Services </div> <div> <b>Amount:</b> \$500.00 </div>

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
Project management of the transition	<b>Component Description:</b> <b>Amount:</b>	Project management \$1,385.85
	<b>Component Description:</b> <b>Amount:</b>	Project management \$2,351.70
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,615.40
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$2,502.00
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,618.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$6,972.85

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$5,427.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$6,591.25

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$778.60

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$971.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,267.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,713.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,680.05

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,193.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,226.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,429.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,187.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,331.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,637.85

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$148.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,331.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,398.40

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,231.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,911.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,845.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,251.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,945.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,061.10

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,053.15

---



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$97,390.00</b>	<b>\$96,785.00</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$26,200.00</i>	\$26,200.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
BLM or NFS Coordination	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Local Zoning	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$97,390.00	\$96,785.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,869,046.33	\$1,951,958.46	N/A	\$868,494.08	N/A

## Components

Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,869,046.33	\$1,951,958.46
			\$868,494.08

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Manuel Cavazos , III .</b>  <i>EVP - Director of Technology</i></p> <p>09/23/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Manuel Cavazos , III .</b>  <i>EVP - Director of Technology</i></p> <p>09/23/2019</p>

Certification	Section	Question	Response
	<b>Submission of Final Allocation or Accounting Information Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Manuel Cavazos , III .**  
*EVP - Director of Engineering*

09/23/2019

## Attachments