



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **74112** | Service: **DTV** | Call **WTOG** | Channel: **19 (UHF)** |  
ID: | Sign: |  
File **0000027117**  
Number:  
FRN: **0028930774** | Date **10/17**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>CBS OPERATIONS INC.</b> Doing Business As: CBS OPERATIONS INC.	Daniel G. Ryson 1725 DESALES ST NW SUITE 501 WASHINGTON, DC 20036 United States	+1 (202) 457-4505	dryson@cbs. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Daniel G Ryson</b> CBS	Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4074	dryson@cbs.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Temporarily move to an interim site with a broadband antenna. Install a broadband transmitter capable of operating on pre and post transition channels for use when present site is rebuilt with new antenna, transmission line, and transmitter equipment.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-80
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	50.6 kW
	Justification for New Transmitter	Comark will not re-tune any IOT transmitter (see Attachment 1). Proposed "upgraded" transmitter (see Attachment 15) costs more than "non-upgraded" transmitter (see Attachment 3) which is basis for reimbursement.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	100 linear feet of 4-inch conduit.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	3200.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	Interim transmitter and site required while main tower is reinforced and main site is rebuilt. Broadband PAs specified. See Statement 2.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Prepare electrical engineering drawings for work required at Interim Site. Install electrical wiring for transmitter, racks, etc.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
------	-------------

<b>Sales Tax</b>	State of Florida Sales Tax
------------------	----------------------------



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Emergency Only
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	298.0 kW

Manufacturer	
Model	SW-16
Year	1988

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Post Transition)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	298.0 kW
	Manufacturer	

Model	TFU-24DSC-R O4
Year	2019
Justification for New Antenna	Existing auxiliary antenna is narrowband and not suitable for use on channel 19.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	550.0 kW

Manufacturer	
Model	TFU-30E
Year	1987



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	700.0 kW
	Manufacturer	

Model	TFU-27ETT /VP-R O6
Year	2019
Justification for New Antenna	Present owned antenna is narrowband and will not work on post-transition channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Mounting Adapter</b>	Five foot Mounting Adapter allows antenna to mount onto tower top plate.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Rent Temporary
	Ownership	Leased
	Owner	Florida West Coast Public Broadcasting, Inc.
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	12
	Lower Limit	470.00 MHz
	Upper Limit	713.00 MHz
	Design power capacity in use	0.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	417.0 kW
	Manufacturer	

	Model	TUP-05-12-60-1
	Year	2006
	Justification for New Antenna	Renting Existing Antenna.

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
Test Adapter	Test adapter for detailed measurement of interim antenna and line.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary**      **Add Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run

**Auxiliary**      **New Transmission Line**  
**Transmission Line**      **Section**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	Please see Statement 2. Note: We propose to replace 1,000 feet of 8 3/16-inch line with less expensive 7 3/16-inch line.

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      Information not provided.



**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Waveguide
	Diameter	N/A
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1492 feet per run

**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1540 feet per run
	Justification for New Transmission Line	Present waveguide will not work on post- transition channel and must be removed to reduce tower windloading. (Line Length reduced from 1600 to 1540 feet after 3/2019 site survey)

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	100 feet per run
	Justification for New Transmission Line	Required for interconnect to interim antenna.

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1211242
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	27° 50' 51.5" N-
	Longitude (NAD83)	082° 15' 49.4" W-
	Overall Structure Height	1571.83 feet
	Support Structure Height	1451.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	76.11 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Florida West Coast Public Broadcasting, Inc.
	Date Constructed	12/07/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
21808	WEDU	DTV

### Auxiliary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

### Auxiliary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Auxiliary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Rent	Monthly Rental Fee for existing Tower, Antenna, Line, and Transmitter Room.

## Primary Tower

### Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1030952
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	27° 49' 47.1" N-
	Longitude (NAD83)	082° 15' 58.3" W-
	Overall Structure Height	1574.13 feet
	Support Structure Height	1451.75 feet
	Ground Elevation Above Mean Sea Level (AMSL)	74.80 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Towers LLC
	Date Constructed	02/01/2018



**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower Permit Packages	Construction drawings for tower, ground and building. Required for local permits.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	250
	Explanation	Company lacks sufficient internal resources.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No

	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
---------------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter ULXTE-60</b>	<b>\$1,189,255.85</b>	<b>\$1,199,088.07</b>		<b>\$1,014,197.25</b>	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$977,574.60	Includes Attachment 21 Items A, B, E and change orders shown in Attachment 22. Does not include RF Accessories, Step-Down transformer, and shipping shown elsewhere.	\$858,260.83	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$9,007.62	See Attachment 21, Item D	\$9,007.62	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A

Other Electrical Service: Prepare electrical engineering drawings for work required at Interim Site. Install electrical wiring for transmitter, racks, etc.	<b>\$4,000.00</b>	\$4,000.00	See Attachment 50 for electrical engineering drawings necessary to seek bids for actual wiring. We will update the estimated cost with a quote once available.	\$4,000.00	N/A
Sales Tax	<b>\$60,005.85</b>	\$60,005.85	State of Florida Sales Tax. Please see Attachment 59.	\$60,005.85	N/A
UHF inside RF system including switching	\$147,500.00	\$143,500.00	Includes Attachment 21 Item C. There will also be some labor involved to install switching and transmission line.	\$82,922.95	N/A
<b>Primary Transmitter ULXTED-80</b>	<b>\$1,645,510.00</b>	<b>\$1,580,521.00</b>		<b>\$1,116,326.87</b>	
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$5,480.00	Pro rata cost. See Attachment 5.	N/A	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$28,731.00	Labor and Materials for WTOG transmitter replacement. See Attachment 55.	\$17,238.60	N/A
Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$18,400.00	Install 500 KVA transformer to support transmitter, heat exchangers and other equipment on the new repack frequency into the broadband antenna. See Attachment 5.	N/A	N/A



2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$2,000.00	This cost includes 200 L/F of 2" conduit and conductor to adequately supply the HVAC, Airhandlers and House power. The existing power supply is inadequate for the additional power demands of the new repack equipment. See Attachment 5.	N/A	N/A
Other Electrical Service: 100 linear feet of 4-inch conduit.	<b>\$3,840.00</b>	\$3,840.00	100' L/F of 4" conduit and larger conductor to adequately bring an additional 500 KVA power needed for the new transmitters, HVAC, Air handlers, and house power. See Attachment 5.	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 50.6 kW	<b>\$1,388,470.00</b>	\$1,388,470.00	See Statement 2A and Attachment 3. Comparable IOT pricing is less expensive than solid state transmitter being proposed.	\$1,099,088.27	N/A
Other -- Building Addition Size: 3200.0	<b>\$91,200.00</b>	\$91,200.00	2 story building with tiltup walls to match existing broadcast facility. Includes galvanized stairs, steel doors, and concrete block walls for separate tenant suites. See Attachments 5 and 6.	N/A	N/A
15 Ton system	\$55,800.00	\$42,400.00	See Attachment 5.	N/A	N/A
<b>Sub-total</b>	\$2,834,765.85	\$2,779,609.07	N/A	\$2,130,524.12	N/A
<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93	N/A	\$2,936,414.68	N/A

## Components

**Actual Information**  
**Description**

**File Name**

UHF - Liquid Cooled Solid  
State Transmitter 21 - 31 kW

**Component Description:**

Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items A&B only.

**Amount:**

\$310,446.81

**Component Description:**

Invoice is for transmitter progress payment. The portion shown here is the split appropriate for items A&B only.

**Amount:**

\$224,401.03

**Component Description:**

Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items A&B only.

**Amount:**

\$323,412.99

<p>Transformer 3 phase/480v - 150 KVA</p>	<table> <tr> <td data-bbox="719 174 1027 208"><b>Component Description:</b></td><td data-bbox="1161 174 1350 483">Invoice is for transmitter progress payment. The portion shown here is the split appropriate for line item D only.</td></tr> <tr> <td data-bbox="719 495 831 528"><b>Amount:</b></td><td data-bbox="1161 495 1278 528">\$2,464.24</td></tr> <tr> <td data-bbox="719 633 1027 667"><b>Component Description:</b></td><td data-bbox="1161 633 1374 1021">Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only.</td></tr> <tr> <td data-bbox="719 1032 831 1066"><b>Amount:</b></td><td data-bbox="1161 1032 1278 1066">\$3,204.76</td></tr> <tr> <td data-bbox="719 1171 1027 1205"><b>Component Description:</b></td><td data-bbox="1161 1171 1374 1760">Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only. (Fractional cent rounded up to assure split cost equals total invoice.)</td></tr> <tr> <td data-bbox="719 1771 831 1805"><b>Amount:</b></td><td data-bbox="1161 1771 1278 1805">\$3,338.62</td></tr> </table>	<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the split appropriate for line item D only.	<b>Amount:</b>	\$2,464.24	<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only.	<b>Amount:</b>	\$3,204.76	<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only. (Fractional cent rounded up to assure split cost equals total invoice.)	<b>Amount:</b>	\$3,338.62
<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the split appropriate for line item D only.												
<b>Amount:</b>	\$2,464.24												
<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only.												
<b>Amount:</b>	\$3,204.76												
<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for items D only. (Fractional cent rounded up to assure split cost equals total invoice.)												
<b>Amount:</b>	\$3,338.62												
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>												

<p>Other Electrical Service:          Prepare electrical          engineering drawings for          work required at Interim Site.          Install electrical wiring for          transmitter, racks, etc.</p>	<table> <tr> <td data-bbox="705 87 1086 394"><b>Component Description:</b></td><td data-bbox="1086 87 1428 394">Invoice is for Electrical Engineering drawings at the WTOG Interim site.</td></tr> <tr> <td data-bbox="705 394 1086 506"><b>Amount:</b></td><td data-bbox="1086 394 1428 506">\$4,000.00</td></tr> </table>	<b>Component Description:</b>	Invoice is for Electrical Engineering drawings at the WTOG Interim site.	<b>Amount:</b>	\$4,000.00
<b>Component Description:</b>	Invoice is for Electrical Engineering drawings at the WTOG Interim site.				
<b>Amount:</b>	\$4,000.00				
<p>Sales Tax</p>	<table> <tr> <td data-bbox="705 506 1086 891"><b>Component Description:</b></td><td data-bbox="1086 506 1428 891">Invoice is for transmitter progress payment. The portion shown here is the State of Florida Sales Tax only.</td></tr> <tr> <td data-bbox="705 891 1086 994"><b>Amount:</b></td><td data-bbox="1086 891 1428 994">\$60,005.85</td></tr> </table>	<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the State of Florida Sales Tax only.	<b>Amount:</b>	\$60,005.85
<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the State of Florida Sales Tax only.				
<b>Amount:</b>	\$60,005.85				

<p>UHF inside RF system including switching</p>	<table> <tr> <td data-bbox="719 174 1027 208"><b>Component Description:</b></td><td data-bbox="1161 174 1342 488">Invoice is for transmitter progress payment. The portion shown here is the split appropriate for item C only.</td></tr> <tr> <td data-bbox="719 499 831 533"><b>Amount:</b></td><td data-bbox="1161 499 1294 533">\$41,857.66</td></tr> <tr> <td data-bbox="719 633 1027 667"><b>Component Description:</b></td><td data-bbox="1161 633 1374 1025">Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.</td></tr> <tr> <td data-bbox="719 1037 831 1070"><b>Amount:</b></td><td data-bbox="1161 1037 1294 1070">\$20,952.66</td></tr> <tr> <td data-bbox="719 1171 1027 1205"><b>Component Description:</b></td><td data-bbox="1161 1171 1374 1563">Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.</td></tr> <tr> <td data-bbox="719 1574 831 1608"><b>Amount:</b></td><td data-bbox="1161 1574 1294 1608">\$20,112.63</td></tr> </table>	<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the split appropriate for item C only.	<b>Amount:</b>	\$41,857.66	<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.	<b>Amount:</b>	\$20,952.66	<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.	<b>Amount:</b>	\$20,112.63
<b>Component Description:</b>	Invoice is for transmitter progress payment. The portion shown here is the split appropriate for item C only.												
<b>Amount:</b>	\$41,857.66												
<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.												
<b>Amount:</b>	\$20,952.66												
<b>Component Description:</b>	Invoice is for transmitter down payment originally based on Attachment 21 items A, B, C, D, E. The portion shown here is the split appropriate for item C only.												
<b>Amount:</b>	\$20,112.63												
<p>Service entrance 3 phase /800 amp/208 volt</p>	<p>Information not provided.</p>												

Switchgear - industrial 800 amp	<p><b>Component Description:</b></p> <p>Down Payment for WTOG Primary Transmitter New Electrical Panel and Circuits.</p> <p><b>Amount:</b></p> <p>\$17,238.60</p>
Transformer 3 phase/480v - 500 KVA	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Other Electrical Service: 100 linear feet of 4-inch conduit.	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 50.6 kW	<p><b>Component Description:</b></p> <p>Invoice is for main transmitter progress payment.</p> <p><b>Amount:</b></p> <p>\$668,164.41</p> <p><b>Component Description:</b></p> <p>Invoice is for main transmitter down payment originally based on Attachment 2, which has since been superseded by Attachment 2A. See Statement 2.</p> <p><b>Amount:</b></p> <p>\$430,923.86</p>
Other -- Building Addition Size: 3200.0	Information not provided.
15 Ton system	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TUP-05-12-60-1</b>	<b>\$374,144.11</b>	<b>\$11,099.11</b>		<b>\$11,099.11</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$0.00	Renting an existing but unused antenna.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,185.00	Please see estimates in Attachment 34 (preliminary measurement) and Attachment 36 (final measurement).	\$6,185.00	N/A
Interim antenna rental and installation - Cost will depend on antenna size and height and /or complexity of tower.	\$115,500.00	\$0.00	Antenna Rental Cost included in Tower Rent.	N/A	N/A



Test Adapter	<b>\$4,914.11</b>	\$4,914.11	See Attachment 30 for quote. Also Includes shipping shown in invoice 237003, Attachment 33B.	\$4,914.11	Includes shipping.
<b>Primary Antenna TFU-27ETT /VP-R 06</b>	<b>\$323,090.00</b>	<b>\$228,388.00</b>		<b>\$212,159.70</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$196,795.00	See Attachment 13 Line 1 minus \$29,175 for non-reimbursable V-Pol contribution and \$500 for a portion of the Mounting Adapter change order. Please see Attachment 42 for more information.	\$182,565.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See Attachment 13 - Line item 24	\$5,760.00	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$13,583.00	See Attachment 13 Line Item 3	\$12,224.70	N/A

Mounting Adapter	\$11,610.00	\$11,610.00	Please see the Statement in Attachment 42 for information regarding a Change Order impacting this cost category.	\$11,610.00	N/A
<b>Auxiliary Antenna TFU-24DSC-R O4</b>	<b>\$269,180.00</b>	<b>\$159,135.00</b>		<b>\$73,412.00</b>	
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$122,325.00	See Attachment 16A Line Item 1. This is for the comparable Dielectric TFU-16DSC-R O4 H-Pol antenna, not the upgraded (due to higher gain) or E-Pol Dielectric TFU-24DSC-R O4 antenna (Attachment 19A) that we're installing.	\$55,046.25	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,710.00	See Attachment 16A Line Item 4. This is for the comparable Dielectric TFU-16DSC-R O4 antenna, not the upgraded Dielectric TFU-24DSC-R O4 antenna (Attachment 19A) that we're installing.	\$4,819.50	N/A

Sweep test of existing antenna	\$6,730.00	\$9,675.00	Existing Auxiliary and Interim antenna were measured at the same time so measurement cost was split 50/50 between cost categories. Also includes new antenna measurements. See Attachments 38 and 16A.	\$6,155.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	See Attachment 16 Line Item 3. This is for the comparable Dielectric TFU-16DSC-R O4 antenna, not the upgraded Dielectric TFU-24DSC-R O4 antenna (Attachment 19) that we're installing.	\$7,391.25	N/A
<b>Sub-total</b>	\$966,414.11	\$398,622.11	N/A	\$296,670.81	N/A
<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93	N/A	\$2,936,414.68	N/A

## Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Information not provided.

Sweep test of existing antenna	<div data-bbox="710 174 1372 728"> <p><b>Component Description:</b> Interim and Aux antenna and line were measured in the same trip so measurement cost was divided between cost categories. (Note: The company name includes an ampersand that Form won't accept.)</p> <p><b>Amount:</b> \$3,275.00</p> </div> <div data-bbox="710 833 1372 952"> <p><b>Component Description:</b> See Attachment 34 for quotation</p> <p><b>Amount:</b> \$2,910.00</p> </div>
Interim antenna rental and installation - Cost will depend on antenna size and height and/or complexity of tower.	Information not provided.
Test Adapter	<div data-bbox="710 1317 1372 1668"> <p><b>Component Description:</b> Test adapter for 7-inch line. Required to determine that WEDU antenna and transmission line are viable and do not need to be replaced.</p> <p><b>Amount:</b> \$4,914.11</p> </div>

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="710 168 1013 212"><b>Component Description:</b></td><td data-bbox="1149 168 1364 448">Primary Antenna Minus V-Pol progress payment. Includes Change Orders. See Attachment 52 for details.</td></tr> <tr> <td data-bbox="710 459 821 492"><b>Amount:</b></td><td data-bbox="1149 459 1284 492">\$93,782.25</td></tr> <tr> <td data-bbox="710 593 1013 638"><b>Component Description:</b></td><td data-bbox="1149 593 1364 784">Primary Antenna Minus V-Pol down payment. See Attachment 13 for quote.</td></tr> <tr> <td data-bbox="710 795 821 828"><b>Amount:</b></td><td data-bbox="1149 795 1284 828">\$88,782.75</td></tr> </table>	<b>Component Description:</b>	Primary Antenna Minus V-Pol progress payment. Includes Change Orders. See Attachment 52 for details.	<b>Amount:</b>	\$93,782.25	<b>Component Description:</b>	Primary Antenna Minus V-Pol down payment. See Attachment 13 for quote.	<b>Amount:</b>	\$88,782.75
<b>Component Description:</b>	Primary Antenna Minus V-Pol progress payment. Includes Change Orders. See Attachment 52 for details.								
<b>Amount:</b>	\$93,782.25								
<b>Component Description:</b>	Primary Antenna Minus V-Pol down payment. See Attachment 13 for quote.								
<b>Amount:</b>	\$88,782.75								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="710 963 1013 1008"><b>Component Description:</b></td><td data-bbox="1149 963 1364 1243">Sweep Test of New Antenna and Transmission Line - Progress Payment. See Attachment 52 for details.</td></tr> <tr> <td data-bbox="710 1254 821 1288"><b>Amount:</b></td><td data-bbox="1149 1254 1276 1288">\$2,880.00</td></tr> <tr> <td data-bbox="710 1388 1013 1433"><b>Component Description:</b></td><td data-bbox="1149 1388 1364 1534">Sweep Test down payment. See Attachment 13 for quote.</td></tr> <tr> <td data-bbox="710 1545 821 1579"><b>Amount:</b></td><td data-bbox="1149 1545 1276 1579">\$2,880.00</td></tr> </table>	<b>Component Description:</b>	Sweep Test of New Antenna and Transmission Line - Progress Payment. See Attachment 52 for details.	<b>Amount:</b>	\$2,880.00	<b>Component Description:</b>	Sweep Test down payment. See Attachment 13 for quote.	<b>Amount:</b>	\$2,880.00
<b>Component Description:</b>	Sweep Test of New Antenna and Transmission Line - Progress Payment. See Attachment 52 for details.								
<b>Amount:</b>	\$2,880.00								
<b>Component Description:</b>	Sweep Test down payment. See Attachment 13 for quote.								
<b>Amount:</b>	\$2,880.00								

<p>Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 168 1013 212"><b>Component Description:</b></td><td data-bbox="1149 168 1412 324">Elbow complex progress payment. See Attachment 52 for details.</td></tr> <tr> <td data-bbox="710 324 1013 369"><b>Amount:</b></td><td data-bbox="1149 324 1412 369">\$6,112.35</td></tr> <tr> <td data-bbox="710 470 1013 515"><b>Component Description:</b></td><td data-bbox="1149 470 1412 627">Elbow Complex down payment. See Attachment 13 for quote.</td></tr> <tr> <td data-bbox="710 627 1013 672"><b>Amount:</b></td><td data-bbox="1149 627 1412 672">\$6,112.35</td></tr> </table>	<b>Component Description:</b>	Elbow complex progress payment. See Attachment 52 for details.	<b>Amount:</b>	\$6,112.35	<b>Component Description:</b>	Elbow Complex down payment. See Attachment 13 for quote.	<b>Amount:</b>	\$6,112.35
<b>Component Description:</b>	Elbow complex progress payment. See Attachment 52 for details.								
<b>Amount:</b>	\$6,112.35								
<b>Component Description:</b>	Elbow Complex down payment. See Attachment 13 for quote.								
<b>Amount:</b>	\$6,112.35								
<p>Mounting Adapter</p>	<table> <tr> <td data-bbox="710 795 1013 840"><b>Component Description:</b></td><td data-bbox="1149 795 1412 952">Mounting Adapter Down Payment. See Exhibit 13 for quote.</td></tr> <tr> <td data-bbox="710 952 1013 996"><b>Amount:</b></td><td data-bbox="1149 952 1412 996">\$11,610.00</td></tr> </table>	<b>Component Description:</b>	Mounting Adapter Down Payment. See Exhibit 13 for quote.	<b>Amount:</b>	\$11,610.00				
<b>Component Description:</b>	Mounting Adapter Down Payment. See Exhibit 13 for quote.								
<b>Amount:</b>	\$11,610.00								
<p>UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="710 1131 1013 1176"><b>Component Description:</b></td><td data-bbox="1149 1131 1412 1568">Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is comparable H-Pol antenna. Please see Attachment 62.</td></tr> <tr> <td data-bbox="710 1568 1013 1612"><b>Amount:</b></td><td data-bbox="1149 1568 1412 1612">\$55,046.25</td></tr> </table>	<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is comparable H-Pol antenna. Please see Attachment 62.	<b>Amount:</b>	\$55,046.25				
<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is comparable H-Pol antenna. Please see Attachment 62.								
<b>Amount:</b>	\$55,046.25								

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="708 98 1114 555"><b>Component Description:</b></td><td data-bbox="1114 98 1426 555">Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is for elbow complex. Please see Attachment 62.</td></tr> <tr> <td data-bbox="708 555 1114 667"><b>Amount:</b></td><td data-bbox="1114 555 1426 667">\$4,819.50</td></tr> </table>	<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is for elbow complex. Please see Attachment 62.	<b>Amount:</b>	\$4,819.50				
<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is for elbow complex. Please see Attachment 62.								
<b>Amount:</b>	\$4,819.50								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="708 667 1114 1258"><b>Component Description:</b></td><td data-bbox="1114 667 1426 1258">Interim and Aux antenna and line were measured in the same trip so measurement cost was divided between cost categories. (Note: The company name includes an ampersand that Form won't accept.)</td></tr> <tr> <td data-bbox="708 1258 1114 1370"><b>Amount:</b></td><td data-bbox="1114 1258 1426 1370">\$3,275.00</td></tr> <tr> <td data-bbox="708 1370 1114 1928"><b>Component Description:</b></td><td data-bbox="1114 1370 1426 1928">Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is sweep measurements of antenna. Please see Attachment 62.</td></tr> <tr> <td data-bbox="708 1818 1114 1928"><b>Amount:</b></td><td data-bbox="1114 1818 1426 1928">\$2,880.00</td></tr> </table>	<b>Component Description:</b>	Interim and Aux antenna and line were measured in the same trip so measurement cost was divided between cost categories. (Note: The company name includes an ampersand that Form won't accept.)	<b>Amount:</b>	\$3,275.00	<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is sweep measurements of antenna. Please see Attachment 62.	<b>Amount:</b>	\$2,880.00
<b>Component Description:</b>	Interim and Aux antenna and line were measured in the same trip so measurement cost was divided between cost categories. (Note: The company name includes an ampersand that Form won't accept.)								
<b>Amount:</b>	\$3,275.00								
<b>Component Description:</b>	Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is sweep measurements of antenna. Please see Attachment 62.								
<b>Amount:</b>	\$2,880.00								

Side mount brackets for high power antennas (if not included in antenna base cost)

**Component Description:**

Invoice is down-payment for auxiliary antenna, line, and accessories including some upgrades. This cost is for comparable brackets. Please see Attachment 62.

**Amount:**

\$7,391.25



## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$20,200.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$20,200.00	\$0.00	Transmission Line Rent included in Tower Rent.	N/A	N/A
<b>Primary Transmission Line</b>	<b>\$534,380.00</b>	<b>\$338,085.00</b>		<b>\$304,276.50</b>	
Rigid Transmission Line - copper, 8 3/16"	\$534,380.00	\$338,085.00	See Attachment 13, Line Item 4 and Attachment 39.	\$304,276.50	N/A
<b>Auxiliary Transmission Line</b>	<b>\$290,000.00</b>	<b>\$221,153.25</b>		<b>\$99,518.96</b>	
Rigid Transmission Line - copper, 7 3/16"	\$290,000.00	\$221,153.25	Please see quote provided as Attachment 16A. Note: We are replacing 1,000 feet of 8 3/16-inch line with less expensive 7 3/16-inch line.	\$99,518.96	N/A
<b>Sub-total</b>	<b>\$844,580.00</b>	<b>\$559,238.25</b>	<b>N/A</b>	<b>\$403,795.46</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,856,729.96</b>	<b>\$4,675,438.93</b>	<b>N/A</b>	<b>\$2,936,414.68</b>	<b>N/A</b>

## Components

Actual Information Description	File Name
Rigid Transmission Line - copper, 6 1/8"	Information not provided.
Rigid Transmission Line - copper, 8 3/16"	<div> <div> <b>Component Description:</b> </div> <div> Primary Transmission Line Progress Payment. See Attachment 52 for details. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$152,138.25 </div> </div> <div> <div> <b>Component Description:</b> </div> <div> Primary Transmission Line. See Attachments 13 and 39 for quotes. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$152,138.25 </div> </div>
Rigid Transmission Line - copper, 7 3/16"	<div> <div> <b>Component Description:</b> </div> <div> Invoice is down- payment for auxiliary antenna, line, and accessories including some upgrades. This cost is transmission line. Please see Attachment 62. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$99,518.96 </div> </div>

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower</b>	<b>\$667,200.00</b>	<b>\$649,500.00</b>		<b>\$0.00</b>	
<b>GTOWER</b>					
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	Cost Catalog Pricing.	N/A	N/A
Tower Permit Packages	<i>\$9,400.00</i>	\$9,400.00	Generate construction drawings of tower, ground, and building for local permits. See Attachments 5 and 6.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$205,000.00	Cost Catalog Pricing.	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$409,500.00	Cost Catalog Pricing.	N/A	N/A
<b>Auxiliary Tower</b>	<b>\$368,000.00</b>	<b>\$157,500.00</b>		<b>\$86,916.57</b>	
<b>TOWER</b>					

Rent	\$157,500.00	\$157,500.00	\$17,500 per month rental fee for existing tower, antenna, transmission line, and transmitter room. Based on presumed nine month construction period (May 2019 through Phase 7 transition in January, 2020).	\$86,916.57	N/A
Tall Tower (greater than 500')	\$210,500.00	\$0.00	No Rigging Necessary. Antenna and Line are existing.	N/A	N/A
<b>Sub-total</b>	\$1,035,200.00	\$807,000.00	N/A	\$86,916.57	N/A
<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93	N/A	\$2,936,414.68	N/A

## Components

Actual Information	
Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Tower Permit Packages	Information not provided.
Tall Tower (greater than 500')	Information not provided.

Major tower reinforcement /modifications	Information not provided.
Rent	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> July 2019 Rent  \$17,500.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> June 2019 Rent  \$17,500.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> September 2019 Rent.  \$17,500.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> May 2019 Rent (Partial Month)  \$16,916.57 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> August 2019 Rent  \$17,500.00 </div> </div>
Tall Tower (greater than 500')	Information not provided.

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$98,365.00	\$59,879.50		\$15,582.72	
RF Exposure Measurements	\$21,050.00	\$3,750.00	RF Exposure measurements to demonstrate RF fields are less than FCC limits. See Attachment 5.	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$167.00	See Attachment 5.	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$1,250.00	See Attachment 5.	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,350.00	See Attachment 5.	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$39,500.00	\$37,500.00	Company lacks sufficient internal resources. See also Attachment 5.	\$8,732.72	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,050.00	Cost Catalog Pricing.	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,312.50	Additional engineering work and Construction Permit modification was required when initial site became unavailable. See Exhibits 20, 27, and 29.	\$3,312.50	Unexpected loss of main and interim site See Statement 2.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$5,000.00	See Attachment 5.	\$3,537.50	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$98,365.00	\$59,879.50	N/A	\$15,582.72	N/A
<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93	N/A	\$2,936,414.68	N/A

## Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.



Project management of the transition	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Project Management.  \$2,132.12 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Project Management - Through June 29, 2019.  \$3,450.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Project Management through September 8, 2019.  \$3,150.60 </div> </div>
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>		Complete Engineering for CP Mod back to Riverview-2 site.
	<b>Amount:</b>		\$800.00
	<b>Component Description:</b>		Prepare CP Engineering for Riverview-1 site.
	<b>Amount:</b>		\$1,387.50
	<b>Component Description:</b>		Preliminary Engineering for CP at Riverview-2 site.
	<b>Amount:</b>		\$1,125.00
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>		Preliminary evaluation of WEDU site suitability.
	<b>Amount:</b>		\$725.00
	<b>Component Description:</b>		Study suitability of WEDU antenna as primary. See Statement 2.
	<b>Amount:</b>		\$812.50
	<b>Component Description:</b>		Evaluate viability of existing Riverview-2 Site.
	<b>Amount:</b>		\$1,062.50
	<b>Component Description:</b>		Evaluate ATC Riverview-1 antenna and site.
	<b>Amount:</b>		\$937.50

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
--	---------------------------

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$77,405.00</b>	<b>\$71,090.00</b>		<b>\$2,925.00</b>	
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$24,925.00</i>	\$24,925.00	See Attachments 2A and 21 (\$11,000 each) plus Attachment 43 (\$2,925).	\$2,925.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$30,000.00</i>	\$30,000.00	Assorted disposal cost for equipment and other waste. For example, see Attachments 10 and 11.	N/A	N/A
Non-zoning permits	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Local Zoning	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,250.00	See Attachment 12.	N/A	N/A
<b>Sub-total</b>	\$77,405.00	\$71,090.00	N/A	\$2,925.00	N/A
<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93	N/A	\$2,936,414.68	N/A

## Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Transport of Interim transmitter from storage to interim site.</p> <p><b>Amount:</b> \$2,925.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$5,856,729.96	\$4,675,438.93
			\$2,936,414.68

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Andrew J Siegel</b> <i>Assistant Secretary</i></p> <p>10/17/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Andrew J Siegel</b>  <i>Assistant Secretary</i></p> <p>10/17/2019</p>

## Attachments