



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **46979** | Service: **DTV** | Call **WLWT** | Channel: **20 (UHF)** |
ID:
File **0000026824**
Number:
FRN: **0001587609** | Date **10/22**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Ohio/Oklahoma Hearst Television Inc.	PO Box 1800 Raleigh, NC 27602 United States	+1 (919) 839-0300	shartzell@brookspierce. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	see attached document

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3300 P3
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter installation electrical service. See attached Bertke Electric quote.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Sales Tax	transmitter sales tax
Electrical Accessories	Manufacturer required surge protection
RF Accessories	additional RF components required for transmitter operation
Shipping	transmitter shipping
Transmitter de-install	removal of old transmitter
RF System Modifications	changes to RF system required for installation of repack transmitter
Transmitter Room Modification	remove equipment, walls etc. to make room for new transmitter
Transmitter installation incidentals	equipment and supplies needed for transmitter installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-30GBH-R06
Year	2002

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	722.0 kW
	Manufacturer	

Model	TFU-26GBH-R06
Year	2018
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Antenna accessories	custom length transmission line & test transition
Sales Tax	antenna sales tax

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	
	Model	TFU-16WB
	Year	2018

	Justification for New Antenna	The proposed interim antenna is broadband and can be used for both pre and post transition channels and is required to facilitate a smooth and on-time transition to the assigned post-transition channel.
--	-------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim
Antenna

Other Antenna Cost Not Listed

Name	Description
Sales Tax	antenna sales tax
Shipping	antenna shipping

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	950 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Line sweep	test transmission line for use on post-transition channel
Refurbish Line	refurbish 6-1/8" transmission lines to be utilized by new top mount antenna
Elbows	replace tuned elbows for new channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	new transmission line required to support interim antenna

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sales Tax	transmission line sales tax

Additional TL Components	additional elbows, hangers etc. to complete transmission line run
---------------------------------	-------------------------------------------------------------------

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1038226
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 07' 27.0" N-
	Longitude (NAD83)	084° 31' 18.0" W-
	Overall Structure Height	950.12 feet
	Support Structure Height	895.99 feet

	Ground Elevation Above Mean Sea Level (AMSL)	837.92 feet
	Structure Type	LTOWER - Lattice Tower
	Tower Owner	Ohio /Oklahoma Hearst Television Inc.
	Date Constructed	01/01/1997

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
65666	WCET	DTV

Other Types of Users

Users
Amateur Radio

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Power line relocation	relocation of electrical lines to allow crew access
Land clearing	remove trees and brush. Required for tower modifications.
Tower Consulting	tower consulting and tower project management

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Security	Security service during tower modifications & antenna installation
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings (aka Field Service, TV)
Transmitter Site Survey Sales Tax	Transmitter planning survey & transmitter building drawings (aka Field Service, TV)

Non-catalog Legal Expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues.
Consulting-Project Management	Project Management and/or Consulting

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Contract Labor	labor directly related to the station channel change

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,876,709.95	\$1,576,444.76		\$1,543,180.79	
RF System Modifications	<i>\$31,112.93</i>	\$31,112.93	RF system modifications required to allow repack transmitter installation	\$31,112.93	N/A
Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote.	<i>\$99,688.00</i>	\$99,688.00	transmitter installation electrical service. See attached Bertke Electrical quote.	\$96,221.00	N/A
Transmitter Room Modification	<i>\$25,667.24</i>	\$25,667.24	building mods required for new transmitter	\$25,667.24	N/A
Transmitter installation incidentals	<i>\$7,500.00</i>	\$7,500.00	parts, supplies and equipment needed for transmitter installation	\$3,253.88	N/A

Transmitter de-install	\$25,550.85	\$25,550.85	removal of old transmitter to make room for replacement	\$0.00	N/A
Shipping	\$17,483.11	\$17,483.11	shipping per attached GatesAir invoice	\$17,483.11	N/A
Sales Tax	\$90,733.45	\$90,733.45	estimated transmitter sales tax	\$90,733.45	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,192,667.01	GatesAir quote sections A, B & E. plus change orders	\$1,192,667.01	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$16,867.80	N/A	\$16,867.80	N/A
RF Accessories	\$65,289.39	\$65,289.39	Additional RF components required for transmitter operation and integration into current RF environment.	\$65,289.39	N/A
Electrical Accessories	\$3,884.98	\$3,884.98	Manufacturer required surge protection	\$3,884.98	N/A
Sub-total	\$1,876,709.95	\$1,576,444.76	N/A	\$1,543,180.79	N/A
Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A

Components

Actual Information		
Description	File Name	
RF System Modifications	Component Description:	WLWT RF reconfiguration parts shipping 1
	Amount:	\$760.39
	Component Description:	WLWT RF reconfiguration parts 1
	Amount:	\$13,044.11
	Component Description:	WLWT waveguide switch
	Amount:	\$16,674.68
Other Electrical Service: transmitter installation electrical service. See attached Bertke Electric quote.	Component Description:	WLWT waveguide switch bracket shipping
	Amount:	\$470.65
	Component Description:	WLWT RF switch cable
	Amount:	\$163.10
	Component Description:	WLWT transmitter electrical installation 2
	Amount:	\$48,110.50
	Component Description:	WLWT transmitter electrical installation 1
	Amount:	\$48,110.50

Transmitter Room Modification	Component Description: WLWT transmitter building mods 2 Amount: \$1,944.00
	Component Description: WLWT transmitter building mods 3 Amount: \$7,620.11
	Component Description: WLWT AC equipment removal Amount: \$5,940.00
	Component Description: WLWT transmitter building mods Amount: \$10,163.13
Transmitter installation incidentals	Component Description: WLWT transmitter installation incidentals 1 Amount: \$421.62
	Component Description: WLWT transmitter installation incidentals 2 Amount: \$2,832.26
Transmitter de-install	Information not provided.
Shipping	Component Description: WLWT transmitter shipping Amount: \$17,483.11

Sales Tax	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1364 246">WLWT transmitter sales tax 2</td></tr> <tr> <td data-bbox="710 257 821 291">Amount:</td><td data-bbox="1149 257 1268 291">\$7,913.37</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 392 1013 436">Component Description:</td><td data-bbox="1149 392 1364 470">WLWT transmitter sales tax</td></tr> <tr> <td data-bbox="710 481 821 515">Amount:</td><td data-bbox="1149 481 1284 515">\$82,820.08</td></tr> </table>	Component Description:	WLWT transmitter sales tax 2	Amount:	\$7,913.37			Component Description:	WLWT transmitter sales tax	Amount:	\$82,820.08																		
Component Description:	WLWT transmitter sales tax 2																												
Amount:	\$7,913.37																												
Component Description:	WLWT transmitter sales tax																												
Amount:	\$82,820.08																												
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<table> <tr> <td data-bbox="710 638 1013 683">Component Description:</td><td data-bbox="1149 638 1364 716">WLWT transmitter installation</td></tr> <tr> <td data-bbox="710 728 821 761">Amount:</td><td data-bbox="1149 728 1284 761">\$95,565.15</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 862 1013 907">Component Description:</td><td data-bbox="1149 862 1364 940">WLWT transmitter delivery payment</td></tr> <tr> <td data-bbox="710 952 821 985">Amount:</td><td data-bbox="1149 952 1300 985">\$260,556.40</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1086 1013 1131">Component Description:</td><td data-bbox="1149 1086 1364 1198">WLWT GatesAir transmitter 1/3 prior to ship</td></tr> <tr> <td data-bbox="710 1209 821 1243">Amount:</td><td data-bbox="1149 1209 1300 1243">\$433,669.74</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1344 1013 1388">Component Description:</td><td data-bbox="1149 1344 1364 1422">Transmitter 2nd deposit</td></tr> <tr> <td data-bbox="710 1433 821 1467">Amount:</td><td data-bbox="1149 1433 1300 1467">\$264,187.87</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1568 1013 1612">Component Description:</td><td data-bbox="1149 1568 1364 1646">Transmitter 1st deposit</td></tr> <tr> <td data-bbox="710 1657 821 1691">Amount:</td><td data-bbox="1149 1657 1300 1691">\$138,687.85</td></tr> </table>	Component Description:	WLWT transmitter installation	Amount:	\$95,565.15			Component Description:	WLWT transmitter delivery payment	Amount:	\$260,556.40			Component Description:	WLWT GatesAir transmitter 1/3 prior to ship	Amount:	\$433,669.74			Component Description:	Transmitter 2nd deposit	Amount:	\$264,187.87			Component Description:	Transmitter 1st deposit	Amount:	\$138,687.85
Component Description:	WLWT transmitter installation																												
Amount:	\$95,565.15																												
Component Description:	WLWT transmitter delivery payment																												
Amount:	\$260,556.40																												
Component Description:	WLWT GatesAir transmitter 1/3 prior to ship																												
Amount:	\$433,669.74																												
Component Description:	Transmitter 2nd deposit																												
Amount:	\$264,187.87																												
Component Description:	Transmitter 1st deposit																												
Amount:	\$138,687.85																												
Transformer 3 phase/480v - 300 KVA	<table> <tr> <td data-bbox="710 1803 1013 1848">Component Description:</td><td data-bbox="1149 1803 1364 1926">WLWT transmitter electrical transformers</td></tr> <tr> <td data-bbox="710 1937 821 1971">Amount:</td><td data-bbox="1149 1937 1284 1971">\$16,867.80</td></tr> </table>	Component Description:	WLWT transmitter electrical transformers	Amount:	\$16,867.80																								
Component Description:	WLWT transmitter electrical transformers																												
Amount:	\$16,867.80																												

RF Accessories	<div><div>Component Description:</div><div>WLWT transmitter RF accessories</div><div>Amount:</div><div>\$65,289.39</div></div>
Electrical Accessories	<div><div>Component Description:</div><div>WLWT transmitter electrical accessories</div><div>Amount:</div><div>\$3,884.98</div></div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB	\$169,913.60	\$150,933.60		\$138,346.60	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Shipping	<i>\$7,360.00</i>	\$7,360.00	shipping per attached Dielectric quote	\$3,680.00	N/A
Sales Tax	<i>\$7,605.00</i>	\$7,605.00	estimated antenna sales tax based on Ohio state and local sales tax rate of 7%	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized	<i>\$125,068.60</i>	\$125,068.60	quote 108640 SMB 10312 CO 6116.60 125068.60	\$123,766.60	Progress payments - not itemized

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$4,500.00	N/A	\$4,500.00	N/A
Primary Antenna TFU-26GBH-R 06	\$307,187.00	\$431,181.00		\$402,885.79	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	N/A	\$10,984.00	N/A
Antenna accessories	\$4,384.00	\$4,384.00	RF components need for antenna installation per attached Dielectric quote	\$3,248.79	N/A
Sales Tax	\$27,160.00	\$27,160.00	estimated antenna sales tax based on Ohio state and local sales tax rate of 7%	N/A	N/A

Shipping	\$9,613.00	\$9,613.00	shipping per attached Dielectric quote	\$9,613.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$372,640.00	bottom of antenna stack price per attached Dielectric quote	\$372,640.00	N/A
Sub-total	\$477,100.60	\$582,114.60	N/A	\$541,232.39	N/A
Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A

Components

Actual Information		
Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	WLWT interim antenna sweep \$6,400.00
Shipping	Component Description: Amount: Component Description: Amount:	WLWT interim antenna custom TL shipping \$820.73 WLWT interim antenna shipping to site \$3,680.00
Sales Tax	Information not provided.	

<p>UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="703 174 1018 210">Component Description:</td><td data-bbox="1150 174 1374 244">WLWT interim antenna payment 3</td></tr> <tr> <td data-bbox="703 255 815 291">Amount:</td><td data-bbox="1150 255 1267 291">\$1,573.33</td></tr> <tr> <td data-bbox="703 398 1018 434">Component Description:</td><td data-bbox="1150 398 1366 741">Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included.</td></tr> <tr> <td data-bbox="703 752 815 788">Amount:</td><td data-bbox="1150 752 1283 788">\$59,720.40</td></tr> <tr> <td data-bbox="703 893 1018 929">Component Description:</td><td data-bbox="1150 893 1350 1160">WLWT Dielectric interim antenna payment 2 - 45% prior to ship. Supporting documentation included.</td></tr> <tr> <td data-bbox="703 1171 815 1207">Amount:</td><td data-bbox="1150 1171 1283 1207">\$62,472.87</td></tr> </table>	Component Description:	WLWT interim antenna payment 3	Amount:	\$1,573.33	Component Description:	Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included.	Amount:	\$59,720.40	Component Description:	WLWT Dielectric interim antenna payment 2 - 45% prior to ship. Supporting documentation included.	Amount:	\$62,472.87
Component Description:	WLWT interim antenna payment 3												
Amount:	\$1,573.33												
Component Description:	Dielectric WLWT Interim Antenna 45% progress payment (10% down and 35% with order equals). Supporting documentation included.												
Amount:	\$59,720.40												
Component Description:	WLWT Dielectric interim antenna payment 2 - 45% prior to ship. Supporting documentation included.												
Amount:	\$62,472.87												
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="703 1341 1018 1377">Component Description:</td><td data-bbox="1150 1341 1366 1411">WLWT side mount bracket redesign</td></tr> <tr> <td data-bbox="703 1422 815 1458">Amount:</td><td data-bbox="1150 1422 1267 1458">\$4,500.00</td></tr> </table>	Component Description:	WLWT side mount bracket redesign	Amount:	\$4,500.00								
Component Description:	WLWT side mount bracket redesign												
Amount:	\$4,500.00												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="703 1592 1018 1628">Component Description:</td><td data-bbox="1150 1592 1326 1662">WLWT main antenna sweep</td></tr> <tr> <td data-bbox="703 1673 815 1709">Amount:</td><td data-bbox="1150 1673 1267 1709">\$6,400.00</td></tr> </table>	Component Description:	WLWT main antenna sweep	Amount:	\$6,400.00								
Component Description:	WLWT main antenna sweep												
Amount:	\$6,400.00												
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="703 1843 1018 1879">Component Description:</td><td data-bbox="1150 1843 1318 1957">WLWT main antenna elbow complex</td></tr> <tr> <td data-bbox="703 1968 815 2004">Amount:</td><td data-bbox="1150 1968 1283 2004">\$10,984.00</td></tr> </table>	Component Description:	WLWT main antenna elbow complex	Amount:	\$10,984.00								
Component Description:	WLWT main antenna elbow complex												
Amount:	\$10,984.00												

Antenna accessories	Component Description:	WLWT custom TL shipping 2
	Amount:	\$425.40
	Component Description:	WLWT custom TL shipping
	Amount:	\$403.39
	Component Description:	WLWT test transition
	Amount:	\$2,420.00
Sales Tax	Information not provided.	
Shipping	Component Description:	WLWT main antenna shipping
	Amount:	\$9,613.00
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	WLWT main antenna payment 3 rev
	Amount:	\$9,021.10
	Component Description:	Dielectric WLWT Main Antenna and Elbow complex; 9.13.2017; \$181,809.45; progress payments 10% & 35%
	Amount:	\$181,809.45
	Component Description:	WLWT main antenna payment 45% prior to ship
	Amount:	\$181,809.45

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$230,663.15	\$230,025.81		\$220,377.81	
Additional TL Components	<i>\$81,815.15</i>	\$81,815.15	additional transmission line components needed to complete installation	\$81,815.15	N/A
Sales Tax	<i>\$9,648.00</i>	\$9,648.00	estimated transmission line sales tax based on Ohio state and local sales tax rate of 75	\$0.00	N/A
Rigid Transmission Line - copper, 6 1/8" broadband	\$139,200.00	\$138,562.66	transmission line price per attached Dielectric quote	\$138,562.66	N/A
Primary Transmission Line	\$103,329.84	\$103,329.84		\$43,638.52	
Line sweep	<i>\$2,758.34</i>	\$2,758.34	see associated invoice	\$2,758.34	N/A

Refurbish Line	\$85,471.50	\$85,471.50	Main transmission line refurbish per TCI-17- 022H - WLWT Hearst - Cincinnati OH - Mod Maint 1.5.18. pdf - Labor Parts: Dielectric SR 911- 0003 refurb1.pdf Parts: Dielectric SR 911- 0004 refurb2.pdf	\$40,025.00	N/A
Elbows	\$15,100.00	\$15,100.00	see Dielectric invoice	\$855.18	N/A
Sub-total	\$333,992.99	\$333,355.65	N/A	\$264,016.33	N/A
Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A

Components

Actual Information	
Description	File Name
Additional TL Components	<p>Component Description: WLWT additional interim transmission line parts shipping</p> <p>Amount: \$997.85</p>

Component Description:	WLWT interim transmission line hangers
Amount:	\$684.60

Component Description:	WLWT additional interim transmission line parts shipping 2
Amount:	\$550.75

Component Description:	WLWT additional interim transmission line parts 3
Amount:	\$1,447.50

Component Description:	WLWT additional interim transmission line parts 2
Amount:	\$27,469.50

Component Description:	WLWT interim transmission line custom elbows
Amount:	\$16,030.00

Component Description:	WLWT additional interim transmission line parts
Amount:	\$34,264.09

Component Description:	WLWT additional interim transmission line parts shipping 3
Amount:	\$370.86

Sales Tax	Information not provided.	
Rigid Transmission Line - copper, 6 1/8" broadband	Component Description: Amount:	WLWT interim transmission line payment 3 \$13,788.30 WLWT Dielectric interim transmission line payment 2 - 45% prior to ship \$62,047.35 WLWT transmission line cut pieces shipping \$679.66 Dielectric WLWT Interim Transmission line payments 10% down & 35% with order equals 45% of invoice line item 2 \$62,047.35
Line sweep	Component Description: Amount:	WLWT main transmission line sweep \$2,758.34

Refurbish Line	Component Description:		WLWT main transmission line refurbish 1
	Amount:		\$25,864.00
	Component Description:		WLWT shipping main transmission line refurb parts 2
	Amount:		\$2,095.00
	Component Description:		WLWT main transmission line refurbish parts
	Amount:		\$14,161.00
	Component Description:		WLWT main transmission line refurb parts 2
	Amount:		\$19,582.50
Elbows	Component Description:		WLWT main transmission line elbows shipping
	Amount:		\$855.18

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$1,505,728.54	\$940,301.86		\$918,988.29	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$250,000.00	N/A	\$229,434.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$660,353.32	N/A	\$660,353.32	-
Land clearing	<i>\$11,170.00</i>	\$11,170.00	Clearing trees/brush and moving fences required for tower modifications	\$11,170.00	N/A
Tower Consulting	<i>\$6,500.00</i>	\$6,500.00	tower consulting	\$5,752.43	N/A
Power line relocation	<i>\$2,458.54</i>	\$2,458.54	see Duke Energy invoice	\$2,458.54	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$9,820.00	Quote TCI-16-104 - WLWT - Cincinnati OH - Analysis.pdf	\$9,820.00	N/A
Sub-total	\$1,505,728.54	\$940,301.86	N/A	\$918,988.29	N/A

Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: Amount:	WLWT interim antenna 20% progress payment \$30,046.00
	Component Description: Amount:	WLWT antenna services phase 2 mobilization \$29,644.00
	Component Description: Amount:	WLWT antenna services phase 2 completion \$45,069.00
	Component Description: Amount:	WLWT phase 1 antenna services completion \$7,560.00
	Component Description: Amount:	WLWT Antenna Services - interim antenna and line installation 50% down payment. \$42,000.00
	Component Description: Amount:	WLWT Tower Repack Antenna Services -main antenna installation 50% down payment per quote \$75,115.00

Serious tower reinforcement /modifications		
	Component Description:	WLWT tower mod change order 1 revision 3
	Amount:	\$84,063.32
	Component Description:	Deposit for tower modifications per TCI MOU 8-28-17 TCI.PDF
	Amount:	\$44,800.00
	Component Description:	WLWT tower mods completion
	Amount:	\$48,766.50
	Component Description:	WLWT tower modifications 50% initial payment less MOU deposit
	Amount:	\$226,125.00
	Component Description:	WLWT partial completion payment less non- reimbursable items
	Amount:	\$131,428.50
	Component Description:	WLWT tower mods 20% mobilization less non-reimbursable items
	Amount:	\$125,170.00

Land clearing	Component Description:	WLWT tree and brush removal 2
	Amount:	\$5,000.00
	Component Description:	WLWT fence work 1
	Amount:	\$3,250.00
	Component Description:	WLWT tree and brush removal
	Amount:	\$2,920.00
Tower Consulting	Component Description:	WLWT tower consulting invoice 2
	Amount:	\$150.00
	Component Description:	WLWT Kube tower consulting
	Amount:	\$75.00
	Component Description:	WLWT consultant for on-site tower meeting
	Amount:	\$1,489.43
	Component Description:	WLWT tower consulting invoice 1
	Amount:	\$4,038.00
Power line relocation	Component Description:	WLWT power line relocation
	Amount:	\$2,458.54

Structural engineering tower load study for well documented tower	<table><tr><td data-bbox="708 174 1023 212">Component Description:</td><td data-bbox="1155 174 1374 293">WLWT tower feasibility structural analysis</td></tr><tr><td data-bbox="708 297 826 336">Amount:</td><td data-bbox="1155 297 1278 336">\$9,820.00</td></tr></table>	Component Description:	WLWT tower feasibility structural analysis	Amount:	\$9,820.00
Component Description:	WLWT tower feasibility structural analysis				
Amount:	\$9,820.00				

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$256,709.00	\$248,559.00		\$57,820.11	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,525.00	N/A
Consulting- Project Management	<i>\$25,000.00</i>	\$25,000.00	N/A	\$22,000.00	N/A
Non-catalog Legal Expenses	<i>\$25,000.00</i>	\$25,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues.	\$6,399.42	N/A

Transmitter Site Survey Sales Tax	\$1,442.00	\$1,442.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Ohio sales tax for Transmitter Site Survey (aka Field Service, TV)	\$0.00	N/A
Transmitter Site Survey	\$22,042.00	\$22,042.00	Transmitter planning survey & transmitter building drawings attached quote does not include \$1,442.00 sales tax added to invoice.	\$20,600.00	N/A
Security	\$37,325.00	\$37,325.00	based on attached transmitter security proposal for 90 days.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$1,004.20	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,846.53	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,382.46	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,062.50	N/A
Sub-total	\$256,709.00	\$248,559.00	N/A	\$57,820.11	N/A
Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A

Components

Actual Information		
Description	File Name	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	WLWT CP engineering mod
	Amount:	\$700.00
	Component Description:	WLWT CP engineering prep
	Amount:	\$1,825.00

Consulting-Project Management	<div> Component Description: WLWT Stitt consulting 1</div> <div> Amount: \$5,000.00 </div>
	<div> Component Description: WLWT Stitt consulting 3</div> <div> Amount: \$3,000.00 </div>
	<div> Component Description: WLWT Stitt consulting 4</div> <div> Amount: \$9,000.00 </div>
	<div> Component Description: WLWT Stitt consulting 5</div> <div> Amount: \$3,000.00 </div>
	<div> Component Description: WLWT Stitt consulting 2</div> <div> Amount: \$2,000.00 </div>
Non-catalog Legal Expenses	<div> Component Description: WLWT non-catalog legal 1</div> <div> Amount: \$2,709.40 </div>
	<div> Component Description: WLWT non-catalog legal 2</div> <div> Amount: \$3,690.02 </div>
Transmitter Site Survey Sales Tax	<div> Component Description: Ohio sales tax for Transmitter Site Survey (aka Field Service, TV)</div> <div> Amount: \$1,442.00 </div>

Transmitter Site Survey	<p>Component Description: WLWT Field Service, GatesAir, 6-30-2017 \$20,600</p> <p>Amount: \$20,600.00</p>
Security	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p>Component Description: WLWT Prepare and File request for Special Temporary Authorization</p> <p>Amount: \$1,004.20</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: WLWT Prepare and File FCC Form 2100, Construction Permit Application 2</p> <p>Amount: \$1,054.53</p> <p>Component Description: WLWT Prepare and File FCC Form 2100, Construction Permit Application</p> <p>Amount: \$792.00</p>

Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare and or review reimbursement form	<div> <div> Component Description: Amount: </div> <div> WLWT Prepare and /or review reimbursement Form 399 2 \$300.06 </div> </div> <div> <div> Component Description: Amount: </div> <div> WLWT Prepare and /or review reimbursement Form 399 \$1,082.40 </div> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	<div> <div> Component Description: Amount: </div> <div> WLWT antenna development \$625.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WLWT engineering study for new channel assignment \$562.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> WLWT RF consulting for interim antenna development \$875.00 </div> </div>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$81,076.46	\$74,327.46		\$59,528.26	
Equipment Storage	<i>\$46,087.00</i>	\$46,087.00	per relevant invoices	\$46,087.00	N/A
Contract Labor	<i>\$4,209.46</i>	\$4,209.46	accounting labor directly related to the Spectrum Repack project	\$4,209.46	N/A
MVPD Notification of Channel Change	<i>\$2,850.00</i>	\$2,850.00	MVPD notification	\$2,842.40	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$2,500.00</i>	\$2,500.00	Transmitter local delivery	\$2,495.00	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$9,740.00	\$9,740.00	Equipment removal to make space for replacement transmitter installation. See Equipment Removal quotes 1 & 2.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,856.00	quote attached	\$3,894.40	N/A
Sub-total	\$81,076.46	\$74,327.46	N/A	\$59,528.26	N/A
Total for all systems	\$4,531,317.54	\$3,755,103.33	N/A	\$3,384,766.17	N/A

Components

Actual Information	
Description	File Name

Equipment Storage	<table> <tr> <td data-bbox="727 181 1031 210">Component Description:</td><td data-bbox="1166 181 1358 286">WLWT transmitter storage 2</td></tr> <tr> <td data-bbox="727 302 831 331">Amount:</td><td data-bbox="1166 302 1262 331">\$400.00</td></tr> <tr> <td data-bbox="727 441 1031 470">Component Description:</td><td data-bbox="1166 441 1358 546">WLWT transmitter storage 1</td></tr> <tr> <td data-bbox="727 562 831 591">Amount:</td><td data-bbox="1166 562 1286 591">\$6,077.00</td></tr> <tr> <td data-bbox="727 701 1031 730">Component Description:</td><td data-bbox="1166 701 1358 806">WLWT main antenna storage</td></tr> <tr> <td data-bbox="727 779 831 808">Amount:</td><td data-bbox="1166 779 1302 808">\$28,450.00</td></tr> <tr> <td data-bbox="727 916 1031 945">Component Description:</td><td data-bbox="1166 916 1358 1021">WLWT interim antenna ship to storage</td></tr> <tr> <td data-bbox="727 1037 831 1066">Amount:</td><td data-bbox="1166 1037 1286 1066">\$7,360.00</td></tr> <tr> <td data-bbox="727 1176 1031 1205">Component Description:</td><td data-bbox="1166 1176 1358 1281">WLWT transmitter storage 3</td></tr> <tr> <td data-bbox="727 1296 831 1326">Amount:</td><td data-bbox="1166 1296 1262 1326">\$400.00</td></tr> <tr> <td data-bbox="727 1435 1031 1464">Component Description:</td><td data-bbox="1166 1435 1358 1541">WLWT interim antenna storage</td></tr> <tr> <td data-bbox="727 1514 831 1543">Amount:</td><td data-bbox="1166 1514 1286 1543">\$3,400.00</td></tr> </table>	Component Description:	WLWT transmitter storage 2	Amount:	\$400.00	Component Description:	WLWT transmitter storage 1	Amount:	\$6,077.00	Component Description:	WLWT main antenna storage	Amount:	\$28,450.00	Component Description:	WLWT interim antenna ship to storage	Amount:	\$7,360.00	Component Description:	WLWT transmitter storage 3	Amount:	\$400.00	Component Description:	WLWT interim antenna storage	Amount:	\$3,400.00
Component Description:	WLWT transmitter storage 2																								
Amount:	\$400.00																								
Component Description:	WLWT transmitter storage 1																								
Amount:	\$6,077.00																								
Component Description:	WLWT main antenna storage																								
Amount:	\$28,450.00																								
Component Description:	WLWT interim antenna ship to storage																								
Amount:	\$7,360.00																								
Component Description:	WLWT transmitter storage 3																								
Amount:	\$400.00																								
Component Description:	WLWT interim antenna storage																								
Amount:	\$3,400.00																								
Contract Labor	<table> <tr> <td data-bbox="727 1686 1031 1715">Component Description:</td><td data-bbox="1166 1686 1358 1751">WLWT accounting labor</td></tr> <tr> <td data-bbox="727 1767 831 1796">Amount:</td><td data-bbox="1166 1767 1286 1796">\$4,209.46</td></tr> </table>	Component Description:	WLWT accounting labor	Amount:	\$4,209.46																				
Component Description:	WLWT accounting labor																								
Amount:	\$4,209.46																								
MVPD Notification of Channel Change	<table> <tr> <td data-bbox="727 1937 1031 1966">Component Description:</td><td data-bbox="1166 1937 1331 2002">WLWT MVPD notification</td></tr> <tr> <td data-bbox="727 2018 831 2047">Amount:</td><td data-bbox="1166 2018 1286 2047">\$2,842.40</td></tr> </table>	Component Description:	WLWT MVPD notification	Amount:	\$2,842.40																				
Component Description:	WLWT MVPD notification																								
Amount:	\$2,842.40																								

Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description: WLWT local transmitter delivery 1</p> <p>Amount: \$2,495.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: WLWT medical notification</p> <p>Amount: \$3,894.40</p>

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,531,317.54	\$3,755,103.33	\$3,384,766.17

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Drain <i>Hearst Television SVP Chief Financial Officer</i></p> <p>10/22/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Douglas Durkee <i>Hearst Television Manager of Spectrum Repack</i></p> <p>10/22/2019</p>

Attachments