



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **16817** | Service: **DTV** | Call **WTVS** | Channel: **20 (UHF)** |  
ID: | Sign:  
File **0000027891**  
Number:  
FRN: **0002770360** | Date **12/02**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>DETROIT EDUCATIONAL TELEVISION FOUNDATION</b> Doing Business As: WTVS	John Mark RILEY BROADCASTCAST CENTER 1 CLOVER COURT WIXOM, MI 48393 United States	+1 (248) 305- 3788	jmark@dptv. org	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>John Mark</b> <i>VP Engineering</i> <i>Detroit Educational Television Foundation</i>	John Mark 1 Clover Court Wixom, MI 48393 United States	+1 (248) 305- 3760	jmark@dptv. org

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	3 stations Install and operate from a new side mount Broadband Antenna installed before implementation of Phase 3 due to WMYD early transition. Install new transmitter filters coax and antenna to operate on post transition assigned frequency of channel 20

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Visionary DT Dual HP25SDW
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Current Transmitter Manufacture no longer in business Parts unavailable SS transmitter lower cost than IOT See Attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes

	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Generator replacement Electrical installation for Transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
10 ton Heating and cooling unit	antenna combiner room heating and cooling
electrical Sub panel	power distribution for new combiner room
HVAC ice shield	protection for external portion of HVAC

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	600.0 kW

Manufacturer	
Model	TFU-18GBH-R04
Year	1999



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	345.0 kW
	Manufacturer	

Model	TFU-24GTH-VP-R 06
Year	2019
Justification for New Antenna	Current antenna does not support new channel Vertical upgrade will be a separate line item on invoice

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	60.0 kW
	Manufacturer	
	Model	TFU-24WB /VP

Year	2018
Justification for New Antenna	Candelabra will need extensive upgrades for repack of 3 stations 1 in phase 3 two in phase 8

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
21
43
44

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
combiner installation	installation of combiner by manufacture

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run



Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run
	Justification for New Transmission Line	Cannel reassignment is forbidden channel on current coax

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	995 feet per run
	Justification for New Transmission Line	no current interim coax cost for coax, 3 elbows and nitrogen generator for pressurization of line

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1003429
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	42° 26' 52.5" N-
	Longitude (NAD83)	083° 10' 23.1" W-
	Overall Structure Height	1086.93 feet
	Support Structure Height	1012.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	662.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	06/11/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
6056	WRCJ-FM	FM
74211	WMYD	DTV
72123	WWJ-TV	DTV

**Other Types of Users**

Users
WHNE-LD
W292DK
W224CC
W268CN
W232CA
T-Mobil

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
---------	----------	----------

<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Candelabra
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	690
	Explanation	Project management fees charged by tower owner
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Site Coordination meeting</b>	Coordination meeting of tenants tower owner and all contractors and vendors involved with the deliveries and construction. Travel and Logistical expenses incurred

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
tower owner permits	Permits for combiner room electrical and construction permits
Employee time	Employee's time spent working on paperwork accounting, transmitter work, and supervision
Interim antenna connection	Coax, switches, forward/reverse power meters to interconnect with interim antenna
Interim antenna tower lease	Tower rental space for interim antenna
Lift equipment rental	fork lift and/or crane for lifting heavy equipment
Site Security	Due to high value equipment stored outside additional security measures needed

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-60	\$1,710,219.00	\$1,127,152.93		\$781,181.28	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$948,652.93	GatesAir Quote Q-80362	\$647,445.43	N/A
HVAC ice shield	<i>\$1,500.00</i>	\$1,500.00	American tower charge	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$6,050.00	American tower charge	\$0.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$1,667.00	American tower charge	\$624.84	N/A
10 Ton system	\$38,900.00	\$15,864.00	Replace 5 ton unit with 10 ton unit due to increased heat load of transmitter Available wall space will not support 2 5 ton units	N/A	N/A
Other -- Building Addition Size: 1500.0	<i>\$5,000.00</i>	\$5,000.00	American Tower Charge	\$3,750.00	N/A
electrical Sub panel	<i>\$1,700.00</i>	\$1,700.00	American Tower Charge	\$833.34	X

10 ton Heating and cooling unit	<b>\$19,219.00</b>	\$19,219.00	see Justifying Quote WTVS Kropf Mechanical Service Company	\$19,219.00	N/A
Other Electrical Service: Generator replacement Electrical installation for Transmitter	<b>\$127,500.00</b>	\$127,500.00	Electrical costs for 230KW generator and installation replacement due to inadequate power for new transmitter also transmitter electrical installation and decommissioning cost	\$109,308.67	N/A
<b>Sub-total</b>	\$1,710,219.00	\$1,127,152.93	N/A	\$781,181.28	N/A
<b>Total for all systems</b>	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

## Components

**Actual Information**  
**Description**

**File Name**

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b> RIGID TRANSMISSION LINE - COPPER <b>Amount:</b> \$618.75	
	<b>Component Description:</b> A. Transmitter <b>Amount:</b> \$316,217.64	
	<b>Component Description:</b> CONTRACT AMOUNT <b>Amount:</b> \$14,350.71	
	<b>Component Description:</b> OTHER <b>Amount:</b> \$40.69	
	<b>Component Description:</b> ULXTE-60 Transmitter <b>Amount:</b> \$316,217.64	
HVAC ice shield	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	<b>Component Description:</b> Broadcast Repack <b>Amount:</b> \$416.50	
	<b>Component Description:</b> 25% deposit for this component <b>Amount:</b> \$208.34	
10 Ton system	Information not provided.	

Other -- Building Addition Size: 1500.0	<table> <tr> <td data-bbox="699 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1366 241">25% downpayment on component</td></tr> <tr> <td data-bbox="699 255 807 288"><b>Amount:</b></td><td data-bbox="1139 255 1257 288">\$1,250.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="699 394 1007 427"><b>Component Description:</b></td><td data-bbox="1139 394 1366 551">WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft.</td></tr> <tr> <td data-bbox="699 555 807 589"><b>Amount:</b></td><td data-bbox="1139 555 1257 589">\$2,500.00</td></tr> </table>	<b>Component Description:</b>	25% downpayment on component	<b>Amount:</b>	\$1,250.00			<b>Component Description:</b>	WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft.	<b>Amount:</b>	\$2,500.00						
<b>Component Description:</b>	25% downpayment on component																
<b>Amount:</b>	\$1,250.00																
<b>Component Description:</b>	WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft.																
<b>Amount:</b>	\$2,500.00																
electrical Sub panel	<table> <tr> <td data-bbox="699 725 1007 759"><b>Component Description:</b></td><td data-bbox="1139 725 1366 882">WTVS-110-1st Primary Transmitter - Electrical Sub Panel</td></tr> <tr> <td data-bbox="699 887 807 920"><b>Amount:</b></td><td data-bbox="1139 887 1235 920">\$833.34</td></tr> </table>	<b>Component Description:</b>	WTVS-110-1st Primary Transmitter - Electrical Sub Panel	<b>Amount:</b>	\$833.34												
<b>Component Description:</b>	WTVS-110-1st Primary Transmitter - Electrical Sub Panel																
<b>Amount:</b>	\$833.34																
10 ton Heating and cooling unit	<table> <tr> <td data-bbox="699 1061 1007 1095"><b>Component Description:</b></td><td data-bbox="1139 1061 1342 1128">Completed the installation of one</td></tr> <tr> <td data-bbox="699 1137 807 1171"><b>Amount:</b></td><td data-bbox="1139 1137 1273 1171">\$19,219.00</td></tr> </table>	<b>Component Description:</b>	Completed the installation of one	<b>Amount:</b>	\$19,219.00												
<b>Component Description:</b>	Completed the installation of one																
<b>Amount:</b>	\$19,219.00																
Other Electrical Service: Generator replacement Electrical installation for Transmitter	<table> <tr> <td data-bbox="699 1308 1007 1341"><b>Component Description:</b></td><td data-bbox="1139 1308 1366 1420">Remove and replace (1) 150 KW generator</td></tr> <tr> <td data-bbox="699 1429 807 1462"><b>Amount:</b></td><td data-bbox="1139 1429 1273 1462">\$27,223.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="699 1568 1007 1601"><b>Component Description:</b></td><td data-bbox="1139 1568 1350 1680">Remove and replace (1) 150kw generator</td></tr> <tr> <td data-bbox="699 1688 807 1722"><b>Amount:</b></td><td data-bbox="1139 1688 1273 1722">\$81,669.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="699 1827 1007 1861"><b>Component Description:</b></td><td data-bbox="1139 1827 1321 1895">25% deposit on component</td></tr> <tr> <td data-bbox="699 1904 807 1937"><b>Amount:</b></td><td data-bbox="1139 1904 1235 1937">\$416.67</td></tr> </table>	<b>Component Description:</b>	Remove and replace (1) 150 KW generator	<b>Amount:</b>	\$27,223.00			<b>Component Description:</b>	Remove and replace (1) 150kw generator	<b>Amount:</b>	\$81,669.00			<b>Component Description:</b>	25% deposit on component	<b>Amount:</b>	\$416.67
<b>Component Description:</b>	Remove and replace (1) 150 KW generator																
<b>Amount:</b>	\$27,223.00																
<b>Component Description:</b>	Remove and replace (1) 150kw generator																
<b>Amount:</b>	\$81,669.00																
<b>Component Description:</b>	25% deposit on component																
<b>Amount:</b>	\$416.67																

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB /VP	\$259,664.75	\$243,134.75		\$189,151.92	
combiner installation	<i>\$8,333.00</i>	\$8,333.00	Per American Tower Project cost estimation	\$6,249.83	a
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$6,000.00	N/A	\$2,500.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,500.17	X

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, elliptically or circularly polarized	<b>\$120,401.75</b>	\$120,401.75	American Tower cost estimate and PO #13-1652	\$120,401.75	The actual amount reimbursed for invoice 460199507 is \$15,000 (not \$97,901.75)
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	\$57,500.17	N/A
<b>Primary Antenna TFU-24GTH-VP-R 06</b>	<b>\$308,530.00</b>	<b>\$293,100.00</b>		<b>\$203,123.24</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$10,773.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$186,590.24	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
<b>Sub-total</b>	\$568,194.75	\$536,234.75	N/A	\$392,275.16	N/A
<b>Total for all systems</b>	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

## Components

Actual Information Description	File Name
combiner installation	<p><b>Component Description:</b> 25% downpayment on component</p> <p><b>Amount:</b> \$2,083.33</p> <p><b>Component Description:</b> WTVS-280-Interim Antenna - Combiner Installation</p> <p><b>Amount:</b> \$4,166.50</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	<p><b>Component Description:</b> WTVS-280-Interim Antenna - Elbow Complex, Broadband, 7 3/16"</p> <p><b>Amount:</b> \$1,666.67</p> <p><b>Component Description:</b> 25% downpayment for compenent</p> <p><b>Amount:</b> \$833.33</p>



Sweep test of existing antenna	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - Sweep Test         </div> <div> <b>Amount:</b> \$833.33         </div>
	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - Sweep Test         </div> <div> <b>Amount:</b> \$1,666.84         </div>
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, elliptically or circularly polarized	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - UHF High Power Side Mount, E-POL         </div> <div> <b>Amount:</b> \$22,500.00         </div>
	<div> <b>Component Description:</b> CAPITAL CONTRIBUTION - DETROIT - OAK PARK T1 MI / 282678 / ASSET#282678-BT1 / OAA711327 / FID 1003429 / WTVS Channel 20 Phase 8 / MILESTONE 1 / BROADCAST REPACK / TAX ID: 65-0723837         </div> <div> <b>Amount:</b> \$97,901.75         </div>
	<div> <b>Component Description:</b> PARTIAL PAYMENT ON UHF HIGH POWER SIDE MOUNT ANTENNA         </div> <div> <b>Amount:</b> N/A         </div>

New combiner, cost per channel (without antenna)	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - New Combiner         </div> <div> <b>Amount:</b> \$38,333.50         </div>
	<div> <b>Component Description:</b> 25% downpayment on component         </div> <div> <b>Amount:</b> \$19,166.67         </div>
	<div> <b>Component Description:</b> PARTIAL PAYMENT FOR NEW COMBINER         </div> <div> <b>Amount:</b> N/A         </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Elbow Complex, 6 1/8"         </div> <div> <b>Amount:</b> \$5,386.50         </div>
	<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Elbow Complex, 6 1/8"         </div> <div> <b>Amount:</b> \$5,386.50         </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> <b>Component Description:</b> UHF - High Power Top Mount         </div> <div> <b>Amount:</b> \$93,295.12         </div>
	<div> <b>Component Description:</b> UHF - High Power Top Mount         </div> <div> <b>Amount:</b> \$93,295.12         </div>

Sweep test of existing antenna		
	<b>Component Description:</b>	WTVS-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$2,046.67
	<b>Component Description:</b>	WTVS-210-Primary Antenna - Sweep Test
	<b>Amount:</b>	\$2,880.00
	<b>Component Description:</b>	25% downpayment on component
	<b>Amount:</b>	\$833.33

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$331,335.00	\$105,200.00		\$78,755.25	
Rigid Transmission Line - copper, 7 3/16" broadband	\$331,335.00	\$105,200.00	N/A	\$78,755.25	N/A
Primary Transmission Line	\$242,400.00	\$230,400.00		\$176,171.62	
Rigid Transmission Line - copper, 6 1/8"	\$242,400.00	\$230,400.00	N/A	\$176,171.62	N/A
Sub-total	\$573,735.00	\$335,600.00	N/A	\$254,926.87	N/A
Total for all systems	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 7 3/16" broadband	<div> <b>Component Description:</b> WTVS-380-Interim Transmission Line - Rigid, Copper, 7 3 /16" </div> <div> <b>Amount:</b> \$52,503.50 </div>
	<div> <b>Component Description:</b> PARTIAL PAYMENT FOR RIGID TRANSMISSION LINE </div> <div> <b>Amount:</b> \$26,251.75 </div>
Rigid Transmission Line - copper, 6 1/8"	<div> <b>Component Description:</b> WTVS-310-Primary Transmission Line - Rigid, Copper, 6 1 /8" </div> <div> <b>Amount:</b> \$88,085.81 </div>
	<div> <b>Component Description:</b> WTVS-310-Primary Transmission Line - Rigid, Copper, 6 1 /8" </div> <div> <b>Amount:</b> \$88,085.81 </div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$605,300.00	\$575,000.00		\$280,976.24	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$263,376.24	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$3,000.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$14,600.00	Please remove \$14,600 entry for Tower Mapping & Structural Engineering as FCC did not like two invoices attached in one request.
Sub-total	\$605,300.00	\$575,000.00	N/A	\$280,976.24	N/A
Total for all systems	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)		
	<b>Component Description:</b>	WTVS-410-Existing Primary Tower - Tower Rigging, Complex Tower
	<b>Amount:</b>	\$106,363.12
	<b>Component Description:</b>	25% downpayment on component
	<b>Amount:</b>	\$13,750.00
	<b>Component Description:</b>	WTVS-410-Existing Primary Tower - Tower Rigging, Complex Tower
	<b>Amount:</b>	\$27,500.00
	<b>Component Description:</b>	Tower Permit Drawing Package
	<b>Amount:</b>	\$9,400.00
	<b>Component Description:</b>	WTVS-410-Existing Primary Tower - Tower Rigging, Complex Tower
	<b>Amount:</b>	\$106,363.12

Minor tower reinforcement /modifications	<table> <tr> <td data-bbox="707 174 1015 208"><b>Component Description:</b></td><td data-bbox="1147 174 1342 405">WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications</td></tr> <tr> <td data-bbox="707 416 815 450"><b>Amount:</b></td><td data-bbox="1147 416 1267 450">\$2,000.00</td></tr> <tr> <td data-bbox="707 555 1015 589"><b>Component Description:</b></td><td data-bbox="1147 555 1374 629">25% downpayment on component</td></tr> <tr> <td data-bbox="707 640 815 674"><b>Amount:</b></td><td data-bbox="1147 640 1267 674">\$1,000.00</td></tr> </table>	<b>Component Description:</b>	WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications	<b>Amount:</b>	\$2,000.00	<b>Component Description:</b>	25% downpayment on component	<b>Amount:</b>	\$1,000.00				
<b>Component Description:</b>	WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications												
<b>Amount:</b>	\$2,000.00												
<b>Component Description:</b>	25% downpayment on component												
<b>Amount:</b>	\$1,000.00												
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="707 808 1015 842"><b>Component Description:</b></td><td data-bbox="1147 808 1382 842">Broadcast structural</td></tr> <tr> <td data-bbox="707 853 815 887"><b>Amount:</b></td><td data-bbox="1147 853 1267 887">\$6,333.00</td></tr> <tr> <td data-bbox="707 992 1015 1025"><b>Component Description:</b></td><td data-bbox="1147 992 1374 1099">TOWER MAPPING &amp; STRUCTURAL ENGINEERING</td></tr> <tr> <td data-bbox="707 1111 815 1144"><b>Amount:</b></td><td data-bbox="1147 1111 1193 1144">N/A</td></tr> <tr> <td data-bbox="707 1249 1015 1283"><b>Component Description:</b></td><td data-bbox="1147 1249 1378 1397">Broadcast Tower Mapping Detroit OakPark Broadcast Repack Line 2</td></tr> <tr> <td data-bbox="707 1408 815 1442"><b>Amount:</b></td><td data-bbox="1147 1408 1267 1442">\$8,267.00</td></tr> </table>	<b>Component Description:</b>	Broadcast structural	<b>Amount:</b>	\$6,333.00	<b>Component Description:</b>	TOWER MAPPING & STRUCTURAL ENGINEERING	<b>Amount:</b>	N/A	<b>Component Description:</b>	Broadcast Tower Mapping Detroit OakPark Broadcast Repack Line 2	<b>Amount:</b>	\$8,267.00
<b>Component Description:</b>	Broadcast structural												
<b>Amount:</b>	\$6,333.00												
<b>Component Description:</b>	TOWER MAPPING & STRUCTURAL ENGINEERING												
<b>Amount:</b>	N/A												
<b>Component Description:</b>	Broadcast Tower Mapping Detroit OakPark Broadcast Repack Line 2												
<b>Amount:</b>	\$8,267.00												



Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$177,430.00	\$173,425.00		\$79,889.70	
Site Coordination meeting	\$2,500.00	\$2,500.00	N/A	\$1,875.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$2,500.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$300.00	N/A
Project management of the transition	\$109,020.00	\$109,175.00	Quote Widelity Project Management and ATC PO 13-1647 permit filing services	\$73,099.45	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,707.75	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$90.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$317.50	N/A
<b>Sub-total</b>	\$177,430.00	\$173,425.00	N/A	\$79,889.70	N/A
<b>Total for all systems</b>	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

## Components

Actual Information	
Description	File Name
Site Coordination meeting	<div> <div>Component Description:</div> <div>25% downpaymaent for this component</div> </div> <div> <div>Amount:</div> <div>\$625.00</div> </div>
	<div> <div>Component Description:</div> <div>WTVS-590-Site Coordination Meeting</div> </div> <div> <div>Amount:</div> <div>\$1,250.00</div> </div>

RF Exposure Measurements	<b>Component Description:</b>	WTVS-580-Field Engineering Service - Rf Exposure Measurements
	<b>Amount:</b>	\$1,666.67
	<b>Component Description:</b>	25% down payment for component
	<b>Amount:</b>	\$833.33
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<b>Component Description:</b>	FCC repack Review of WTVS 399
	<b>Amount:</b>	\$75.00
	<b>Component Description:</b>	FCC repack: Analysis of WTVS impact
	<b>Amount:</b>	\$225.00
Project management of the transition	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,642.90
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,779.45
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,590.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$8,134.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,210.05

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,221.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,962.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,802.70

<b>Component Description:</b>	PO Line 1 - NTP Billable - Project Mgmt
<b>Amount:</b>	\$9,480.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,760.70

<b>Component Description:</b>	WTVS-510-Project Management
<b>Amount:</b>	\$2,500.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$5,909.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,411.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,064.85

<b>Component Description:</b>	25% downpayment for work being done by American Tower
<b>Amount:</b>	\$1,250.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,591.50

<b>Component Description:</b>	CONSULTING WORK WITH STAFF TO CREATE A REPACK FACT SHEET.
<b>Amount:</b>	\$450.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,166.55

<b>Component Description:</b>	Please deny this component
<b>Amount:</b>	N/A

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,170.20

Prepare and or review reimbursement form	<p><b>Component Description:</b> Legal services to prepare and review reimbursement form in addition to review &amp; filing reports</p> <p><b>Amount:</b> \$1,617.75</p> <p><b>Component Description:</b> Legal services</p> <p><b>Amount:</b> \$90.00</p>
Address transition timing and coordination issues w/ other stations and wireless	<p><b>Component Description:</b> Legal Services</p> <p><b>Amount:</b> \$300.00</p>
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> Television Repacking Services</p> <p><b>Amount:</b> \$90.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	<b>Component Description:</b>  <b>Amount:</b>	Television Repacking Services - WTVS \$60.00
	<b>Component Description:</b>  <b>Amount:</b>	Invoice for legal services \$90.00
	<b>Component Description:</b>  <b>Amount:</b>	Television Repacking Services - WTVS \$90.00
	<b>Component Description:</b>  <b>Amount:</b>	Legal Services - Television Repacking Services - WTVS \$77.50



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$247,328.80</b>	<b>\$246,778.80</b>		<b>\$87,084.82</b>	
Equipment Storage	<i>\$8,000.00</i>	\$8,000.00	Outdoor covered storage for equipment and parts	\$2,880.00	N/A
Site Security	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Interim antenna connection	<i>\$29,799.31</i>	\$29,799.31	Please see Estimated Cost Justification WTVS-610-Interim Antenna Connection v0	\$29,799.31	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
tower owner permits	<i>\$750.00</i>	\$750.00	N/A	\$750.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A

Local Zoning	<b>\$10,000.00</b>	\$10,000.00	Permits and inspections	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
Employee time	<b>\$75,081.10</b>	\$75,081.10	See Attachment	\$10,455.51	Please remove this component. It was resubmitted under outside professional services for repack
Interim antenna tower lease	<b>\$65,148.39</b>	\$65,148.39	American Tower cost estimate; DPTV WTVS-610-Interim Antenna Tower Lease Budget Increase Justification	\$43,200.00	N/A
Lift equipment rental	<b>\$10,000.00</b>	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$247,328.80	\$246,778.80	N/A	\$87,084.82	N/A
<b>Total for all systems</b>	\$3,882,207.55	\$2,994,191.48	N/A	\$1,876,634.07	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Equipment Storage	<b>Component Description:</b>	WTVS-610-Equipment Storage
	<b>Amount:</b>	\$1,440.00
	<b>Component Description:</b>	WTVS-610-Equipment Storage
	<b>Amount:</b>	\$1,440.00
Site Security	Information not provided.	
Interim antenna connection	<b>Component Description:</b>	18-8 stainless steel hex head screw
	<b>Amount:</b>	\$66.89
	<b>Component Description:</b>	50 Ohm 2 Way N Power Divider from 500 MHz to 1,000 MHz rated at 10 watts
	<b>Amount:</b>	\$151.66
	<b>Component Description:</b>	#2 Acid brush 1/2" x 6"
	<b>Amount:</b>	\$105.00
	<b>Component Description:</b>	50 Ohm 2 Way N Power Divider From 500 MHz to 1,000 MHz Rated at 10 watts
	<b>Amount:</b>	\$583.04
	<b>Component Description:</b>	Hoist block and tackle
	<b>Amount:</b>	\$58.29

	<b>Component Description:</b>	N Male Right Angle to N Male Right Angle Cable Using LMR-400 Coax and Times Connectors
	<b>Amount:</b>	\$875.12
	<b>Component Description:</b>	Switch WR1500 H Plane 115 VAC 60000 SER
	<b>Amount:</b>	\$20,095.80
	<b>Component Description:</b>	Insulator Conductor Adapter 4 1/16" Thin-Stand
	<b>Amount:</b>	\$336.84
	<b>Component Description:</b>	BPME4M-UH BPME 4-1/16" Flanged
	<b>Amount:</b>	\$7,032.75
	<b>Component Description:</b>	Interim antenna connection
	<b>Amount:</b>	\$315.53
	<b>Component Description:</b>	Clevis Hanger 1 1 /4 IN. 215LB Max Load
	<b>Amount:</b>	\$66.73
	<b>Component Description:</b>	Hot-water hose, medium-pressure
	<b>Amount:</b>	\$111.66
Develop and air announcement of upcoming channel change	Information not provided.	

MVPD Notification of Channel Change	Information not provided.	
tower owner permits	<b>Component Description:</b> <b>Amount:</b>	Building permit \$750.00
DTV Medical Facility Notification	Information not provided.	
Local Zoning	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Employee time	<b>Component Description:</b> <b>Amount:</b>	Project Management \$5,558.54
	<b>Component Description:</b> <b>Amount:</b>	this component should be removed \$450.00
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,896.97
Interim antenna tower lease	<b>Component Description:</b> <b>Amount:</b>	25% downpayment on this component \$14,400.00
	<b>Component Description:</b> <b>Amount:</b>	WTVS-610-Interim Antenna Tower Lease \$28,800.00
Lift equipment rental	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,882,207.55	\$2,994,191.48	\$1,876,634.07

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William Carignan</b> <i>Controller</i></p> <p>12/02/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William Carignan</b> <i>Controller</i></p> <p>12/02/2019</p>

## Attachments