



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **3032** | Service: **DCA** | Call **WVUP-CD** | Channel: **30 (UHF)** |  
ID:  
File **0000027779**  
Number:  
FRN: **0005935499** | Date **12/16**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>CHRISTIAN TELEVISION of Tallahassee, INC.</b> Doing Business As: CHRISTIAN TELEVISION of Tallahassee, INC.	Chris Mavros 3494 Weems Rd. #B-2 Tallahassee, FL 32317 United States	+1 (850) 402- 1116	clmavros@yahoo. com	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Joseph C. Chautin III</b> <i>Hardy, Carey, Chautin &amp; Balkin, LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Temporary antenna & transmission line to be installed. Existing transmitter will then feed temporary antenna. Existing antenna & line to be removed. New antenna, line, and transmitter to be installed.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	AT71K0
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.0 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702-HP-BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	Manufacturer has discontinued this model of transmitter and will not support the re-channeling of it.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	additional breakers in panel, EMT or flexible metal conduit, misc wiring
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>interiorTRANSMISSION LINE</b>	interconnect transmission line components within transmitter building
<b>from Comark - shipping</b>	transmitter shipping costs from Comark
<b>heavy equipment rental</b>	heavy lifting equipment rental needed for removal of old equipment and installation of new equipment
<b>from Comark - factory training</b>	training of staff for new Comark transmitter

<b>from Comark - 4 way motorized switch</b>	needed to rout transmitter output into station load
<b>other electrical</b>	interconnect needed from existing electrical service to new transmitter components

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW

Manufacturer	
Model	ATW25H5- HTOL-45H
Year	2004

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	11.2 kW
	Manufacturer	

Model	TFU 14ETT-R-04
Year	2017
Justification for New Antenna	Existing antenna cannot be re tuned to the new channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Top Mount Adapter	An adapter for the top-mounted antenna to interface with top of the tower.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run
	Justification for New Transmission Line	Existing line section length is not compatible with new channel frequency.

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Temporary Transmission Line</b>	1 5/8" Helix needed to feed temporary antenna which will keep WVUP on the air during modification of facility

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1031203
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 34' 28.0" N-
	Longitude (NAD83)	084° 12' 09.0" W-
	Overall Structure Height	898.94 feet
	Support Structure Height	833.32 feet
	Ground Elevation Above Mean Sea Level (AMSL)	144.36 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Gray Television Group, Inc.
Date Constructed	01/01/1973

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	605
	Explanation	Project management (Invoice processing, progress reporting, daisy chain monitoring and analysis, program management, and site visits as required)
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	optimization of new transmission line to operated on new channel

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Attorney - Other Services	Attorney - Other Matters

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Primary Transmitter EC702-HP-BB	\$174,236.00	\$168,236.00		\$64,580.40	
other electrical	<i>\$7,000.00</i>	\$7,000.00	N/A	N/A	N/A
from Comark - 4 way motorized switch	<i>\$8,723.00</i>	\$8,723.00	N/A	N/A	N/A
from Comark - factory training	<i>\$4,500.00</i>	\$4,500.00	N/A	N/A	N/A
heavy equipment rental	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
from Comark - shipping	<i>\$11,013.00</i>	\$11,013.00	N/A	\$9,307.80	N/A
interiorTRANSMISSION LINE	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	<i>\$7,000.00</i>	\$7,000.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$55,272.60	N/A
Sub-total	\$174,236.00	\$168,236.00	N/A	\$64,580.40	N/A
Total for all systems	\$1,022,623.00	\$890,203.63	N/A	\$95,567.65	N/A

Components

Actual Information Description	File Name
other electrical	Information not provided.
from Comark - 4 way motorized switch	Information not provided.

from Comark - factory training	Information not provided.
heavy equipment rental	Information not provided.
from Comark - shipping	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Shipping  \$9,307.80 </div> </div>
interiorTRANSMISSION LINE	Information not provided.
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> TRANSMITTER, UHF DOHERTY BROADBAND  \$55,272.60 </div> </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TFU 14ETT-R-04</b>	<b>\$273,250.00</b>	<b>\$164,630.63</b>		<b>\$0.00</b>	
Top Mount Adapter	<i>\$19,520.00</i>	\$19,520.00	Please see DTVPros Quote DTVPros JEHQ1242-03 WVUP REPACK-D	\$0.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$138,710.63	Please see DTVPros Quote DTVPros JEHQ1242-03 WVUP REPACK-D	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
<b>Sub-total</b>	<b>\$273,250.00</b>	<b>\$164,630.63</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,022,623.00</b>	<b>\$890,203.63</b>	<b>N/A</b>	<b>\$95,567.65</b>	<b>N/A</b>

### Components

Actual Information Description	File Name
--------------------------------	-----------

Top Mount Adapter	<b>Component Description:</b>	WVUP-210- Primary Antenna - Top Mount
	<b>Amount:</b>	Adapter \$8,784.00
	<b>Component Description:</b>	WVUP-210- Primary Antenna - Top Mount
	<b>Amount:</b>	Adapter \$8,784.00
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<b>Component Description:</b>	UHF - High power top mount
	<b>Amount:</b>	\$62,419.78
	<b>Component Description:</b>	UHF - High power top mount
	<b>Amount:</b>	\$62,419.78
Sweep test of existing antenna	<b>Component Description:</b>	WVUP-210- Primary Antenna - Sweep Test
	<b>Amount:</b>	\$2,880.00
	<b>Component Description:</b>	WVUP-210- Primary Antenna - Sweep Test
	<b>Amount:</b>	\$2,880.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$196,800.00	\$187,800.00		\$0.00	
Temporary Transmission Line	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$181,800.00	\$172,800.00	N/A	\$0.00	N/A
Sub-total	\$196,800.00	\$187,800.00	N/A	\$0.00	N/A
Total for all systems	\$1,022,623.00	\$890,203.63	N/A	\$95,567.65	N/A

Components

Actual Information Description	File Name
Temporary Transmission Line	<div><div>Component Description:</div><div>Amount:</div><div>Component Description:</div><div>Amount:</div></div> <div>WVUP-310-Primary Transmission Line - Temporary Transmission Line \$666.00 WVUP-310-Primary Transmission Line - Temporary Transmission Line \$666.00</div>

Rigid Transmission Line - copper, 6 1/8"		
	<b>Component Description:</b>	WVUP-310- Primary Transmission Line - Rigid, Copper, 6 1 /8"
	<b>Amount:</b>	\$45,227.54
	<b>Component Description:</b>	WVUP-310- Primary Transmission Line - Rigid, Copper, 6 1 /8"
	<b>Amount:</b>	\$45,227.54

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$210,500.00	\$200,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$210,500.00	\$200,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,022,623.00	\$890,203.63	N/A	\$95,567.65	N/A

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$128,192.00</b>	<b>\$130,447.00</b>		<b>\$30,987.25</b>	
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$340.00	N/A
Attorney - Other Services	<i>\$522.00</i>	\$522.00	Please see the Estimated Cost Justification WVUP-590-Attorney - Other matters v0	\$364.00	N/A
Additional Field Engineering Service, 2 Days	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$628.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$312.50	N/A
Project management of the transition	\$95,590.00	\$99,675.00	Justifying Quote - WVUP-CD Strategic support quote	\$27,342.75	N/A
<b>Sub-total</b>	\$128,192.00	\$130,447.00	N/A	\$30,987.25	N/A
<b>Total for all systems</b>	\$1,022,623.00	\$890,203.63	N/A	\$95,567.65	N/A

## Components

Actual Information	
Description	File Name
Prepare and or review reimbursement form	<b>Component Description:</b> Legal services <b>Amount:</b> \$80.00
	<b>Component Description:</b> Legal services <b>Amount:</b> \$260.00
Attorney - Other Services	<b>Component Description:</b> Legal services <b>Amount:</b> \$78.00
	<b>Component Description:</b> Non-Reimbursable <b>Amount:</b> N/A
	<b>Component Description:</b> Legal services <b>Amount:</b> \$78.00
	<b>Component Description:</b> Review quarterly requires uploads <b>Amount:</b> \$208.00
Additional Field Engineering Service, 2 Days	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1155 174 1358 286">Review, modify and finalize Form 2100</td></tr> <tr> <td data-bbox="713 297 823 327"><b>Amount:</b></td><td data-bbox="1155 297 1251 327">\$468.00</td></tr> <tr> <td data-bbox="713 434 1023 470"><b>Component Description:</b></td><td data-bbox="1155 434 1369 627">WVUP-550-Attorney - Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="713 636 823 665"><b>Amount:</b></td><td data-bbox="1155 636 1238 665">\$80.00</td></tr> <tr> <td data-bbox="713 772 1023 808"><b>Component Description:</b></td><td data-bbox="1155 772 1369 965">WVUP-550-Attorney - Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="713 974 823 1003"><b>Amount:</b></td><td data-bbox="1155 974 1238 1003">\$80.00</td></tr> </table>	<b>Component Description:</b>	Review, modify and finalize Form 2100	<b>Amount:</b>	\$468.00	<b>Component Description:</b>	WVUP-550-Attorney - Construction Permit Application (Main)	<b>Amount:</b>	\$80.00	<b>Component Description:</b>	WVUP-550-Attorney - Construction Permit Application (Main)	<b>Amount:</b>	\$80.00
<b>Component Description:</b>	Review, modify and finalize Form 2100												
<b>Amount:</b>	\$468.00												
<b>Component Description:</b>	WVUP-550-Attorney - Construction Permit Application (Main)												
<b>Amount:</b>	\$80.00												
<b>Component Description:</b>	WVUP-550-Attorney - Construction Permit Application (Main)												
<b>Amount:</b>	\$80.00												
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>												
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="713 1413 1023 1444"><b>Component Description:</b></td><td data-bbox="1155 1413 1366 1561">Preparation of the engineering section of FCC Form 2100.</td></tr> <tr> <td data-bbox="713 1572 823 1601"><b>Amount:</b></td><td data-bbox="1155 1572 1273 1601">\$2,000.00</td></tr> </table>	<b>Component Description:</b>	Preparation of the engineering section of FCC Form 2100.	<b>Amount:</b>	\$2,000.00								
<b>Component Description:</b>	Preparation of the engineering section of FCC Form 2100.												
<b>Amount:</b>	\$2,000.00												

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>	Engineering study work for new channel assignment and antenna development. 2. Preparation of the engineering section of FCC Form 2100.  <b>Amount:</b> \$312.50
Project management of the transition	<b>Component Description:</b>	Project Management <b>Amount:</b> \$1,508.10
	<b>Component Description:</b>	Project Management <b>Amount:</b> \$1,575.90
	<b>Component Description:</b>	Project Management <b>Amount:</b> \$2,141.60
	<b>Component Description:</b>	Project Management <b>Amount:</b> \$1,023.10
	<b>Component Description:</b>	Project Management <b>Amount:</b> \$2,692.55
	<b>Component Description:</b>	Project Management <b>Amount:</b> \$1,803.40

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,162.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,534.85

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,594.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,607.40

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,686.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,505.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,120.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,231.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,470.85

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,682.70

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$39,645.00</b>	<b>\$39,090.00</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$39,645.00</b>	<b>\$39,090.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,022,623.00</b>	<b>\$890,203.63</b>	<b>N/A</b>	<b>\$95,567.65</b>	<b>N/A</b>

## Components

Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,022,623.00	\$890,203.63
			\$95,567.65

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>CHRIS L MAVROS</b> <i>D.E., Christian Television Network</i></p> <p>12/16/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>CHRIS L MAVROS</b>  <i>D.E.,  Christian  Television  Network</i></p> <p>12/16/2019</p>

## Attachments