



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **24618** | Service: **DTV** | Call **WGNN** | Channel: **33 (UHF)**
ID: | Sign:
File **0000027788**
Number:
FRN: **0010360873** | Date **12/16**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CHRISTIAN TELEVISION NETWORK, INC. Doing Business As: CHRISTIAN TELEVISION NETWORK, INC.	P.O. Box 6922 Clearwater, FL 33758 United States	+1 (727) 535-5622	soneal@ctntv.net	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Joseph C. Chautin III <i>Hardy, Carey, Chautin & Balkin LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WGNM will install temp low power antenna & line. Existing xmtr will feed temp LP antenna thru mask filter. Removal of old antenna & transmission line. Then, installation of new antenna, new transmission line, mask filter and transmitter to begin

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Visionary
	Year	2004
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	24 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Parallax
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	27.5 kW
	Justification for New Transmitter	Manufacturer (Axcera) no longer in business. Existing transmitter not supported. Also, please see attached justification regarding replacement transmitter and TPO.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	additional breakers in panel, EMT or flexible metal conduit, misc wiring
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
transmission line	transmitter building interior transmission line components for transmitter interconnects
anti-freeze	coolant anti-freeze

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna Manufacturer and Type	Class
Mounting		Side Mount
Antenna position in stack		Not in Stack
Polarization		Horizontal
Type		Slotted Coaxial
Number of Stations Supported		N/A
Number of Panels		N/A
Design power capacity in use		N/A
Lower Limit		N/A
Upper Limit		N/A
Other Antenna Type		N/A
ERP: (Effective Radiated Power)		1000.0 kW
Manufacturer		

Model	PSIUSMD24AC3-45
Year	2004

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	793.0 kW
Manufacturer		

Model	TFU-24DSC-R C200
Year	2017
Justification for New Antenna	Existing antenna cannot be re-channelled.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	720 feet per run

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
<p>New Transmission Line Costs</p>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	720 feet per run
Justification for New Transmission Line	<p>The rigid transmission line section size recommended by Dielectric is 19.5' for channel 33. WGNM's existing transmission line is Myat line and Myat also recommends 19.5' sections (see DIE and Myat quotes). Applicant requests manufacturer recommended sizes</p>	

Primary **Other Transmission Line Expenses Not Listed**
Transmission information not provided.
Line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1045776
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 45' 52.0" N-
	Longitude (NAD83)	083° 33' 32.0" W-
	Overall Structure Height	636.48 feet
	Support Structure Height	629.91 feet
	Ground Elevation Above Mean Sea Level (AMSL)	495.07 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	T-Mobile South LLC
Date Constructed	06/02/1999

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Project management (Invoice processing, progress reporting, daisy chain monitoring and analysis, program management, and site visits as required)
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	optimization of new transmission line to operated on new channel

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Attorney - Other Matters	Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Parallax	\$959,200.00	\$929,783.74		\$550,550.24	
anti-freeze	<i>\$200.00</i>	\$200.00	needed coolant for heat exchanger	N/A	N/A
transmission line	<i>\$5,000.00</i>	\$5,000.00	interconnect transmission line components within transmitter building	N/A	N/A
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	<i>\$7,000.00</i>	\$7,000.00	interconnect needed from existing electrical service to new transmitter components	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$917,583.74	see Estimated Cost Justification WGNM-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 21-31 kW v0	\$550,550.24	N/A
Sub-total	\$959,200.00	\$929,783.74	N/A	\$550,550.24	N/A

Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
anti-freeze	Information not provided.
transmission line	Information not provided.
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p>Component Description: SYSTEM, PRLX U16</p> <p>Amount: \$550,550.24</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-24DSC-R C200	\$186,221.20	\$185,891.20		\$180,763.20	
UHF - High Power, Side Mount, basic slot antenna, 793 kW input, directional,, horizontally polarized	<i>\$179,491.20</i>	\$179,491.20	N/A	\$175,003.20	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please note that the sweep test is not for the existing antenna, but instead for the new antenna (see line 24 of the attached antenna quote). The Form 399 question only asks whether a sweep test is needed; the description then adds "existing antenna"	\$5,760.00	N/A
Sub-total	\$186,221.20	\$185,891.20	N/A	\$180,763.20	N/A
Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A

Components

Actual Information		
Description	File Name	
UHF - High Power, Side Mount, basic slot antenna, 793 kW input, directional,, horizontally polarized	Component Description:	UHF - HIGH POWER MOUNT
	Amount:	\$87,501.60
	Component Description:	UHF - HIGH POWER SIDE MOUNT
	Amount:	\$87,501.60

Sweep test of existing antenna

Component Description: WGNM-210-
Primary Antenna
- Sweep Test
Amount: \$2,880.00

Component Description: WGNM-210-
Primary Antenna
- Sweep Test
Amount: \$2,880.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$145,440.00	\$121,976.35		\$103,219.52	
Rigid Transmission Line - copper, 6 1/8"	\$145,440.00	\$121,976.35	N/A	\$103,219.52	N/A
Sub-total	\$145,440.00	\$121,976.35	N/A	\$103,219.52	N/A
Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	Component Description: WGNM-310-Primary Transmission Line - Rigid Copper, 6 1/8"
	Amount: \$51,609.76
	Component Description: WGNM-310-Primary Transmission Line - Rigid Copper, 6 1/8"
	Amount: \$51,609.76

**Cost
Information**

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$200,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$210,500.00	\$200,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$126,792.00	\$130,627.00		\$32,225.25	
Attorney - Other Matters	<i>\$702.00</i>	\$702.00	Please see WGNM Justification Outside Professional Services-Attorney-Other Matters	\$702.00	N/A
Additional Field Engineering Service, 2 Days	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$550.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$562.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$808.00	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Justifying Quote - WGNM Strategic support quote	\$27,602.75	N/A

Sub-total	\$126,792.00	\$130,627.00	N/A	\$32,225.25	N/A
Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A

Components

Actual Information	
Description	File Name
Attorney - Other Matters	<p>Component Description: Attempt to complete WGNM quarterly transition report</p> <p>Amount: \$78.00</p> <p>Component Description: WGNM-550-Attorney - Other Matters</p> <p>Amount: \$468.00</p> <p>Component Description: WGNM-550-Attorney - Other Matters</p> <p>Amount: \$156.00</p>
Additional Field Engineering Service, 2 Days	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Review, modify and finalize Form 2100 CP application for WGNM</p> <p>Amount: \$390.00</p> <p>Component Description: Load and prepare initial draft Form 2100 for repacked channel construction permit application.</p> <p>Amount: \$80.00</p> <p>Component Description: WGNM-550-Attorney - Construction Permit Application (Main) to process line item 5/15/17</p> <p>Amount: \$80.00</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: WGNM-530-RF Eng - Construction Permit Application (Main)</p> <p>Amount: \$2,000.00</p>

Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering study work for new channel assignment and antenna development.
	Amount:	\$312.50
	Component Description:	1. Engineering study work for new channel assignment and antenna development.
	Amount:	\$250.00
Prepare and or review reimbursement form	Component Description:	Review notice of WGNM repack CP grant
	Amount:	\$260.00
	Component Description:	Draft Form 399 on LMS.
	Amount:	\$80.00
	Component Description:	Review FCC request to associate username with WGNM FRN
	Amount:	\$468.00
Project management of the transition	Component Description:	Project Management
	Amount:	\$1,023.10

Component Description: Project
Management
Amount: \$1,231.60

Component Description: Project
Management
Amount: \$1,120.70

Component Description: Project
Management
Amount: \$2,351.60

Component Description: Project
Management
Amount: \$1,508.10

Component Description: Project
Management
Amount: \$1,575.90

Component Description: Project
Management
Amount: \$1,564.60

Component Description: Project
Management
Amount: \$1,505.60

Component Description: Project
Management
Amount: \$2,643.80

Component Description: Project
Management
Amount: \$1,407.05

Component Description: Project
Management
Amount: \$1,660.70

Component Description: Project
Management
Amount: \$2,696.10

Component Description: Project
Management
Amount: \$1,682.70

Component Description: Project
Management
Amount: \$1,803.40

Component Description: Project
Management
Amount: \$2,220.40

Component Description: Project
Management
Amount: \$1,607.40

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$44,645.00	\$44,090.00		\$0.00	
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$6,000.00</i>	\$6,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$44,645.00	\$44,090.00	N/A	\$0.00	N/A
Total for all systems	\$1,672,798.20	\$1,612,368.29	N/A	\$866,758.21	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,672,798.20	\$1,612,368.29	\$866,758.21

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1061 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="758 1198 1045 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1467 1061 1758">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>CHRIS L MAVROS <i>D.E., Christian Television Network</i></p> <p>12/16/2019</p>

Attachments