



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35908** | Service: **DTV** | Call **WVLT-TV** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000028735**
Number:
FRN: **0018223693** | Date **12/16**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	WVLT 6450 PAPERMILL DRIVE KNOXVILLE, TN 37919 United States	+1 (865) 450-8888	robert. folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The station will continue to use the existing broadband antenna and transmission line and replacing the existing transmitter with a new transmitter. Interim facilities are not needed.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma DD, 3200P2CFUPG
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE90
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	56.4 kW
	Justification for New Transmitter	Transmitter cannot be retuned and must be replaced.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
RF Accessories	Accessories required for new transmitter installation
Freight	Freight to the station location

Installation and Proof	Installation of the new Transmitter
Mask Filter	Mask filter required for the new transmitter model

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Sweep Test of Existing Antenna	WVLT's share of sweep test costs during transition as part of ATC Capital Contribution. See ATC document 460204845
Sweep Test of New Primary Antenna	WVLT's share of sweep test costs post-transition as part of ATC Capital Contribution. See ATC document 460204845
Attorney Fees - Other Matters	Legal Service

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Combiner	Anticipated 1/3 expense on new combiner TBD by American Tower
Security	On site security during equipment storage period
Tower Analysis	Tower Analysis required by American Tower

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE90	\$2,181,882.01	\$1,609,802.79		\$1,606,172.22	
20 Ton system	\$115,500.00	\$30,610.98	Please see Estimated Cost Justification WVLT-110-HVAC New 1st Primary Transmitter v2	\$30,610.98	N/A
Mask Filter	<i>\$80,680.12</i>	\$80,680.12	Please see Estimated Cost Justification WVLT-110-Mask Filter System v0	\$80,680.11	N/A
Installation and Proof	<i>\$92,314.35</i>	\$92,314.35	Please see attached Gatesair invoice JW30004400-1	\$92,314.35	N/A
Freight	<i>\$15,541.46</i>	\$15,541.46	Please see Estimated Cost Justification WVLT-110-Freight v0	\$15,541.46	z

RF Accessories	\$40,944.26	\$40,944.26	Please see Estimated Cost Justification WVLT-110-RF Accessories v0	\$40,944.26	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$12,101.82	\$12,101.82	Please see attached Gatesair invoice JW30004400-1	\$8,471.27	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$2,943.91	GatesAir Quote Q-75837	\$2,943.90	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,334,665.89	Please see Estimated Cost Justification WVLT-110-New 1st Primary Transmitter v0	\$1,334,665.89	invoices
Sub-total	\$2,181,882.01	\$1,609,802.79	N/A	\$1,606,172.22	N/A
Total for all systems	\$2,667,421.64	\$2,082,206.30	N/A	\$1,776,896.59	N/A

Components

Actual Information	File Name	
Description		
20 Ton system	Component Description:	Steel Logtite
	Amount:	\$79.13
	Component Description:	Core drill (9) 2 1/2" diameter holes x 8" filled block wall
	Amount:	\$505.00
	Component Description:	Water
	Amount:	\$119.85
	Component Description:	20 Ton Installation for Sharps Ridge Site
	Amount:	\$7,374.00
	Component Description:	Core drill (8) 2 1/2" dia holes x 12" filled block wall
	Amount:	\$410.00
	Component Description:	20 Ton Installation for Sharps Ridge Site
	Amount:	\$22,123.00

Mask Filter	Component Description:	WVLT-110-Mask Filter System
	Amount:	\$468.01
	Component Description:	WVLT-110-Mask Filter System
	Amount:	\$27,813.62
	Component Description:	Mask Filter
	Amount:	\$52,398.48
Installation and Proof	Component Description:	WVLT-110- Installation & Proof
	Amount:	\$27,694.31
	Component Description:	Installation & Proof
	Amount:	\$64,620.04
Freight	Component Description:	WVLT-110-Freight
	Amount:	\$6,091.46
	Component Description:	Freight
	Amount:	\$9,450.00

RF Accessories	<div> <div> Component Description: Amount: </div> <div> WVLT-110-RF Accessories \$237.51 </div> </div> <div> <div> Component Description: Amount: </div> <div> WVLT-110-RF Accessories \$14,115.11 </div> </div> <div> <div> Component Description: Amount: </div> <div> RF Accessories \$26,591.64 </div> </div>
<p>Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.</p>	<div> <div> Component Description: Amount: </div> <div> Electrical Service \$8,471.27 </div> </div>
Transformer 3 phase/480v - 300 KVA	<div> <div> Component Description: Amount: </div> <div> WVLT-110-New 1st Primary Transmitter - Transformer \$66.21 </div> </div> <div> <div> Component Description: Amount: </div> <div> WVLT-110-New 1st Primary Transmitter - Transformer \$2,877.69 </div> </div>

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW		
	Component Description:	ULXTE90
		Transmitter
	Amount:	\$89,572.41
	Component Description:	Transmitter
	Amount:	\$387,918.94
	Component Description:	Transmitter
	Amount:	\$857,174.54

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$261,670.00	\$257,211.38		\$91,964.40	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,458.13	State and local taxes included	\$305.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,462.50	State and local taxes included	\$936.50	N/A
Attorney Fees - Other Matters	<i>\$740.00</i>	\$740.00	WVLT-TV Justification New Category Attorney Other Matters	\$740.00	N/A

Sweep Test of New Primary Antenna	\$5,000.00	\$5,000.00	See ATC document 460204845 - WVLT's share of sweep test costs post transition as part of ATC Capital Contribution.	\$5,000.00	N/A
Sweep Test of Existing Antenna	\$2,500.00	\$2,500.00	See ATC document 460204845 - WVLT's share of sweep test costs during transition as part of ATC Capital Contribution.	\$2,500.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$87,400.00	Allen Dick antenna system has no documentation, will require coverage verification for new channel.	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$625.00	N/A	\$625.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,638.75	State and local taxes included	\$250.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,277.50	State and local taxes included	\$1,687.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,647.00	State and local taxes included	\$5,662.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,731.25	State and local taxes included	\$1,332.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,731.25	State and Local Taxes included	N/A	N/A
Project management of the transition	\$142,200.00	\$135,000.00	900 hours at \$150 per hour	\$72,925.90	N/A
Sub-total	\$261,670.00	\$257,211.38	N/A	\$91,964.40	N/A
Total for all systems	\$2,667,421.64	\$2,082,206.30	N/A	\$1,776,896.59	N/A

Components

Actual Information	
Description	File Name
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p>Component Description: WVLT-550-Attorney License to Cover</p> <p>Amount: \$305.00</p>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 100 1018 257"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 100 1428 257"> <p>WVLT-550-Attorney CP</p> <p>\$740.00</p> </td></tr> <tr> <td data-bbox="702 257 1018 607"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 257 1428 607"> <p>Work on and file WVLT initial repack CP</p> <p>\$196.50</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>WVLT-550-Attorney CP</p> <p>\$740.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Work on and file WVLT initial repack CP</p> <p>\$196.50</p>
<p>Component Description:</p> <p>Amount:</p>	<p>WVLT-550-Attorney CP</p> <p>\$740.00</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>Work on and file WVLT initial repack CP</p> <p>\$196.50</p>				
<p>Attorney Fees - Other Matters</p>	<table> <tr> <td data-bbox="702 607 1018 763"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 607 1428 763"> <p>Total Professional Services</p> <p>\$740.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Total Professional Services</p> <p>\$740.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Total Professional Services</p> <p>\$740.00</p>				
<p>Sweep Test of New Primary Antenna</p>	<table> <tr> <td data-bbox="702 860 1018 1016"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 860 1428 1016"> <p>Sweep Test of New Primary Antenna</p> <p>\$5,000.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test of New Primary Antenna</p> <p>\$5,000.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test of New Primary Antenna</p> <p>\$5,000.00</p>				
<p>Sweep Test of Existing Antenna</p>	<table> <tr> <td data-bbox="702 1113 1018 1270"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 1113 1428 1270"> <p>Sweep Test of Existing Antenna</p> <p>\$2,500.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test of Existing Antenna</p> <p>\$2,500.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Sweep Test of Existing Antenna</p> <p>\$2,500.00</p>				
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>				
<p>Prepare request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="702 1516 1018 1823"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 1516 1428 1823"> <p>Develop technical parameters for operation at reduced power on pre-auction ch-30.</p> <p>\$625.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Develop technical parameters for operation at reduced power on pre-auction ch-30.</p> <p>\$625.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Develop technical parameters for operation at reduced power on pre-auction ch-30.</p> <p>\$625.00</p>				
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="702 1890 1018 2047"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1018 1890 1428 2047"> <p>WVLT-530-RF Eng License to Cover</p> <p>\$250.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>WVLT-530-RF Eng License to Cover</p> <p>\$250.00</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>WVLT-530-RF Eng License to Cover</p> <p>\$250.00</p>				

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td>Component Description:</td><td>support response to review of reimbursement form 399</td></tr> <tr> <td>Amount:</td><td>\$125.00</td></tr> <tr> <td>Component Description:</td><td>CP application</td></tr> <tr> <td>Amount:</td><td>\$1,562.50</td></tr> </table>	Component Description:	support response to review of reimbursement form 399	Amount:	\$125.00	Component Description:	CP application	Amount:	\$1,562.50				
Component Description:	support response to review of reimbursement form 399												
Amount:	\$125.00												
Component Description:	CP application												
Amount:	\$1,562.50												
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td>Component Description:</td><td>Regarding Operation of repack Ch-34</td></tr> <tr> <td>Amount:</td><td>\$125.00</td></tr> <tr> <td>Component Description:</td><td>Perform engineering study for new channel assignment</td></tr> <tr> <td>Amount:</td><td>\$537.50</td></tr> <tr> <td>Component Description:</td><td>RF Eng Study</td></tr> <tr> <td>Amount:</td><td>\$5,000.00</td></tr> </table>	Component Description:	Regarding Operation of repack Ch-34	Amount:	\$125.00	Component Description:	Perform engineering study for new channel assignment	Amount:	\$537.50	Component Description:	RF Eng Study	Amount:	\$5,000.00
Component Description:	Regarding Operation of repack Ch-34												
Amount:	\$125.00												
Component Description:	Perform engineering study for new channel assignment												
Amount:	\$537.50												
Component Description:	RF Eng Study												
Amount:	\$5,000.00												
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<table> <tr> <td>Component Description:</td><td>Review linked set for WVLT; work on coordination with linked group for transition logistics.</td></tr> <tr> <td>Amount:</td><td>\$1,332.00</td></tr> </table>	Component Description:	Review linked set for WVLT; work on coordination with linked group for transition logistics.	Amount:	\$1,332.00								
Component Description:	Review linked set for WVLT; work on coordination with linked group for transition logistics.												
Amount:	\$1,332.00												
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>												
<p>Project management of the transition</p>	<table> <tr> <td>Component Description:</td><td>Project Mgt</td></tr> <tr> <td>Amount:</td><td>\$802.25</td></tr> </table>	Component Description:	Project Mgt	Amount:	\$802.25								
Component Description:	Project Mgt												
Amount:	\$802.25												

Component Description:	Project management
Amount:	\$2,231.90

Component Description:	Project Mgt
Amount:	\$2,656.30

Component Description:	Project management
Amount:	\$1,328.55

Component Description:	Project Management
Amount:	\$2,397.10

Component Description:	Project Management
Amount:	\$2,694.40

Component Description:	Project Management
Amount:	\$2,373.80

Component Description:	Project Management
Amount:	\$2,664.70

Component Description:	Project Management
Amount:	\$6,260.75

Component Description:	Project Management
Amount:	\$2,034.20

Component Description:	Project Management
Amount:	\$2,216.05

Component Description:	Project Management
Amount:	\$2,858.75

Component Description:	Project Management
Amount:	\$2,777.30

Component Description:	Project Management
Amount:	\$2,071.40

Component Description:	Project Management
Amount:	\$1,642.75

Component Description:	Project Management
Amount:	\$1,835.40

Component Description:	Project Mgt
Amount:	\$755.80

Component Description:	Project Management
Amount:	\$2,273.85

Component Description:	Project Management
Amount:	\$2,881.20

Component Description:	Project Management
Amount:	\$2,158.20

Component Description:	Project management
Amount:	\$2,442.65

Component Description:	Project Management
Amount:	\$1,984.45

Component Description:	Transition Related Project Management Costs
Amount:	\$2,100.00

Component Description:	Project Mgt
Amount:	\$2,927.30

Component Description:	Project Mgt
Amount:	\$28.20

Component Description:	Project Management
Amount:	\$1,656.85

Component Description:	Project Management
Amount:	\$1,927.35

Component Description:	Project Mgt
Amount:	\$951.45

Component Description:	Project Management
Amount:	\$2,314.90

Component Description:	Project Management
Amount:	\$1,818.75

Component Description:	Project Management
Amount:	\$1,941.85

Component Description:	Project Management
Amount:	\$3,883.15

Component Description:	Project Management
Amount:	\$2,034.35

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$223,869.63	\$215,192.13		\$78,759.97	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	Please see Estimated Cost Justification WVLT-610-License to Cover FCC Filing Fees v0	\$335.00	N/A
Tower Analysis	<i>\$7,500.00</i>	\$7,500.00	See vendor invoice	N/A	N/A
Security	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Combiner	<i>\$109,814.63</i>	\$109,814.63	See American Tower attachment	\$71,200.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	Justifying Quote - Wiley Rein MVPD quote - all gray stations	\$2,000.00	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$12,000.00</i>	\$12,000.00	N/A	\$792.65	N/A

DTV Medical Facility Notification	\$11,550.00	\$2,877.50	N/A	\$2,877.50	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$40,337.00	\$40,337.00	See attached Funderburk Electrical Services, Inc. quote for transformer removal and disposal, cost \$4,912. See attached quote from Kevin Duplantis for transmitter removal and disposal, cost per quote, \$35,425.	N/A	N/A
Equipment Delivery and Handling Charges	\$18,138.00	\$18,138.00	N/A	\$1,554.82	N/A
Sub-total	\$223,869.63	\$215,192.13	N/A	\$78,759.97	N/A
Total for all systems	\$2,667,421.64	\$2,082,206.30	N/A	\$1,776,896.59	N/A

Components

Actual Information		
Description	File Name	
FCC Filing Fees - Form 2100 license to cover application	Component Description: Amount:	WVLT-610- License to Cover FCC Filing Fees \$335.00
Tower Analysis	Information not provided.	
Security	Information not provided.	
Combiner	Component Description: Amount:	Capital Contribution- Knoxville TN \$71,200.00
MVPD Notification of Channel Change	Component Description: Amount:	Total Professional Services \$2,000.00
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description: Amount:	25'X10' PREMIUM DOOR CONTAINER DX25SZJ1092 \$792.65
DTV Medical Facility Notification	Component Description: Amount:	Medical Notification \$2,877.50
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	<div> <div> Component Description: </div> <div> Forklift variable reach 7000# 38-44' </div> </div> <div> <div> Amount: </div> <div> \$1,554.82 </div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$2,667,421.64	\$2,082,206.30
			\$1,776,896.59

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert
Folliard , III**
.
*Assistant
Secretary*

12/16/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>12/16/2019</p>

Attachments