



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **28476** | Service: **DTV** | Call **WDRB** | Channel: **32 (UHF)** |  
ID: | Sign:  
File **0000028687**  
Number:  
FRN: **0003189248** | Date **12/16**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>INDEPENDENCE TELEVISION COMPANY</b>	Keith Wilkowski 624 W. MUHAMMAD ALI BLVD LOUISVILLE, KY 40203 United States	+1 (419) 277-6006	kwilkowski@blockcommunications.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Gary Schroder</b> <i>Chief Engineer</i> <i>WDRB-Independence Television</i>	Steve Ballard 624 W. Muhammad Ali Louisville, KY 40203 United States	+1 (502) 584-6441	sballard@wdrb.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CZ1000
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	N/A
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.01 kW
	Justification for New Transmitter	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX Millineum
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	58 kW
	Justification for New Transmitter	Comark, Our present transmitter manufacturer will not support the retuning of our existing IOT transmitters. Our intention is to replace them. We will pay extra for a model with power ratings for ATSC 3.0.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Two transmitters, main and Aux will need to be wired simultaneously.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>Installation and proof</b>	Installation of transmitter and proof of performance
<b>RF Accessories</b>	RF dummy load, 4 port switch, switch controller
<b>Mask Filter</b>	ATSC Mask filter Kit



---

**Demolition**

To prepare for the installation of the new transmitters, we will be required to remove 3 beam transformers, filled with mineral oil.

---

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Aux /Standby antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power) .....	1000.0 kW
Manufacturer	
Model	TFU- 32DSB- R04TC
Year	2005

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
28476	WDRB
34167	WBKI

**Auxiliary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	724.0 kW
Manufacturer		

Model	ATW16H3-HSCX-32H
Year	2018
Justification for New Antenna	Side Mounted Horizontally-only Polarized UHF Trasar Television Transmitting Antenna. Rated for 50kw average input power

**Auxiliary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW



---

Manufacturer	
Model	TFU-32- GTH-R-06
Year	2009

---

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
34167	WBKI

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
Manufacturer		

Model	ATW25H3-ET0-32H
Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant ( Elliptical ) antenna.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux/standby
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
34167	WBKI

**Auxiliary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run
Justification for New Transmission Line	Required due to new frequency allocation.	

**Auxiliary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Dehydrator</b>	New dehydrator required for six and one eighth inch line.

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1043 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
34167	WBKI



**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1123 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Dehydrator</b>	New Dehydrator required for seven and three sixteenths inch line.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Add Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1028421
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	38° 21' 00.0" N-
	Longitude (NAD83)	085° 50' 57.0" W-
	Overall Structure Height	999.99 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	960.95 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Independence Television
Date Constructed	12/01/1972

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
34167	WBKI	DTV
28476	WDRB	DTV

**Primary Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Purchase six and one eighth inch hangers</b>	Utilized to hang six and one eighth inch feedline
<b>Installation services</b>	Installation of two WDRB antennas and two WDRB feedlines. Remove old equipment from existing tower and mount on new tower.
<b>Install tower and ice bridge</b>	Charges for the installation of the tower and new ice bridge
<b>Shipping Freight</b>	Freight charges for tower components
<b>Foundation</b>	Concrete work for pier and anchors
<b>Electric</b>	Provide electricity to base of tower for lighting and ENG antennas.
<b>Purchase seven and three sixteenth inch hangers</b>	Utilized to hang seven and three sixteenth inch feedline
<b>Transmission line designs</b>	Design drawings of transmission lines
<b>Demolition</b>	Removal of old tower and all apparatuses not utilized.
<b>Fence removal and installation</b>	Costs for removing existing fence and installing new fence around new tower and guy anchors.
<b>Asphalt repair</b>	Funds needed to repair the existing asphalt surface of the tower area after construction,
<b>Rental of heavy equipment</b>	Rental of a Sky-jack to off load transmitters and other equipment.
<b>State taxes</b>	State taxes at 7% for the new tower

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WDRB does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	14
	Justification	Taking signal measurements of predetermined radials which will be used to compare after transition.

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Advanced site survey GA999TS</b>	Site survey performed by transmitter manufacturer.
<b>Existing-Tower Inspection</b>	Coast-To-Coast Tower performed an inspection for us on the existing tower
<b>RF Consultant D. Everist</b>	Rf Consultant that files Engineering studies on our behalf.
<b>Structural Engineering Analysis of Tower</b>	Mark Malouf performed a total of two (to date) structural tower analysis on the WBKI /WDRB existing tower.
<b>Attorney Fees and Other Matters</b>	Legal Fees Not Otherwise Allocated



**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Project management fees internal</b>	Cost of station personnel man hours working on repack planning

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-72</b>	<b>\$2,117,335.24</b>	<b>\$1,652,812.92</b>		<b>\$1,044,375.54</b>	
Demolition	<i>\$4,500.00</i>	\$4,500.00	N/A	\$4,500.00	N/A
Mask Filter	<i>\$69,975.88</i>	\$69,975.88	GatesAir Quote Q-65984	\$46,871.06	N/A
RF Accessories	<i>\$62,215.67</i>	\$62,215.67	GatesAir Quotes Q-65984 and Q-78329	\$34,724.96	N/A
Installation and proof	<i>\$82,198.75</i>	\$82,198.75	GatesAir Quote Q-65984	\$54,799.16	N/A
Other Electrical Service: Two transmitters, main and Aux will need to be wired simultaneously.	<i>\$68,444.94</i>	\$68,444.94	per Estimated Cost Justification WDRB-110-1st Primary Transmitter - Other Electrical Service v0	\$68,444.94	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$12,998.82	GatesAir Quote Q-65984	\$4,332.94	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,347,578.86	GatesAir Quote Q-78329	\$830,702.48	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A

<b>Auxiliary Transmitter N/A</b>	<b>\$28,150.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
UHF - Air Cooled Solid State Transmitter 0.01 kW	\$0.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A	N/A
<b>Sub-total</b>	<b>\$2,145,485.24</b>	<b>\$1,652,812.92</b>	<b>N/A</b>	<b>\$1,044,375.54</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$6,534,631.78</b>	<b>\$5,738,605.41</b>	<b>N/A</b>	<b>\$3,416,353.02</b>	<b>N/A</b>

### Components

Actual Information	
Description	File Name
Demolition	<p><b>Component Description:</b> Labor for transmitter Demolition project</p> <p><b>Amount:</b> \$4,500.00</p>

Mask Filter	<p><b>Component Description:</b> Mask Filter System (1/3 Down Payment)</p> <p><b>Amount:</b> \$23,545.77</p> <p><b>Component Description:</b> WDRB-110-1st Primary Transmitter - Mask Filter</p> <p><b>Amount:</b> \$23,325.29</p>
RF Accessories	<p><b>Component Description:</b> WDRB-110-1st Primary Transmitter - RF Accessories</p> <p><b>Amount:</b> \$20,738.55</p> <p><b>Component Description:</b> RF Accessories (1/3 Down Payment)</p> <p><b>Amount:</b> \$13,986.41</p>
Installation and proof	<p><b>Component Description:</b> Installation and Proof (1/3 Down Payment)</p> <p><b>Amount:</b> \$27,399.58</p> <p><b>Component Description:</b> WDRB-110-1st Primary Transmitter - Installation and Proof</p> <p><b>Amount:</b> \$27,399.58</p>

<p>Other Electrical Service: Two transmitters, main and Aux will need to be wired simultaneously.</p>	<p><b>Component Description:</b> Work performed on: 9/5/18 <b>Amount:</b> \$21,612.00</p> <p><b>Component Description:</b> Work Performed on 9/20/18 <b>Amount:</b> \$42,500.00</p> <p><b>Component Description:</b> WDRB-110-1st Primary Transmitter - Other Electrical Service - wiring two transmitters simultaneously (main &amp; aux) <b>Amount:</b> \$4,332.94</p>
<p>Transformer 3 phase/480v - 300 KVA</p>	<p><b>Component Description:</b> Electrical (1/3 Down Payment) <b>Amount:</b> \$4,332.94</p>
<p>UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW</p>	<p><b>Component Description:</b> Primary Transmitter <b>Amount:</b> \$415,904.71</p> <p><b>Component Description:</b> Transmitter, Mask filter system, RF accessories, Electrical, Installation &amp; proof <b>Amount:</b> \$414,797.77</p>
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>
<p>UHF - Air Cooled Solid State Transmitter 0.01 kW</p>	<p>Information not provided.</p>

Transformer 3 phase/480v - 150 KVA	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
<b>Primary Antenna ATW25H3-ET0-32H</b>	<b>\$315,390.00</b>	<b>\$267,044.95</b>		<b>\$244,517.12</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$230,227.95	ERI Quote20170929827RevE ERI Invoice WDRB-100B	\$230,227.95	
Sweep test of existing antenna	\$6,730.00	\$4,625.00	per proposal 20170929-827 Rev E	\$3,468.75	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$27,192.00	This is the price quoted by ERI for all the elbows in the line (12). Actual cost may change after we pay for the transmission line design.	\$10,820.42	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	



<b>Auxiliary Antenna ATW16H3-HSCX-32H</b>	<b>\$231,385.74</b>	<b>\$219,474.74</b>		<b>\$152,466.39</b>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$4,800.00
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$13,000.00	N/A	\$7,800.00
UHF - High Power, Side Mount, basic slot antenna, 724 kW input, horizontally polarized	<b>\$183,945.74</b>	\$183,945.74	This Auxiliary Antenna is a Side Mounted Horizontally Polarized UHF Trasar Television Transmitting Antenna. Rated for 50kw average input power	\$133,275.00
Sweep test of existing antenna	\$6,730.00	\$4,625.00	per proposal 20170929-827 Rev E	\$693.75
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,904.00	This is the cost figure the manufacture had listed for the elbow complex.	\$5,897.64

<b>Sub-total</b>	\$546,775.74	\$486,519.69	N/A	\$396,983.51
<b>Total for all systems</b>	\$6,534,631.78	\$5,738,605.41	N/A	\$3,416,353.02

## Components

Actual Information		
Description	File Name	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<b>Component Description:</b>	WDRB-210- Primary Antenna - UHF High Power Top Mount
	<b>Amount:</b>	\$123,352.95
	<b>Component Description:</b>	WDRB-210- Primary Antenna - UHF High Power Top Mount
	<b>Amount:</b>	\$53,437.50
	<b>Component Description:</b>	Primary Antenna - UHF High Power Top Mount
	<b>Amount:</b>	\$53,437.50

<p>Sweep test of existing antenna</p>	<p><b>Component Description:</b> WDRB-210-Primary Antenna - Sweep Test <b>Amount:</b> \$693.75</p> <p><b>Component Description:</b> WDRB-210-Primary Antenna - Sweep Test <b>Amount:</b> \$1,387.50</p> <p><b>Component Description:</b> Primary Antenna - Sweep Test <b>Amount:</b> \$1,387.50</p>
<p>Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)</p>	<p><b>Component Description:</b> Primary Antenna - Elbow Complex 7 3 /16" <b>Amount:</b> \$5,410.21</p> <p><b>Component Description:</b> Primary Antenna - Elbow Complex 7 3 /16" <b>Amount:</b> \$5,410.21</p>
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p><b>Component Description:</b> SCATTERING STUDY -- WDRB <b>Amount:</b> \$2,400.00</p> <p><b>Component Description:</b> Aux antenna scattering study <b>Amount:</b> \$2,400.00</p>

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p><b>Component Description:</b> Auxiliary Antenna - Side Mount Brackets High Power Antenna</p> <p><b>Amount:</b> \$3,900.00</p> <p><b>Component Description:</b> WDRB-250- Auxiliary Antenna - Side Mount Brackets High Power Antenna</p> <p><b>Amount:</b> \$3,900.00</p>
<p>UHF - High Power, Side Mount, basic slot antenna, 724 kW input, horizontally polarized</p>	<p><b>Component Description:</b> UHF High Power Side Mount</p> <p><b>Amount:</b> \$43,125.00</p> <p><b>Component Description:</b> Auxiliary Antenna - UHF High Power Side Mount</p> <p><b>Amount:</b> \$43,125.00</p> <p><b>Component Description:</b> WDRB-250- Auxiliary Antenna - UHF High Power Side Mount</p> <p><b>Amount:</b> \$47,025.00</p>
<p>Sweep test of existing antenna</p>	<p><b>Component Description:</b> WDRB-250- Auxiliary Antenna - Sweep Test</p> <p><b>Amount:</b> \$693.75</p>

---

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)

**Component Description:**

Auxiliary Antenna - Elbow Complex 6 1/8"

**Amount:**

\$2,948.82

**Component Description:**

WDRB-250-Auxiliary Antenna - Elbow Complex 6 1/8"

**Amount:**

\$2,948.82

---

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Ac Ju
<b>Primary Transmission Line</b>	<b>\$335,885.00</b>	<b>\$363,960.00</b>		<b>\$282,914.61</b>	
Rigid Transmission Line - copper, 7 3/16"	\$325,670.00	\$353,745.00	ERI Quote20170929827RevE	\$274,522.56	
Dehydrator	<i>\$10,215.00</i>	\$10,215.00	N/A	\$8,392.05	
<b>Auxiliary Transmission Line</b>	<b>\$221,050.00</b>	<b>\$192,656.00</b>		<b>\$143,911.32</b>	
Rigid Transmission Line - copper, 6 1/8"	\$210,080.00	\$181,686.00	ERI Quote20170929827RevE	\$135,519.27	
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$8,392.05	
<b>Sub-total</b>	<b>\$556,935.00</b>	<b>\$556,616.00</b>	N/A	<b>\$426,825.93</b>	
<b>Total for all systems</b>	<b>\$6,534,631.78</b>	<b>\$5,738,605.41</b>	N/A	<b>\$3,416,353.02</b>	

**Components**

Actual Information	
Description	File Name

Rigid Transmission Line -  
copper, 7 3/16"

**Component Description:** WDRB-310-  
Primary  
Transmission Line  
- Rigid  
Transmission Line  
7 3/16"

**Amount:** \$96,167.68

**Component Description:** Primary  
Transmission Line  
- Rigid  
Transmission Line  
7 3/16"

**Amount:** \$89,177.44

**Component Description:** Primary  
Transmission Line  
- Rigid  
Transmission Line  
7 3/16"

**Amount:** \$89,177.44

Dehydrator

**Component Description:** WDRB-310-  
Primary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35

**Component Description:** Primary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35

**Component Description:** WDRB-310-  
Primary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** WDRB-350-  
Auxiliary  
Transmission Line  
- Rigid  
Transmission Line  
6 1/8"

**Amount:** \$48,063.97

**Component Description:** WDRB-350-  
Auxiliary  
Transmission Line  
- Rigid  
Transmission Line  
6 1/8"

**Amount:** \$43,727.65

**Component Description:** Auxiliary  
Transmission Line  
- Rigid  
Transmission Line  
6 1/8"

**Amount:** \$43,727.65

Dehydrator

**Component Description:** WDRB-350-  
Auxiliary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35

**Component Description:** WDRB-350-  
Auxiliary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35

**Component Description:** Auxiliary  
Transmission Line  
- Dehydrator

**Amount:** \$2,797.35





**Cost  
Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Ac Ju
<b>Primary Tower TOWER</b>	<b>\$0.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
<b>Primary Tower</b>	<b>\$2,852,875.50</b>	<b>\$2,642,376.50</b>		<b>\$1,356,294.31</b>	
Installation services	<i>\$89,286.00</i>	\$89,286.00	N/A	\$22,926.44	
New tower	<i>\$1,250,000.00</i>	\$1,250,000.00	N/A	\$541,832.25	
Demolition	<i>\$160,715.00</i>	\$160,715.00	N/A	\$16,600.00	
Transmission line designs	<i>\$9,250.00</i>	\$9,250.00	N/A	\$5,550.00	
Shipping Freight	<i>\$11,696.00</i>	\$11,696.00	N/A	\$11,695.74	
Install tower and ice bridge	<i>\$686,250.50</i>	\$686,250.50	ERI Quote20170929827RevE	\$598,209.75	
Foundation	<i>\$200,000.00</i>	\$200,000.00	N/A	\$64,980.00	
State taxes	<i>\$134,843.00</i>	\$134,843.00	N/A	\$94,500.13	
Purchase six and one eighth inch hangers	<i>\$29,922.00</i>	\$29,922.00	N/A	N/A	
Asphalt repair	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	
Rental of heavy equipment	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	
Electric	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	
Fence removal and installation	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	

Purchase seven and three sixteenth inch hangers	\$55,413.00	\$55,413.00	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$1.00	Cost reflected in new tower expense	N/A
<b>Sub-total</b>	\$2,852,875.50	\$2,642,376.50	N/A	\$1,356,294.31
<b>Total for all systems</b>	\$6,534,631.78	\$5,738,605.41	N/A	\$3,416,353.02

## Components

Actual Information	
Description	File Name
Installation services	
<b>Component Description:</b>	Construct New Tower - Installation Services
<b>Amount:</b>	\$1,875.00
<b>Component Description:</b>	Construct New Tower - Installation Services
<b>Amount:</b>	\$1,875.00
<b>Component Description:</b>	WDRB-480-Construct New Tower - Installation Services
<b>Amount:</b>	\$5,775.00
<b>Component Description:</b>	Labor-operation /management to create proposed crane pad
<b>Amount:</b>	\$13,401.44

New tower	<p><b>Component Description:</b> Antenna Equipment and Installation Services</p> <p><b>Amount:</b> \$143,553.00</p> <p><b>Component Description:</b> Survey of new tower location and support cables. Fieldwork. Drawing and process data.</p> <p><b>Amount:</b> \$2,373.75</p> <p><b>Component Description:</b> Construct New Tower - New Tower</p> <p><b>Amount:</b> \$197,952.75</p> <p><b>Component Description:</b> Construct New Tower</p> <p><b>Amount:</b> \$197,952.75</p>
Demolition	<p><b>Component Description:</b> Remove approx 1 1 /2 acres of trees</p> <p><b>Amount:</b> \$16,600.00</p>

Transmission line designs	<p><b>Component Description:</b> Construct New Tower - Transmission Line designs (Primary Aux)</p> <p><b>Amount:</b> \$2,775.00</p> <p><b>Component Description:</b> Construct New Tower - Transmission Line designs (Primary &amp; Aux)</p> <p><b>Amount:</b> \$2,775.00</p>
Shipping Freight	<p><b>Component Description:</b> WDRB-480- Construct New Tower - Shipping /Freight</p> <p><b>Amount:</b> \$11,695.74</p>
Install tower and ice bridge	<p><b>Component Description:</b> WDRB-480- Construct New Tower - Install Tower and Ice Bridge</p> <p><b>Amount:</b> \$186,459.45</p> <p><b>Component Description:</b> Construct New Tower - Install Tower and Ice Bridge</p> <p><b>Amount:</b> \$205,875.15</p> <p><b>Component Description:</b> Construct New Tower - Install Tower and Ice Bridge</p> <p><b>Amount:</b> \$205,875.15</p>

Foundation	<p><b>Component Description:</b> WDRB-480-Construct New Tower - Foundation</p> <p><b>Amount:</b> \$21,660.00</p> <p><b>Component Description:</b> WDRB-480-Construct New Tower - Foundation</p> <p><b>Amount:</b> \$21,660.00</p> <p><b>Component Description:</b> Construct New Tower - Foundation</p> <p><b>Amount:</b> \$21,660.00</p>
State taxes	<p><b>Component Description:</b> WDRB-480-Construct New Tower - State Sales Tax</p> <p><b>Amount:</b> \$94,500.13</p>
Purchase six and one eighth inch hangers	Information not provided.
Asphalt repair	Information not provided.
Rental of heavy equipment	Information not provided.
Electric	Information not provided.
Fence removal and installation	Information not provided.
Purchase seven and three sixteenth inch hangers	Information not provided.
Tall Tower (greater than 500')	Information not provided.

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$371,716.30</b>	<b>\$346,337.30</b>		<b>\$183,245.73</b>	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,650.00	Please see the attached invoice from TERRACON # TB18642-1	\$1,650.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$314.00	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$431.00	Per WDRB Justification New Budget Category Attorney License to Cover App (Aux)	\$431.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,590.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A



Project management of the transition	\$94,010.00	\$90,750.00	N/A	\$71,726.05	N/A
Attorney Fees and Other Matters	<i>\$40,953.30</i>	\$40,953.30	per Estimated Cost Justification WDRB-550-Attorney - Other Matters v1	\$40,953.30	N/A
Structural Engineering Analysis of Tower	<i>\$16,800.00</i>	\$16,800.00	Per Hodge Structural Engineers invoice	\$16,800.00	N/A
RF Consultant D. Everist	<i>\$50,000.00</i>	\$50,000.00	N/A	\$23,095.68	N/A
Existing-Tower Inspection	<i>\$5,000.00</i>	\$5,000.00	N/A	\$5,000.00	N/A
Advanced site survey GA999TS	<i>\$17,353.00</i>	\$17,353.00	N/A	\$8,185.20	N/A
Additional Field Engineering Service, 14 Days	<i>\$11,650.00</i>	\$11,650.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$12,500.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$1,000.00	Please see the attached invoice from TERRACON # TB18642-1	\$1,000.00	N/A
<b>Sub-total</b>	\$371,716.30	\$346,337.30	N/A	\$183,245.73	N/A

<b>Total for all systems</b>	\$6,534,631.78	\$5,738,605.41	N/A	\$3,416,353.02	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information	
Description	File Name
ASR modification (prepare FCC Form 854)	Information not provided.
NEPA Section 106 environmental review, if needed	<p><b>Component Description:</b> NEPA Screening-National Environmental Policy Act (NEPA) screening for the proposed tower site in accordance with Federal Communication Commission (FCC) requirements</p> <p><b>Amount:</b> \$1,650.00</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> Correspondence re modification of repack CPs to report new ASR number</p> <p><b>Amount:</b> \$314.00</p>

<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<p><b>Component Description:</b> WDRB-550-Attorney - Attorney Fees - Prepare and File FCC Form 2100 Construction Permit or License Cover Application (Aux)</p> <p><b>Amount:</b> \$431.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> WDRB-550-Attorney - Prepare and File Form 2100 Construction Permit Application (Main)</p> <p><b>Amount:</b> \$1,590.50</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Information not provided.</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>
<p>Project management of the transition</p>	

**Component Description:** Project Management  
**Amount:** \$4,958.95

**Component Description:** Project Management  
**Amount:** \$3,818.95

**Component Description:** Project Management  
**Amount:** \$3,172.40

**Component Description:** Project Management  
**Amount:** \$4,789.35

**Component Description:** Project Management  
**Amount:** \$3,417.90

**Component Description:** Project Management  
**Amount:** \$3,815.95

**Component Description:** Project Management  
**Amount:** \$3,149.70

**Component Description:** Project Management  
**Amount:** \$6,258.65

**Component Description:** Project Management  
**Amount:** \$1,890.40

**Component Description:** Project Management  
**Amount:** \$2,494.00

**Component Description:** Project Management  
**Amount:** \$2,591.00

**Component Description:** Project Management  
**Amount:** \$4,151.30

**Component Description:** Project Management  
**Amount:** \$2,725.05

**Component Description:** Project Management  
**Amount:** \$2,014.55

**Component Description:** Project Management  
**Amount:** \$5,506.40

**Component Description:** Project Management  
**Amount:** \$2,831.25

**Component Description:** Project Management  
**Amount:** \$7,044.80

**Component Description:** Project Management  
**Amount:** \$1,773.65

**Component Description:** Project Management  
**Amount:** \$5,080.05

**Component Description:** Project Management  
**Amount:** \$241.75

---

Attorney Fees and Other  
Matters

**Component Description:** Review issues re  
tower construction;  
email with G.  
Schroder re same  
**Amount:** \$2,917.50

**Component Description:** Prepare correspondence to client regarding data sheet information for proposed WDRB tower  
**Amount:** \$6,870.00

**Component Description:** Email with station engineers re FCC repack quarterly progress report  
**Amount:** \$270.00

**Component Description:** Conference call and emails with K.  
**Amount:** \$1,432.50

**Component Description:** Email with engineering staff re second tranche of repack funding  
**Amount:** \$450.00

**Component Description:** Legal services  
**Amount:** \$844.00

**Component Description:** Please deny this component  
**Amount:** N/A

**Component Description:** Fees  
**Amount:** \$8,023.00

**Component Description:** Fees  
**Amount:** \$4,214.80

**Component Description:** Email with K. Wilowski re FCC repack notice on potential fraud  
**Amount:** \$1,200.00

**Component Description:** Email with K. Wilkowski and station staff re FCC site visits  
**Amount:** \$1,170.00

**Component Description:** WDRB-550-Attorney - Other Matters  
**Amount:** \$651.00

**Component Description:** Email with G. Schroder re FCC repack progress reports  
**Amount:** \$2,101.00

**Component Description:** Fees  
**Amount:** \$7,779.50

**Component Description:** Review status of regulatory approvals for the new tower  
**Amount:** \$3,030.00

---

Structural Engineering  
Analysis of Tower

**Component Description:** Structural Analysis  
**Amount:** \$3,500.00

**Component Description:** Engineering  
Evaluation  
/Feasibility Analysis  
for 944' guyed tower  
**Amount:** \$7,500.00

**Component Description:** Site plan and survey  
of broadcast tower  
**Amount:** \$5,800.00



RF Consultant D. Everist	
	<p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$5,167.80</p> <p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$4,372.00</p> <p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$3,073.63</p> <p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$827.12</p> <p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$3,330.70</p> <p><b>Component Description:</b> Consulting Services <b>Amount:</b> \$1,351.42</p> <p><b>Component Description:</b> Consulting Engineering Services <b>Amount:</b> \$4,973.01</p>
Existing-Tower Inspection	<p><b>Component Description:</b> Completion of complete tower inspection at WDRB TV tower. <b>Amount:</b> \$5,000.00</p>
Advanced site survey GA999TS	<p><b>Component Description:</b> Site Survey <b>Amount:</b> \$8,185.20</p>

<p>Additional Field Engineering Service, 14 Days</p>	<p>Information not provided.</p>	
<p>Comprehensive coverage verification via field study, if needed</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p> <p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>TV MEASUREMENTS AND REPORT PER QUOTATION DATED 9/4/2018</p> <p>\$5,000.00</p> <p>Down payment for TV measurements and report per quotation</p> <p>\$7,500.00</p>
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Environmental Assessment</p> <p>\$1,000.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$45,544.00</b>	<b>\$38,643.00</b>		<b>\$8,628.00</b>	
Project management fees internal	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$3,464.00</i>	\$3,464.00	Estimated Cost Justification WDRB-610-MVPD Notification v0	\$3,464.00	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,000.00</i>	\$4,000.00	N/A	\$500.00	N/A
Non-zoning permits	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Local Zoning	<i>\$7,000.00</i>	\$7,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,664.00	Estimated Cost Justification WDRB-610-DTV Medical Facility Notification	\$4,664.00	N/A
<b>Sub-total</b>	\$45,544.00	\$38,643.00	N/A	\$8,628.00	N/A
<b>Total for all systems</b>	\$6,534,631.78	\$5,738,605.41	N/A	\$3,416,353.02	N/A

## Components

Actual Information	
Description	File Name
Project management fees internal	Information not provided.
MVPD Notification of Channel Change	<p><b>Component Description:</b> MVPD Notification Services</p> <p><b>Amount:</b> \$3,464.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> Switch Out - Trash</p> <p><b>Amount:</b> \$500.00</p>
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.

FCC Filing Fees - Special Temporary Authorization request	Information not provided.				
FCC Filing Fees - Form 2100 license to cover application	Information not provided.				
DTV Medical Facility Notification	<table> <tr> <td data-bbox="710 358 1085 470"><b>Component Description:</b></td> <td data-bbox="1085 358 1433 470">Notification of Medical Facilities</td> </tr> <tr> <td data-bbox="710 470 1085 616"><b>Amount:</b></td> <td data-bbox="1085 470 1433 616">\$4,664.00</td> </tr> </table>	<b>Component Description:</b>	Notification of Medical Facilities	<b>Amount:</b>	\$4,664.00
<b>Component Description:</b>	Notification of Medical Facilities				
<b>Amount:</b>	\$4,664.00				

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$6,534,631.78	\$5,738,605.41	\$3,416,353.02

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<b>Submission of Estimated Expenses Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Gary Schroder ,  
Schroder .  
Chief  
Engineer**

12/16/2019

Certification	Section	Question	Response
	<b>Submission of Actual Cost Documentation Statements</b>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Gary Schroder , Schroder .</b> <i>Chief Engineer</i></p> <p>12/16/2019</p>

**Attachments**