



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **69292** | Service: **DTV** | Call **WUND-TV** | Channel: **29 (UHF)**  
ID: | Sign:  
File **0000025920**  
Number:  
FRN: **0001910066** | Date **12/06**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>University of North Carolina</b>	PO Box 14900 Research	+1 (919)	fcc_notice@unctv. org	Government Entity
Doing Business As:	Triangle Park,	549-		
University of North Carolina	NC 27709 United States	7000		

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Donald Smith</b>	Donald Smith	+1 (919)	dsmith@unctv.
<i>Director New Technologies and Compliance Planning</i>	10 T.W. Alexander Drive	549-7025	org
<i>University of North Carolina</i>	Research Triangle		
<i>Center for Public Television</i>	Park, NC 27709 United States		

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		The transition plan is to construct an interim facility at the existing site. The interim facility would be used when operation on the new channel begins. After that the necessary changes would be made to the primary transmission system.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary (Backup to Main)
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DHD30P1
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7.25 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10 kW
	Justification for New Transmitter	The transmitter manufacturer has indicated that components necessary to modify the transmitter for operation on its new channel are no longer available and it will not be able to provide re-channelization services for the transmitter. See attached letter

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
---------	----------	----------

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD3300P3
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-100
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	57.0 kW
	Justification for New Transmitter	The transmitter manufacturer has indicated that components necessary to modify the transmitter for operation on its new channel are no longer available and it will not be able to provide re-channelization services for the transmitter. See attached letter

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary**

**Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna****Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	741.0 kW

Manufacturer	
Model	TFU-30GTH-R O4
Year	2000

**Auxiliary  
Antenna**

**New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Interim Facility
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	808.0 kW
	Manufacturer	

Model	SAA30-O3-G200-ES5R-29
Year	2019
Justification for New Antenna	The antenna is a single channel slotted pylon style antenna. It cannot operate on a channel other than what it was designed, channel 20. The only viable option is to replace the antenna.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel

	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	543.0 kW

Manufacturer	
Model	ATW25HS3- ETO-20H
Year	2010



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	657.0 kW
	Manufacturer	

Model	SAA30-O4G300-ET8R-29
Year	2019
Justification for New Antenna	The antenna is a single channel slotted pylon style antenna. It cannot operate on a channel other than what it was designed, channel 20. The only viable option is to replace the antenna.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel

	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1063239
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	35° 54' 01.0" N-
	Longitude (NAD83)	076° 20' 44.0" W-

Overall Structure Height	1640.07 feet
Support Structure Height	1574.13 feet
Ground Elevation Above Mean Sea Level (AMSL)	5.91 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	UNIVERSITY OF NORTH CAROLINA
Date Constructed	10/21/2010

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
89274	WUND-FM	FM

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	120
	Explanation	Because the transmission site is owned by the State of North Carolina, it is subject to various state construction project rules. One rule is the hiring of a designer to create submittals for project review and approval by the state.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Additional Legal Expenses	Legal expenses for non-catalog advice and review, including transition status reports and other miscellaneous legal needs.
Tower Structural Analysis	Required by State Building Code



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other  
Expenses

Other Expenses Not Listed

Name	Description
Network Switch	Cisco 52-port Gigabit Switch connects devices together on computer network by using packet switching to receive, process, and forward data to destination device
Electrical Construction	Construction and modifications to the electrical infrastructure of the existing building as required to support the new transmitters
General Construction	General construction and administrative costs necessary for the installation of transmitters in an existing building

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-100</b>	<b>\$1,824,800.00</b>	<b>\$1,705,744.00</b>		<b>\$1,414,595.33</b>	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,700,000.00	A quote from Comark for a replacement IOT transmitter is attached. That quote is substantially higher than the catalog pricing amount for the proposed solid state transmitter. The proposed transmitter should be eligible for full reimbursement.	\$1,408,851.33	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$5,744.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$5,744.00	N/A
<b>Auxiliary Transmitter ULXTE-20</b>	<b>\$520,050.00</b>	<b>\$471,958.60</b>		<b>\$141,037.39</b>	

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$470,000.00	N/A	\$139,078.79	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$1,958.60	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$1,958.60	N/A
<b>Sub-total</b>	\$2,344,850.00	\$2,177,702.60	N/A	\$1,555,632.72	N/A
<b>Total for all systems</b>	\$3,448,979.38	\$3,365,425.42	N/A	\$2,215,127.98	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<p><b>Component Description:</b> 50% Main Transmitter &amp; Installation. Installation included w /Transmitter on Form 399. Transformer separate 399 Line item. Purchase Order for all 11 sites.</p> <p><b>Amount:</b> \$764,496.09</p> <p><b>Component Description:</b> Main Transmitter See attachment pg 1 for payment details.</p> <p><b>Amount:</b> \$644,355.24</p>

Transformer 3 phase/480v - 300 KVA	<div data-bbox="719 174 1372 443"> <b>Component Description:</b> 50% Transformer on Quote Line 16. Included with Transmitter on Invoice. Purchase Order for All 11 sites. </div> <div data-bbox="719 454 1278 488"> <b>Amount:</b> \$5,744.00 </div>
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<div data-bbox="719 622 1350 981"> <b>Component Description:</b> 50% Aux Transmitter &amp; Installation. Installation included w /Transmitter on Form 399. Purchase Order for all 11 sites. </div> <div data-bbox="719 987 1310 1021"> <b>Amount:</b> \$139,078.79 </div>
Transformer 3 phase/480v - 150 KVA	<div data-bbox="719 1153 1372 1422"> <b>Component Description:</b> 50% Transformer on Quote Line 17. Included with Transmitter on Invoice. Purchase Order is for all 11 sites. </div> <div data-bbox="719 1435 1278 1469"> <b>Amount:</b> \$1,958.60 </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna SAA30-O4G300-ET8R-29</b>	<b>\$311,480.00</b>	<b>\$235,012.03</b>		<b>\$107,056.02</b>	
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$214,112.03	See Narrative with Quote	\$107,056.02	N/A
<b>Auxiliary Antenna SAA30-O3-G200-ES5R-29</b>	<b>\$186,079.00</b>	<b>\$183,739.00</b>		<b>\$69,319.50</b>	

Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 808 kW input, elliptically or circularly polarized	<b>\$138,639.00</b>	\$138,639.00	See narrative with quote	\$69,319.50	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
<b>Sub-total</b>	\$497,559.00	\$418,751.03	N/A	\$176,375.52	N/A
<b>Total for all systems</b>	\$3,448,979.38	\$3,365,425.42	N/A	\$2,215,127.98	N/A

## Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> 50% Primary Antenna included in Inv &amp; PO Line 3. Invoice &amp; Purchase Order are for 10 sites.</p> <p><b>Amount:</b> \$107,056.02</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.



UHF - High Power, Side Mount, basic slot antenna, 808 kW input, elliptically or circularly polarized	<p><b>Component Description:</b></p> <p>50% Auxilliary Antenna included in Inv &amp; PO Line 3. Invoice &amp; Purchase Order are for 10 sites.</p> <p><b>Amount:</b></p> <p>\$69,319.50</p>
Sweep test of existing antenna	Information not provided.

Cost Information

Transmission Line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$269,186.77		\$134,593.39	
Tall Tower (greater than 500')	\$210,500.00	\$269,186.77	See narrative and attached quote	\$134,593.39	N/A
Sub-total	\$210,500.00	\$269,186.77	N/A	\$134,593.39	N/A
Total for all systems	\$3,448,979.38	\$3,365,425.42	N/A	\$2,215,127.98	N/A

Components

Actual Information	
Description	File Name

---

Tall Tower (greater than 500')

**Component Description:**

50% Primary  
/Complex Tower  
Installation for  
Auxilliary  
Antenna included  
in Inv & PO Line  
4. Invoice &  
Purchase Order  
are for 10 sites.

**Amount:**

\$41,567.44

**Component Description:**

50% Primary  
/Complex Tower  
Installation for  
Primary Antenna  
included in Inv &  
PO Line 4.  
Invoice &  
Purchase Order  
are for 10 sites.

**Amount:**

\$93,025.95

---

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$93,275.00</b>	<b>\$202,039.64</b>		<b>\$132,855.95</b>	
Project management of the transition	\$18,960.00	\$135,289.64	See attachment "WUND Program Designer - Manager Narrative" for details on estimated cost Amendment #3 attached to Invoice 157570	\$122,947.64	N/A
Additional Legal Expenses	<i>\$24,500.00</i>	\$24,500.00	Preliminary estimate for legal expenses for non-catalog advice and review including transition status reports and other miscellaneous legal needs.	\$4,870.81	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,812.50	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$2,000.00	N/A	\$725.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Tower Structural Analysis	<b>\$7,000.00</b>	\$7,000.00	N/A	\$2,500.00	N/A
<b>Sub-total</b>	\$93,275.00	\$202,039.64	N/A	\$132,855.95	N/A
<b>Total for all systems</b>	\$3,448,979.38	\$3,365,425.42	N/A	\$2,215,127.98	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<p><b>Component Description:</b> Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.</p> <p><b>Amount:</b> \$54,415.80</p>

<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.
<b>Amount:</b>	\$12,671.60

<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-6 for Contract /Invoice Summary. PO/Contract for all eleven transmitter sites.
<b>Amount:</b>	\$10,876.16

<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg. 3-6 for Contract /Invoice Summary. PO/Contract for all eleven transmitter sites.
<b>Amount:</b>	\$4,088.44



<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.
<b>Amount:</b>	\$5,438.08

<b>Component Description:</b>	Outside Prof Svcs Proj Mgmt of Transition See attach pg. 2-5 for Contract/Invoice Summary. Amendment #3 on pg. 6. 12,800 divided by 11 equal 1,164.64 for 7 sites, 1,164.63 for 4 sites. PO /Contract for all eleven transmitter sites.
<b>Amount:</b>	\$5,651.64

<b>Component Description:</b>	Outside Proj Svcs Proj Mgmt of Transition PO for eleven multiple sites See attach pg 5-8 for Contract /Invoice summary
<b>Amount:</b>	\$1,592.10

<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary. PO/Contract for all eleven transmitter sites.
<b>Amount:</b>	\$5,438.08

<b>Component Description:</b>	Outside Professional Services Project Management See attachment pg. 3 & 4 for Project Summary
<b>Amount:</b>	\$6,703.50

<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg. 3-6 for Contract /Invoice Summary. PO/Contract for all eleven transmitter sites.
<b>Amount:</b>	\$2,499.60

<b>Component Description:</b>	Outside Professional Services Project Management See attachment pg. 3 & 4 for Project Summary
<b>Amount:</b>	\$9,022.50

	<table> <tr> <td data-bbox="699 85 1023 309"><b>Component Description:</b></td><td data-bbox="1023 85 1426 309">Outside Professional Services Project Management</td></tr> <tr> <td data-bbox="699 309 1023 443"><b>Amount:</b></td><td data-bbox="1023 309 1426 443">\$9,022.50</td></tr> <tr> <td data-bbox="699 443 1023 779"><b>Component Description:</b></td><td data-bbox="1023 443 1426 779">Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.</td></tr> <tr> <td data-bbox="699 779 1023 869"><b>Amount:</b></td><td data-bbox="1023 779 1426 869">\$4,550.14</td></tr> </table>	<b>Component Description:</b>	Outside Professional Services Project Management	<b>Amount:</b>	\$9,022.50	<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.	<b>Amount:</b>	\$4,550.14
<b>Component Description:</b>	Outside Professional Services Project Management								
<b>Amount:</b>	\$9,022.50								
<b>Component Description:</b>	Outside Professional Services Project Management of Transition See attachment pg 3-5 for Contract /Invoice Summary.								
<b>Amount:</b>	\$4,550.14								
Additional Legal Expenses	<table> <tr> <td data-bbox="699 869 1023 1507"><b>Component Description:</b></td><td data-bbox="1023 869 1426 1507">Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 350.00/11 equal 31.82 as outlined on page 1 of invoice.</td></tr> <tr> <td data-bbox="699 1507 1023 2132"><b>Amount:</b></td><td data-bbox="1023 1507 1426 2132">\$31.82</td></tr> </table>	<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 350.00/11 equal 31.82 as outlined on page 1 of invoice.	<b>Amount:</b>	\$31.82				
<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 350.00/11 equal 31.82 as outlined on page 1 of invoice.								
<b>Amount:</b>	\$31.82								

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 2594.40/11 for 235.86 as outlined on page 1 of invoice.
<b>Amount:</b>	\$235.86

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$109.50

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$35.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 402.00/11 equal 36.54 as outlined on page 1 of invoice.
<b>Amount:</b>	\$36.54

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$182.50

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$67.40

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Invoice applies to all 11 repack stations, amount requested reflects portion payable per Station: \$70.00/11 as indicated on page 1 of Invoice
<b>Amount:</b>	\$6.36

<b>Component Description:</b>	Outside Prof. Svs Additional Legal Expenses
<b>Amount:</b>	\$36.50

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$182.50

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$146.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 175.00/11 equal 15.91 as outlined on page 1 of invoice.
<b>Amount:</b>	\$15.91

<b>Component Description:</b>	Outside Professional Services Additional Legal Expense Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 2059.90/11 for 187.26 as outlined on page 1 of invoice.
<b>Amount:</b>	\$187.26

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$597.70

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 368.00/11 equal 33.45 as outlined on page 1 of invoice.
<b>Amount:</b>	\$33.45

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$70.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$742.80

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 3472.00/11 equal 315.64 as outlined on page 1 of invoice.
<b>Amount:</b>	\$315.64

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$280.00



<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$140.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expense
<b>Amount:</b>	\$346.50

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 1617.10/11 for 147.01 as outlined on page 1 of invoice.
<b>Amount:</b>	\$147.01

**Component Description:**

Outside  
Professional  
Services  
Additional Legal  
Expenses Legal  
services benefit  
entire FCC  
Repack project  
across all 10 Call  
Signs/Facility IDs,  
3378.88/10 for  
337.89 as outlined  
on page 1 of  
invoice.

**Amount:**

\$337.89

**Component Description:**

Outside  
Professional  
Services  
Additional Legal  
Expenses Legal  
services benefit  
entire FCC  
Repack project  
across all 11 Call  
Signs/Facility IDs,  
323.00/11 equal  
29.37 as outlined  
on page 1 of  
invoice.

**Amount:**

\$29.37

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 959.50/11 equal 87.23 as outlined on page 1 of invoice.
<b>Amount:</b>	\$87.23

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 168.50/11 equal 15.32 as outlined on page 1 of invoice.
<b>Amount:</b>	\$15.32

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Invoice applies to all 11 repack stations, amount requested reflects portion payable per Station: \$245.00 /11 as indicated on page 1 of Invoice
<b>Amount:</b>	\$22.28

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$33.70

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 67.40/11 equal 6.12 as outlined on page 1 of invoice.
<b>Amount:</b>	\$6.12

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$70.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$67.40

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$70.00

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 765.00/11 equal 69.54 as outlined on page 1 of invoice.
<b>Amount:</b>	\$69.54

<b>Component Description:</b>	Outside Professional Services Additional Legal Expenses
<b>Amount:</b>	\$105.00

	<p><b>Component Description:</b></p> <p>Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 315.00/11 equal 28.63 as outlined on page 1 of invoice.</p> <p><b>Amount:</b></p> <p>\$28.63</p>
	<p><b>Component Description:</b></p> <p>Outside Professional Services Additional Legal Expenses Legal services benefit entire FCC Repack project across all 11 Call Signs/Facility IDs, 572.90/11 equal 52.08 as outlined on page 1 of invoice.</p> <p><b>Amount:</b></p> <p>\$52.08</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> <b>Component Description:</b> </div> <div> Outside Professional Services Engineering Section FCC Form 2100 Construction Permit Application - Primary (Main) </div> </div> <div> <b>Amount:</b> </div> <div> \$1,812.50 </div>

Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b></p> <p>Outside Professional Services Engineering Study New Channel Assignment Antenna Development</p> <p><b>Amount:</b></p> <p>\$725.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Tower Structural Analysis	<p><b>Component Description:</b></p> <p>Outside Professional Services Tower Structural Analysis See attachment page 7 for schedule of services.</p> <p><b>Amount:</b></p> <p>\$2,500.00</p>



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$302,795.38</b>	<b>\$297,745.38</b>		<b>\$215,670.40</b>	
General Construction	<i>\$54,175.78</i>	\$54,175.78	See the attached document WUND GC budget for additional information	\$46,320.30	N/A
Electrical Construction	<i>\$149,987.90</i>	\$149,987.90	See the attached document WUND GC Budget for additional information.	\$127,821.64	N/A
Network Switch	<i>\$1,048.00</i>	\$1,048.00	See attachment - WUND Network Switch Justification	\$1,047.97	N/A
MVPD Notification of Channel Change	<i>\$5,500.00</i>	\$5,500.00	Preliminary cost estimate for service	\$463.64	N/A
Develop and air announcement of upcoming channel change	<i>\$2,000.00</i>	\$2,000.00	Preliminary estimate	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$6,000.00</i>	\$6,000.00	Preliminary estimates	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$6,500.00	Preliminary cost estimate for service	\$3,750.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$72,533.70</b>	\$72,533.70	Invoiced amount based on competitive bid award	\$36,266.85	N/A
<b>Sub-total</b>	\$302,795.38	\$297,745.38	N/A	\$215,670.40	N/A
<b>Total for all systems</b>	\$3,448,979.38	\$3,365,425.42	N/A	\$2,215,127.98	N/A

## Components

Actual Information	
Description	File Name

---

General Construction

**Component Description:** Other Expenses  
General Contract  
See attachment pg  
1 for payment  
details by contract  
/site including  
payment  
responsibility. PO  
for 6 sites.

**Amount:** \$6,970.67

**Component Description:** General Contract  
See attach pg 1 for  
payment details by  
FACId/Call. See  
attach last page  
for Purchase  
Order Summary  
for multiple sites.

**Amount:** \$3,746.89

**Component Description:** General Contract  
See attach pg 1 for  
payment details by  
FACId/Call. See  
attach last page  
for Purchase  
Order Summary  
for multiple sites.

**Amount:** \$749.38

**Component Description:** General Contract  
See attach pg 1 for  
payment details by  
FACId/Call. See  
attach last page  
for Purchase  
Order Summary  
for multiple sites.

**Amount:** \$34,853.36

---

Electrical Construction	<table> <tr> <td data-bbox="715 174 1023 208"><b>Component Description:</b></td><td data-bbox="1155 174 1378 483">Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.</td></tr> <tr> <td data-bbox="715 495 823 528"><b>Amount:</b></td><td data-bbox="1155 495 1286 528">\$11,797.27</td></tr> <tr> <td data-bbox="715 633 1023 667"><b>Component Description:</b></td><td data-bbox="1155 633 1378 943">Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.</td></tr> <tr> <td data-bbox="715 954 823 987"><b>Amount:</b></td><td data-bbox="1155 954 1286 987">\$11,239.37</td></tr> <tr> <td data-bbox="715 1093 1023 1126"><b>Component Description:</b></td><td data-bbox="1155 1093 1378 1402">Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.</td></tr> <tr> <td data-bbox="715 1413 823 1447"><b>Amount:</b></td><td data-bbox="1155 1413 1302 1447">\$104,785.00</td></tr> </table>	<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.	<b>Amount:</b>	\$11,797.27	<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.	<b>Amount:</b>	\$11,239.37	<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.	<b>Amount:</b>	\$104,785.00
<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.												
<b>Amount:</b>	\$11,797.27												
<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.												
<b>Amount:</b>	\$11,239.37												
<b>Component Description:</b>	Electrical Contract See attach pg 1 for payment details by FACId/Call. See attach last page for Purchase Order Summary for multiple sites.												
<b>Amount:</b>	\$104,785.00												
Network Switch	<table> <tr> <td data-bbox="715 1585 1023 1619"><b>Component Description:</b></td><td data-bbox="1155 1585 1370 1854">Other Expenses Network Switch 11 Switches for total of 11,527.67 equals 1,047.97 per transmitter site.</td></tr> <tr> <td data-bbox="715 1865 823 1899"><b>Amount:</b></td><td data-bbox="1155 1865 1270 1899">\$1,047.97</td></tr> </table>	<b>Component Description:</b>	Other Expenses Network Switch 11 Switches for total of 11,527.67 equals 1,047.97 per transmitter site.	<b>Amount:</b>	\$1,047.97								
<b>Component Description:</b>	Other Expenses Network Switch 11 Switches for total of 11,527.67 equals 1,047.97 per transmitter site.												
<b>Amount:</b>	\$1,047.97												

MVPD Notification of Channel Change	<p><b>Component Description:</b> MVPD Notify See attach pg. 12-13 \$5,100 for 11 sites equal 463.64 each</p> <p><b>Amount:</b> \$463.64</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> Other Expenses Med Notify See attachment pg. 11 for schedule of services PO for 11 sites</p> <p><b>Amount:</b> \$3,750.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> 50 % Aux Transmitter Removal. Purchase Order is for all 11 sites.</p> <p><b>Amount:</b> \$13,782.60</p> <p><b>Component Description:</b> 50% Main Transmitter Removal. Purchase Order is for all 11 sites.</p> <p><b>Amount:</b> \$22,484.25</p>

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$3,448,979.38	\$3,365,425.42
			\$2,215,127.98

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Donald Smith</b>  <i>Director of New Technologies Compliance &amp; Planning</i></p> <p>12/06/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Levin</b>  <i>Director of Finance and Administration</i></p> <p>12/06/2019</p>

## Attachments