



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35908** | Service: **DTV** | Call **WVLT-TV** | Channel: **34 (UHF)** |
ID: | Sign:
File **0000028735**
Number:
FRN: **0018223693** | Date **03/16**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	WVLT 6450 PAPERMILL DRIVE KNOXVILLE, TN 37919 United States	+1 (865) 450-8888	robert. folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The station will continue to use the existing broadband antenna and transmission line and replacing the existing transmitter with a new transmitter. Interim facilities are not needed.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma DD, 3200P2CFUPG
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE90
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	56.4 kW
	Justification for New Transmitter	Transmitter cannot be retuned and must be replaced.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Freight	Freight to the station location
Mask Filter	Mask filter required for the new transmitter model

Installation and Proof	Installation of the new Transmitter
RF Accessories	Accessories required for new transmitter installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

	Number of Days	N/A
	Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
----------------	-------------

Sweep Test of Existing Antenna	WVLT's share of sweep test costs during transition as part of ATC Capital Contribution. See ATC document 460204845
Sweep Test of New Primary Antenna	WVLT's share of sweep test costs post-transition as part of ATC Capital Contribution. See ATC document 460204845
Attorney Fees - Other Matters	Legal Service

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Combiner	Anticipated 1/3 expense on new combiner TBD by American Tower
Security	On site security during equipment storage period
Tower Analysis	Tower Analysis required by American Tower

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE90	\$2,210,433.56	\$1,647,254.79		\$1,643,119.22	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,343,566.34	Please see Estimated Cost Justification WVLT-110- New 1st Primary Transmitter v1	\$1,343,061.34	invoices
RF Accessories	<i>\$40,944.26</i>	\$40,944.26	Please see Estimated Cost Justification WVLT-110- RF Accessories v0	\$40,944.26	N/A
Installation and Proof	<i>\$92,314.35</i>	\$92,314.35	Please see attached Gatesair invoice JW30004400-1	\$92,314.35	N/A
Mask Filter	<i>\$80,680.12</i>	\$80,680.12	Please see Estimated Cost Justification WVLT-110- Mask Filter System v0	\$80,680.11	N/A

Freight	\$15,541.46	\$15,541.46	Please see Estimated Cost Justification WVLT-110- Freight v0	\$15,541.46	z
20 Ton system	\$115,500.00	\$30,610.98	Please see Estimated Cost Justification WVLT-110- HVAC New 1st Primary Transmitter v2	\$30,610.98	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$40,653.37	\$40,653.37	see Estimated Cost Justification WVLT-110- Electrical Service New 1st Primary Transmitter v0	\$37,022.82	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$2,943.91	GatesAir Quote Q- 75837	\$2,943.90	N/A
Sub-total	\$2,210,433.56	\$1,647,254.79	N/A	\$1,643,119.22	N/A
Total for all systems	\$2,695,973.19	\$2,119,764.12	N/A	\$1,829,596.21	N/A

Components

Actual Information
Description

File Name

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<div> Component Description: ULXTE90 Transmitter </div> <div> Amount: \$89,572.41 </div>
	<div> Component Description: Transmitter </div> <div> Amount: \$387,918.94 </div>
	<div> Component Description: R40624 Elbow 6-50 </div> <div> Amount: \$1,715.26 </div>
	<div> Component Description: RTLSCR650-5 T/L a Lenght up to 5' </div> <div> Amount: \$3,440.19 </div>
	<div> Component Description: REMOVAL OF TRANSMITTER </div> <div> Amount: \$3,240.00 </div>
	<div> Component Description: Transmitter </div> <div> Amount: \$857,174.54 </div>
RF Accessories	<div> Component Description: WVLT-110-RF Accessories </div> <div> Amount: \$14,115.11 </div>
	<div> Component Description: WVLT-110-RF Accessories </div> <div> Amount: \$237.51 </div>
	<div> Component Description: RF Accessories </div> <div> Amount: \$26,591.64 </div>

Installation and Proof	Component Description:	WVLT-110-
	Amount:	Installation & Proof \$27,694.31
	Component Description:	Installation & Proof
	Amount:	\$64,620.04
Mask Filter	Component Description:	WVLT-110-Mask
	Amount:	Filter System \$468.01
	Component Description:	WVLT-110-Mask
	Amount:	Filter System \$27,813.62
	Component Description:	Mask Filter
	Amount:	\$52,398.48
Freight	Component Description:	Freight
	Amount:	\$9,450.00
	Component Description:	WVLT-110-Freight
	Amount:	\$6,091.46

20 Ton system	<table> <tr> <td data-bbox="707 174 1011 248">Component Description: Amount:</td><td data-bbox="1147 174 1294 248">Steel Logtite \$79.13</td></tr> <tr> <td data-bbox="707 353 1011 506">Component Description: Amount:</td><td data-bbox="1147 353 1369 506">Core drill (9) 2 1/2" diameter holes x 8" filled block wall \$505.00</td></tr> <tr> <td data-bbox="707 611 1011 685">Component Description: Amount:</td><td data-bbox="1147 611 1243 685">Water \$119.85</td></tr> <tr> <td data-bbox="707 790 1011 943">Component Description: Amount:</td><td data-bbox="1147 790 1361 943">20 Ton Installation for Sharps Ridge Site \$7,374.00</td></tr> <tr> <td data-bbox="707 1048 1011 1200">Component Description: Amount:</td><td data-bbox="1147 1048 1366 1200">Core drill (8) 2 1/2" dia holes x 12" filled block wall \$410.00</td></tr> <tr> <td data-bbox="707 1305 1011 1458">Component Description: Amount:</td><td data-bbox="1147 1305 1361 1458">20 Ton Installation for Sharps Ridge Site \$22,123.00</td></tr> </table>	Component Description: Amount:	Steel Logtite \$79.13	Component Description: Amount:	Core drill (9) 2 1/2" diameter holes x 8" filled block wall \$505.00	Component Description: Amount:	Water \$119.85	Component Description: Amount:	20 Ton Installation for Sharps Ridge Site \$7,374.00	Component Description: Amount:	Core drill (8) 2 1/2" dia holes x 12" filled block wall \$410.00	Component Description: Amount:	20 Ton Installation for Sharps Ridge Site \$22,123.00
Component Description: Amount:	Steel Logtite \$79.13												
Component Description: Amount:	Core drill (9) 2 1/2" diameter holes x 8" filled block wall \$505.00												
Component Description: Amount:	Water \$119.85												
Component Description: Amount:	20 Ton Installation for Sharps Ridge Site \$7,374.00												
Component Description: Amount:	Core drill (8) 2 1/2" dia holes x 12" filled block wall \$410.00												
Component Description: Amount:	20 Ton Installation for Sharps Ridge Site \$22,123.00												
<p>Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.</p>	<table> <tr> <td data-bbox="707 1599 1011 1673">Component Description: Amount:</td><td data-bbox="1147 1599 1278 1673">Labor \$28,551.55</td></tr> <tr> <td data-bbox="707 1778 1011 1852">Component Description: Amount:</td><td data-bbox="1147 1778 1350 1852">Electrical Service \$8,471.27</td></tr> </table>	Component Description: Amount:	Labor \$28,551.55	Component Description: Amount:	Electrical Service \$8,471.27								
Component Description: Amount:	Labor \$28,551.55												
Component Description: Amount:	Electrical Service \$8,471.27												

Transformer 3 phase/480v - 300 KVA	<div data-bbox="707 174 1380 369"> <div data-bbox="707 174 1013 212">Component Description:</div> <div data-bbox="1145 174 1380 324">WVLT-110-New 1st Primary Transmitter - Transformer</div> <div data-bbox="707 336 815 369">Amount:</div> <div data-bbox="1145 336 1265 369">\$2,877.69</div> </div> <div data-bbox="707 474 1380 669"> <div data-bbox="707 474 1013 512">Component Description:</div> <div data-bbox="1145 474 1380 624">WVLT-110-New 1st Primary Transmitter - Transformer</div> <div data-bbox="707 636 815 669">Amount:</div> <div data-bbox="1145 636 1227 669">\$66.21</div> </div>
---------------------------------------	--

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information	Outside Professional Services				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
	Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
	Outside Professional Services	\$261,670.00	\$257,317.20		\$102,805.02
	Project management of the transition	\$142,200.00	\$135,000.00	900 hours at \$150 per hour	N/A
	Attorney Fees - Other Matters	<i>\$740.00</i>	\$740.00	WVLT-TV Justification New Category Attorney Other Matters	N/A
	Sweep Test of New Primary Antenna	<i>\$5,000.00</i>	\$5,000.00	See ATC document 460204845 - WVLT's share of sweep test costs post transition as part of ATC Capital Contribution.	N/A

Sweep Test of Existing Antenna	\$2,500.00	\$2,500.00	See ATC document 460204845 - WVLT's share of sweep test costs during transition as part of ATC Capital Contribution.	\$2,500.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$87,400.00	Allen Dick antenna system has no documentation, will require coverage verification for new channel.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,458.13	State and local taxes included	\$305.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,462.50	State and local taxes included	\$936.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$730.82	Estimated Cost Justification WVLT-590- Prepare Request for Special Temporary Authorization v0	\$730.82	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,638.75	State and local taxes included	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,277.50	State and local taxes included	\$1,687.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,647.00	State and local taxes included	\$5,662.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,731.25	State and local taxes included	\$1,332.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,731.25	State and Local Taxes included	N/A	N/A
Sub-total	\$261,670.00	\$257,317.20	N/A	\$102,805.02	N/A
Total for all systems	\$2,695,973.19	\$2,119,764.12	N/A	\$1,829,596.21	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	

Component Description:	Project management
Amount:	\$2,231.90

Component Description:	Project Mgt
Amount:	\$2,927.30

Component Description:	Project management
Amount:	\$1,328.55

Component Description:	Project Management
Amount:	\$2,397.10

Component Description:	Project Management
Amount:	\$2,694.40

Component Description:	Project Management
Amount:	\$2,373.80

Component Description:	Project Management
Amount:	\$2,664.70

Component Description:	Project Management
Amount:	\$6,260.75

Component Description:	Project Management
Amount:	\$2,034.20

Component Description:	Project Management
Amount:	\$2,216.05

Component Description:	Project Management
Amount:	\$3,422.00

Component Description:	Project Management
Amount:	\$4,032.15

Component Description:	Project Management
Amount:	\$3,280.65

Component Description:	Project Management
Amount:	\$2,858.75

Component Description:	Project Mgt
Amount:	\$28.20

Component Description:	Project Management
Amount:	\$2,158.20

Component Description:	Project Management
Amount:	\$1,656.85

Component Description:	Project Mgt
Amount:	\$755.80

Component Description:	Project Management
Amount:	\$3,883.15

Component Description:	Project Management
Amount:	\$2,034.35

Component Description:	Project Management
Amount:	\$1,642.75

Component Description:	Project Management
Amount:	\$2,314.90

Component Description:	Project Management
Amount:	\$2,777.30

Component Description:	Project Mgt
Amount:	\$2,656.30

Component Description:	Project Management
Amount:	\$2,273.85

Component Description:	Project Management
Amount:	\$2,071.40

Component Description:	Project management
Amount:	\$2,442.65

Component Description:	Project Management
Amount:	\$1,984.45

Component Description:	Project Management
Amount:	\$2,881.20

Component Description:	Transition Related Project Management Costs
Amount:	\$2,100.00

Component Description:	Project Management
Amount:	\$1,941.85

Component Description:	Project Management
Amount:	\$1,818.75

Component Description:	Project Mgt
Amount:	\$802.25

Component Description:	Project Management
Amount:	\$1,835.40

Component Description:	Project Management
Amount:	\$1,927.35

Component Description:	Project Mgt
Amount:	\$951.45

Attorney Fees - Other Matters	Component Description: Total Professional Services Amount: \$740.00
Sweep Test of New Primary Antenna	Component Description: Sweep Test of New Primary Antenna Amount: \$5,000.00
Sweep Test of Existing Antenna	Component Description: Sweep Test of Existing Antenna Amount: \$2,500.00
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: WVLT-550-Attorney License to Cover Amount: \$305.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: WVLT-550-Attorney CP Amount: \$740.00 Component Description: Work on and file WVLT initial repack CP Amount: \$196.50

Prepare request for Special Temporary Authorization	<table> <tr> <td data-bbox="702 174 1015 210">Component Description:</td><td data-bbox="1147 174 1362 367">Develop technical parameters for operation at reduced power on pre-auction ch-30.</td></tr> <tr> <td data-bbox="702 376 817 412">Amount:</td><td data-bbox="1147 376 1246 412">\$625.00</td></tr> <tr> <td data-bbox="702 515 1015 551">Component Description:</td><td data-bbox="1147 515 1362 586">Total Professional Services</td></tr> <tr> <td data-bbox="702 595 817 631">Amount:</td><td data-bbox="1147 595 1246 631">\$105.82</td></tr> </table>	Component Description:	Develop technical parameters for operation at reduced power on pre-auction ch-30.	Amount:	\$625.00	Component Description:	Total Professional Services	Amount:	\$105.82
Component Description:	Develop technical parameters for operation at reduced power on pre-auction ch-30.								
Amount:	\$625.00								
Component Description:	Total Professional Services								
Amount:	\$105.82								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<table> <tr> <td data-bbox="702 766 1015 801">Component Description:</td><td data-bbox="1147 766 1374 837">WVLT-530-RF Eng License to Cover</td></tr> <tr> <td data-bbox="702 846 817 882">Amount:</td><td data-bbox="1147 846 1246 882">\$250.00</td></tr> </table>	Component Description:	WVLT-530-RF Eng License to Cover	Amount:	\$250.00				
Component Description:	WVLT-530-RF Eng License to Cover								
Amount:	\$250.00								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td data-bbox="702 1016 1015 1052">Component Description:</td><td data-bbox="1147 1016 1355 1169">support response to review of reimbursement form 399</td></tr> <tr> <td data-bbox="702 1178 817 1214">Amount:</td><td data-bbox="1147 1178 1246 1214">\$125.00</td></tr> <tr> <td data-bbox="702 1317 1015 1352">Component Description:</td><td data-bbox="1147 1317 1319 1352">CP application</td></tr> <tr> <td data-bbox="702 1361 817 1397">Amount:</td><td data-bbox="1147 1361 1268 1397">\$1,562.50</td></tr> </table>	Component Description:	support response to review of reimbursement form 399	Amount:	\$125.00	Component Description:	CP application	Amount:	\$1,562.50
Component Description:	support response to review of reimbursement form 399								
Amount:	\$125.00								
Component Description:	CP application								
Amount:	\$1,562.50								

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="702 168 1018 212">Component Description:</td><td data-bbox="1145 168 1310 286">Regarding Operation of repack Ch-34</td></tr> <tr> <td data-bbox="702 291 817 324">Amount:</td><td data-bbox="1145 291 1246 324">\$125.00</td></tr> <tr> <td data-bbox="702 432 1018 477">Component Description:</td><td data-bbox="1145 432 1358 589">Perform engineering study for new channel assignment</td></tr> <tr> <td data-bbox="702 593 817 627">Amount:</td><td data-bbox="1145 593 1246 627">\$537.50</td></tr> <tr> <td data-bbox="702 734 1018 779">Component Description:</td><td data-bbox="1145 734 1315 768">RF Eng Study</td></tr> <tr> <td data-bbox="702 772 817 806">Amount:</td><td data-bbox="1145 772 1267 806">\$5,000.00</td></tr> </table>	Component Description:	Regarding Operation of repack Ch-34	Amount:	\$125.00	Component Description:	Perform engineering study for new channel assignment	Amount:	\$537.50	Component Description:	RF Eng Study	Amount:	\$5,000.00
Component Description:	Regarding Operation of repack Ch-34												
Amount:	\$125.00												
Component Description:	Perform engineering study for new channel assignment												
Amount:	\$537.50												
Component Description:	RF Eng Study												
Amount:	\$5,000.00												
Address transition timing and coordination issues w/ other stations and wireless	<table> <tr> <td data-bbox="702 940 1018 985">Component Description:</td><td data-bbox="1145 940 1369 1137">Review linked set for WVLT; work on coordination with linked group for transition logistics.</td></tr> <tr> <td data-bbox="702 1142 817 1176">Amount:</td><td data-bbox="1145 1142 1267 1176">\$1,332.00</td></tr> </table>	Component Description:	Review linked set for WVLT; work on coordination with linked group for transition logistics.	Amount:	\$1,332.00								
Component Description:	Review linked set for WVLT; work on coordination with linked group for transition logistics.												
Amount:	\$1,332.00												
Prepare and or review reimbursement form	Information not provided.												

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$223,869.63	\$215,192.13		\$83,671.97	
Tower Analysis	<i>\$7,500.00</i>	\$7,500.00	See vendor invoice	N/A	N/A
Security	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Combiner	<i>\$109,814.63</i>	\$109,814.63	See American Tower attachment	\$71,200.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	Justifying Quote - Wiley Rein MVPD quote - all gray stations	\$2,000.00	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$12,000.00</i>	\$12,000.00	N/A	\$792.65	N/A
Equipment Delivery and Handling Charges	<i>\$18,138.00</i>	\$18,138.00	N/A	\$1,554.82	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$40,337.00	\$40,337.00	See attached Funderburk Electrical Services, Inc. quote for transformer removal and disposal, cost \$4,912. See attached quote from Kevin Duplantis for transmitter removal and disposal, cost per quote, \$35,425.	\$4,912.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,877.50	N/A	\$2,877.50	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	Please see Estimated Cost Justification WVLT-610- License to Cover FCC Filing Fees v0	\$335.00	N/A
Sub-total	\$223,869.63	\$215,192.13	N/A	\$83,671.97	N/A
Total for all systems	\$2,695,973.19	\$2,119,764.12	N/A	\$1,829,596.21	N/A

Components

Actual Information	
Description	File Name
Tower Analysis	Information not provided.
Security	Information not provided.
Combiner	<p>Component Description: Capital Contribution-Knoxville TN</p> <p>Amount: \$71,200.00</p>
MVPD Notification of Channel Change	<p>Component Description: Total Professional Services</p> <p>Amount: \$2,000.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	<p>Component Description: 25'X10' PREMIUM DOOR CONTAINER DX25SZJ1092</p> <p>Amount: \$792.65</p>
Equipment Delivery and Handling Charges	<p>Component Description: Forklift variable reach 7000# 38-44'</p> <p>Amount: \$1,554.82</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p>Component Description: FURNISH LABOR AND MATERIAL</p> <p>Amount: \$4,912.00</p>

FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	Medical Notification \$2,877.50
FCC Filing Fees - Form 2100 license to cover application	Component Description: Amount:	WVLT-610-License to Cover FCC Filing Fees \$335.00

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,695,973.19	\$2,119,764.12	\$1,829,596.21

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>03/16/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>03/16/2020</p>

Attachments