



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **63901** | Service: **DCA** | Call **WYKE-CD** | Channel: **24 (UHF)**
ID:
File **0000027424**
Number:
FRN: **0005935499** | Date **03/13**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CITRUS COUNTY ASSOCIATION FOR RETARDED CITIZENS, INC	Melissa Walker 5399 W. GULF TO LAKE HIGHWAY LECANTO, FL 34461 United States	+1 (352) 795- 5541	kcenter@tampabay. rr.com	Not-for- Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>ConsultingEngineer</i> <i>Kessler and Gehman</i> <i>Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Re-channel or replace transmitter and replace antenna, using existing transmission line. Rent or purchase an interim antenna and line for use during antenna replacement and duration of assigned phase.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	41D1653G1
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter is out of business and it is not known if the transmitter can be re-tuned to the assigned channel. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Field Service, TV	Field Service, TV
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	CS-2030-F-16
Year	2005

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	9.45 kW
	Manufacturer	
	Model	TLP-16C/VP
	Year	2018

	Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.
--	-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Side Mount Brackets	Side Mount Brackets

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	TBD
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	290 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep to confirm line for assigned channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	190 feet per run

Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
---	--

Interim Transmission Line **Other Transmission Line Expenses Not Listed**
Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1245964
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	28° 53' 02.2" N-
	Longitude (NAD83)	082° 31' 20.1" W-
	Overall Structure Height	294.94 feet
	Support Structure Height	291.01 feet
	Ground Elevation Above Mean Sea Level (AMSL)	59.05 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Citrus County Association for Retarded Citizens, Inc
	Date Constructed	03/02/2005

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 100 hrs (\$15,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	21
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 100 hrs (\$15,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.
Other Legal Services	Other Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Line of Credit	On March 15, 2018 WYKE procured a \$225,000.00 Line of Credit to temporarily cover its DTV Repack expenses until reimbursements are received from the TV Broadcaster Relocation Fund Administrator.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-2R37	\$225,563.75	\$217,563.75		\$89,601.45	
Additional Interior RF System	<i>\$50,000.00</i>	\$50,000.00	N/A	N/A	N/A
Field Service, TV	<i>\$8,763.75</i>	\$8,763.75	See attached / uploaded PDF file titled "Gates US0334100 v200123jgv1.pdf"	\$8,763.75	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$80,837.70	GatesAir UAXTE-2R37 solid state air cooled transmitter
Sub-total	\$225,563.75	\$217,563.75	N/A	\$89,601.45	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Actual Information	
Description	File Name
Additional Interior RF System	Information not provided.
Field Service, TV	<div> <div>Component Description:</div> <div>Gates US0334100 v200123jgv1</div> <div>Amount:</div> <div>\$8,763.75</div> </div>
Switchgear - industrial 800 amp	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <div>Component Description:</div> <div>Balance Due for new Transmitter, Filter, Installation, Electrical and Freight</div> <div>Amount:</div> <div>\$40,418.85</div> </div> <div> <div>Component Description:</div> <div>GA-00024917 Down Payment Invoice for New transmitter</div> <div>Amount:</div> <div>\$40,418.85</div> </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$33,030.00	\$31,400.00		\$6,400.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Primary Antenna TLP-16C/VP	\$50,174.00	\$45,488.00		\$31,688.00	
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Side Mount Brackets	<i>\$9,544.00</i>	\$9,544.00	N/A	\$9,544.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$22,144.00	N/A	\$22,144.00	N/A
Sub-total	\$83,204.00	\$76,888.00	N/A	\$38,088.00	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Actual Information Description	File Name
Sweep test of existing antenna	Component Description: Die 723024 v200219pmv1 Amount: \$6,400.00
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Information not provided.
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Side Mount Brackets	Component Description: Die 644008 Prim Ant side brackets v191107jgv1 Amount: \$9,544.00
Sweep test of existing antenna	Information not provided.
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Component Description: Die 644008 Prim Ant v191107jgv1 Amount: \$22,144.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$4,560.00	\$4,370.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$4,560.00	\$4,370.00	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Sub-total	\$10,960.00	\$10,770.00	N/A	\$0.00	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$531,500.00	\$505,000.00		\$23,250.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$1,500.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$21,750.00	N/A
Sub-total	\$531,500.00	\$505,000.00	N/A	\$23,250.00	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Actual Information	
Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div>Component Description: TEP 310288 v190530jgv1</div> <div>Amount: \$1,500.00</div>

Major tower reinforcement /modifications	Information not provided.	
Short Tower (less than 500')	Component Description: Amount:	TEP 400401 v200130jgv1 \$6,000.00
	Component Description: Amount:	TEP 399970 v200130jgv1 \$9,750.00
	Component Description: Amount:	TEP CI-393015 v200219jgv2 \$6,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$104,145.00	\$122,588.00		\$29,444.93	
Other Legal Services	<i>\$1,985.00</i>	\$1,985.00	See attached / uploaded PDF file titled "Miller Neely WYKECD 02012020 v200220jgv1.pdf"	\$1,985.00	N/A
Other Engineering Services	<i>\$13,650.00</i>	\$13,650.00	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 100 hrs (\$15,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM.	\$1,882.50	N/A

Additional Field Engineering Service, 21 Days	\$42,000.00	\$42,000.00	N/A	\$4,466.93	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,553.00	N/A	\$1,553.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	Versions 1 and 2 of inv #345-47 were rejected and are no longer applicable.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	Versions 1 and 2 of inv #345-47 were rejected and are no longer applicable.
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$10,000.00	The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA.	\$5,642.50	N/A
Project management of the transition	\$15,800.00	\$28,650.00	N/A	\$3,915.00	N/A
Sub-total	\$104,145.00	\$122,588.00	N/A	\$29,444.93	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Actual Information Description	File Name
Other Legal Services	<div> <div>Component Description:</div> <div>Miller Neely WYKECD 02012020 v200312jgv2</div> </div> <div> <div>Amount:</div> <div>\$1,985.00</div> </div>
Other Engineering Services	<div> <div>Component Description:</div> <div>WYKE KGA inv #345-56 FCC audit attendance by KGA UL20180906jgv1</div> </div> <div> <div>Amount:</div> <div>\$1,087.50</div> </div> <div> <div>Component Description:</div> <div>KGA 345-59 v191001jgv1</div> </div> <div> <div>Amount:</div> <div>\$795.00</div> </div>
Additional Field Engineering Service, 21 Days	<div> <div>Component Description:</div> <div>Inv 345-46 WYKE Site survey & prelim RF system design UL20180411jg v3</div> </div> <div> <div>Amount:</div> <div>\$4,466.93</div> </div> <div> <div>Component Description:</div> <div>Inv 345-46 WYKE Site survey & prelim RF system design UL20180425jg v4</div> </div> <div> <div>Amount:</div> <div>\$4,466.93</div> </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div>Component Description:</div> <div>KGA 359-75 v200219jgv2</div> </div> <div> <div>Amount:</div> <div>\$1,553.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Inv 345-47 WYKE CP app UL20180425jg v2</div> </div> <div> <div>Amount:</div> <div>\$3,000.00</div> </div> <div> <div>Component Description:</div> <div>Inv 345-47 WYKE CP app UL20180508jg v3</div> </div> <div> <div>Amount:</div> <div>\$3,000.00</div> </div>

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="694 100 1109 324"> <p>Component Description:</p> </td><td data-bbox="1109 100 1431 324"> <p>Inv 345-47 WYKE new ch assign & ant devel UL20180425jg v2</p> </td></tr> <tr> <td data-bbox="694 324 1109 436"> <p>Amount:</p> </td><td data-bbox="1109 324 1431 436"> <p>\$7,000.00</p> </td></tr> <tr> <td data-bbox="694 436 1109 772"> <p>Component Description:</p> </td><td data-bbox="1109 436 1431 772"> <p>Inv 345-47 WYKE Perform engineering study for new channel assignment and antenna development UL20180508jg v3</p> </td></tr> <tr> <td data-bbox="694 772 1109 884"> <p>Amount:</p> </td><td data-bbox="1109 772 1431 884"> <p>\$7,000.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Inv 345-47 WYKE new ch assign & ant devel UL20180425jg v2</p>	<p>Amount:</p>	<p>\$7,000.00</p>	<p>Component Description:</p>	<p>Inv 345-47 WYKE Perform engineering study for new channel assignment and antenna development UL20180508jg v3</p>	<p>Amount:</p>	<p>\$7,000.00</p>
<p>Component Description:</p>	<p>Inv 345-47 WYKE new ch assign & ant devel UL20180425jg v2</p>								
<p>Amount:</p>	<p>\$7,000.00</p>								
<p>Component Description:</p>	<p>Inv 345-47 WYKE Perform engineering study for new channel assignment and antenna development UL20180508jg v3</p>								
<p>Amount:</p>	<p>\$7,000.00</p>								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="703 174 1007 208">Component Description:</td><td data-bbox="1142 174 1289 248">KGA 345-74 v200204jgv1</td></tr> <tr> <td data-bbox="703 259 810 293">Amount:</td><td data-bbox="1142 259 1238 293">\$450.00</td></tr> <tr> <td data-bbox="703 398 1007 432">Component Description:</td><td data-bbox="1142 398 1289 472">KGA 345-61 v191001jgv1</td></tr> <tr> <td data-bbox="703 483 810 517">Amount:</td><td data-bbox="1142 483 1238 517">\$737.50</td></tr> <tr> <td data-bbox="703 622 1007 656">Component Description:</td><td data-bbox="1142 622 1289 696">KGA 345-80 v200313jgv1</td></tr> <tr> <td data-bbox="703 707 810 741">Amount:</td><td data-bbox="1142 707 1262 741">\$1,080.00</td></tr> <tr> <td data-bbox="703 846 1007 880">Component Description:</td><td data-bbox="1142 846 1369 943">Inv: WYKE Prepare review 399 UL20180406jg</td></tr> <tr> <td data-bbox="703 954 810 987">Amount:</td><td data-bbox="1142 954 1262 987">\$2,500.00</td></tr> <tr> <td data-bbox="703 1093 1007 1126">Component Description:</td><td data-bbox="1142 1093 1369 1189">Inv 345-45 WYKE Prepare review 399 UL20180425jg v2</td></tr> <tr> <td data-bbox="703 1223 810 1256">Amount:</td><td data-bbox="1142 1223 1262 1256">\$2,500.00</td></tr> <tr> <td data-bbox="703 1361 1007 1395">Component Description:</td><td data-bbox="1142 1361 1289 1435">KGA 345-73 v200204jgv1</td></tr> <tr> <td data-bbox="703 1447 810 1480">Amount:</td><td data-bbox="1142 1447 1238 1480">\$875.00</td></tr> </table>	Component Description:	KGA 345-74 v200204jgv1	Amount:	\$450.00	Component Description:	KGA 345-61 v191001jgv1	Amount:	\$737.50	Component Description:	KGA 345-80 v200313jgv1	Amount:	\$1,080.00	Component Description:	Inv: WYKE Prepare review 399 UL20180406jg	Amount:	\$2,500.00	Component Description:	Inv 345-45 WYKE Prepare review 399 UL20180425jg v2	Amount:	\$2,500.00	Component Description:	KGA 345-73 v200204jgv1	Amount:	\$875.00
Component Description:	KGA 345-74 v200204jgv1																								
Amount:	\$450.00																								
Component Description:	KGA 345-61 v191001jgv1																								
Amount:	\$737.50																								
Component Description:	KGA 345-80 v200313jgv1																								
Amount:	\$1,080.00																								
Component Description:	Inv: WYKE Prepare review 399 UL20180406jg																								
Amount:	\$2,500.00																								
Component Description:	Inv 345-45 WYKE Prepare review 399 UL20180425jg v2																								
Amount:	\$2,500.00																								
Component Description:	KGA 345-73 v200204jgv1																								
Amount:	\$875.00																								
Project management of the transition	<table> <tr> <td data-bbox="703 1608 1007 1641">Component Description:</td><td data-bbox="1142 1608 1353 1704">Inv 345-49 WYKE 399 AC UL20180619jg v3</td></tr> <tr> <td data-bbox="703 1738 810 1771">Amount:</td><td data-bbox="1142 1738 1238 1771">\$300.00</td></tr> <tr> <td data-bbox="703 1877 1007 1910">Component Description:</td><td data-bbox="1142 1877 1369 1928">Inv: WYKE 2017Q3 387 UL20180321</td></tr> <tr> <td data-bbox="703 1939 810 1973">Amount:</td><td data-bbox="1142 1939 1238 1973">\$300.00</td></tr> </table>	Component Description:	Inv 345-49 WYKE 399 AC UL20180619jg v3	Amount:	\$300.00	Component Description:	Inv: WYKE 2017Q3 387 UL20180321	Amount:	\$300.00																
Component Description:	Inv 345-49 WYKE 399 AC UL20180619jg v3																								
Amount:	\$300.00																								
Component Description:	Inv: WYKE 2017Q3 387 UL20180321																								
Amount:	\$300.00																								

Component Description:	Inv: WYKE 2017Q4 387 UL20180321
Amount:	\$225.00

Component Description:	KGA 345-62 v191001jgv1
Amount:	\$150.00

Component Description:	KGA 345-72 v200204jgv1
Amount:	\$150.00

Component Description:	KGA 345-65 v191001jgv1
Amount:	\$150.00

Component Description:	KGA 345-60 v191001jgv1
Amount:	\$300.00

Component Description:	KGA 345-70 v191025jgv1
Amount:	\$150.00

Component Description:	Inv: WYKE Form 399 Actual Cost submittals UL20180321
Amount:	\$300.00

Component Description:	WYKE KGA inv #345-55 2018Q1 387 UL20180906jgv1
Amount:	\$225.00

Component Description:	WYKE KGA inv #345-57 Actual Cost 180322 to 180425 UL20180906jgv1
Amount:	\$1,365.00

Component Description:	Inv: WYKE 399 AC UL20180406jg
Amount:	\$300.00

Component Description:	WYKE KGA inv #345-58 2018Q2 387 UL20180906jgv1
Amount:	\$150.00

Component Description:	KGA 345-63 v190506pmv1
Amount:	\$150.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$43,550.00	\$43,000.00		\$3,623.00	
Line of Credit	<i>\$5,000.00</i>	\$5,000.00	On 3/15/18 WYKE procured a \$225,000 Line of Credit to temporarily cover its DTV Repack expenses until reimbursements are received from the TV Broadcaster Relocation Fund Administrator. The total Line of Credit fee is not anticipated to exceed \$5,000.00	\$3,623.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$43,550.00	\$43,000.00	N/A	\$3,623.00	N/A
Total for all systems	\$998,922.75	\$975,809.75	N/A	\$184,007.38	N/A

Components

Actual Information	
Description	File Name
Line of Credit	<p>Component Description: Inv 70000102676 WYKE Repack Line of Credit UL20180412jg v2</p> <p>Amount: \$3,623.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
DTV Medical Facility Notification	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$998,922.75	\$975,809.75
			\$184,007.38

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>03/13/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>03/13/2020</p>

Attachments