



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73642** | Service: **DTV** | Call **WCOV-TV** | Channel: **22 (UHF)** |
ID:
File **0000026113**
Number:
FRN: **0031406812** | Date **03/26**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WOODS COMMUNICATIONS CORPORATION Doing Business As: WCOV	Paul McTear 1 WCOV Avenue Montgomery, AL 36111 United States	+1 (334) 323-5581	paul@wcov.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Michael Carroll <i>Chief Engineer</i> <i>Woods Communications</i>	One WCOV Ave Montgomery, AL 36111 United States	+1 (334) 288-7020	mikec@wcov.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station will install interim antenna, line and transmitter at alternative site. Station will replace side mounted antenna and line. Station will replace main transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Existing transmitter can not be retuned

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	50.0 feet
	Other Electrical Service	Yes

	Description	Demo electrical panels, install new feeder to new transformer, other electrical required.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	UAXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.8 kW
	Justification for New Transmitter	Interim facility operating from alternative site Existing facility must be made ready for new equipment.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	460.0 kW

Manufacturer	
Model	TFU- 25JSM-R S- 190
Year	2001

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW
	Manufacturer	

Model	TFU-30DSC-R S-190
Year	2018
Justification for New Antenna	Existing antenna can not be retuned

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	------------------------------------------------------------

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	29.4 kW
	Manufacturer	
	Model	TLP-12B
	Year	2018

	Justification for New Antenna	Required as the main antenna and line are replaced
--	-------------------------------	----------------------------------------------------

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1960 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1960 feet per run
	Justification for New Transmission Line	Existing line can not be retuned

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	830 feet per run
	Justification for New Transmission Line	used for alternate interim site

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 58' 29.0" N-
	Longitude (NAD83)	086° 09' 44.0" W-
	Overall Structure Height	1935.02 feet
	Support Structure Height	1853.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	532.15 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	Gray Media Group, Inc.
	Date Constructed	08/01/1977

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
8649	WZHT	FM
13993	WSFA	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
-----------------------------------------	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	792.98 feet
	Justification for New Tower	Alternative site for interim broadcast, expense represents equipment installation not tower modification.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
Structural Analysis	Structural Analysis of Tower
STA	STA Inspection Of Tower
Compound Mapping	Compound Mapping
Tower Modifications	Modification of Failing Tower.
Tower Mod Design	Modification Design for failing Tower.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy- chain monitoring and all other activities
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
RF Field Engineering Services	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Camillia Communication	Interim service to MVPD's during transition

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter UAXTE-12	\$317,034.14	\$315,784.14		\$278,515.80	
UHF - Air Cooled Solid State Transmitter 6.8 kW	<i>\$291,484.14</i>	\$291,484.14	see Estimated Cost Justification WCOV-TV-180-Interim Transmitter - UHF Air Cooled Solid State, 6.8 kW v0	\$273,760.80	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$4,755.00	N/A
Primary Transmitter ULXTE-50	\$1,565,362.78	\$1,147,572.81		\$939,002.46	
2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,250.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<i>\$513,381.78</i>	\$513,381.78	see Estimated Cost Justification WCOV-TV-110-UHF - Liquid Cooled Solid State Transmitter 31.7 kW v0	\$337,704.93	N/A

Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$11,057.19	see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - 3 Phase_480 Volt_300 KVA Transformer v0	\$11,057.19	N/A
Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required.	\$66,881.00	\$66,881.00	per Frazier & Gardner Electrical Co., Inc Revised Proposal 12.10.2019	\$35,237.50	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$555,002.84	***System Notice: Estimate adjusted and locked because line has been superseded. ***Transmitter Model changed From ULXTE- 40 to ULXTE- 50.	\$555,002.84	N/A
Sub-total	\$1,882,396.92	\$1,463,356.95	N/A	\$1,217,518.26	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information	
Description	File Name
UHF - Air Cooled Solid State Transmitter 6.8 kW	Component Description: WCOV-TV-180-Interim Transmitter - UHF Air Cooled Solid State, 6.8 kW Amount: \$1,604.17
	Component Description: #6 THHN Copper Wire Amount: \$404.42
	Component Description: UAXTE-12 Transmitter per Quote Q-77314 Amount: \$96,998.70
	Component Description: 1/3 Down Payment. Amount: \$86,069.62
	Component Description: Repack Engineering Amount: \$2,614.27
	Component Description: 1/3 Payment Prior to shipment Amount: \$86,069.62
	Component Description: 1/3 down payment due with order. Amount: \$86,069.63
Transformer 3 phase/480v - 150 KVA	Component Description: WCOV-AUX Work as Quoted Amount: \$4,755.00

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description: Amount:	A. Transmitter \$40,951.22
	Component Description: Amount:	Regarding repack Ch-22, provide exhibit that provides reimbursement \$400.00
	Component Description: Amount:	Transmitter \$296,353.71
Transformer 3 phase/480v - 300 KVA	Component Description: Amount:	Transformer \$1,833.21
	Component Description: Amount:	WCOV-TV-110-1st Primary Transmitter - 3 Phase/480 Volt /300 KVA Transformer \$7,390.77
	Component Description: Amount:	Transformer \$1,833.21
Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required.	Component Description: Amount:	Mobilization and demolition of existing electrical equipment \$35,237.50

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW		
	Component Description:	1/3 Down Payment.
	Amount:	\$277,501.42
	Component Description:	1/3 Payment Prior to shipment
	Amount:	\$277,501.42
	Component Description:	1/3 Down Payment
	Amount:	\$279,334.64
	Component Description:	Invoice moved to the new component.
	Amount:	N/A

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-12B	\$36,270.98	\$35,940.98		\$33,060.98	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please see WCOV DTVPros quote JEHQ1283	\$3,520.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	\$29,540.98	\$29,540.98	see Estimated Cost Justification WCOV-TV-280-Interim Antenna - UHF High Power Side Mount, Directional, H-POL v0	\$29,540.98	N/A
Primary Antenna TFU-30DSC-R S-190	\$255,300.00	\$249,548.00		\$202,993.20	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,520.00	Please see attached DTVPros Quote JEHQ1259-03	\$7,884.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	Please see attached DTVPros Quote JEHQ1259-03	\$5,745.60	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	\$207,860.00	\$207,860.00	Please see attached DTVPros Quote JEHQ1259-03	\$183,603.60	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Sub-total	\$291,570.98	\$285,488.98	N/A	\$236,054.18	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Sweep test of existing antenna	<div> Component Description: WCOV-TV-280-Interim Antenna - Sweep Test </div> <div> Amount: \$2,880.00 </div> <div> Component Description: WCOV-TV-280-Interim Antenna - Sweep Test </div> <div> Amount: \$640.00 </div>
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	<div> Component Description: UHF - LOW POWER SIDE MOUNT </div> <div> Amount: \$11,166.07 </div> <div> Component Description: UHF - LOW POWER SIDE MOUNT </div> <div> Amount: \$11,166.07 </div> <div> Component Description: TV ANT TLP12B </div> <div> Amount: \$7,208.84 </div>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	<div> Component Description: WCOV-TV-210-Primary Antenna - Side Mount Brackets </div> <div> Amount: \$7,884.00 </div>

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	WCOV-TV-210- Primary Antenna - Elbow Complex
	Amount:	\$5,745.60
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	Component Description:	UHF - High Power Side Mount
	Amount:	\$84,987.00
	Component Description:	Antenna
	Amount:	\$98,616.60
Sweep test of existing antenna	Component Description:	WCOV-TV-210- Primary Antenna - Sweep Test
	Amount:	\$2,880.00
	Component Description:	Sweep Test
	Amount:	\$2,880.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$48,970.00	\$43,571.00		\$36,608.36	
Flexible Air Transmission Line - dielectric, 3"	\$48,970.00	\$43,571.00	Quote attached (included in antenna quote) Estimated tax and shipping included in cost	\$36,608.36	N/A
Primary Transmission Line	\$395,920.00	\$274,918.00		\$215,157.32	
Rigid Transmission Line - copper, 6 1/8"	\$395,920.00	\$274,918.00	Quote attached (included in antenna quote) Estimated tax and shipping included in cost	\$215,157.32	N/A
Sub-total	\$444,890.00	\$318,489.00	N/A	\$251,765.68	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 3"	<div> Component Description: FLEXIBLE TRANSMISSION LINE </div> <div> Amount: \$14,626.53 </div>
	<div> Component Description: FLEXIBLE TRANSMISSION LINE </div> <div> Amount: \$4,475.28 </div>
	<div> Component Description: Deposit for RF line and accessories </div> <div> Amount: \$17,506.55 </div>
Rigid Transmission Line - copper, 6 1/8"	<div> Component Description: Rigid Transmission Line - Copper </div> <div> Amount: \$107,578.66 </div>
	<div> Component Description: Transmission Line </div> <div> Amount: \$107,578.66 </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$3,828,583.80	\$3,768,428.80		\$29,900.00	
Tall Tower (greater than 500')	\$210,500.00	\$150,345.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Rigging, Tall Tower v0	\$0.00	N/A
Tower Mod Design	<i>\$12,300.00</i>	\$12,300.00	N/A	\$12,300.00	N/A
STA	<i>\$3,550.00</i>	\$3,550.00	N/A	\$3,550.00	N/A
Structural Analysis	<i>\$9,500.00</i>	\$9,500.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Structural Analysis v0	\$9,500.00	N/A
Tower Modifications	<i>\$3,585,733.80</i>	\$3,585,733.80	Per Estimate Cost Justification WCOV-TV- 490-Interim Tower - Tower Modifications v0	\$0.00	N/A
Compound Mapping	<i>\$7,000.00</i>	\$7,000.00	Tower Compound Mapping	\$4,550.00	N/A

New tower	\$0.00	\$0.00	N/A	\$0.00	N/A
Primary Tower GTOWER	\$394,800.00	\$495,964.00		\$106,862.90	
Tall Tower (greater than 500')	\$210,500.00	\$320,364.00	see Estimated Cost Justification WCOV-TV- 410-Existing Primary Tower - Tower Rigging, Tall Tower v0	\$83,202.51	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$23,660.39	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	Not Required	\$0.00	N/A
Sub-total	\$4,223,383.80	\$4,264,392.80	N/A	\$136,762.90	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	Information not provided.

Tower Mod Design	Component Description:	Modification Design
	Amount:	\$12,300.00
STA	Component Description:	Tower STA Analysis
	Amount:	\$3,550.00
Structural Analysis	Component Description:	Structural Analysis
	Amount:	\$7,500.00
	Component Description:	Tower Structural Analysis
	Amount:	\$2,000.00
Tower Modifications	Component Description:	50% Down for Mobilization and Materials
	Amount:	\$1,792,866.90
Compound Mapping	Component Description:	Compound Mapping
	Amount:	\$4,550.00
New tower	Information not provided.	
Tall Tower (greater than 500')	Component Description:	Construction
	Amount:	\$83,202.51
Minor tower reinforcement /modifications	Component Description:	Construction
	Amount:	\$23,660.39

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
---------------------------------------------------------------------------------------------------------------------------	---------------------------

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$239,185.00	\$246,873.13		\$60,694.36	
Camillia Communication	\$25,000.00	\$25,000.00	MVPD continuity during interim broadcast.	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,045.83	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$2,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$375.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$14,888.13	Please see Estimated Cost Justification WCOV-TV-530-RF Eng - Engineering Study for New Channel Assignment v3	\$10,621.47	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Per Widely Strategic Quote	\$48,652.06	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$0.00	N/A
Sub-total	\$239,185.00	\$246,873.13	N/A	\$60,694.36	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information Description	File Name
Camillia Communication	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.								
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.								
Prepare request for Special Temporary Authorization	<table> <tr> <td>Component Description:</td><td>Repack Engineering</td></tr> <tr> <td>Amount:</td><td>\$445.83</td></tr> <tr> <td>Component Description:</td><td>Develop technical parameters for interim antenna</td></tr> <tr> <td>Amount:</td><td>\$600.00</td></tr> </table>	Component Description:	Repack Engineering	Amount:	\$445.83	Component Description:	Develop technical parameters for interim antenna	Amount:	\$600.00
Component Description:	Repack Engineering								
Amount:	\$445.83								
Component Description:	Develop technical parameters for interim antenna								
Amount:	\$600.00								
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td>Component Description:</td><td>WCOV-TV-530- RF Eng - Construction Permit Application (Main)</td></tr> <tr> <td>Amount:</td><td>\$375.00</td></tr> </table>	Component Description:	WCOV-TV-530- RF Eng - Construction Permit Application (Main)	Amount:	\$375.00				
Component Description:	WCOV-TV-530- RF Eng - Construction Permit Application (Main)								
Amount:	\$375.00								

Perform engineering study for new channel assignment and antenna development	Component Description:	Develop final configuration for main antenna
	Amount:	\$375.00
	Component Description:	System summary and equipment specification - Robert E Thurber, 3 hrs 47 mins @ \$250.00/hr
	Amount:	\$945.83
	Component Description:	WCOV-TV-530-RF Eng - Engineering Study for New Channel Assignment
	Amount:	\$2,537.50
	Component Description:	Repack Engineering
	Amount:	\$499.99
	Component Description:	THTV
	Amount:	\$6,263.15
Project management of the transition	Component Description:	Project Management
	Amount:	\$6,316.15
	Component Description:	Project Management
	Amount:	\$2,753.15

Component Description:	Project Management
Amount:	\$4,984.80

Component Description:	WCOV-TV-510- Project Management
Amount:	\$15.40

Component Description:	Project Management
Amount:	\$3,842.80

Component Description:	WCOV-TV-510- Project Management
Amount:	\$179.66

Component Description:	Project Management
Amount:	\$10,546.30

Component Description:	Project Management
Amount:	\$4,133.75

Component Description:	Project Management
Amount:	\$6,729.55

Component Description:	Project Management
Amount:	\$258.75

Component Description:	Project Management
Amount:	\$6,403.60

	<div><div><div>Component Description:</div><div>Amount:</div></div><div><div>Project Management</div><div>\$2,488.15</div></div></div>
	<div><div><div>Component Description:</div><div>Amount:</div></div><div><div>Project Management</div><div>\$6,403.60</div></div></div>
Prepare and or review reimbursement form	Information not provided.

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$30,250.00	\$21,650.00		\$2,950.00	
Develop and air announcement of upcoming channel change	<i>\$1,200.00</i>	\$1,200.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	estimated Dielectric storage	\$0.00	N/A
Equipment Delivery and Handling Charges	<i>\$2,500.00</i>	\$2,500.00	estimated fork lift on site	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	Quote attached	\$2,950.00	N/A
MVPD Notification of Channel Change	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Sub-total	\$30,250.00	\$21,650.00	N/A	\$2,950.00	N/A
Total for all systems	\$7,111,676.70	\$6,600,250.86	N/A	\$1,905,745.38	N/A

Components

Actual Information	
Description	File Name
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: </div> <div>Medical Notification</div> </div> <div> <div> Amount: </div> <div>\$2,950.00</div> </div>
MVPD Notification of Channel Change	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$7,111,676.70	\$6,600,250.86	\$1,905,745.38

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>David Woods <i>President</i></p> <p>03/26/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>David Woods <i>President</i></p> <p>03/26/2020</p>

Attachments