



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **84225** | Service: **DTV** | Call **KOCM** | Channel: **16 (UHF)**  
ID: | Sign:  
File **000028061**  
Number:  
FRN: **0001843697** | Date **04/15**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WORD OF GOD FELLOWSHIP, INC.</b>	Arnold Torres	+1	ARNOLD.	Not-for-Profit
Doing Business As:	3901 HIGHWAY	(817) 571-	TORRES@DAYSTAR.COM	
WORD OF GOD FELLOWSHIP, INC.	121 SOUTH BEDFORD, TX 76021 United States	1229		

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Henry Turner</b> <i>Engineer</i>	Henry Turner	+1 (817) 571-1229	HENRY.TURNER@DAYSTAR.COM
<i>WORD OF GOD FELLOWSHIP, INC.</i>	121 SOUTH BEDFORD, TX 76021 United States		

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KOCM will move to a leased Broadband Array on another tower. It will share antenna, combiner, transmission line with two other stations. This will be a new facility build. See attachment for SOW and tower and other costs provided by tower owner.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Vissionary
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ELETXUD3600AC
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.6 kW
	Justification for New Transmitter	Current transmitter cannot be retuned to new antenna at allotted power level. Existing transmitter will continue to be used on pre-auction channel to maintain presence during transition.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	4 inches

	Length	250.0 feet
	Other Electrical Service	Yes
	Description	Minimal electric services not listed above will be needed to implement new facility.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	2058.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>Ice Shield for HVAC equipment</b>	Ice protection for all the additional outdoor equipment over the 55' x 18' mechanical slab equipment for new HVAC units to be installed, Total estimated area requiring ice protection is 990' sq. ft
<b>Mask Filter</b>	Mask Filter



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW
	Manufacturer	



---

Model	SWHP16OI -46
Year	2004

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	56
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	58.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	26.6 kW
	Manufacturer	

Model	PEPL56D VPT
Year	2017
Justification for New Antenna	Existing antenna is non-tunable to new channel.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	Upper and lower frequency
	Frequency	470.0 MHz - 698.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Lease New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1500 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<p><b>New Transmission Line Costs</b></p>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1725 feet per run
Justification for New Transmission Line	<p>The repacked station will be located on a new tower. The pre-transition station will continue to operate from the current tower site during the transition as an interim facility.</p>	

**Primary**      **Other Transmission Line Expenses Not Listed**  
**Transmission** information not provided.  
**Line**



**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Add Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1253490
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	35° 33' 36.9" N-
	Longitude (NAD83)	097° 29' 07.6" W-
	Overall Structure Height	1604.31 feet
	Support Structure Height	1604.31 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1145.00 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC
Date Constructed	06/21/2007

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
16851	KRXO-FM	FM
54418	KOKF	FM
55708	KMGL	FM
72469	KOMA	FM
77480	KTUZ-TV	DTV
8797	KATT-FM	FM
8798	KYIS	FM
37435	WWLS-FM	FM
50169	KYLV	FM

**Other Types of Users**

Users
K221FQ

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
---------	----------	----------

<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Candelabra
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1045226
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	35° 35' 52.1" N-
	Longitude (NAD83)	097° 29' 23.2" W-
	Overall Structure Height	1646.96 feet
	Support Structure Height	1549.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1102.02 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Towers, LLC.

Date Constructed
------------------

02/01/1999
------------

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
25382	KWTV-DT	DTV
58390	KTST	FM
11918	KJYO	FM
66222	KFOR-TV	DTV
11964	KBRU	FM
58389	KXXY-FM	FM
2566	KOPX-TV	DTV
38214	KSBI	DTV
50182	KAUT-TV	DTV
50205	KETA-TV	DTV

**Other Types of Users**

Users
K213EM
KBZC-LD
KGNE-LD

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Candelabra
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside Professional Services Costs**

Section	Question	Response
<p><b>Outside Project Management Services</b></p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>595</p>
	<p>Explanation</p>	<p>Project management fee for pre-construction services including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services to support the transition of a single broadcaster.</p>
<p><b>Outside RF consulting Engineering Services</b></p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>Yes</p>

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
Prepare or Review FCC Form 399 for Reimbursement	Yes	
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes



Number of Days	7
Justification	Installation of transmitter and supervision of antenna installation.

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Tower Permit Drawing Package</b>	Tower Permit Drawing Package
<b>Construction project management Tower Modification reinforcements and facilities</b>	One-hundred-sixty hours for RF installation project management.
<b>Ground and Building A and E Permit Drawing Package</b>	Ground and Building A and E Permit Drawing Package

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>RF System Test</b>	Testing of the combiner to ensure all frequencies are tuned for optimal patterns.
<b>Migratory Bird Assessment and Permitting</b>	Migratory Bird Assessment and Permitting
<b>Site Coordination Meeting</b>	Site coordination meetings with all broadcasters, contractors and vendors involved with the site deliveries and construction.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ELETXUD3600AC</b>	<b>\$459,742.50</b>	<b>\$412,589.00</b>		<b>\$269,569.44</b>	
4" Rigid Conduit and Wiring (Cost per foot)	\$25,250.00	\$12,000.00	N/A	\$9,000.00	N/A
Transformer 3 phase/480v - 500 KVA	\$48,400.00	\$23,000.00	N/A	\$17,250.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$18,150.00	N/A	\$13,612.50	N/A
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$135,946.50	Electronika quote #6006, \$125,946.50 plus est. \$10,000.00 in tax and freight	\$94,666.99	N/A
Mask Filter	<i>\$8,411.50</i>	\$8,411.50	N/A	\$6,729.20	N/A
Ice Shield for HVAC equipment	<i>\$39,600.00</i>	\$39,600.00	N/A	\$29,700.00	N/A
Other -- Building Addition Size: 2058.0	<i>\$78,481.00</i>	\$78,481.00	Per ATC Oklahoma City Cost Estimation	\$58,860.75	N/A
15 Ton system	\$55,800.00	\$87,000.00	ATC Oklahoma City Cost Estimation plus tax and freight est	\$39,750.00	N/A

Other Electrical Service: Minimal electric services not listed above will be needed to implement new facility.	\$10,000.00	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$459,742.50	\$412,589.00	N/A	\$269,569.44	N/A
<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	N/A	\$911,141.22	N/A

### Components

Actual Information	
Description	File Name
4" Rigid Conduit and Wiring (Cost per foot)	<b>Component Description:</b> KOCM-110-1st Primary Transmitter - 4" Rigid Conduit and Wiring <b>Amount:</b> \$6,000.00
	<b>Component Description:</b> KOCM-110-1st Primary Transmitter - 4" Rigid Conduit and Wiring <b>Amount:</b> \$3,000.00

Transformer 3 phase/480v - 500 KVA	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - 3 Phase, 480 V, 500 KVA Transformer</p> <p><b>Amount:</b> \$5,750.00</p>
	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - 3 Phase, 480 V, 500 KVA Transformer</p> <p><b>Amount:</b> \$11,500.00</p>
Switchgear - industrial 800 amp	<p><b>Component Description:</b> CAPITAL CONTRIBUTION - OKLAHOMA CITY OK</p> <p><b>Amount:</b> \$9,075.00</p>
	<p><b>Component Description:</b> CAPITAL CONTRIBUTION</p> <p><b>Amount:</b> \$4,537.50</p>
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	<p><b>Component Description:</b> Repack Travel Expenses</p> <p><b>Amount:</b> \$262.74</p>
	<p><b>Component Description:</b> EKA TXUD3600AC D UHF Digital TV Transmitter</p> <p><b>Amount:</b> \$94,028.00</p>
	<p><b>Component Description:</b> Repack Travel Expenses</p> <p><b>Amount:</b> \$376.25</p>

Mask Filter	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - Mask Filter</p> <p><b>Amount:</b> \$6,729.20</p>
Ice Shield for HVAC equipment	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - Ice Shield for HVAC Equipment</p> <p><b>Amount:</b> \$9,900.00</p> <p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - Ice Shield for HVAC Equipment</p> <p><b>Amount:</b> \$19,800.00</p>
Other -- Building Addition Size: 2058.0	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - Building Addition, 2,058 sq. ft.</p> <p><b>Amount:</b> \$19,620.25</p> <p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - Building Addition, 2,058 sq. ft.</p> <p><b>Amount:</b> \$39,240.50</p>

<p>15 Ton system</p>	<p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - 15 Ton System</p> <p><b>Amount:</b> \$26,500.00</p> <p><b>Component Description:</b> KOCM-110-1st Primary Transmitter - 15 Ton System</p> <p><b>Amount:</b> \$13,250.00</p>
<p>Other Electrical Service: Minimal electric services not listed above will be needed to implement new facility.</p>	<p>Information not provided.</p>



**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna PEPL56D VPT</b>	<b>\$1,194,630.00</b>	<b>\$267,488.00</b>		<b>\$159,000.00</b>	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$9,750.00	N/A
Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	\$3,750.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$45,000.00	N/A	\$33,750.00	N/A
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$204,488.00	Please see KOCM 282640 Oklahoma City OK Repack Cost Estimate. pdf for Cost Estimate.	\$111,750.00	N/A
<b>Sub-total</b>	<b>\$1,194,630.00</b>	<b>\$267,488.00</b>	N/A	<b>\$159,000.00</b>	N/A

<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	N/A	\$911,141.22	N/A
------------------------------	----------------	----------------	-----	--------------	-----

## Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b> KOCM-210-Primary Antenna - 6 1/8" Broadband Elbow Complex <b>Amount:</b> \$3,250.00
	<b>Component Description:</b> KOCM-210-Primary Antenna - 6 1/8" Broadband Elbow Complex <b>Amount:</b> \$6,500.00
	<b>Component Description:</b> KOCM-210-Primary Antenna - Sweep Test <b>Amount:</b> \$2,500.00
	<b>Component Description:</b> KOCM-210-Primary Antenna - Sweep Test <b>Amount:</b> \$1,250.00
Sweep test of existing antenna	

New combiner, cost per channel (without antenna)	<b>Component Description:</b>	KOCM-210- Primary Antenna - New Combiner
	<b>Amount:</b>	\$22,500.00
	<b>Component Description:</b>	KOCM-210- Primary Antenna - New Combiner
	<b>Amount:</b>	\$11,250.00
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	<b>Component Description:</b>	KOCM-210- Primary Antenna - UHF High Power Top Mount, Broadband, 4 Station, E-POL
	<b>Amount:</b>	\$74,500.00
	<b>Component Description:</b>	KOCM-210- Primary Antenna - UHF High Power Top Mount, Broadband, 4 Station, E-POL
	<b>Amount:</b>	\$37,250.00

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$688,275.00</b>	<b>\$213,900.00</b>		<b>\$155,250.00</b>	
Rigid Transmission Line - copper, 8 3/16" broadband	\$688,275.00	\$213,900.00	N/A	\$155,250.00	N/A
<b>Sub-total</b>	<b>\$688,275.00</b>	<b>\$213,900.00</b>	<b>N/A</b>	<b>\$155,250.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$3,636,307.50</b>	<b>\$2,126,365.00</b>	<b>N/A</b>	<b>\$911,141.22</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 8 3/16" broadband	<b>Component Description:</b> KOCM-310-Primary Transmission Line - 8 3/16" Rigid Copper, Broadband
	<b>Amount:</b> \$51,750.00
	<b>Component Description:</b> KOCM-310-Primary Transmission Line - 8 3/16" Rigid Copper, Broadband
	<b>Amount:</b> \$103,500.00



**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower GTOWER</b>	<b>\$421,000.00</b>	<b>\$400,000.00</b>		<b>\$0.00</b>	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
<b>Primary Tower GTOWER</b>	<b>\$605,300.00</b>	<b>\$575,000.00</b>		<b>\$243,375.00</b>	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$189,450.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$37,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$16,425.00	N/A

<b>Sub-total</b>	\$1,026,300.00	\$975,000.00	N/A	\$243,375.00	N/A
<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	N/A	\$911,141.22	N/A

## Components

<b>Actual Information Description</b>	<b>File Name</b>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p><b>Component Description:</b> Antenna &amp; Line <b>Amount:</b> \$24,450.00</p> <p><b>Component Description:</b> KOCM-410-Existing Primary Tower - Tower Rigging, Complex Tower <b>Amount:</b> \$110,000.00</p> <p><b>Component Description:</b> KOCM-410-Existing Primary Tower - Tower Rigging, Complex Tower <b>Amount:</b> \$55,000.00</p>

<p>Minor tower reinforcement /modifications</p>	<p><b>Component Description:</b> KOCM-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications</p> <p><b>Amount:</b> \$12,500.00</p>
<p>Minor tower reinforcement /modifications</p>	<p><b>Component Description:</b> KOCM-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications</p> <p><b>Amount:</b> \$25,000.00</p>
<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<p><b>Component Description:</b> KOCM-410- Existing Primary Tower - Tower Mapping, Undocumented Tower</p> <p><b>Amount:</b> \$10,950.00</p>
<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<p><b>Component Description:</b> KOCM-410- Existing Primary Tower - Tower Mapping, Undocumented Tower</p> <p><b>Amount:</b> \$5,475.00</p>



**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$205,420.00</b>	<b>\$201,825.00</b>		<b>\$56,681.60</b>	
Ground and Building A and E Permit Drawing Package	<i>\$4,700.00</i>	\$4,700.00	N/A	\$3,525.00	N/A
Construction project management Tower Modification reinforcements and facilities	<i>\$10,000.00</i>	\$10,000.00	N/A	\$7,500.00	N/A
Tower Permit Drawing Package	<i>\$4,700.00</i>	\$4,700.00	N/A	\$3,525.00	N/A
Additional Field Engineering Service, 7 Days	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$15,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$781.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$1,875.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$786.00	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Per Widelity Strategic Support Quote	\$34,939.10	N/A

<b>Sub-total</b>	\$205,420.00	\$201,825.00	N/A	\$56,681.60	N/A
<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	N/A	\$911,141.22	N/A

## Components

Actual Information	
Description	File Name
Ground and Building A and E Permit Drawing Package	<b>Component Description:</b> KOCM-590-Ground and Building Permit Drawing Package <b>Amount:</b> \$2,350.00
	<b>Component Description:</b> KOCM-590-Ground and Building Permit Drawing Package <b>Amount:</b> \$1,175.00
	<b>Component Description:</b> KOCM-590-Construction Project Management - Tower and Facilities <b>Amount:</b> \$2,500.00
	<b>Component Description:</b> KOCM-590-Construction Project Management - Tower and Facilities <b>Amount:</b> \$5,000.00
Construction project management Tower Modification reinforcements and facilities	

<p>Tower Permit Drawing Package</p>	<p><b>Component Description:</b> KOCM-590-Tower Permit Drawing Package</p> <p><b>Amount:</b> \$2,350.00</p> <p><b>Component Description:</b> KOCM-590-Tower Permit Drawing Package</p> <p><b>Amount:</b> \$1,175.00</p>
<p>Additional Field Engineering Service, 7 Days</p>	<p>Information not provided.</p>
<p>RF Exposure Measurements</p>	<p>Information not provided.</p>
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Information not provided.</p>
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p>Information not provided.</p>
<p>NEPA Section 106 environmental review, if needed</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>

Attorney Fees - Negotiation of lease and other matters for shared locations	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$131.00</p>
	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$69.50</p>
	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$139.00</p>
	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$69.50</p>
	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$149.00</p>
	<p><b>Component Description:</b> Total Professional Services</p> <p><b>Amount:</b> \$223.50</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>	
<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b></p>	<p>KOCM-530-RF Eng - Engineering Study for New Channel Assignment</p>
	<p><b>Amount:</b></p>	<p>\$2,500.00</p>
	<p><b>Component Description:</b></p>	<p>KOCM-530-RF Eng - Engineering Study for New Channel Assignment</p>
	<p><b>Amount:</b></p>	<p>\$1,250.00</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p><b>Component Description:</b></p>	<p>KOCM-590- Transition Timing and Coordination</p>
	<p><b>Amount:</b></p>	<p>\$625.00</p>
	<p><b>Component Description:</b></p>	<p>KOCM-590- Transition Timing and Coordination</p>
	<p><b>Amount:</b></p>	<p>\$1,250.00</p>
<p>Prepare and or review reimbursement form</p>	<p><b>Component Description:</b></p>	<p>Total Professional Services</p>
	<p><b>Amount:</b></p>	<p>\$786.00</p>
<p>Project management of the transition</p>	<p><b>Component Description:</b></p>	<p>Project Management</p>
	<p><b>Amount:</b></p>	<p>\$4,980.15</p>

**Component Description:** Project Management  
**Amount:** \$1,991.00

**Component Description:** KOCM-510-Project Management  
**Amount:** \$4,740.00

**Component Description:** Project Management  
**Amount:** \$4,899.45

**Component Description:** Project Management  
**Amount:** \$2,403.65

**Component Description:** Project Management  
**Amount:** \$3,285.85

**Component Description:** Project Management  
**Amount:** \$2,343.10

**Component Description:** Project Management  
**Amount:** \$3,052.45

**Component Description:** Project Management  
**Amount:** \$26.40

**Component Description:** Project Management  
**Amount:** \$1,514.90



**Component Description:** Project  
Management  
**Amount:** \$1,803.40

**Component Description:** KOCM-510-  
Project  
Management  
**Amount:** \$2,370.00

**Component Description:** Project  
Management  
**Amount:** \$1,528.75

---

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$61,940.00</b>	<b>\$55,563.00</b>		<b>\$27,265.18</b>	
RF System Test	<i>\$5,000.00</i>	\$5,000.00	N/A	\$3,750.00	N/A
Local Zoning	<i>\$2,500.00</i>	\$2,500.00	N/A	\$562.50	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,228.00	see Justifying Quote KOCM DTVNotification Quote 001495	\$5,228.00	N/A
Equipment Delivery and Handling Charges	<i>\$20,000.00</i>	\$20,000.00	N/A	\$12,480.27	N/A
Site Coordination Meeting	<i>\$3,750.00</i>	\$3,750.00	N/A	\$2,812.50	N/A
Migratory Bird Assessment and Permitting	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A

MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	\$1,543.00	N/A
Develop and air announcement of upcoming channel change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Equipment Storage	<i>\$3,500.00</i>	\$3,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	\$888.91	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$61,940.00	\$55,563.00	N/A	\$27,265.18	N/A
<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	N/A	\$911,141.22	N/A

## Components

Actual Information	
Description	File Name
RF System Test	<p><b>Component Description:</b> KOCM-610-RF System Test</p> <p><b>Amount:</b> \$1,250.00</p> <p><b>Component Description:</b> KOCM-610-RF System Test</p> <p><b>Amount:</b> \$2,500.00</p>

Local Zoning	<p><b>Component Description:</b> KOCM-610-Local Zoning <b>Amount:</b> \$375.00</p> <p><b>Component Description:</b> KOCM-610-Local Zoning <b>Amount:</b> \$187.50</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> DTV Notification Service <b>Amount:</b> \$5,228.00</p>
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Labor <b>Amount:</b> \$736.71</p> <p><b>Component Description:</b> SHOOTING BOON FORKLIFT <b>Amount:</b> \$695.52</p> <p><b>Component Description:</b> Labor <b>Amount:</b> \$288.08</p> <p><b>Component Description:</b> State Recovery <b>Amount:</b> \$773.90</p>

**Component Description:** KOCM-610-  
Equipment  
Delivery and  
Handling  
**Amount:** \$2,500.00

**Component Description:** Labor  
**Amount:** \$340.02

**Component Description:** KOCM-610-  
Equipment  
Delivery and  
Handling  
**Amount:** \$5,000.00

**Component Description:** State Recovery  
**Amount:** \$1,025.90

**Component Description:** State Recovery  
**Amount:** \$364.54

**Component Description:** Labor  
**Amount:** \$188.90

**Component Description:** Labor  
**Amount:** \$566.70

---

Site Coordination Meeting	<p><b>Component Description:</b> KOCM-610-Site Coordination Meeting</p> <p><b>Amount:</b> \$1,875.00</p> <p><b>Component Description:</b> KOCM-610-Site Coordination Meeting</p> <p><b>Amount:</b> \$937.50</p>
Migratory Bird Assessment and Permitting	Information not provided.
MVPD Notification of Channel Change	<p><b>Component Description:</b> MVPD Notification Services</p> <p><b>Amount:</b> \$1,543.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> Bill Tolls</p> <p><b>Amount:</b> \$16.18</p> <p><b>Component Description:</b> Fuel</p> <p><b>Amount:</b> \$94.68</p> <p><b>Component Description:</b> Labor</p> <p><b>Amount:</b> \$650.00</p> <p><b>Component Description:</b> Fuel</p> <p><b>Amount:</b> \$128.05</p>
Non-zoning permits	Information not provided.

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$3,636,307.50	\$2,126,365.00	\$911,141.22

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 784 1045 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li data-bbox="758 1198 1029 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li data-bbox="758 1467 1045 1758">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold  
Torres**  
*Business  
Administrator*

04/15/2020

Certification	Section	Question	Response
	<b>Submission of Actual Cost Documentation Statements</b>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold  
Torres**  
*Business  
Administrator*

04/15/2020

Certification	Section	Question	Response
	<p><b>Submission of Final Allocation or Accounting Information Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1029 1456">1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li data-bbox="758 1478 1029 1758">2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold  
Torres**  
*Business  
Administrator*

04/15/2020

## Attachments