



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **74173** | Service: **DTV** | Call **WVTM-TV** | Channel:
ID: | Sign:
7 (High VHF) | File **000026837**
Number:
FRN: **0023890601** | Date **04/03**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WVTM Hearst Television Inc. Doing Business As: WVTM Hearst Television Inc.	150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 838-0300	shartzell@brookspierce.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>No</p>
<p>Briefly describe transition plan</p>	<p>see attached document</p>

Transmitters

Section	Question	Response
<p>Transmitter Related Expenses</p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum PTCD1OP1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	250.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Shipping	transmitter shipping
Electrical Accessories	manufacturer required surge protection
Sales Tax	transmitter sales tax
Transmitter de-install	remove current transmitter to make room for repack transmitter
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum PTCD10P1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	300.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Shipping	transmitter shipping
Electrical Accessories	Manufacturer required surge protection
Transmitter de-install	remove current transmitter to make room for repack transmitter
Sales Tax	transmitter sales tax
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW

Manufacturer	
Model	THV-9A13 /VP-R-04
Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW
Manufacturer		

Model	THV-9A7 /VP-R 04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Additional RF components	line size and impedance matching, & custom line section required for installation
Shipping	antenna shipping
Sales Tax	antenna sales tax

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	174.00 MHz
	Upper Limit	213.00 MHz
	Design power capacity in use	35.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW
	Manufacturer	
	Model	TLS-V8BB
	Year	2019

Justification for New Antenna	WVTM does not own an auxiliary antenna. Therefore, an interim antenna is required to facilitate move to post-transition channel.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Sales Tax	antenna sales tax

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1180 feet per run

Primary Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
Transmission Line Rollers	transmission line supporting hardware for ice bridge horizontal run

Interim Transmission Line **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1010 feet per run
Justification for New Transmission Line	transmission line required to support interim antenna	

Interim Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
Sales Tax	sales tax
Transmission Line Rollers	transmission line support hardware needed due to ice bridge design
Shipping	shipping for transmission line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036003
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 29' 26.0" N-
	Longitude (NAD83)	086° 47' 48.0" W-
	Overall Structure Height	1075.12 feet
	Support Structure Height	965.21 feet
	Ground Elevation Above Mean Sea Level (AMSL)	973.74 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WVTM Hearst Television Inc.
Date Constructed	04/24/1982

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Consulting	Consulting for tower analysis and modification

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application
For Auxiliary Facility		Yes
For Main Facility		Yes
Prepare and file Form FCC License to Cover Application		Yes
For Auxiliary Facility		No
For Main Facility		Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
Non-Catalog legal expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings
Consulting-Project Management	Project consulting and project management

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Contract Labor	labor directly related to the station channel change

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R37	\$199,912.70	\$199,612.70		\$164,740.14	
Sales Tax	<i>\$17,370.00</i>	\$17,370.00	transmitter sales tax per attached GatesAir quote	\$15,033.28	N/A
Additional RF components	<i>\$30,812.32</i>	\$30,812.32	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	\$20,679.06	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$130,245.05</i>	\$130,245.05	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$127,085.31	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A
Shipping	<i>\$4,500.00</i>	\$4,500.00	transmitter shipping	N/A	N/A
Transmitter de-install	<i>\$7,242.84</i>	\$7,242.84	transmitter de-install per updated GatesAir quote	N/A	N/A
Electrical Accessories	<i>\$1,942.49</i>	\$1,942.49	manufacturer required surge protection	\$1,942.49	N/A
Auxiliary Transmitter VAXTE-6R37	\$165,817.31	\$165,067.31		\$113,118.32	
Additional RF components	<i>\$6,594.44</i>	\$6,594.44	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A	N/A
Transmitter de-install	<i>\$7,242.84</i>	\$7,242.84	transmitter de-install per updated GatesAir quote	N/A	N/A
Sales Tax	<i>\$14,786.00</i>	\$14,786.00	transmitter sales tax per attached GatesAir quote	N/A	N/A

Electrical Accessories	<i>\$1,942.49</i>	\$1,942.49	manufacturer required surge protection	N/A	N/A
Shipping	<i>\$4,500.00</i>	\$4,500.00	shipping per GatesAir quote	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,250.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$117,751.54</i>	\$117,751.54	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$113,118.32	N/A
Sub-total	\$365,730.01	\$364,680.01	N/A	\$277,858.46	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information	
Description	File Name
Sales Tax	<p>Component Description: WVTM main transmitter sales tax</p> <p>Amount: \$15,033.28</p>

Additional RF components	<p>Component Description: WVTM main transmitter RF accessories</p> <p>Amount: \$20,679.06</p>
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<p>Component Description: WVTM main transmitter prior to ship</p> <p>Amount: \$21,578.69</p> <p>Component Description: Main transmitter 1st deposit</p> <p>Amount: \$17,444.00</p> <p>Component Description: Main transmitter 2nd deposit</p> <p>Amount: \$88,062.62</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Shipping	Information not provided.
Transmitter de-install	Information not provided.
Electrical Accessories	<p>Component Description: WVTM main transmitter electrical acc</p> <p>Amount: \$1,942.49</p>
Additional RF components	Information not provided.
Transmitter de-install	Information not provided.
Sales Tax	Information not provided.
Electrical Accessories	Information not provided.
Shipping	Information not provided.

3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.												
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<table> <tr> <td data-bbox="708 286 1155 322">Component Description:</td> <td data-bbox="1155 286 1428 405">WVTM auxiliary transmitter prior to ship</td> </tr> <tr> <td data-bbox="708 405 1155 441">Amount:</td> <td data-bbox="1155 405 1428 441">\$10,206.49</td> </tr> <tr> <td data-bbox="708 546 1155 582">Component Description:</td> <td data-bbox="1155 546 1428 622">Aux transmitter 1st deposit</td> </tr> <tr> <td data-bbox="708 622 1155 658">Amount:</td> <td data-bbox="1155 622 1428 658">\$14,849.21</td> </tr> <tr> <td data-bbox="708 763 1155 799">Component Description:</td> <td data-bbox="1155 763 1428 840">Aux transmitter 2nd deposit</td> </tr> <tr> <td data-bbox="708 840 1155 875">Amount:</td> <td data-bbox="1155 840 1428 875">\$88,062.62</td> </tr> </table>	Component Description:	WVTM auxiliary transmitter prior to ship	Amount:	\$10,206.49	Component Description:	Aux transmitter 1st deposit	Amount:	\$14,849.21	Component Description:	Aux transmitter 2nd deposit	Amount:	\$88,062.62
Component Description:	WVTM auxiliary transmitter prior to ship												
Amount:	\$10,206.49												
Component Description:	Aux transmitter 1st deposit												
Amount:	\$14,849.21												
Component Description:	Aux transmitter 2nd deposit												
Amount:	\$88,062.62												

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLS-V8BB	\$113,148.30	\$89,668.30		\$77,857.30	
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$76,470.30</i>	\$76,470.30	total due to Dielectric's convoluted invoicing system	\$71,457.30	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	\$0.00	N/A
Sales Tax	<i>\$6,798.00</i>	\$6,798.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Shipping	<i>\$0.00</i>	\$0.00	antenna shipping per attached Dielectric quote	\$0.00	N/A

Primary Antenna THV-9A7 /VP-R 04	\$354,268.00	\$353,362.00		\$304,328.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Shipping	<i>\$7,608.00</i>	\$7,608.00	N/A	\$0.00	N/A
Sales Tax	<i>\$29,134.00</i>	\$29,134.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Additional RF components	<i>\$5,892.00</i>	\$5,892.00	additional RF components required for antenna installation	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,024.00	N/A	\$7,024.00	N/A
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<i>\$297,304.00</i>	\$297,304.00	antenna price for comparable replacement antenna per attached Dielectric quote	\$297,304.00	N/A
Sub-total	\$467,416.30	\$443,030.30	N/A	\$382,185.30	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information Description	File Name
High VHF - High Power Side Mount One Station horizontally polarized	<p>Component Description: WVTM Dielectric Interim Antenna payments 1&2 - 45%; \$35,728.65</p> <p>Amount: \$35,728.65</p> <p>Component Description: WVTM auxiliary antenna payment 2</p> <p>Amount: \$35,728.65</p>
Sweep test of existing antenna	<p>Component Description: WVTM interim antenna and line sweep</p> <p>Amount: \$6,400.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sales Tax	Information not provided.
Shipping	Information not provided.
Sweep test of existing antenna	Information not provided.
Shipping	Information not provided.
Sales Tax	Information not provided.
Additional RF components	Information not provided.

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Component Description:	WVTM main antenna elbow complex
	Amount:	\$7,024.00
High VHF - High Power Top Mount One Station elliptically or circularly polarized	Component Description:	WVTM main antenna payment 3
	Amount:	\$5,498.80
	Component Description:	WVTM main antenna payment second 45%
	Amount:	\$145,902.60
	Component Description:	WVTM Dielectric Main Antenna payments 1&2 - 45%: \$145,902.60
	Amount:	\$145,902.60

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$170,036.69	\$135,612.69		\$121,239.39	
Shipping	<i>\$3,709.33</i>	\$3,709.33	per Dielectric invoices	\$3,709.33	N/A
Transmission Line Rollers	<i>\$12,007.36</i>	\$12,007.36	per Dielectric invoices	\$12,007.36	N/A
Rigid Transmission Line - copper, 4 1 /16"	\$143,420.00	\$108,996.00	N/A	\$105,522.70	N/A
Sales Tax	<i>\$10,900.00</i>	\$10,900.00	estimated transmission line sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Primary Transmission Line	\$3,750.00	\$3,750.00		\$3,750.00	
Transmission Line Rollers	<i>\$3,750.00</i>	\$3,750.00	per Dielectric invoice	\$3,750.00	N/A
Sub-total	\$173,786.69	\$139,362.69	N/A	\$124,989.39	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information		
Description	File Name	
Shipping	Component Description: WVTM custom TL shipping 2 Amount: \$3,113.67	
	Component Description: WVTM custom TL shipping 1 Amount: \$595.66	
	<hr/>	
	Transmission Line Rollers	Component Description: WVTM interim transmission line rollers Amount: \$10,950.00
Component Description: WVTM interim transmission line rollers shipping Amount: \$1,057.36		
<hr/>		
<hr/>		

Rigid Transmission Line - copper, 4 1/16"	<p>Component Description: WVTM Dielectric Interim transmission line payments 1&2 - 45%; \$49,048.20</p> <p>Amount: \$49,048.20</p>
	<p>Component Description: WVTM interim transmission line partial</p> <p>Amount: \$7,426.30</p>
	<p>Component Description: WVTM auxiliary transmission line payment 2</p> <p>Amount: \$49,048.20</p>
Sales Tax	Information not provided.
Transmission Line Rollers	<p>Component Description: WVTM main transmission line rollers</p> <p>Amount: \$3,750.00</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$1,119,179.00	\$1,585,677.76		\$667,419.76	
Tower Helicopter Lift	<i>\$458,379.00</i>	\$458,379.00	See quote from Coast to Coast in attachments. This is the portion of the quote for the installation of the main antenna using a helicopter service.	N/A	N/A
Tower Consulting	<i>\$3,000.00</i>	\$3,000.00	estimated consulting fees	\$1,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$46,584.36	additional tower studies, surveys and geotech to confirm level of tower modifications needed	\$46,584.36	N/A
Tall Tower (greater than 500')	\$210,500.00	\$228,480.00	Per invoices	\$228,480.00	N/A

Major tower reinforcement /modifications	\$421,000.00	\$849,234.40	actual plus mod installation from Coast to Coast quote in Attachments.	\$390,855.40	N/A
Sub-total	\$1,119,179.00	\$1,585,677.76	N/A	\$667,419.76	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information	
Description	File Name
Tower Helicopter Lift	Information not provided.

Tower Consulting

Component Description: WVTM tower consulting Sept-Oct 2018
Amount: \$100.00

Component Description: WVTM tower consulting January 2019
Amount: \$400.00

Component Description: WVTM tower consulting May 2018
Amount: \$200.00

Component Description: WVTM tower consulting Sept 2019
Amount: \$200.00

Component Description: WVTM tower consulting August 2019
Amount: \$400.00

Component Description: WVTM tower consulting Dec 2018
Amount: \$200.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: WVTM tower engineering evaluation 1
Amount: \$3,875.00

Component Description: WVTM Tower Engineering Evaluation invoice 2
Amount: \$3,875.00

Component Description: WVTM tower structural analysis peer review
Amount: \$6,900.00

Component Description: WVTM tower site land survey
Amount: \$3,524.36

Component Description: WVTM Tower Mapping
Amount: \$5,200.00

Component Description: WVTM tower rigorous analysis 1
Amount: \$3,500.00

Component Description: WVTM tower rigorous analysis 2
Amount: \$3,500.00

Component Description: WVTM tower geotechnical investigation
Amount: \$16,210.00

Tall Tower (greater than 500')

Component Description: WVTM interim antenna installation deposit
Amount: \$76,161.00

Component Description: WVTM interim antenna installation completion
Amount: \$41,444.00

Component Description: WVTM interim antenna installation change order
Amount: \$10,875.00

Component Description: WVTM interim antenna installation progress payment
Amount: \$100,000.00

Major tower reinforcement
/modifications

Component Description: WVTM tower mod
materials 2 plus
freight and taxes
Amount: \$211,023.40

Component Description: WVTM preliminary
tower
reinforcement
analysis
Amount: \$1,500.00

Component Description: WVTM tower
reinforcement
analysis and
design
Amount: \$10,500.00

Component Description: WVTM tower mod
materials 1
Amount: \$167,832.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$104,000.00	\$98,900.00		\$35,542.34	
Consulting-Project Management	<i>\$30,000.00</i>	\$30,000.00	estimate	\$1,862.14	N/A
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A
Non-Catalog legal expenses	<i>\$20,000.00</i>	\$20,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$6,797.21	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,819.02	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$550.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,425.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,288.97	N/A
Sub-total	\$104,000.00	\$98,900.00	N/A	\$35,542.34	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information	
Description	File Name
Consulting-Project Management	Component Description: WVTM Kube 1 Amount: \$1,862.14

Transmitter Site Survey	<p>Component Description: WVTM GatesAir transmitter site survey. PO attached to invoice. Supporting quote in Attachments.</p> <p>Amount: \$20,600.00</p>
Non-Catalog legal expenses	<p>Component Description: WVTM non-catalog legal 1</p> <p>Amount: \$2,120.20</p> <p>Component Description: WVTM non-catalog legal 3</p> <p>Amount: \$987.00</p> <p>Component Description: WVTM non-catalog legal 2</p> <p>Amount: \$3,690.01</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: WVTM Prepare and File FCC Form 2100, Construction Permit Application</p> <p>Amount: \$764.50</p> <p>Component Description: WVTM Prepare and File FCC Form 2100, Construction Permit Application 2</p> <p>Amount: \$1,054.52</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Component Description: WVTM RF consulting for interim-auxiliary antenna construction permit in place of STA</p> <p>Amount: \$550.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: WVTM CP engineering section</p> <p>Amount: \$1,425.00</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Component Description: WVTM CP engineering study 1</p> <p>Amount: \$800.00</p> <p>Component Description: WVTM CP engineering study 2</p> <p>Amount: \$950.00</p>

<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>												
<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="708 331 1015 365">Component Description:</td> <td data-bbox="1147 331 1382 443">WVTM Prepare and /or review reimbursement</td> </tr> <tr> <td data-bbox="708 450 1015 483"></td> <td data-bbox="1147 450 1262 483">Form 399</td> </tr> <tr> <td data-bbox="708 495 815 528">Amount:</td> <td data-bbox="1147 495 1246 528">\$988.90</td> </tr> <tr> <td data-bbox="708 629 1015 663">Component Description:</td> <td data-bbox="1147 629 1382 741">WVTM Prepare and /or review reimbursement</td> </tr> <tr> <td data-bbox="708 748 1015 781"></td> <td data-bbox="1147 748 1286 781">Form 399 2</td> </tr> <tr> <td data-bbox="708 792 815 826">Amount:</td> <td data-bbox="1147 792 1246 826">\$300.07</td> </tr> </table>	Component Description:	WVTM Prepare and /or review reimbursement		Form 399	Amount:	\$988.90	Component Description:	WVTM Prepare and /or review reimbursement		Form 399 2	Amount:	\$300.07
Component Description:	WVTM Prepare and /or review reimbursement												
	Form 399												
Amount:	\$988.90												
Component Description:	WVTM Prepare and /or review reimbursement												
	Form 399 2												
Amount:	\$300.07												

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$53,387.48	\$45,820.88		\$11,235.88	
Contract Labor	<i>\$4,209.48</i>	\$4,209.48	accounting labor directly related to the Spectrum Repack project	\$4,209.48	N/A
MVPD Notification of Channel Change	<i>\$2,988.00</i>	\$2,988.00	Per invoice	\$2,988.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,038.40	N/A	\$4,038.40	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for 1 year of antenna storage. See attached Dielectric document.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
Sub-total	\$53,387.48	\$45,820.88	N/A	\$11,235.88	N/A
Total for all systems	\$2,283,499.48	\$2,677,471.64	N/A	\$1,499,231.13	N/A

Components

Actual Information	
Description	File Name
Contract Labor	<p>Component Description: WVTM accounting labor</p> <p>Amount: \$4,209.48</p>
MVPD Notification of Channel Change	<p>Component Description: WVTM MVPD notifications</p> <p>Amount: \$2,988.00</p>
DTV Medical Facility Notification	<p>Component Description: WVTM medical notifications</p> <p>Amount: \$4,038.40</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,283,499.48	\$2,677,471.64	\$1,499,231.13

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

John Drain
*Hearst
Television
SVP Chief
Financial
Officer*

04/03/2020

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Douglas Durkee
*Hearst Television
Manager of Spectrum Repack*

04/03/2020

Attachments