



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **31570** | Service: **DTV** | Call **WPAN** | Channel: **31 (UHF)**
ID: | Sign:
File **0000028768**
Number:
FRN: **0019006501** | Date **04/27**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
B&C COMMUNICATIONS, LLC	William Smith, Manager 155 MIDDLE PLANTATION LANE GULF BREEZE, FL 32561 United States	+1 (716) 310-3711	BILLSMEDIA@GMAIL.COM	Limited Liability Company
Doing Business As: B&C COMMUNICATIONS, LLC				

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony L. zumMallen <i>President</i> <i>QCommunications, LLC</i>	Tony zumMallen 705B SE Melody LN Lees Summit, MO 64063 United States	+1 (816) 729-1177	tony@qcomm.tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See attached Transition Plan Exhibit.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	NV8604e
	Year	2008
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	3.6 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	3-9-2020-CH21- ERP of 620kW see attached- 3-9-power budget showing - TPO -11.82 kW. The ULXTE-20-12.9kW is the min available transmitter. OLD power budget for Ch. 31-was 84 kw ERP which required 7 kw.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
---------	----------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Survey	Site Survey - required to perform the engineering and design of new equipment at new ch21 site

Transmitter Site Preparation

Site prep for installation of the main transmitter and RF components not part of Gates SOW.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Broadband Slot
	ERP: (Effective Radiated Power)	33.5 kW

Manufacturer	
Model	CS-2030-5771-14
Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna Manufacturer and Types	Class
Mounting		Side Mount
Antenna position in stack		Not in Stack
Polarization		Horizontal
Type		Broadband Slot
Number of Stations Supported		1
Number of Panels/Bays		24
Lower Limit		512.00 MHz
Upper Limit		518.00 MHz
Design power capacity in use		90.0 %
Other Antenna Type		N/A
ERP: (Effective Radiated Power)		620.0 kW
Manufacturer		

Model	ALP24M3- HSBx-21
Year	2020
Justification for New Antenna	ch 21 requires new antenna model form ch 31 see the attached 3- 9- WPAN_ERI- ALP24m3 - power budget file

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	790 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1270 feet per run
	Justification for New Transmission Line	ch21 requires new line at new site. see the attached power budget for line details. 3-9-WPAN_ERI-ALP24M3-HSBx-21_TPO20200226 and quote WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1054512
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 42' 21.0" N-
	Longitude (NAD83)	087° 24' 12.0" W-
	Overall Structure Height	1414.02 feet
	Support Structure Height	1328.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	134.51 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	B&C Communications, LLC
Date Constructed	01/01/1997

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Scope and significance of project require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	10

Justification	the new ch21 site requires additional field engineering prior to and during the repack system installation due to the unknown nature of the new sites existing building and other tenants facilities to ensure proper engineering and designs are imposed
---------------	---

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Name	Description
Vendor travel expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project
Geotechnical Survey and Report	Geotech survey, report, and associated borings.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Disconnect and decommission existing transmission and RF components	Disconnect transmitter and RF components from existing configuration to make way for new facilities.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-20	\$658,050.00	\$658,050.00		\$144,998.42	
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,200.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$494,500.00	N/A	\$144,998.42	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,400.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$38,200.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$25,550.00	N/A	N/A	N/A
10 Ton system	\$60,500.00	\$60,500.00	N/A	N/A	N/A

Transmitter Site Preparation	<i>\$5,700.00</i>	\$5,700.00	Site prep for installation of the main transmitter and RF components not part of Gates SOW.	N/A	N/A
Site Survey	<i>\$14,000.00</i>	\$14,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	N/A	N/A
Sub-total	\$658,050.00	\$658,050.00	N/A	\$144,998.42	N/A
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/A

Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p>Component Description: Gates Air - 1st transmitter invoice # JW30004736-1 - Q-86562</p> <p>Amount: \$144,998.42</p>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

Transformer 3 phase/480v - 150 KVA	Information not provided.
10 Ton system	Information not provided.
Transmitter Site Preparation	Information not provided.
Site Survey	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ALP24M3- HSBx-21	\$114,558.61	\$114,228.61		\$38,614.31	
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 620 kW input, directional,, horizontally polarized	<i>\$70,978.61</i>	\$70,978.61	per attached proposal - 3-9- WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed	\$35,489.31	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,125.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$23,150.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,700.00	N/A	N/A	N/A

Sub-total	\$114,558.61	\$114,228.61	N/A	\$38,614.31	N/A
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/A

Components

Actual Information	
Description	File Name
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 620 kW input, directional,, horizontally polarized	<p>Component Description: WPAN-ERI ANTENNA LINE 001</p> <p>Amount: \$35,489.31</p>
Sweep test of existing antenna	<p>Component Description: WPAN - SWEEP TEST LINE 028 - INV WPAN-64000</p> <p>Amount: \$3,125.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$256,540.00	\$199,500.00		\$87,583.15	
Rigid Transmission Line - copper, 6 1/8"	\$256,540.00	\$199,500.00	per attacehd proposal - 3-9-WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed plus estimated freight	\$87,583.15	N/A
Sub-total	\$256,540.00	\$199,500.00	N/A	\$87,583.15	N/A
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<p>Component Description: WPAN - TX LINE AND DRYER - LINES 002-026 INV WPAN-64000</p> <p>Amount: \$87,583.15</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,275,100.00	\$1,873,409.00		\$951,691.99	
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,552,259.00	per ERI Proposal 20200213-002, line item 002 - TV Services. see attached WPAN-399-Tower mod summary-Final 3-9-2020 includes foundation repair	\$776,129.50	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$29,975.00	Two TAs needed to determine refurbished versus replaced. The 2nd TA was able to determine the tower can be refurbished if shortened and all tenents removed and with substantial reinforcements of tower and foundation work. see ERI 20200213-002	\$29,975.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$291,175.00	per ERI Proposal 20200218-05, line item 029 - TV Services. see attached	\$145,587.49	N/A
Sub-total	\$1,275,100.00	\$1,873,409.00	N/A	\$951,691.99	N/A
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/A

Components

Actual Information	
Description	File Name
Serious tower reinforcement /modifications	<p>Component Description:</p> <p>WPAN- ERI - TOWER REFURBISHMENT LINE 001,002,003 MATERIAL, FOUNDATION INV WPAN-54000</p> <p>Amount:</p> <p>\$776,129.50</p>

Structural engineering tower load study for well documented tower	<p>Component Description: 2nd invoice engineering tower climbing inspection - ERI WPAN-54187</p> <p>Amount: \$11,737.50</p>
	<p>Component Description: 1st invoice engineering climbing inspection of tower - ERI INV WPAN-3000</p> <p>Amount: \$11,737.50</p>
	<p>Component Description: Tower: Reinforcing analysis and design. ERI INV WPAN-37457C</p> <p>Amount: \$3,250.00</p>
	<p>Component Description: 2nd invoice Tower reinforcing analysis & design. ERI invoice WPAN-37457C-1</p> <p>Amount: \$3,250.00</p>
Tall Tower (greater than 500')	<p>Component Description: WPAN - ERI INSTALLATION OF LINE AND ANTENNA - LINE 029 - INV WPAN-64000 - ROUNDED DOWN 1 PENNY</p> <p>Amount: \$145,587.49</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$328,720.00	\$285,575.00		\$27,785.00	
Geotechnical Survey and Report	<i>\$9,500.00</i>	\$9,500.00	Per ERI Proposals 2019717-126 and 20190913-739 attached to invoice 54838	\$9,500.00	N/A
Vendor travel expenses	<i>\$14,000.00</i>	\$14,000.00	estimated vendor travel for the project	N/A	N/A
Additional Field Engineering Service, 10 Days	<i>\$22,500.00</i>	\$22,500.00	estimated amount for 10 days of field engineering	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$42,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$210.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,105.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,720.00	N/A	N/A	N/
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$1,140.00	N/
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,860.00	N/
Prepare request for Special Temporary Authorization	\$8,200.00	\$8,200.00	N/A	N/A	N/
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,975.00	N/
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,000.00	N/
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/
Prepare and or review reimbursement form	\$2,630.00	\$3,100.00	Estimated Cost Justification WPAN-590-Prepare and_or Review Reimbursement Form v4	\$3,100.00	Only as for reimburs of the \$ but dup entry be addi required letter (delete amend submis
Project management of the transition	\$142,200.00	\$142,200.00	estimated based upon catalog rate per hour	N/A	N/
Sub-total	\$328,720.00	\$285,575.00	N/A	\$27,785.00	N/
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/

Components

Actual Information	
Description	File Name
Geotechnical Survey and Report	<p>Component Description: ERI prop 20190717-129 and 20190913-739. Geotech survey and associated borings. INV 54838</p> <p>Amount: \$9,500.00</p>
Vendor travel expenses	Information not provided.
Additional Field Engineering Service, 10 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<p>Component Description: Legal invoice for Ch. 31 FAA filing work (replaces prior invoices submitted).</p> <p>Amount: \$210.00</p>
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Component Description: WPAN-550-Attorney - Negotiate Lease and Other Matters</p> <p>Amount: \$210.00</p> <p>Component Description: Calls with client and conference call with Widelity re: repack reimbursement issues</p> <p>Amount: \$270.00</p> <p>Component Description: Legal Services</p> <p>Amount: \$660.00</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Legal invoice for Ch. 31 construction permit application work (replaces prior invoices submitted).</p> <p>Amount: \$4,860.00</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	CP Application Modification
	Amount:	\$1,240.00
	Component Description:	FCC Form 2100 Construction Permit Application
	Amount:	\$1,735.00
Perform engineering study for new channel assignment and antenna development	Component Description:	New Channel Assignment & Antenna Development
	Amount:	\$2,400.00
	Component Description:	Alternate Channel Analysis
	Amount:	\$3,600.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Legal Services
	Amount:	\$120.00
	Component Description:	Legal Services
	Amount:	\$180.00
	Component Description:	Legal Services
	Amount:	\$30.00

	<p>Component Description: Legal invoice for cost estimates /reimbursements work. Request reimburse \$2500 approved in allotment, vendor wrote off/credit for \$1250 per retainer.</p> <p>Amount: \$2,500.00</p> <p>Component Description: Legal invoice for cost estimates /reimbursements work. Request reimburse \$2500 approved in allotment, vendor wrote off/credit for \$1250 per retainer; adds cover letter to previously submission.</p> <p>Amount: \$2,500.00</p> <p>Component Description: Upload invoice to Widality site</p> <p>Amount: \$60.00</p> <p>Component Description: Legal Services</p> <p>Amount: \$90.00</p> <p>Component Description: Legal Services</p> <p>Amount: \$150.00</p>
Project management of the transition	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$41,940.00	\$37,840.00		\$0.00	
Disconnect and decommission existing transmission and RF components	<i>\$14,000.00</i>	\$14,000.00	estimated amount to disconnect and decommission tx and rf components	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	Prepare and send notices to MVPDs.	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$250.00</i>	\$250.00	Voice talent to tape announcement.	\$0.00	N/A
Equipment Delivery and Handling Charges	<i>\$8,500.00</i>	\$8,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$7,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
Sub-total	\$41,940.00	\$37,840.00	N/A	\$0.00	N/A
Total for all systems	\$2,674,908.61	\$3,168,602.61	N/A	\$1,250,672.87	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,674,908.61	\$3,168,602.61	\$1,250,672.87

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**William
Smith**
President

04/27/2020

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**William
Smith**
President

04/27/2020

Attachments