



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **72338** | Service: **DTV** | Call **WHYY-TV** | Channel:
ID: | Sign:
12 (High VHF) | File **0000026256**
Number:
FRN: **0004061909** | Date **05/01**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WHYY, INC.	KYRA G. MCGRATH 150 N 6TH STREET PHILADELPHIA, PA 19106 United States	+1 (215) 351-1200	kmcgrath@whyy.org	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>ConsultingEngineer</i> <i>Kessler and Gehman Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DTT3M
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	3.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter is out of business and no factory support is available for the existing transmitter. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Removal of old transmitter	Removal of old transmitter
Freight	Freight
Electrical	Electrical
RF Switch and Station Load	RF Switch and Station Load
Change Order	Change Order
Exhaust System	Exhaust System

Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Install and Proof	Install and Proof
Mask Filter System	Mask Filter System

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	30.0 kW
	Manufacturer	

Model	PSIVSM12DMC-12
Year	2010

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	30.0 kW
	Manufacturer	
	Model	PSIVSM12DMC-13
	Year	2018

	Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.
--	-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	30.0 kW
	Manufacturer	
	Model	PSILVLP8DMC-12/13
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Unknown
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1240 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep to verify performance on assigned channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1140 feet per run

Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
---	--

Interim Transmission Line **Other Transmission Line Expenses Not Listed**
Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1027110
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 02' 30.9" N-
	Longitude (NAD83)	075° 14' 21.9" W-
	Overall Structure Height	1091.85 feet
	Support Structure Height	1022.95 feet
	Ground Elevation Above Mean Sea Level (AMSL)	219.81 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Towers, LLC
	Date Constructed	04/11/2008

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
22308	WBEN-FM	FM
72336	WHYY-FM	FM
71382	WBEB	FM
28628	WIP-FM	FM
25094	WMGK	FM
71316	WDAS-FM	FM
53969	WRFF	FM
73879	WPHL-TV	DTV

Other Types of Users

Users
WRFF STL
WIP STL
WPHL STL

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	262
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

	Number of Days	20
	Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Engineering Services not included in predetermined categories
Other Legal Services	Other Legal Services related to the DTV Repack

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
American Tower Temporary Site License	American Tower Temporary Site License
Bank Fees	WHYY, Inc. has insufficient cash/liquidity to pay for eligible project expenditures out of pocket. We will need to borrow from the bank to cover the expenditures pending reimbursement from the FCC. This represents the total bank fee.
Interest	WHYY, Inc. has insufficient cash/liquidity to pay for eligible project expenditures out of pocket. We will need to borrow from the bank to cover the expenditures pending reimbursement from the FCC. This represents the interest expense for the loan.
Other Transaction Fees	Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf
WHYY Legal Fee	WHYY, Inc. has insufficient cash/liquidity to pay eligible expenses out of pocket. We will need to borrow from the bank to cover the expenditures pending FCC reimbursement. This is for legal fees associated with the loan application and administration.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R37	\$344,033.93	\$340,583.93		\$168,233.93	
Mask Filter System	<i>\$12,644.87</i>	\$12,644.87	See attached / uploaded PDF file titled "Gates JW30004691-1 v200420jgv1.pdf"	\$12,644.87	N/A
Install and Proof	<i>\$16,207.00</i>	\$16,207.00	See attached / uploaded PDF file titled "Gates JW30004691-1 v200420jgv1.pdf"	\$16,207.00	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Exhaust System	<i>\$13,700.00</i>	\$13,700.00	See attached / uploaded PDF file titled "Temptrol Corp 5033 v200501jgv1.pdf"	\$6,850.00	N/A

Change Order	\$4,211.57	\$4,211.57	See attached / uploaded PDF file titled "Gates US0334375 v200421jgv1.pdf"	\$4,211.57	N/A
RF Switch and Station Load	\$16,319.60	\$16,319.60	See attached / uploaded PDF file titled "Gates JW30004691-1 v200420jgv1.pdf"	\$16,319.60	N/A
Electrical	\$1,510.82	\$1,510.82	See attached / uploaded PDF file titled "Gates JW30004691-1 v200420jgv1.pdf"	\$1,510.82	The Estimated Cost and Actual Cost are both \$1,510.82 Apparently this form is not adding figures correctly.
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	\$104,407.55	\$104,407.55	See attached / uploaded PDF file titled "Gates JW30004691-1 v200420jgv1.pdf"	\$104,407.55	The Estimated Cost and Actual Cost are both \$104,407.55 Apparently this form is not adding figures correctly.
Additional Interior RF System	\$75,000.00	\$75,000.00	N/A	N/A	N/A

Removal of old transmitter	\$1,755.00	\$1,755.00	See attached /uploaded PDF file titled "JDog Junk 3826 v200406jgv1.pdf"	\$1,755.00	N/A
Freight	\$4,327.52	\$4,327.52	See attached / uploaded PDF file titled "Gates US0334375 v200421jgv1.pdf"	\$4,327.52	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Sub-total	\$344,033.93	\$340,583.93	N/A	\$168,233.93	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Actual Information	
Description	File Name

Mask Filter System	<table> <tr> <td data-bbox="715 174 1023 208">Component Description:</td><td data-bbox="1155 174 1337 286">Gates JW30004691-2 v200420jgv1</td></tr> <tr> <td data-bbox="715 297 823 331">Amount:</td><td data-bbox="1155 297 1273 331">\$4,214.95</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="715 432 1023 465">Component Description:</td><td data-bbox="1155 432 1374 510">Gates US0334375 v200421jgv1</td></tr> <tr> <td data-bbox="715 521 823 555">Amount:</td><td data-bbox="1155 521 1273 555">\$4,214.97</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="715 656 1023 689">Component Description:</td><td data-bbox="1155 656 1337 768">Gates JW30004691-1 v200420jgv1</td></tr> <tr> <td data-bbox="715 779 823 813">Amount:</td><td data-bbox="1155 779 1273 813">\$4,214.95</td></tr> </table>	Component Description:	Gates JW30004691-2 v200420jgv1	Amount:	\$4,214.95			Component Description:	Gates US0334375 v200421jgv1	Amount:	\$4,214.97			Component Description:	Gates JW30004691-1 v200420jgv1	Amount:	\$4,214.95
Component Description:	Gates JW30004691-2 v200420jgv1																
Amount:	\$4,214.95																
Component Description:	Gates US0334375 v200421jgv1																
Amount:	\$4,214.97																
Component Description:	Gates JW30004691-1 v200420jgv1																
Amount:	\$4,214.95																
Install and Proof	<table> <tr> <td data-bbox="715 940 1023 974">Component Description:</td><td data-bbox="1155 940 1337 1052">Gates JW30004691-1 v200420jgv1</td></tr> <tr> <td data-bbox="715 1064 823 1097">Amount:</td><td data-bbox="1155 1064 1273 1097">\$5,402.33</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="715 1198 1023 1232">Component Description:</td><td data-bbox="1155 1198 1337 1310">Gates JW30004691-2 v200420jgv1</td></tr> <tr> <td data-bbox="715 1321 823 1355">Amount:</td><td data-bbox="1155 1321 1273 1355">\$5,402.33</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="715 1456 1023 1489">Component Description:</td><td data-bbox="1155 1456 1374 1534">Gates US0334375 v200421jgv1</td></tr> <tr> <td data-bbox="715 1545 823 1579">Amount:</td><td data-bbox="1155 1545 1273 1579">\$5,402.34</td></tr> </table>	Component Description:	Gates JW30004691-1 v200420jgv1	Amount:	\$5,402.33			Component Description:	Gates JW30004691-2 v200420jgv1	Amount:	\$5,402.33			Component Description:	Gates US0334375 v200421jgv1	Amount:	\$5,402.34
Component Description:	Gates JW30004691-1 v200420jgv1																
Amount:	\$5,402.33																
Component Description:	Gates JW30004691-2 v200420jgv1																
Amount:	\$5,402.33																
Component Description:	Gates US0334375 v200421jgv1																
Amount:	\$5,402.34																
Standby Exciter and Switch	Information not provided.																
Exhaust System	<table> <tr> <td data-bbox="715 1780 1023 1814">Component Description:</td><td data-bbox="1155 1780 1329 1859">Temptrol 5033 v200501jgv1</td></tr> <tr> <td data-bbox="715 1870 823 1904">Amount:</td><td data-bbox="1155 1870 1273 1904">\$6,850.00</td></tr> </table>	Component Description:	Temptrol 5033 v200501jgv1	Amount:	\$6,850.00												
Component Description:	Temptrol 5033 v200501jgv1																
Amount:	\$6,850.00																

Change Order	<div> <div> Component Description: Amount: </div> <div> Gates US0334375 v200421jgv1 \$4,211.57 </div> </div>
RF Switch and Station Load	<div> <div> Component Description: Amount: </div> <div> Gates US0334375 v200421jgv1 \$5,439.88 </div> </div> <div> <div> Component Description: Amount: </div> <div> Gates JW30004691-1 v200420jgv1 \$5,439.86 </div> </div> <div> <div> Component Description: Amount: </div> <div> Gates JW30004691-2 v200420jgv1 \$5,439.86 </div> </div>
Electrical	<div> <div> Component Description: Amount: </div> <div> Gates JW30004691-2 v200420jgv1 \$503.60 </div> </div> <div> <div> Component Description: Amount: </div> <div> Gates JW30004691-1 v200420jgv1 \$503.60 </div> </div> <div> <div> Component Description: Amount: </div> <div> Gates US0334375 v200421jgv1 \$503.62 </div> </div>
Transformer 3 phase/480v - 150 KVA	Information not provided.

High VHF - Air Cooled Solid State Transmitter 4.8 kW	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$34,802.53
	Component Description:		Gates
	Amount:		JW30004691-1
			v200420jgv1
Additional Interior RF System	Component Description:		Gates
	Amount:		JW30004691-2
			v200420jgv1
	Component Description:		Gates
	Amount:		JW30004691-2
			v200420jgv1
Removal of old transmitter	Component Description:		JDog Junk 3826
	Amount:		v200406jgv1
			\$1,755.00
	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
Freight	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
3" Rigid Conduit and Wiring (Cost per foot)	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
Switchgear - industrial 800 amp	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52
	Component Description:		Gates US0334375
	Amount:		v200421jgv1
			\$4,327.52

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna PSILVLP8DMC-12/13	\$79,240.00	\$77,800.00		\$13,999.99	
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$36,500.00</i>	\$36,500.00	See attached / uploaded PDF file titled "PSI 2115DP v200403jgv1.pdf"	\$12,166.66	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,500.00	See attached / uploaded PDF file titled "PSI 2115DP v200403jgv1.pdf"	\$1,833.33	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna PSIVSM12DMC-13	\$148,740.00	\$147,300.00		\$37,166.66	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,500.00	See attached / uploaded PDF file titled "PSI 2114DP v200403jgv1.pdf"	\$1,833.33	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	\$106,000.00	\$106,000.00	See attached / uploaded PDF file titled "PSI 2114DP v200403jgv1.pdf"	\$35,333.33	N/A

Sub-total	\$227,980.00	\$225,100.00	N/A	\$51,166.65	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Actual Information Description	File Name
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
High VHF - High Power Side Mount One Station horizontally polarized	Component Description: PSI 2115DP v200403jgv1 Amount: \$12,166.66
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description: PSI 2115DP v200403jgv1 Amount: \$1,833.33
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description: PSI 2114DP v200403jgv1 Amount: \$1,833.33
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
High VHF - High Power Side Mount One Station horizontally polarized	<div> <div> Component Description: </div> <div> PSI 2114DP v200403jgv1 </div> </div> <div> <div> Amount: </div> <div> \$35,333.33 </div> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$67,260.00	\$63,840.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$67,260.00	\$63,840.00	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Sub-total	\$73,660.00	\$70,240.00	N/A	\$0.00	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$657,800.00	\$1,381,579.76		\$774,259.83	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$26,820.00	Costs provided by tower owner American Tower	\$26,820.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$1,154,759.76	See attached / uploaded PDF file titled "Train 17768 v200101jgv1.pdf"	\$747,439.83	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$1,381,579.76	N/A	\$774,259.83	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Actual Information	
Description	File Name

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <div> Component Description: Amer Twr 460222425 v200406jgv1 </div> <div> Amount: \$10,475.00 </div> </div> <div> <div> Component Description: Amer Twr 460222426 v200406jgv1 </div> <div> Amount: \$16,345.00 </div> </div>
Major tower reinforcement /modifications	<div> <div> Component Description: Train 17768 v200101jgv1 </div> <div> Amount: \$547,439.83 </div> </div> <div> <div> Component Description: Train 17811 v200402jgv1 </div> <div> Amount: \$200,000.00 </div> </div>
Tall Tower (greater than 500')	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$225,830.00	\$218,604.00		\$26,352.00	
Other Legal Services	<i>\$54.00</i>	\$54.00	Other Legal Services related to the DTV Repack	\$54.00	N/A
Other Engineering Services	<i>\$20,000.00</i>	\$20,000.00	created new category 1-15-19	\$13,192.50	N/A
Additional Field Engineering Service, 20 Days	<i>\$20,000.00</i>	\$20,000.00	moved 20,000 - half of original funds - into new category Other Engineering Services 1-15-19	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$15,000.00	Cost provided by tower owner American Tower	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$41.25	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$634.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,310.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$660.00	N/A

Prepare and or review reimbursement form	\$2,630.00	\$10,000.00	The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA.	\$7,094.25	The stati require addition: legal advi related t reimburs of financi costs rela to the rep: for WHY
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Project management of the transition	\$41,396.00	\$39,300.00	Includes hours for tower owner American Tower	\$2,365.50	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Sub-total	\$225,830.00	\$218,604.00	N/A	\$26,352.00	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Actual Information	
Description	File Name
Other Legal Services	<p>Component Description: GSB 723063 v200415jgv1</p> <p>Amount: \$54.00</p>
Other Engineering Services	<p>Component Description: Processing Actual Cost Invoices</p> <p>Amount: \$1,562.50</p> <p>Component Description: KGA 952-55 v200402jgv1</p> <p>Amount: \$225.00</p> <p>Component Description: KGA 952-45 v200402jgv1</p> <p>Amount: \$3,550.00</p> <p>Component Description: KGA 952-56 v200402jgv1</p> <p>Amount: \$1,425.00</p>

	Component Description:	L Will 2019-02063 v191206jgv1
	Amount:	\$3,217.50
	Component Description:	KGA 952-36 v191206jgv1
	Amount:	\$3,025.00
	Component Description:	KGA 952-43 v200415jgv1
	Amount:	\$1,850.00
	Component Description:	KGA 952-13 v190523pmv2
	Amount:	\$150.00
	Component Description:	KGA 952-49 v200402jgv1
	Amount:	\$925.00
	Component Description:	L Will 2019-02083 v200417jgv1
	Amount:	\$330.00
	Component Description:	KGA 952-14 v190523pmv2
	Amount:	\$150.00
Additional Field Engineering Service, 20 Days	Information not provided.	
RF Exposure Measurements	Information not provided.	

ASR modification (prepare FCC Form 854)	<p>Component Description: L Will 2019-02088 v200417jgv1</p> <p>Amount: \$41.25</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Legal preparation, review and filing of CP application for WHYY</p> <p>Amount: \$331.50</p> <p>Component Description: Legal preparation, review and filing of construction permit application of main facility for WHYY</p> <p>Amount: \$117.00</p> <p>Component Description: Legal preparation, review and filing of CP application for Main facility for WHYY</p> <p>Amount: \$634.50</p>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td>Component Description:</td><td>Prepare engineering section of FCC 2100 (main) Construction Permit Application for WHYY</td></tr> <tr> <td>Amount:</td><td>\$1,320.00</td></tr> <tr> <td>Component Description:</td><td>L Will 2019-02064 v190523jgv1</td></tr> <tr> <td>Amount:</td><td>\$990.00</td></tr> </table>	Component Description:	Prepare engineering section of FCC 2100 (main) Construction Permit Application for WHYY	Amount:	\$1,320.00	Component Description:	L Will 2019-02064 v190523jgv1	Amount:	\$990.00								
Component Description:	Prepare engineering section of FCC 2100 (main) Construction Permit Application for WHYY																
Amount:	\$1,320.00																
Component Description:	L Will 2019-02064 v190523jgv1																
Amount:	\$990.00																
Perform engineering study for new channel assignment and antenna development	<table> <tr> <td>Component Description:</td><td>Perform engineering study for new channel assignment and antenna development for WHYY</td></tr> <tr> <td>Amount:</td><td>\$660.00</td></tr> </table>	Component Description:	Perform engineering study for new channel assignment and antenna development for WHYY	Amount:	\$660.00												
Component Description:	Perform engineering study for new channel assignment and antenna development for WHYY																
Amount:	\$660.00																
Prepare and or review reimbursement form	<table> <tr> <td>Component Description:</td><td>KGA 952-52 v200402jgv1</td></tr> <tr> <td>Amount:</td><td>\$175.00</td></tr> <tr> <td>Component Description:</td><td>KGA 952-60 v200402jgv1</td></tr> <tr> <td>Amount:</td><td>\$1,375.00</td></tr> <tr> <td>Component Description:</td><td>KGA 952-19 v191206jgv1</td></tr> <tr> <td>Amount:</td><td>\$463.75</td></tr> <tr> <td>Component Description:</td><td>KGA 952-38 v200415jgv1</td></tr> <tr> <td>Amount:</td><td>\$50.00</td></tr> </table>	Component Description:	KGA 952-52 v200402jgv1	Amount:	\$175.00	Component Description:	KGA 952-60 v200402jgv1	Amount:	\$1,375.00	Component Description:	KGA 952-19 v191206jgv1	Amount:	\$463.75	Component Description:	KGA 952-38 v200415jgv1	Amount:	\$50.00
Component Description:	KGA 952-52 v200402jgv1																
Amount:	\$175.00																
Component Description:	KGA 952-60 v200402jgv1																
Amount:	\$1,375.00																
Component Description:	KGA 952-19 v191206jgv1																
Amount:	\$463.75																
Component Description:	KGA 952-38 v200415jgv1																
Amount:	\$50.00																

Component Description:	KGA 952-37 v191206jgv1
Amount:	\$665.00

Component Description:	Legal review of Sched 399 for reimbursement budget for WHYY
Amount:	\$136.50

Component Description:	KGA 952-54 v200402jgv1
Amount:	\$350.00

Component Description:	KGA 952-47 v200402jgv1
Amount:	\$725.00

Component Description:	Review of Sched 399 for reimbursement budget equally split between WHYY and WDPB
Amount:	\$253.50

Component Description:	Prepare reimbursement form 399 for WHYY
Amount:	\$2,500.00

Component Description:	Legal review and advice related to Sched 399 reimbursement form WHYY
Amount:	\$540.00

	<div> <div>Component Description:</div> <div>Legal review of Schedule 399 for reimbursement budget for WHYY</div> </div> <div> <div>Amount:</div> <div>\$250.50</div> </div>
Comprehensive coverage verification via field study, if needed	Information not provided.
Project management of the transition	<div> <div>Component Description:</div> <div>Prepare and file Form 387 for 3Q2017 WHYY</div> </div> <div> <div>Amount:</div> <div>\$300.00</div> </div> <div> <div>Component Description:</div> <div>KGA 952-21 v191206jgv1</div> </div> <div> <div>Amount:</div> <div>\$150.00</div> </div> <div> <div>Component Description:</div> <div>KGA 952-48 v200402jgv1</div> </div> <div> <div>Amount:</div> <div>\$150.00</div> </div> <div> <div>Component Description:</div> <div>KGA 952-40 v200415jgv1</div> </div> <div> <div>Amount:</div> <div>\$150.00</div> </div> <div> <div>Component Description:</div> <div>KGA 952-27 v191206jgv1</div> </div> <div> <div>Amount:</div> <div>\$150.00</div> </div> <div> <div>Component Description:</div> <div>Prepare form 387 progress report WHYY</div> </div> <div> <div>Amount:</div> <div>\$225.00</div> </div>

	Component Description: Amount:	Atty review of Form 387 progress report WHY \$367.50
	Component Description: Amount:	Quarterly progress report WHY \$225.00
	Component Description: Amount:	Legal review of Schedule 387 3Q2017 for WHY \$39.00
	Component Description: Amount:	Preparation of 399 amendment and submission of actual cost invoices for WHY \$570.00
	Component Description: Amount:	Atty review of form 387 progress report WHY \$39.00
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<div> <div> Component Description: </div> <div> Address transition timing and coordination issues w/ other stations and wireless providers </div> </div> <div> Amount: </div> <div> \$58.50 </div>
---	--

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$190,121.00	\$188,131.00		\$41,235.48	
WHYY Legal Fee	<i>\$3,500.00</i>	\$3,500.00	Amended 12-19-17 Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf	\$2,821.98	N/A
Bank Fees	<i>\$10,000.00</i>	\$10,000.00	Amended 12-19-17 Bank Fees, Transaction Fee \$4,000 & Legal Fee \$6,000. Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf	N/A	N/A
American Tower Temporary Site License	<i>\$38,400.00</i>	\$38,400.00	See attached /uploaded PDF file titled "Amer Twr 406783458 v191210jgv1.pdf"	\$38,400.00	N/A

MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$10,150.00	\$10,150.00	Costs provided by tower owner American Tower	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$20,000.00	N/A	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A

Interest	\$19,281.00	\$19,281.00	Amended 12-19-17 Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf	\$0.00	N/A
Other Transaction Fees	\$6,300.00	\$6,300.00	Amended 12-19-17 Bank Fees, Other Transaction Fees Refer to attachment Repack Financing Costs WHYY & WDPB 12.7.17.pdf	\$13.50	N/A
Sub-total	\$190,121.00	\$188,131.00	N/A	\$41,235.48	N/A
Total for all systems	\$1,719,424.93	\$2,424,238.69	N/A	\$1,061,247.89	N/A

Components

Actual Information	
Description	File Name
WHYY Legal Fee	<div> <div>Component Description:</div> <div>50 percent share of Legal fees for line of credit</div> </div> <div> <div>Amount:</div> <div>\$1,410.99</div> </div> <div> <div>Component Description:</div> <div>50 percent share of Legal Fees for line of credit</div> </div> <div> <div>Amount:</div> <div>\$1,410.99</div> </div>

Bank Fees	Information not provided.
American Tower Temporary Site License	<p>Component Description: Amer Twr 406783458 v191210jgv1</p> <p>Amount: \$38,400.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
DTV Medical Facility Notification	Information not provided.
AM Pattern Disturbance -- Remedy	Information not provided.
AM Pattern Disturbance -- Impact study	Information not provided.
Interest	Information not provided.

Other Transaction Fees	Component Description:	Band Debit for
		loan commitment
	Amount:	fee for line of credit
		\$4,000.00
	Component Description:	Courier services in
		connection with
	Amount:	establishing a line
		of credit WHY Y \$13.50

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,719,424.93	\$2,424,238.69	\$1,061,247.89

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/01/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/01/2020</p>

Attachments