



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **21252** | Service: **DTV** | Call **WSTM-TV** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000028827**
Number:
FRN: **0022491633** | Date **08/05**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WSTQ LICENSEE, LLC	Harvey Arnold	+1 (410)	FCCContacts@sbgstv.	Limited
Doing Business As:	10706	568-	com	Liability
WSTQ LICENSEE, LLC	Beaver Dam	1500		Company
	Road			
	Cockeysville,			
	MD 21030			
	United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski ,	Paul Cicelski	+1 (202) 429-	pcicelski@lermansenter.
Esq .	2001 L Street, NW	8970	com
<i>Lerman Senter PLLC</i>	Suite 400		
	Washington, DC		
	20036		
	United States		

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz
	Model	NV7500
	Year	2007
	Type	Solid State

	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	7.5 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A

Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX Millenium
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo/12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Combiner and Interconnect	Combiner and Interconnect
Cabinet Consolidation	Cabinet Consolidation
Additional parts	Additional parts
Additional Install Work	Additional Install Work

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Public Broadcasting Council
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power)	210.0 kW
Manufacturer	
Model	TFU-26GBH- R 06 DC
Year	2002

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
53734	WCNY-TV

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	187.0 kW
	Manufacturer	

Model	TFU-26GTH /VP-R O6
Year	2017
Justification for New Antenna	Current antenna is a multiple-channel antenna but it cannot be used for the new post-auction channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air for both WCNY and WSTM while the main antenna undergoes construction for the post-auction channel change.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

Enter a list of RF channel numbers.

RF Channel Number
20
19

**Interim
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Public Broadcasting Council of Central New York
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1039 feet per run

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

Facility ID	Call Sign
-------------	-----------

53734

WCNY-TV

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1039 feet per run
	Justification for New Transmission Line	This station needs new line because of a new system design with separate antennas and transmission lines.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna for WCNY and WSTM.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1233154
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 56' 41.8" N-
	Longitude (NAD83)	076° 07' 06.2" W-
	Overall Structure Height	932.08 feet
	Support Structure Height	804.78 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1416.98 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WSTQ Licensee, LLC
	Date Constructed	09/05/2003

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
53734	WCNY-TV	DTV

Other Types of Users

Users
Amateur Radio
DISH
DirecTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed

Professional Services Costs	
Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo/12	\$860,609.01	\$600,796.51		\$517,541.51	
Additional Install Work	<i>\$45,526.00</i>	\$45,526.00	N/A	\$45,526.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$8,045.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Combiner and Interconnect	<i>\$15,560.00</i>	\$15,560.00	N/A	\$15,560.00	N/A
Cabinet Consolidation	<i>\$11,381.01</i>	\$11,381.01	N/A	\$11,381.01	N/A
Additional parts	<i>\$8,342.00</i>	\$8,342.00	N/A	\$8,342.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$428,687.50	N/A	\$428,687.50	N/A
Auxiliary Transmitter NV7500	\$113,510.00	\$107,900.00		\$0.00	

10 kW mask filter	\$8,310.00	\$7,900.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	N/A	N/A
Sub-total	\$974,119.01	\$708,696.51	N/A	\$517,541.51	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information		
Description	File Name	
Additional Install Work	Component Description: Amount:	Transmitter related cost. #9500116896 \$45,526.00
Transformer 3 phase/480v - 300 KVA	Component Description: Amount:	Transformer cost. #2671 \$8,045.00
Switchgear - industrial 800 amp	Information not provided.	
Combiner and Interconnect	Component Description: Amount:	Transmitter related cost. #9500116613 \$15,560.00
Cabinet Consolidation	Component Description: Amount:	Transmitter related cost. #9500116970 \$11,381.01

Additional parts	<div> Component Description: Transmitter related cost. #9500105379 </div> <div> Amount: \$8,342.00 </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> Component Description: Transmitter related cost 75%. #9500103855 </div> <div> Amount: \$321,515.62 </div> <div> Component Description: Transmitter related cost. #9500096474 </div> <div> Amount: \$107,171.88 </div>
10 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB-1-R	\$248,644.00	\$242,414.00		\$93,747.75	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	\$123,614.00	\$123,614.00	See Response to August 25 Inquiry.	\$93,747.75	N/A
Primary Antenna TFU-26GTH /VP-R O6	\$310,130.00	\$437,183.00		\$4,774.40	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$417,583.00	See Response to August 25 Inquiry.	N/A	N/A
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$13,200.00	N/A	N/A	N/A
Sub-total	\$558,774.00	\$679,597.00	N/A	\$98,522.15	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	<div> Component Description: Total amount reduced by 20.02%. #24926 Amount: \$93,747.75 </div> <div> Component Description: Antennas cost Amount: \$117,214.00 </div>
Sweep test of existing antenna	<div> Component Description: Antenna related cost reduced by 25.40%. #567021 Amount: \$4,774.40 </div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Information not provided.
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$97,800.00	\$93,000.00		\$68,594.04	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$97,800.00	\$93,000.00	N/A	\$68,594.04	N/A
Primary Transmission Line	\$301,310.00	\$319,378.50		\$4,173.73	
Rigid Transmission Line - copper, 7 3 /16"	\$301,310.00	\$319,378.50	See Response to August 25 Inquiry.	\$4,173.73	N/A
Sub-total	\$399,110.00	\$412,378.50	N/A	\$72,767.77	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Rigid Transmission Line - copper, 4 1/16" broadband	Component Description:	Total amount reduced by 20.02%. #47001
	Amount:	\$68,594.04
	Component Description:	Rigid transmission line.
	Amount:	\$85,764.00
Rigid Transmission Line - copper, 7 3/16"	Component Description:	Transmission Line related cost reduced by 25.40%. #616002
	Amount:	\$2,574.52
	Component Description:	Transmission line related cost reduced by 25.40%. #592015
	Amount:	\$849.21
	Component Description:	Transmission line related cost. #072119-8A
	Amount:	\$750.00

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$862,000.00	\$1,176,525.00		\$1,176,525.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$502,668.00	See FDH Quote.	\$502,668.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$645,282.00	See FDH Quote.	\$645,282.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$28,575.00	Check FDH Infrastructure Services quotes.	\$28,575.00	Item "\$9,750.00 - FDH #E-184693" needs to be removed.
Sub-total	\$862,000.00	\$1,176,525.00	N/A	\$1,176,525.00	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information	
Description	File Name

<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<table> <tr> <td data-bbox="707 87 1090 320"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1090 87 1426 320"> <p>Tower related cost. #SIN000453 \$452,401.20</p> </td></tr> <tr> <td data-bbox="707 320 1090 566"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1090 320 1426 566"> <p>Tower related cost. #SIN005972 \$50,266.80</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN000453 \$452,401.20</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN005972 \$50,266.80</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN000453 \$452,401.20</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN005972 \$50,266.80</p>				
<p>Major tower reinforcement /modifications</p>	<table> <tr> <td data-bbox="707 566 1090 822"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1090 566 1426 822"> <p>Tower related cost. #SIN000453 \$580,753.80</p> </td></tr> <tr> <td data-bbox="707 822 1090 1032"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1090 822 1426 1032"> <p>Tower related cost. #SIN005972 \$64,528.20</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN000453 \$580,753.80</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN005972 \$64,528.20</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN000453 \$580,753.80</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>Tower related cost. #SIN005972 \$64,528.20</p>				

Structural engineering tower
load study for a documented
tower with candelabra

Component Description:

Tower related
cost, 50% down.
#E-177468

Amount:

\$4,537.50

Component Description:

Tower related
cost, 50% down.
#E-177466

Amount:

\$9,750.00

Component Description:

Tower related
cost, 50%
balance. #E-
184693

Amount:

\$9,750.00

Component Description:

Tower related
cost, 50%
balance. #E-
182369

Amount:

\$4,537.50

Component Description:

Tower related
cost, 50%
balance.
#E184693

Amount:

\$9,750.00

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,387.09	\$212,387.09		\$53,547.93	
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$38,813.97	N/A
Sinclair Internal Costs	\$237.09	\$237.09	N/A	\$205.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$2,921.25	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$6,900.00	Check CTJC invoices.	\$6,900.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,717.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,454.99	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$313.30	N/A
Sub-total	\$220,387.09	\$212,387.09	N/A	\$53,547.93	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information
Description

File Name

Project management of the transition

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045
Amount:	\$185.10

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477305
Amount:	\$393.53

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478780
Amount:	\$271.41

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477820
Amount:	\$320.19

Component Description:	Legal services cost. #478798
Amount:	\$886.40

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237
Amount:	\$436.37

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
Amount:	\$421.40

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475744
Amount:	\$305.99

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474809
Amount:	\$395.77

Component Description:	Legal Service Cost. #457873
Amount:	\$244.00

Component Description:	Legal Service Cost. #461812
Amount:	\$254.80

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
Amount:	\$566.48

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
Amount:	\$177.14

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
Amount:	\$683.07

Component Description:	Legal services cost. #471553
Amount:	\$327.50

Component Description:	Legal Service Cost. #475312
Amount:	\$257.50

Component Description:	Legal services cost. #472195
Amount:	\$157.50

Component Description:	Legal services cost. #470253
Amount:	\$177.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123
Amount:	\$342.14

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #132
Amount:	\$589.44

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1151
Amount:	\$388.07

Component Description:	\$26,919.78 credit to be split across 93 Sinclair stations reimbursed \$999.20 for Invoice 461759 (correct reimbursement amount is \$709.74). #CM-11- 21-2019-461759
Amount:	(\$289.46)

Component Description:	Legal Service Cost. #476907
Amount:	\$412.70

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
Amount:	\$238.07

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #107
Amount:	\$602.28

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141
Amount:	\$406.17

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105
Amount:	\$216.88

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
Amount:	\$242.25

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475283
Amount:	\$384.08

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474405
Amount:	\$490.56

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478288
Amount:	\$194.86

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133
Amount:	\$307.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472173
Amount:	\$311.78

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1156
Amount:	\$399.52

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093
Amount:	\$265.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #476367
Amount:	\$364.80

Component Description:	Legal services cost. #470884
Amount:	\$315.00

Component Description:	Legal services cost. #473526
Amount:	\$102.50

Component Description:	Legal services cost. #474430
Amount:	\$57.50

Component Description:	Legal services cost. #475773
Amount:	\$316.25

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130
Amount:	\$281.49

Component Description:	Legal services cost. #474839
Amount:	\$286.25

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143
Amount:	\$436.90

Component Description:	Legal services cost. #477843
Amount:	\$51.25

Component Description:	Legal services cost. #476395
Amount:	\$7,392.25

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
Amount:	\$322.83

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
Amount:	\$266.93

Component Description:	Legal services cost. #477327
Amount:	\$57.50

Component Description:	Legal services cost. #479309
Amount:	\$702.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1167
Amount:	\$313.41

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #118
Amount:	\$468.97

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
Amount:	\$262.29

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1032
Amount:	\$43.71

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378
Amount:	\$576.96

Component Description:	Legal services cost. #472609
Amount:	\$157.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145
Amount:	\$369.98

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923
Amount:	\$406.65

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1161
Amount:	\$267.48

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
Amount:	\$446.87

Component Description:	Legal Service Cost. #468735
Amount:	\$250.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
Amount:	\$215.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718
Amount:	\$349.51

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851
Amount:	\$818.59

Component Description:	Legal Service Cost. #467410
Amount:	\$182.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$107.53

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861
Amount:	\$470.30

Component Description:	Credit Memo 2018- 07-13-WSTM-TV
Amount:	(\$43.72)

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$20.91

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations.

Amount: \$912.82

Component Description: Legal services
cost. #469607

Amount: \$163.75

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #463026

Amount: \$801.57

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations. #1010

Amount: \$86.88

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 93
stations. #457331

Amount: \$836.44

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
Amount:	\$91.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473885
Amount:	\$318.62

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$32.35

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
Amount:	\$237.64

Component Description:	Legal Service Cost. #467874
Amount:	\$112.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$731.71

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1012

Amount: \$20.64

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573

Amount: \$377.14

Component Description: Credit memo - 2018-07-13-WSTM-TV

Amount: (\$43.72)

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$43.72

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972
Amount:	\$716.28

Component Description:	Legal services cost. #466722
Amount:	\$57.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412
Amount:	\$999.04

Component Description:	Legal Service Cost. #464331
Amount:	\$177.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
Amount:	\$654.26

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
Amount:	\$29.98

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
Amount:	\$596.30

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472583
Amount:	\$279.89

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051
Amount:	\$105.97

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
Amount:	\$159.58

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
Amount:	\$1,954.93

Component Description:	Legal services cost. #465207
Amount:	\$240.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
Amount:	\$187.24

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
Amount:	\$246.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
Amount:	\$282.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
Amount:	\$176.70

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
Amount:	\$243.38

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
Amount:	\$275.35

Component Description:	Legal Service Cost. #460968
Amount:	\$792.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039
Amount:	\$30.47

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686
Amount:	\$943.95

Component Description:	Credit memo - 2018-07-13-WSTM
Amount:	(\$43.72)

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$8.66

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$9.47

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$11.39

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$26.93

Component Description: Portion of general repack matter internal time card attributable to this station - divided by 100.

Amount: \$66.55

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$25.53

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$7.86

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$33.53

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$32.09

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.

Amount: \$15.08

Comprehensive coverage verification via field study, if needed	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<div> <div> Component Description: </div> <div>Legal services cost. #478295</div> </div> <div> <div> Amount: </div> <div>\$410.95</div> </div>

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> Component Description: Legal services cost. #478295 </div> <div> Amount: \$308.75 </div>
	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 </div> <div> Amount: \$99.92 </div>
	<div> Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 </div> <div> Amount: \$122.00 </div>
Prepare request for Special Temporary Authorization	<div> Component Description: Outside professional Service Cost. #878-16-0005 </div> <div> Amount: \$1,852.50 </div>
	<div> Component Description: Outside Professional Service Cost. #878-16-0004 </div> <div> Amount: \$1,068.75 </div>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="708 174 1015 210">Component Description:</td><td data-bbox="1150 174 1350 246">Consulting engineering cost.</td></tr> <tr> <td data-bbox="708 255 815 291">Amount:</td><td data-bbox="1150 255 1267 291">\$1,770.00</td></tr> <tr> <td data-bbox="708 394 1015 430">Component Description:</td><td data-bbox="1150 394 1369 546">Outside professional service cost. #878-16-0005</td></tr> <tr> <td data-bbox="708 555 815 591">Amount:</td><td data-bbox="1150 555 1267 591">\$5,130.00</td></tr> </table>	Component Description:	Consulting engineering cost.	Amount:	\$1,770.00	Component Description:	Outside professional service cost. #878-16-0005	Amount:	\$5,130.00
Component Description:	Consulting engineering cost.								
Amount:	\$1,770.00								
Component Description:	Outside professional service cost. #878-16-0005								
Amount:	\$5,130.00								
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="708 723 1015 759">Component Description:</td><td data-bbox="1150 723 1350 795">Consulting engineering cost.</td></tr> <tr> <td data-bbox="708 804 815 840">Amount:</td><td data-bbox="1150 804 1267 840">\$1,717.50</td></tr> </table>	Component Description:	Consulting engineering cost.	Amount:	\$1,717.50				
Component Description:	Consulting engineering cost.								
Amount:	\$1,717.50								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1372 414"> Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 </td></tr> <tr> <td data-bbox="710 414 821 459">Amount:</td><td data-bbox="1149 414 1268 459">\$1,311.48</td></tr> <tr> <td data-bbox="710 548 1013 593">Component Description:</td><td data-bbox="1149 548 1372 795"> Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 </td></tr> <tr> <td data-bbox="710 795 821 840">Amount:</td><td data-bbox="1149 795 1252 840">\$869.30</td></tr> <tr> <td data-bbox="710 929 1013 974">Component Description:</td><td data-bbox="1149 929 1380 974">Legal services cost.</td></tr> <tr> <td data-bbox="710 974 821 1019">Amount:</td><td data-bbox="1149 974 1252 1019">\$122.20</td></tr> <tr> <td data-bbox="710 1108 1013 1153">Component Description:</td><td data-bbox="1149 1108 1372 1355"> Portion of general repack matter invoice attributable to this station - divided by 93 stations. </td></tr> <tr> <td data-bbox="710 1355 821 1400">Amount:</td><td data-bbox="1149 1355 1252 1400">\$152.01</td></tr> </table>	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	Amount:	\$1,311.48	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	Amount:	\$869.30	Component Description:	Legal services cost.	Amount:	\$122.20	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.	Amount:	\$152.01
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289																
Amount:	\$1,311.48																
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759																
Amount:	\$869.30																
Component Description:	Legal services cost.																
Amount:	\$122.20																
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.																
Amount:	\$152.01																
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<table> <tr> <td data-bbox="710 1512 1013 1556">Component Description:</td><td data-bbox="1149 1512 1316 1601"> Legal services cost. #477819 </td></tr> <tr> <td data-bbox="710 1601 821 1646">Amount:</td><td data-bbox="1149 1601 1252 1646">\$313.30</td></tr> </table>	Component Description:	Legal services cost. #477819	Amount:	\$313.30												
Component Description:	Legal services cost. #477819																
Amount:	\$313.30																

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$128,696.00	\$128,131.00		\$7,837.13	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 25 Inquiry.	\$3,959.77	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See Response to August 25 Inquiry.	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	See Exhibit J.	\$0.00	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	\$927.36	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A

Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Sub-total	\$128,696.00	\$128,131.00	N/A	\$7,837.13	N/A
Total for all systems	\$3,143,086.10	\$3,317,715.10	N/A	\$1,926,741.49	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<div> Component Description: Medical notification cost. #1166 </div> <div> Amount: \$2,950.00 </div>

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal cost. #131089 \$292.30
	Component Description: Amount:	Equipment disposal cost. #121519-5 \$850.00
	Component Description: Amount:	Disposal related cost. #0016114-IN \$1,053.00
	Component Description: Amount:	Equipment disposal cost. #072119-8A \$150.00
	Component Description: Amount:	Disposal costs. #133346 \$614.47
	Component Description: Amount:	Equipment disposal cost. #020720-2 \$1,000.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	

Equipment Storage	<p>Component Description: Resubmitted under WTVH. WTVH is solely responsible for this cost. #1099580</p> <p>Amount: N/A</p>
Equipment Delivery and Handling Charges	<p>Component Description: Equipment delivery and handling cost. #635007</p> <p>Amount: \$627.36</p> <p>Component Description: Equipment delivery and handling cost. #072119-8A</p> <p>Amount: \$300.00</p>
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,143,086.10	\$3,317,715.10	\$1,926,741.49

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy
Rutishauser
CFO**

08/05/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Lucy Rutishauser CFO</p> <p>08/05/2020</p>

Attachments