



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **40618** | Service: **DTV** | Call **WCPB** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000027915**  
Number:  
FRN: **0003857380** | Date **06/12**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>MARYLAND PUBLIC BROADCASTING COMMISSION</b>	Carl Wolfe, Director, Transmission and Distribution 11767 OWINGS MILLS BOULEVARD OWINGS MILLS, MD 21117 United States	+1 (410) 356- 5600	cwolfe@mpt. org	Government Entity

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely Inc.</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Current transmission system consists of a transmitter feeding a transmission line which connects to an antenna on the tower. Work includes installing new transmission line, attaching to antenna and connecting to new repack channel transmitter.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary use in case of main transmitter failure
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TDU2- 10K0LV
	Year	2003
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	PRLX-U8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	13 kW
	Justification for New Transmitter	Current transmitter is not supported for a channel change. See attached Transmitter Replace Justification letter from manufacturer. Power upgrade is part of an agreement provided to the FCC to move WCPB to Ch. 16 to accommodate moving WETA to channel 31.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
---------	----------	----------

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary  
Transmitter

Other Transmitter Cost Not Listed

Name	Description
Coolant	The coolant used for the transmitter heat exchanger is not included in the transmitter price
Rigid Coax Line	Rigid interconnection coax lines from transmitter to filter to antenna switch.
Remote Control Interface	License required to interface transmitter into current remote control system
Bag Filter	Bag type water filtration for heat exchanger system.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TDU2- 10K0LV
	Year	2003
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	MPTV-PRLX-U8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	13 kW
	Justification for New Transmitter	Current transmitter is not supported for a channel change. See attached Transmitter Replace Justification letter from manufacturer. Power upgrade is part of an agreement provided to the FCC to move WCPB to Ch. 16 to accommodate moving WETA to channel 31.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------



<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Remote Control Interface</b>	License required to interface transmitter into current remote control system
<b>Motorized Switch - Filter Input</b>	Switches main or aux transmitter into mask filter
<b>Motorized Switch</b>	Electric actuated switch to switch between antenna and load
<b>Rigid Coax Line</b>	Rigid interconnection coax lines from transmitter to filter to antenna switch.
<b>Coolant</b>	The coolant used for the transmitter heat exchanger is not included in the transmitter price
<b>CIF Mask filter</b>	Constant Impedance mask Filter. Station currently utilizes a CIF. The 8-Pole filter is required to protect Land Mobile operations in Washington D.C. with WCPB being assigned ch. 16.
<b>Bag Filter</b>	Bag type water filtration for heat exchanger system.
<b>Site Design and Survey</b>	Incorporates all aspects of the transmitter room design, including power distribution requirements, equipment placement, RF system layout, plumbing, and remote control.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	16
	Design power capacity in use	50.0 %
	Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	132.0 kW
Manufacturer	DIE
Model	TUP-16-O4-1
Year	2009

**Primary  
Antenna**

**Adjustment to Existing Antenna**

Section	Question	Response
<b>Sweep Test of Existing Antenna</b>	Do you need a sweep test of existing antenna?	Yes

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Antenna Optimizing</b>	Optimize match to operate on channel 16 from 28

**Transmission Line**

Section	Question	Response
<b>Transmission Line Related Expenses</b>	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
<b>Tower Equipment or Rigging Costs Changes</b>	Do you have tower equipment or rigging costs changes?	No

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	280
	Explanation	Applicant has limited internal resources to oversee installing and commissioning this repack project. It will rely on outside services to manage all work required.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	1
Justification	Initial sweep of the antenna to verify if antenna could operate on original repack channel 21.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Progress Reports	Prepare and file 8 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes



<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter MPTV-PRLX-U8	\$656,551.40	\$634,016.40		\$607,531.46	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$471,965.00	see Estimated Cost Justification WCPB-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 8.2-13 kW v0	\$471,965.00	N/A
Coolant	<i>\$814.00</i>	\$814.00	The coolant used for the transmitter heat exchanger is not included in the transmitter price. See attached coolant quote.	\$736.56	N/A
Rigid Coax Line	<i>\$2,600.00</i>	\$2,600.00	Rigid interconnection coax lines from transmitter to filter to antenna switch. Part of the internal RF systems and will be cut to length needed. This IS NOT an upgrade.	\$2,600.00	N/A

Motorized Switch	<b>\$26,195.00</b>	\$26,195.00	Electric actuated switch to switch between antenna and load. Current transmitter has this capability but switch cannot be moved as it is in pre-repack service. See budget rev 061918.pdf	\$26,195.00	N/A
Motorized Switch - Filter Input	<b>\$16,425.00</b>	\$16,425.00	Motorized switch switches main or aux transmitter into filter. Station currently uses motorized switch but can't be moved while on pre-repack channel. See narrative budget rev 061918.pdf	\$16,425.00	N/A
Remote Control Interface	<b>\$2,197.50</b>	\$2,197.50	License required to interface transmitter into current remote control system. These are in use now on the Comark transmitters. This IS NOT an upgrade.	\$0.00	N/A

CIF Mask filter	<b>\$75,207.00</b>	\$75,207.00	Constant Impedance mask Filter. Station currently utilizes a CIF. The 8-Pole filter is required to protect Land Mobile operations in Washington D. C. with WCPB being assigned ch. 16.	\$75,207.00	N/A
Site Design and Survey	<b>\$17,437.90</b>	\$17,437.90	see Estimated Cost Justification WCPB-110-1st Primary Transmitter - Transmitter Site Survey and Design v0	\$2,137.90	N/A
Bag Filter	<b>\$6,975.00</b>	\$6,975.00	Bag type water filtration for heat exchanger system. Current pre-repack cooling system has this filtering. This IS NOT an upgrade.	\$6,975.00	N/A

Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	<b>\$14,200.00</b>	\$14,200.00	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	\$5,290.00	N/A
<b>Auxiliary Transmitter PRLX-U8</b>	<b>\$521,286.50</b>	<b>\$460,886.50</b>		<b>\$444,411.56</b>	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$434,100.00	N/A	\$434,100.00	The final quote is attached and is less than what was originally estimated.
Rigid Coax Line	<b>\$2,600.00</b>	\$2,600.00	Rigid interconnection coax lines from transmitter to filter to antenna switch. Part of the internal RF systems and will be cut to length needed. This IS NOT an upgrade.	\$2,600.00	N/A

Bag Filter	<b>\$6,975.00</b>	\$6,975.00	Bag type water filtration for heat exchanger system. Current pre-repack cooling system has this filtering. This IS NOT an upgrade.	\$6,975.00	N/A
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	<b>\$14,200.00</b>	\$14,200.00	Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor. See attached electrical quote.	\$0.00	N/A
Remote Control Interface	<b>\$2,197.50</b>	\$2,197.50	License required to interface transmitter into current remote control system. Current Comark transmitters have this interface. This IS NOT an upgrade.	N/A	N/A

Coolant	<b>\$814.00</b>	\$814.00	The coolant used for the transmitter heat exchanger is not included in the transmitter price. See attached coolant quote.	\$736.56	N/A
<b>Sub-total</b>	\$1,177,837.90	\$1,094,902.90	N/A	\$1,051,943.02	N/A
<b>Total for all systems</b>	\$1,343,637.90	\$1,253,272.90	N/A	\$1,094,335.87	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p><b>Component Description:</b> SYSTEM, WCPB PRLX U8 D16</p> <p><b>Amount:</b> \$23,500.00</p> <p><b>Component Description:</b> Forklift delivery</p> <p><b>Amount:</b> \$1,965.00</p> <p><b>Component Description:</b> SYSTEM, WCPB PRLX U8 D16</p> <p><b>Amount:</b> \$211,500.00</p> <p><b>Component Description:</b> line 1a,1b,1c on invoice. Line 1-1.17 on quote D 50% deposit</p> <p><b>Amount:</b> \$235,000.00</p>

Coolant	<div> <div>Component Description:</div> <div>Coolant for Transmitter</div> </div> <div> <div>Amount:</div> <div>\$736.56</div> </div>
Rigid Coax Line	<div> <div>Component Description:</div> <div>WCPB-110-1st Primary Transmitter - Rigid Coax Line</div> </div> <div> <div>Amount:</div> <div>\$130.00</div> </div> <div> <div>Component Description:</div> <div>WCPB-110-1st Primary Transmitter - Rigid Coax Line</div> </div> <div> <div>Amount:</div> <div>\$1,170.00</div> </div> <div> <div>Component Description:</div> <div>20' coax sections line 3.2 on quote d included on invoice line 3 50% deposit</div> </div> <div> <div>Amount:</div> <div>\$1,300.00</div> </div>



Motorized Switch	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Motorized Coaxial Switch
	<b>Amount:</b>	\$1,309.75
	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Motorized Coaxial Switch
	<b>Amount:</b>	\$11,787.75
	<b>Component Description:</b>	line 3.3 on quote included in line 3 on invoice
	<b>Amount:</b>	\$13,097.50
Motorized Switch - Filter Input	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Motorized Coaxial Switch for Mask Filter Input
	<b>Amount:</b>	\$821.25
	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Motorized Coaxial Switch for Mask Filter Input
	<b>Amount:</b>	\$7,391.25
	<b>Component Description:</b>	line 3.5 on quote. part of line 3 on invoice
	<b>Amount:</b>	\$8,212.50

Remote Control Interface	Information not provided.	
CIF Mask filter	<b>Component Description:</b>  <b>Amount:</b>	WCPB-110-1st Primary Transmitter - CIF Mask Filter  \$3,760.35
	<b>Component Description:</b>  <b>Amount:</b>	WCPB-110-1st Primary Transmitter - CIF Mask Filter  \$33,843.15
	<b>Component Description:</b>  <b>Amount:</b>	line 3.4 on quote, included on line 3 on invoice,  \$37,603.50
Site Design and Survey	<b>Component Description:</b> <b>Amount:</b>	Site Survey  \$2,137.90

Bag Filter	<table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1161 174 1366 324">WCPB-110-1st Primary Transmitter - Bag Filter</td></tr> <tr> <td data-bbox="722 336 831 369"><b>Amount:</b></td><td data-bbox="1161 336 1259 369">\$348.75</td></tr> <tr> <td data-bbox="722 477 1029 510"><b>Component Description:</b></td><td data-bbox="1161 477 1366 663">bag filler line 3.1 on quote included on line 3 on invoice. 50% deposit</td></tr> <tr> <td data-bbox="722 674 831 707"><b>Amount:</b></td><td data-bbox="1161 674 1278 707">\$3,487.50</td></tr> <tr> <td data-bbox="722 815 1029 848"><b>Component Description:</b></td><td data-bbox="1161 815 1366 965">WCPB-110-1st Primary Transmitter - Bag Filter</td></tr> <tr> <td data-bbox="722 976 831 1010"><b>Amount:</b></td><td data-bbox="1161 976 1278 1010">\$3,138.75</td></tr> </table>	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Bag Filter	<b>Amount:</b>	\$348.75	<b>Component Description:</b>	bag filler line 3.1 on quote included on line 3 on invoice. 50% deposit	<b>Amount:</b>	\$3,487.50	<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Bag Filter	<b>Amount:</b>	\$3,138.75
<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Bag Filter												
<b>Amount:</b>	\$348.75												
<b>Component Description:</b>	bag filler line 3.1 on quote included on line 3 on invoice. 50% deposit												
<b>Amount:</b>	\$3,487.50												
<b>Component Description:</b>	WCPB-110-1st Primary Transmitter - Bag Filter												
<b>Amount:</b>	\$3,138.75												
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	<table> <tr> <td data-bbox="722 1144 1029 1178"><b>Component Description:</b></td><td data-bbox="1161 1144 1366 1294">Salisbury location installation of wiring for new transmitter</td></tr> <tr> <td data-bbox="722 1305 831 1339"><b>Amount:</b></td><td data-bbox="1161 1305 1278 1339">\$5,290.00</td></tr> </table>	<b>Component Description:</b>	Salisbury location installation of wiring for new transmitter	<b>Amount:</b>	\$5,290.00								
<b>Component Description:</b>	Salisbury location installation of wiring for new transmitter												
<b>Amount:</b>	\$5,290.00												

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW		
	<b>Component Description:</b>	WCPB-150-1st Auxiliary Transmitter - UHF Liquid Cooled Solid State, 8.2-13 kW
	<b>Amount:</b>	\$21,705.00
	<b>Component Description:</b>	SYSTEM, WCPB PRLX US 016
	<b>Amount:</b>	\$195,345.00
	<b>Component Description:</b>	This is for items 4a,4b,4c on invoice. Also quote p#2958A Auxiliary. 1.1-1.17
	<b>Amount:</b>	\$217,050.00

Rigid Coax Line		
	<b>Component Description:</b>	WCPB-150-1st Auxiliary Transmitter -
	<b>Amount:</b>	Rigid Coax Line \$130.00
	<b>Component Description:</b>	WCPB-150-1st Auxiliary Transmitter -
	<b>Amount:</b>	Rigid Coax Line Hitachi Kokusai Electric Comark LLC 11448-3 \$1,170.00
	<b>Component Description:</b>	20' coax sections. line 3.2 on quote a Included in cost of line6 on quote. 50% deposit
	<b>Amount:</b>	\$1,300.00

Bag Filter	<b>Component Description:</b> WCPB-150-1st Auxiliary Transmitter - Bag Filter <b>Amount:</b> \$348.75
	<b>Component Description:</b> WCPB-150-1st Auxiliary Transmitter - Bag Filter <b>Amount:</b> \$3,138.75
	<b>Component Description:</b> Bag Filter 50% deposit line 3.1 on quote a part of line 6 on invoice 11448a <b>Amount:</b> \$3,487.50
Other Electrical Service: Electrical contractor to connect transmitter into existing electrical panel and wire heat exchanger into transmitter. Includes material and labor.	Information not provided.
Remote Control Interface	Information not provided.
Coolant	<b>Component Description:</b> Coolant for Transmitter <b>Amount:</b> \$736.56

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUP-16-O4-1	\$9,730.00	\$9,400.00		\$3,000.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,000.00	N/A
Antenna Optimizing	\$3,000.00	\$3,000.00	Optimize antenna match from channel 28 to channel 16	N/A	N/A
Sub-total	\$9,730.00	\$9,400.00	N/A	\$3,000.00	N/A
Total for all systems	\$1,343,637.90	\$1,253,272.90	N/A	\$1,094,335.87	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<div>Component Description: Sweep of existing system at WCPB salisbury</div> <div>Amount: \$3,000.00</div>
Antenna Optimizing	Information not provided.

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**  
Information not provided.

**Cost Information**      **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$105,200.00	\$102,650.00		\$18,122.85	
Progress Reports	<i>\$28,000.00</i>	\$28,000.00	Prepare and file 8 required progress reports on FCC Form 2100, Schedule 387 on a quarterly basis with the FCC.	\$802.50	N/A
Additional Field Engineering Service, 1 Days	<i>\$6,400.00</i>	\$6,400.00	Initial sweep of antenna to evaluate operation on channel 21 from channel 28.	N/A	N/A



Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$5,000.00	Fees related to multi-party resolution agreement with Maryland Public TV, WETA and HME Equity Fund II, LLC. Involved several stations moving channels to accommodate WETA moving from ch 14 to 31.	\$571.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$508.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$89.25	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Project management of the transition	\$44,240.00	\$42,000.00	N/A	\$16,151.60	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$105,200.00	\$102,650.00	N/A	\$18,122.85	N/A
<b>Total for all systems</b>	\$1,343,637.90	\$1,253,272.90	N/A	\$1,094,335.87	N/A

## Components

Actual Information	
Description	File Name
Progress Reports	<div> <div>Component Description:</div> <div>Legal fees for Progress Reporting for repacking project</div> <div>Amount:</div> <div>\$142.50</div> </div> <div> <div>Component Description:</div> <div>Legal fees associated with the repacking project</div> <div>Amount:</div> <div>\$255.00</div> </div>

	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for Progress Reporting for Repacking Project \$104.50
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for Progress Reporting for Repacking Project \$79.50
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees associated with the repacking project \$85.00
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for Progress Reporting for Repacking Project \$31.50
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for Progress Reporting for Repacking Project \$104.50
Additional Field Engineering Service, 1 Days	Information not provided.	

Attorney Fees - Negotiation of lease and other matters for shared locations	<b>Component Description:</b>  <b>Amount:</b>	Legal Fees for Salisbury location only \$444.00
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$255.00
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$127.50
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$127.50
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$340.00
	<b>Component Description:</b>  <b>Amount:</b>	Legal fees associated with the repacking project \$168.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare and or review reimbursement form	<b>Component Description:</b>  <b>Amount:</b>	Legal fees for FCC repacking \$89.25
Perform engineering study for new channel assignment and antenna development	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Project management of the transition	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,802.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$174.85
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,870.50
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,592.80
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,254.10
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$3,180.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$214.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,884.90

	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$66.20
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,111.80
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$50,870.00</b>	<b>\$46,320.00</b>		<b>\$21,270.00</b>	
Equipment Delivery and Handling Charges	<i>\$18,320.00</i>	\$18,320.00	Transmitter shipping shown as options on attached quotes.	\$18,320.00	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	Notification will need to be made to MVPD's as required. Applicant to explore using an outside firm to determine which facilities will need to be notified and send the appropriate notification letters.	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$20,000.00</b>	\$20,000.00	Applicant will be required to dispose of the current transmission line and transmitter and heavy oil filled high voltage power supplies. These cannot be disposed of in a typical landfill.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$7,000.00	N/A	\$2,950.00	N/A
<b>Sub-total</b>	\$50,870.00	\$46,320.00	N/A	\$21,270.00	N/A
<b>Total for all systems</b>	\$1,343,637.90	\$1,253,272.90	N/A	\$1,094,335.87	N/A

## Components

**Actual Information**  
**Description**

**File Name**



Equipment Delivery and Handling Charges	<b>Component Description:</b> WCPB-610-Equipment Delivery and Handling <b>Amount:</b> \$916.00
	<b>Component Description:</b> WCPB-610-Equipment Delivery and Handling <b>Amount:</b> \$4,122.00
	<b>Component Description:</b> Line 2.1 and 2.2 on quote p#2958A Line 5 on invoice 11448A transportation and offloading 50% deposit <b>Amount:</b> \$4,580.00
	<b>Component Description:</b> Line item 2 on invoice Line s 2.1 and 2.2 on quote. transportation and offloading 50% deposit <b>Amount:</b> \$4,580.00
	<b>Component Description:</b> WCPB-610-Equipment Delivery and Handling <b>Amount:</b> \$4,122.00
MVPD Notification of Channel Change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

DTV Medical Facility Notification	<table><tr><td data-bbox="699 94 1114 389"><b>Component Description:</b></td><td data-bbox="1114 94 1428 389">Medical Notification Mailing for WCPB</td></tr><tr><td data-bbox="699 280 1114 389"><b>Amount:</b></td><td data-bbox="1114 280 1428 389">\$2,950.00</td></tr></table>	<b>Component Description:</b>	Medical Notification Mailing for WCPB	<b>Amount:</b>	\$2,950.00
<b>Component Description:</b>	Medical Notification Mailing for WCPB				
<b>Amount:</b>	\$2,950.00				

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,343,637.90	\$1,253,272.90
			\$1,094,335.87

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Carl R Wolfe</b>  <i>Director,  Transmission  and  Distribution</i></p> <p>06/12/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Carl R Wolfe</b>  <i>Director,  Transmission  and  Distribution</i></p> <p>06/12/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Carl R Wolfe**  
*Director,  
Transmission  
and  
Distribution*

06/12/2020

**Attachments**