



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **62424** | Service: **DTV** | Call **KCDT** | Channel: **18 (UHF)** |  
ID: | Sign:  
File **0000026396**  
Number:  
FRN: **0001631738** | Date **05/21**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>STATE BOARD OF EDUCATION, STATE OF IDAHO</b> Doing Business As: IDAHO PUBLIC TELEVISION	Technology Director 1455 NORTH ORCHARD STREET ATTN: RICHARD VAN GENDEREN BOISE, ID 83706 United States	+1 (208) 373- 7220	Dutch@idahoptv.org	Government Entity

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
-----------	---------	-------	-------

<b>Richard Van Genderen</b> <i>Director of Technology</i> <i>State Board of Education, State of Idaho</i> <i>dba Idaho Public Television</i>	Director of Technology Idaho Public Television 1455 N. Orchard Street Boise, ID 83706 United States	+1 (208) 373-7220	dutch@idahoptv. org
---	--	----------------------	------------------------

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install interim Aux.antenna and move KCDT-45 and K26LJ-D over to it at reduced output power. (Requires STA) Then decommission existing KCDT-45 antenna and damaged transmission line. Install new UHF wideband antenna and 3 1/8" rigid line on tower.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DHD15P1
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	3.75 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Current transmitter is 15 years old and not re-tuneable to new assigned lower frequency. Power output required to make authorized ERP.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	20.0 feet
	Other Electrical Service	Yes
	Description	Will have to add a couple of standard 110V circuits for operation of the dual exciters.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>2-port UHF channel combiner</b>	A new 2 port UHF channel combiner will be required. We currently utilize one and it is not tuneable to the new assigned channel.
<b>Stringent Mask filter</b>	New Stringent Mask filter for new channel assignment



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	8
	Design power capacity in use	60.0 %
	Lower Limit	626.00 MHz
	Upper Limit	806.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	55.0 kW



	Manufacturer	
	Model	881-8
	Year	2002

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
61953	K26LJ-D

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	8
	Lower Limit	494.00 MHz
	Upper Limit	548.00 MHz
	Design power capacity in use	30.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	50.0 kW
	Manufacturer	
	Model	JA/MS-8

Year	2019
Justification for New Antenna	Existing antenna is broadband, but for upper UHF frequencies which KCDT will not be authorized to operate on. A new antenna must be employed for the new lower UHF assignment.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	494.0 MHz - 548.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	3 1/8 inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Primary Antenna

### Other Antenna Cost Not Listed

Name	Description
<b>Line Adapters</b>	Adapters to go from 3 inch line to 1.5 inch line for proposed aux antenna.
<b>Aux.Temp Antenna</b>	Proposed 2 panel medium power light weight antenna array to be used while tower work being performed for new full power antenna.
<b>Flexible foam core heliax</b>	To connect Aux/Temp antenna to combiner; 1 5/8" heliax and mounting hardware.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	105 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
61953	K26LJ-D

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	105 feet per run
	Justification for New Transmission Line	Existing line is ice damaged and should be replaced.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	75 feet per run
	Justification for New Transmission Line	This line will connect auxiliary antenna to existing combiner in the effort to keep signals on the air while new antenna and line are installed on tower. It is smaller since the aux antenna has lower power capacity than full power replacement antenna.



Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Hangers- Grounding kit	Will require line hangers and 2 grounding kits for this heliax line.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	47° 43' 53.66" N-
	Longitude (NAD83)	116° 43' 50.7" W-
	Overall Structure Height	93.00 feet
	Support Structure Height	80.00 feet

	Ground Elevation Above Mean Sea Level (AMSL)	4062.00 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Idaho Public Television
	Date Constructed	06/01/1991

### Other Types of Users

#### Users

LPTV x 4

LPFM x 3

WISP

### Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	4
	Justification	Installation of new transmitter by factory technician.

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Tower Structural Study</b>	Inventory and structural study of existing and proposed loading with new antennas.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter UAXTE-8</b>	<b>\$258,684.50</b>	<b>\$167,184.50</b>		<b>\$121,814.81</b>	
1.5" Rigid Conduit and Wiring	<i>\$800.00</i>	\$800.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$145,000.00	N/A	\$103,385.23	N/A
2-port UHF channel combiner	<i>\$13,500.00</i>	\$13,500.00	N/A	\$11,464.10	N/A
Stringent Mask filter	<i>\$5,500.00</i>	\$5,500.00	N/A	\$4,580.98	N/A
Other Electrical Service: Will have to add a couple of standard 110V circuits for operation of the dual exciters.	<i>\$2,384.50</i>	\$2,384.50	Needed to run 1/1/4 Flex J box to new equipment. Due to state purchasing rules we were unable to get a bid in advance (at the time the predetermined and estimated costs were estimated)	\$2,384.50	N/A
<b>Sub-total</b>	<b>\$258,684.50</b>	<b>\$167,184.50</b>	N/A	<b>\$121,814.81</b>	N/A
<b>Total for all systems</b>	<b>\$1,043,972.35</b>	<b>\$508,796.35</b>	N/A	<b>\$186,471.91</b>	N/A



## Components

Actual Information	
Description	File Name
1.5" Rigid Conduit and Wiring	Information not provided.
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	<b>Component Description:</b> Transmitter <b>Amount:</b> \$103,385.23
2-port UHF channel combiner	<b>Component Description:</b> CIF/Combiner System <b>Amount:</b> \$11,464.10
Stringent Mask filter	<b>Component Description:</b> RF Accessories, Mask filter <b>Amount:</b> \$4,580.98

Other Electrical Service:  
Will have to add a couple of  
standard 110V circuits for  
operation of the dual  
exciters.

**Component Description:**

Disconnect  
equipment and  
determine what is  
needed at a future  
date to reconnect  
the new  
equipment. Also  
Attached  
documentation that  
explains service  
and reason for no  
quote.

**Amount:**

\$427.50

**Component Description:**

Re-ran 1 1/4" flex  
from J Box to new  
equipment and  
hookup. Installed  
100 AMP breaker  
in panel

**Amount:**

\$1,957.00

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna JA /MS-8	\$158,699.00	\$124,849.00		\$10,399.27	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Line Adapters	\$2,999.00	\$2,999.00	N/A	\$334.01	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$50,000.00	N/A	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$7,800.00	Quoted figure from Antenna vendor	\$0.00	Due to our state process and rules we were unable to speak to vendors before going thru the bidding process. These estimates were made well before the bidding process could take place.
UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	<b>\$0.00</b>	\$0.00	Vendor estimate /quote for non-elliptically polarized version of antenna.	\$0.00	This piece of the invoice was entered twice. This needs to be deleted.
Flexible foam core heliax	<b>\$1,500.00</b>	\$1,500.00	N/A	N/A	N/A
Aux.Temp Antenna	<b>\$15,000.00</b>	\$15,000.00	N/A	\$6,375.26	N/A

UHF - High Power, Side Mount, broadband panel, 8 bay,, 36 kW input, directional,, elliptically or circularly polarized	<b>\$33,670.00</b>	\$33,670.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$3,690.00	Quote and Letter attached to most recent submission. Explanation of Variation between quoted antenna and delivered antenna added as an attachment
<b>Sub-total</b>	\$158,699.00	\$124,849.00	N/A	\$10,399.27	N/A
<b>Total for all systems</b>	\$1,043,972.35	\$508,796.35	N/A	\$186,471.91	N/A

## Components

Actual Information	
Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Line Adapters	<b>Component Description:</b> Reducer Adapter <b>Amount:</b> \$334.01
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.

Sweep test of existing antenna	<b>Component Description:</b>  <b>Amount:</b>	JAMPRO Field Technician - inspection of equipment installation \$7,800.00
UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	This is a duplicate entry N/A
Flexible foam core heliax	Information not provided.	
Aux.Temp Antenna	<b>Component Description:</b>  <b>Amount:</b>	Scala Broadband Cavity Backslot Antenna \$5,899.00
	<b>Component Description:</b>  <b>Amount:</b>	Antenna Mount and Standoff Arm \$476.26
	<b>Component Description:</b>  <b>Amount:</b>	Scala Broadband Cavity Back Slot Antenna. \$5,899.00

UHF - High Power, Side Mount, broadband panel, 8 bay,, 36 kW input, directional,, elliptically or circularly polarized

**Component Description:**

This is the antenna cost minus the optional elliptical polarization that we are funding ourselves. See JamPro Quote AP021918D

**Amount:**

\$29,980.00

**Component Description:**

Scala FMTV-03  
EIA Fine  
Matching Unit

**Amount:**

\$528.00

**Component Description:**

Scala 1 5/8" EIA  
Bullet

**Amount:**

\$26.00

**Component Description:**

Scala FMTV EIA  
Fine Matching  
Unit Connections

**Amount:**

\$528.00

**Component Description:**

Scala Bullet

**Amount:**

\$26.00

**Component Description:**

Dehydrator, Low-pres mem 19 in rack wall mount w /discrete and summary alarms

**Amount:**

\$3,136.00

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$2,550.00</b>	<b>\$2,475.00</b>		<b>\$1,325.00</b>	
Hangers-Grounding kit	<i>\$750.00</i>	\$750.00	N/A	N/A	N/A
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$1,800.00	\$1,725.00	N/A	\$1,325.00	Quote and Letter attached to most recent submission
<b>Primary Transmission Line</b>	<b>\$12,600.00</b>	<b>\$21,927.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 3 1/8" broadband	\$12,600.00	\$21,927.00	Manufacturer quote, includes hangers and grounding, entry port, etc.	\$0.00	Due to our state processes and rules we were unable to speak to vendors prior to the bidding process.
<b>Sub-total</b>	<b>\$15,150.00</b>	<b>\$24,402.00</b>	<b>N/A</b>	<b>\$1,325.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,043,972.35</b>	<b>\$508,796.35</b>	<b>N/A</b>	<b>\$186,471.91</b>	<b>N/A</b>

### Components

Actual Information Description	File Name
Hangers- Grounding kit	Information not provided.



<p>Flexible Foam Transmission Line - dielectric, 1 5/8"</p>	<table> <tr> <td data-bbox="708 174 1015 208"><b>Component Description:</b></td><td data-bbox="1150 174 1374 241">Andrew 1 5/8" Virtual Foam Cable</td></tr> <tr> <td data-bbox="708 257 815 291"><b>Amount:</b></td><td data-bbox="1150 257 1246 291">\$655.00</td></tr> <tr> <td data-bbox="708 398 1015 432"><b>Component Description:</b></td><td data-bbox="1150 398 1337 589">Andrew Straight Connector for LDF7 &amp; AVA7. Andrew Virtual Foam Cable</td></tr> <tr> <td data-bbox="708 600 815 633"><b>Amount:</b></td><td data-bbox="1150 600 1270 633">\$1,325.00</td></tr> <tr> <td data-bbox="708 741 1015 775"><b>Component Description:</b></td><td data-bbox="1150 741 1369 853">Andrew 1 5/8" EIA Straight Connector for LDF7 &amp; AVA7</td></tr> <tr> <td data-bbox="708 864 815 898"><b>Amount:</b></td><td data-bbox="1150 864 1246 898">\$670.00</td></tr> </table>	<b>Component Description:</b>	Andrew 1 5/8" Virtual Foam Cable	<b>Amount:</b>	\$655.00	<b>Component Description:</b>	Andrew Straight Connector for LDF7 & AVA7. Andrew Virtual Foam Cable	<b>Amount:</b>	\$1,325.00	<b>Component Description:</b>	Andrew 1 5/8" EIA Straight Connector for LDF7 & AVA7	<b>Amount:</b>	\$670.00
<b>Component Description:</b>	Andrew 1 5/8" Virtual Foam Cable												
<b>Amount:</b>	\$655.00												
<b>Component Description:</b>	Andrew Straight Connector for LDF7 & AVA7. Andrew Virtual Foam Cable												
<b>Amount:</b>	\$1,325.00												
<b>Component Description:</b>	Andrew 1 5/8" EIA Straight Connector for LDF7 & AVA7												
<b>Amount:</b>	\$670.00												
<p>Rigid Transmission Line - copper, 3 1/8" broadband</p>	<table> <tr> <td data-bbox="708 1025 1015 1059"><b>Component Description:</b></td><td data-bbox="1150 1025 1374 1216">Transmission line - 13,837. We are not seeking reimbursement for this line</td></tr> <tr> <td data-bbox="708 1227 815 1261"><b>Amount:</b></td><td data-bbox="1150 1227 1198 1261">N/A</td></tr> </table>	<b>Component Description:</b>	Transmission line - 13,837. We are not seeking reimbursement for this line	<b>Amount:</b>	N/A								
<b>Component Description:</b>	Transmission line - 13,837. We are not seeking reimbursement for this line												
<b>Amount:</b>	N/A												

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$421,000.00	\$55,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$55,000.00	N/A	\$0.00	N/A
Sub-total	\$421,000.00	\$55,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,043,972.35	\$508,796.35	N/A	\$186,471.91	N/A

Components

Actual Information Description	File Name
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: Install equipment Amount: \$43,275.00

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$158,229.45</b>	<b>\$111,896.45</b>		<b>\$41,556.37</b>	
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$2,047.00	Increase estimate due to inquiry to seek guidance from FCC regarding new antennae installation	\$2,047.00	This is for a new auxiliary antenna.
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,479.20	N/A
Tower Structural Study	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A

RF Consulting Engineer Fees-Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$8,143.62	Exchanges with antenna manufacturer of proposed replacement antenna for repack. Also construction permit had to be submitted twice.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,010.00	The cost of this invoice was over the estimated cost due to clerical costs such as copies and postage	\$3,009.25	Copy charges more than expected.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,767.85	Need to open transmission line and install testing equipment for engineers.
Additional Field Engineering Service, 4 Days	<b>\$18,839.45</b>	\$18,839.45	N/A	\$18,839.45	Please see quote attached to invoice. The quote for GatesAir Services is on page 5; Section 4, no. 15.
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$270.00	N/A
<b>Sub-total</b>	\$158,229.45	\$111,896.45	N/A	\$41,556.37	N/A
<b>Total for all systems</b>	\$1,043,972.35	\$508,796.35	N/A	\$186,471.91	N/A

## Components

Actual Information	
Description	File Name
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	<div> <b>Component Description:</b> CONSULTING ENGINEERING SERVICES CONCERNING COMMUNICATON WITH ANTENNA MANUFACTURER AND PREP OF EXHIBITS FOR PRELIMINARY DRAFT OF ENGINEERING STATEMENT </div> <div> <b>Amount:</b> \$1,315.00 </div> <div> <b>Component Description:</b> Consulting engineering services thru 7/18 - draft of inquiry to seek guidance from FCC regarding new antenna installation </div> <div> <b>Amount:</b> \$732.00 </div>

Prepare and or review reimbursement form	<p><b>Component Description:</b></p> <p>Consulting engineering services concerning inquiries to antenna manufacturer on delivery date and other items regarding incentive auction mandated channel change</p> <p><b>Amount:</b></p> <p>\$1,894.20</p>	
	<p><b>Component Description:</b></p> <p>Teleconference with FCC staff regarding status of KCDT</p> <p><b>Amount:</b></p> <p>\$90.00</p>	
	<p><b>Component Description:</b></p> <p>Responded to FCC staff email regarding transition progress report due</p> <p><b>Amount:</b></p> <p>\$90.00</p>	
	<p><b>Component Description:</b></p> <p>This invoice shows a balance of \$90 for a total of \$450. Actual current invoice is \$360.00. Correspondence regarding status and reimbursement process</p> <p><b>Amount:</b></p> <p>\$360.00</p>	
	<p><b>Component Description:</b></p> <p>Review repack transition plan progress report for KCDT</p> <p><b>Amount:</b></p> <p>\$45.00</p>	
Tower Structural Study	Information not provided.	



<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="691 174 997 208"><b>Component Description:</b></td><td data-bbox="1131 174 1372 365">Opening transmission line and installing testing equipment on the end connector.</td></tr> <tr> <td data-bbox="691 376 799 409"><b>Amount:</b></td><td data-bbox="1131 376 1251 409">\$1,000.00</td></tr> <tr> <td data-bbox="691 517 997 551"><b>Component Description:</b></td><td data-bbox="1131 517 1372 902">Prepare engineering statement entitled "Engineering Statement...in support of a modification of pending application to construct repacked facilities KCDT...</td></tr> <tr> <td data-bbox="691 913 799 947"><b>Amount:</b></td><td data-bbox="1131 913 1251 947">\$2,203.90</td></tr> <tr> <td data-bbox="691 1055 997 1088"><b>Component Description:</b></td><td data-bbox="1131 1055 1366 1160">RF Engineering Consulting Services KCDT</td></tr> <tr> <td data-bbox="691 1171 799 1205"><b>Amount:</b></td><td data-bbox="1131 1171 1251 1205">\$5,767.85</td></tr> </table>	<b>Component Description:</b>	Opening transmission line and installing testing equipment on the end connector.	<b>Amount:</b>	\$1,000.00	<b>Component Description:</b>	Prepare engineering statement entitled "Engineering Statement...in support of a modification of pending application to construct repacked facilities KCDT...	<b>Amount:</b>	\$2,203.90	<b>Component Description:</b>	RF Engineering Consulting Services KCDT	<b>Amount:</b>	\$5,767.85
<b>Component Description:</b>	Opening transmission line and installing testing equipment on the end connector.												
<b>Amount:</b>	\$1,000.00												
<b>Component Description:</b>	Prepare engineering statement entitled "Engineering Statement...in support of a modification of pending application to construct repacked facilities KCDT...												
<b>Amount:</b>	\$2,203.90												
<b>Component Description:</b>	RF Engineering Consulting Services KCDT												
<b>Amount:</b>	\$5,767.85												
<p>Additional Field Engineering Service, 4 Days</p>	<table> <tr> <td data-bbox="691 1346 997 1379"><b>Component Description:</b></td><td data-bbox="1131 1346 1372 1536">Engineering Services - see quote attached to invoice. Section 4; no 15 and 16.</td></tr> <tr> <td data-bbox="691 1547 799 1581"><b>Amount:</b></td><td data-bbox="1131 1547 1267 1581">\$18,839.45</td></tr> </table>	<b>Component Description:</b>	Engineering Services - see quote attached to invoice. Section 4; no 15 and 16.	<b>Amount:</b>	\$18,839.45								
<b>Component Description:</b>	Engineering Services - see quote attached to invoice. Section 4; no 15 and 16.												
<b>Amount:</b>	\$18,839.45												
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="691 1874 997 1908"><b>Component Description:</b></td><td data-bbox="1131 1874 1313 1980">Attorney Fees - Prepare &amp; File Request</td></tr> <tr> <td data-bbox="691 1991 799 2024"><b>Amount:</b></td><td data-bbox="1131 1991 1230 2024">\$270.00</td></tr> </table>	<b>Component Description:</b>	Attorney Fees - Prepare & File Request	<b>Amount:</b>	\$270.00								
<b>Component Description:</b>	Attorney Fees - Prepare & File Request												
<b>Amount:</b>	\$270.00												



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$32,209.40</b>	<b>\$25,464.40</b>		<b>\$11,376.46</b>	
MVPD Notification of Channel Change	<i>\$1,714.40</i>	\$1,714.40	Due to state purchasing rules we were unable to get an estimate outside of the purchasing process. We were only able to obtain a quote during the purchasing process. This came in higher than our original estimate.	\$1,714.40	The invoice is greater than our initial estimate. Due to state statute we were unable to obtain estimates from a vendor without going thru the entire purchasing process. Which we were unable to do at the time.
Develop and air announcement of upcoming channel change	<i>\$1,500.00</i>	\$1,500.00	N/A	\$1,532.50	Running more ads than anticipated when estimate was created.
Equipment Storage	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$4,500.00</b>	\$4,500.00	N/A	\$1,268.27	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	N/A	\$2,604.80	N/A
Equipment Delivery and Handling Charges	<b>\$10,000.00</b>	\$10,000.00	N/A	\$4,256.49	quote and letter attached to most recent submission
BLM or NFS Coordination	<b>\$250.00</b>	\$250.00	Cost recovery fee for change of use filing on existing lease.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	We do not pay filing fees	N/A	N/A
<b>Sub-total</b>	\$32,209.40	\$25,464.40	N/A	\$11,376.46	N/A
<b>Total for all systems</b>	\$1,043,972.35	\$508,796.35	N/A	\$186,471.91	N/A

## Components

**Actual Information**  
**Description**

**File Name**

MVPD Notification of Channel Change	<b>Component Description:</b>          <b>Amount:</b>	MVPD Notification Services: Notification of Cable and Satellite MVPD Providers of new RF Channel and Transport Stream Parameters on Repack Channel \$1,714.40
-------------------------------------	---	---

Develop and air announcement of upcoming channel change	<div data-bbox="707 174 1374 884"> <p><b>Component Description:</b> Attachment includes cover letter that was requested by the reviewer. Upcoming Channel Change Announcement. Only \$332.50 of the total charges are related to the upcoming channel change announcement. Other charges are programming related.</p> <p><b>Amount:</b> \$332.50</p> </div> <div data-bbox="707 994 1369 1223"> <p><b>Component Description:</b> Ads referring to the need for rescanning in the KCDT area due to channel change.</p> <p><b>Amount:</b> \$1,200.00</p> </div> <div data-bbox="707 1332 1358 1641"> <p><b>Component Description:</b> Ads for Rescan. CdA Press does not use an invoice # I used our Billed Account Number for the Invoice # - 6538</p> <p><b>Amount:</b> \$1,200.00</p> </div> <div data-bbox="707 1751 1345 1899"> <p><b>Component Description:</b> Rescan Ads for KCDT Coeur d Alene transmitter</p> <p><b>Amount:</b> \$1,200.00</p> </div>
Equipment Storage	Information not provided.

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="695 98 1114 403"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 98 1428 403"> <p>Disposal of Equipment and Waste</p> <p>\$18.27</p> </td></tr> <tr> <td data-bbox="695 403 1114 801"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 403 1428 801"> <p>Removal of Antenna. The invoice is for \$3,050. \$1800 is for another service NOT related to the FCC project</p> <p>\$1,250.00</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Disposal of Equipment and Waste</p> <p>\$18.27</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Removal of Antenna. The invoice is for \$3,050. \$1800 is for another service NOT related to the FCC project</p> <p>\$1,250.00</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Disposal of Equipment and Waste</p> <p>\$18.27</p>				
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Removal of Antenna. The invoice is for \$3,050. \$1800 is for another service NOT related to the FCC project</p> <p>\$1,250.00</p>				
<p>DTV Medical Facility Notification</p>	<table> <tr> <td data-bbox="695 801 1114 1173"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 801 1428 1173"> <p>This is for the Notification of Medical Facilities - Transmitter Medical Facility Notification</p> <p>\$2,604.80</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>This is for the Notification of Medical Facilities - Transmitter Medical Facility Notification</p> <p>\$2,604.80</p>		
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>This is for the Notification of Medical Facilities - Transmitter Medical Facility Notification</p> <p>\$2,604.80</p>				

Equipment Delivery and Handling Charges	<b>Component Description:</b> <b>Amount:</b>	Freight Costs \$3,418.00
	<b>Component Description:</b> <b>Amount:</b>	Ground Freight to Moscow Idaho \$2,200.00
	<b>Component Description:</b> <b>Amount:</b>	Freight \$20.69
	<b>Component Description:</b> <b>Amount:</b>	Shipping \$733.00
	<b>Component Description:</b> <b>Amount:</b>	Freight \$84.80
	<b>Component Description:</b> <b>Amount:</b>	Shipping Charges \$733.00
BLM or NFS Coordination	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,043,972.35	\$508,796.35
			\$186,471.91

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Dawn Rose , Rose .</b> <i>Senior Financial Specialist</i></p> <p>05/21/2020</p>

## Attachments