



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **72106** | Service: **DTV** | Call **WGHP** | Channel: **31 (UHF)** |
ID: | Sign:
File **0000028250**
Number:
FRN: **0022824668** | Date **06/02**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--------------------------------------------|---------------------------------------------------------------------------------------------|----------------------|-----------------------|---------------------------------|
| Tribune Broadcasting Company II LLC | Elizabeth Ryder 545 E. John Carpenter Freeway Irving, TX 75062 United States | +1 (972) 373-8000 | eryder@nexstar. tv | Limited Liability Company |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|----------------------|-----------------------------|
| Bill Vanduyhoven , Vanduyhov . Sr Director of Engineering RF Systems Nexstar Broadcasting Inc. | Bill Vanduyhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States | +1 (404) 312-8693 | bvanduyhoven@nexstar. tv |

Broadcaster Information and Transition Plan

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace antenna and transmission Line Replace transmitter |

Transmitters

| Section | Question | Response |
|-------------------------------------|-------------------------------------------|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---------------------------------------------------|------------------------------------------------------------|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | Larcan |
| | Model | DTT5SU |
| | Year | 2010 |
| | Type | Solid State |

| | |
|----------------------------|------------|
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 5 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|------------------------|------------------------------------------------|------------------------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 10 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | Yes |
| | Exciter Type | Single frequency agile |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|--------------------------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | | |

| | | |
|----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-----|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---------------------------------------------------|------------------------------------------------------------|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | No |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Landmark DTT60M |
| | Year | 2000 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 60 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|------------------------|-------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTD-80 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 70 kW |
| | Justification for New Transmitter | Larcant transmitter is not re-tuneable and due to parts availability in 2016 we replaced it. ULXTD-80 was installed in to replace it. A new RF system is required for the new channel. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |

| | | |
|----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | Electrical installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------|----------------------------------------|
| Disposal fees | Recycling of coolant and Trash removal |
| Site Survey | Site Survey for Transmitter |
| New RF System | Ch 31 Re-tuning Quote |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Auxiliary
Antenna**

Add Antenna Information

| Section | Question | Response |
|---------------------------------------------------|-----------------------------------------------------------------|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 75.0 kW |

| | |
|--------------|-------------------|
| Manufacturer | |
| Model | TFU-2ST- RS190 |
| Year | 2001 |

**Auxiliary
Antenna**

New Antenna Costs

| Section | Question | Response |
|-------------------------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 16 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 670.00 MHz |
| | Design power capacity in use | 90.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 200.0 kW |
| | Manufacturer | |
| Model | TFU-16WB | |

| | |
|-------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Year | 2019 |
| Justification for New Antenna | Current antenna will not work on assigned channel. Wide Band antenna selected to allow for operation before and after channel change. Required during antenna change |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|-----------------------------------------------------------------------|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |

| | | |
|---------------------------------|-------------------------------------------------------------------------------------------------------------|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|-----------------|------------------------------------------------|
| Adapters | Transmission line adapters 6 1/8" to 4" Heliax |

**Auxiliary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---------------------------------------------------|------------------------------------------------------------------|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Auliliary |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |

| | |
|--------------|----------|
| Manufacturer | |
| Model | ALN-8-35 |
| Year | 2010 |

**Auxiliary
Antenna**

New Antenna Costs

| Section | Question | Response |
|-----------------------------------------------|----------------------------------------------------------------------|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Auxiliary |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |
| | Manufacturer | |
| Model | ALN8-31 | |

| | |
|-------------------------------|----------------------------------------------------|
| Year | 2019 |
| Justification for New Antenna | Existing antenna will not work on assigned channel |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|-------------------------------------------------------------------------------------------------------------|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|-----------------------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| | |
|--------------|-----------------------|
| Manufacturer | |
| Model | TFU- 34DSC-R 04 |
| Year | 2001 |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|-------------------------------------------|----------------------------------------------------------------------|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 922.0 kW |
| | Manufacturer | |

| | |
|-------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Model | TFU-31JTH /VP-R 06 |
| Year | 2019 |
| Justification for New Antenna | Top is only available position on tower without disturbing current operation. Current antenna will not work on assigned channel. Top Mount will allow reuse of existing Transmission Line. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|-----------------------------------------------------------------------|------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |

| | | |
|---------------------------------|-------------------------------------------------------------------------------------------------------------|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------------|-----------------------|
| Mounting and support | Pole and Wedding cake |

| Transmission Line | Section | Question | Response |
|-------------------|---------|------------------------------------|-------------------------------------------------|
| | | Transmission Line Related Expenses | Do you have transmission line related expenses? |

Primary Transmission Line
Existing Transmission Line

| Section | Question | Response |
|--------------------------------------------------|----------------------------------------------------------------------------|-------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1200 feet per run |

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

| Name | Description |
|-------------------------------|-----------------------------------|
| Feed thru and adapters | 6 inch feed thru and test adapter |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Auxiliary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------------------------|---------------------------------------------------------|--------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Aulliliary |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1000751 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 48' 47.0" N- |
| | Longitude (NAD83) | 079° 50' 35.0" W- |
| | Overall Structure Height | 1255.56 feet |
| | Support Structure Height | 1122.03 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 776.89 feet |

| | |
|------------------|------------------------------------------|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | WGHP License, LLC |
| Date Constructed | 07/01/1963 |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|------------------------------------------------------------|--------------------------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

| Section | Question | Response |
|------------------------------------------------------------|---------------------------------------------------------|------------------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1251069 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 48' 46.5" N- |
| | Longitude (NAD83) | 079° 50' 28.1" W- |
| | Overall Structure Height | 1248.02 feet |
| | Support Structure Height | 1248.02 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 785.10 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | | |

| | |
|------------------|-------------------|
| Tower Owner | WGHP License, LLC |
| Date Constructed | 12/31/2005 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|------------------------------------------------------------|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

| Section | Question | Response |
|--------------------------------------------------------|------------------------------------------------------------------------------|-----------------------------------------------------------|
| Outside Project Management Services | Do you require outside project management services? | No |
| | Number of Hours | N/A |
| | Explanation | N/A |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application |
| For Auxiliary Facility | | N/A |
| For Main Facility | | N/A |
| Prepare and file Form FCC License to Cover Application | | No |
| For Auxiliary Facility | | N/A |
| For Main Facility | | N/A |

| | | |
|--------------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Information not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------|-----------------------------|-----------------------|------------------------------|-----------------------|---------------------------|
| Primary Transmitter ULXTD-80 | \$2,311,000.00 | \$1,555,790.00 | | \$1,439,624.60 | |
| New RF System | <i>\$251,000.00</i> | \$251,000.00 | N/A | \$197,358.63 | N/A |
| Site Survey | <i>\$6,000.00</i> | \$6,000.00 | N/A | \$5,823.90 | N/A |
| Disposal fees | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | \$1,999,000.00 | \$1,243,790.00 | N/A | \$1,236,442.07 | N/A |
| Other Electrical Service: Electrical installation | <i>\$50,000.00</i> | \$50,000.00 | N/A | N/A | N/A |
| Auxiliary Transmitter DTT5SU | \$134,560.00 | \$43,450.00 | | \$22,770.00 | |
| Single frequency agile exciter | \$21,050.00 | \$10,000.00 | N/A | N/A | N/A |
| 10 kW mask filter | \$8,310.00 | \$8,450.00 | Quote price | \$0.00 | N/A |

| | | | | | |
|------------------------------------|----------------|----------------|-----|----------------|-----|
| UHF and VHF - minor banding issues | \$105,200.00 | \$25,000.00 | N/A | \$22,770.00 | N/A |
| Sub-total | \$2,445,560.00 | \$1,599,240.00 | N/A | \$1,462,394.60 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

| Actual Information | |
|----------------------------------------------------------|----------------------------------------------------------------------------------------------------|
| Description | File Name |
| New RF System | Component Description: 3rd payment - channel change and proof Amount: \$32,025.05 |
| | Component Description: 2nd payment channel change and proof Amount: \$82,666.79 |
| | Component Description: channel change and proof Amount: \$82,666.79 |
| Site Survey | Component Description: site survey Amount: \$5,823.90 |
| Disposal fees | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | Component Description: Site Survey Amount: N/A |

Component Description: parts needed for
installation lines 2
thru 6 on invoice
Amount: \$894.00

Component Description: Valve, Automatic
Air Vent
Amount: \$110.00

Component Description: KIT Probe (1.5)
Capacitve Tun
Amount: \$1,788.00

Component Description: Freight for
Transmitter
Installation parts
Amount: \$121.25

Component Description: Hose, Rubber 3
/4" Red
Amount: \$276.00

Component Description: Elbow 90 Deg 1 1
/2
Amount: \$105.60

Component Description: Installation
Services
Amount: \$69,187.45

Component Description: Adapter 1 1/2
CXM
Amount: \$110.40

Component Description: Shipping and Mics
Supplies
Amount: \$8,119.54

| | |
|---------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|
| | <p>Component Description: Remaining balance for primary transmitter</p> <p>Amount: \$765,390.19</p> |
| | <p>Component Description: Freight for transmitter</p> <p>Amount: \$7,225.54</p> |
| | <p>Component Description: Adapter 1 1/2 FTG X F</p> <p>Amount: \$131.60</p> |
| | <p>Component Description: Air Separators</p> <p>Amount: \$292.00</p> |
| | <p>Component Description: parts needed for install</p> <p>Amount: \$1,919.60</p> |
| | <p>Component Description: Dummy Load for transmitter</p> <p>Amount: \$16,355.73</p> |
| | <p>Component Description: Deposit for Transmitter</p> <p>Amount: \$382,695.10</p> |
| Other Electrical Service: Electrical installation | Information not provided. |
| Single frequency agile exciter | Information not provided. |
| 10 kW mask filter | Information not provided. |

UHF and VHF - minor
banding issues

Component Description:

Re-tune

Amount:

\$8,220.00

Component Description:

Filter and tuning

Amount:

\$14,550.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| Primary Antenna TFU-31JTH /VP-R 06 | \$398,530.00 | \$397,100.00 | | \$332,565.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| Mounting and support | <i>\$90,000.00</i> | \$90,000.00 | N/A | \$88,782.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | \$10,298.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$289,000.00 | N/A | \$227,085.00 | N/A |
| Auxiliary Antenna TFU-16WB | \$214,530.00 | \$107,400.00 | | \$87,100.00 | |
| Adapters | <i>\$6,000.00</i> | \$6,000.00 | N/A | N/A | N/A |

| | | | | | |
|------------------------------------------------------------------------------------|---------------------|--------------------|-----|---------------|-----|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$0.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$95,000.00 | N/A | \$87,100.00 | N/A |
| Auxiliary Antenna ALN8-31 | \$119,280.00 | \$11,400.00 | | \$0.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| | | | | | |
|-------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|-----|----------------|-----|
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$5,000.00 | N/A | N/A | N/A |
| Sub-total | \$732,340.00 | \$515,900.00 | N/A | \$419,665.00 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

| Actual Information | | |
|--------------------------------|-------------------------------|--------------------------|
| Description | File Name | |
| Sweep test of existing antenna | Component Description: | 1st payment - sweep test |
| | Amount: | \$2,880.00 |
| | Component Description: | Sweep Test |
| | Amount: | \$3,520.00 |
| | Component Description: | sweep test |
| | Amount: | \$2,880.00 |

| | |
|-------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>Mounting and support</p> | <p>Component Description: 1st payment - Wedding cake adapter</p> <p>Amount: \$8,248.50</p> <p>Component Description: 1st payment - support pole</p> <p>Amount: \$31,703.40</p> <p>Component Description: Support pole</p> <p>Amount: \$38,748.60</p> <p>Component Description: Wedding cake adapter</p> <p>Amount: \$10,081.50</p> <p>Component Description: support pole</p> <p>Amount: \$31,703.40</p> <p>Component Description: Wedding cake adapter</p> <p>Amount: \$8,248.50</p> |
| <p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p> | <p>Component Description: 1st payment - elbow complex</p> <p>Amount: \$4,634.10</p> <p>Component Description: Elbow complex</p> <p>Amount: \$5,663.90</p> <p>Component Description: elbow complex</p> <p>Amount: \$4,634.10</p> |

| | |
|-------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p> | <p>Component Description: 1st payment - antenna Amount: \$101,142.00</p> <p>Component Description: Antenna Amount: \$123,618.00</p> <p>Component Description: Gas Stop 6-50 Amount: \$2,325.00</p> <p>Component Description: deposit on TFU-31JTH/VP-R Amount: \$101,142.00</p> <p>Component Description: deposit VPOL Amount: \$14,073.75</p> |
| <p>Adapters</p> | <p>Information not provided.</p> |
| <p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p> | <p>Information not provided.</p> |
| <p>Sweep test of existing antenna</p> | <p>Information not provided.</p> |
| <p>UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized</p> | <p>Component Description: 16WB Antenna Amount: \$87,100.00</p> |
| <p>Side mount brackets for high power antennas (if not included in antenna base cost)</p> | <p>Information not provided.</p> |
| <p>Sweep test of existing antenna</p> | <p>Information not provided.</p> |

UHF - Lower Power Side
Mount, One station antenna
- medium power (50-200
kW), horizontally polarized

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------|-----------------------------|----------------|------------------------------|----------------|---------------------------|
| Primary Transmission Line | \$22,500.00 | \$22,500.00 | | \$22,124.00 | |
| Feed thru and adapters | <i>\$22,500.00</i> | \$22,500.00 | N/A | \$22,124.00 | N/A |
| Sub-total | \$22,500.00 | \$22,500.00 | N/A | \$22,124.00 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

| Actual Information | |
|------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Description | File Name |
| Feed thru and adapters | <p>Component Description: 1st payment - feed through complex</p> <p>Amount: \$7,720.20</p> <p>Component Description: 1st payment - trans test</p> <p>Amount: \$1,110.60</p> <p>Component Description: 1st payment - TLSCR's</p> <p>Amount: \$866.25</p> <p>Component Description: Trans Test 6-50</p> <p>Amount: \$1,357.40</p> |

Component Description: TLSCR'S
Amount: \$575.00

Component Description: Main Tx line
Amount: \$947.60

Component Description: Main Tx line
Amount: \$111.15

Component Description: Feed through
Amount: \$9,435.80

Component Description: TLSCR's
Amount: \$866.25

Component Description: Trans Test 6-50
Amount: \$1,110.60

Component Description: Feed Thru
complex
Amount: \$7,720.20

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|------------------------------|---------------------|---------------------------|
| Primary Tower TOWER | \$631,100.00 | \$538,000.00 | | \$241,860.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$156,000.00 | N/A | \$24,810.00 | N/A |
| Tower Helicopter Lift | <i>\$250,000.00</i> | \$250,000.00 | N/A | \$209,190.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$120,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$7,860.00 | N/A |
| Auxiliary Tower TOWER | \$394,800.00 | \$105,000.00 | | \$28,300.50 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$15,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$55,000.00 | N/A | \$28,300.50 | N/A |

| | | | | | |
|--------------------------------------|----------------|----------------|-----|----------------|-----|
| Tall Tower (greater than 500') | \$210,500.00 | \$35,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,025,900.00 | \$643,000.00 | N/A | \$270,160.50 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

| Actual Information | |
|---------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Description | File Name |
| Tall Tower (greater than 500') | <p>Component Description: deposit for rigging costs</p> <p>Amount: \$24,810.00</p> |
| Tower Helicopter Lift | <p>Component Description: Antenna removal and install down payment</p> <p>Amount: \$204,057.00</p> <p>Component Description: change order</p> <p>Amount: \$5,133.00</p> |
| Minor tower reinforcement /modifications | Information not provided. |
| Structural engineering tower load study for well documented tower | <p>Component Description: tower analysis</p> <p>Amount: \$7,860.00</p> |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. |

| | |
|------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| Minor tower reinforcement /modifications | Component Description: down payment for antenna removal and replacement on the tower Amount: \$28,300.50 |
| Tall Tower (greater than 500') | Information not provided. |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-------------------------------------------------------------------------------------------------------------------------|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| Outside Professional Services | \$36,830.00 | \$25,000.00 | | \$0.00 | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$10,000.00 | N/A | \$0.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| | | | | | |
|--------------------------------------------------------------------------------------|----------------|----------------|-----|----------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Sub-total | \$36,830.00 | \$25,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------------------------|-----------------------------|-----------------------|------------------------------|-----------------------|---------------------------|
| Other Expenses | \$61,750.00 | \$61,200.00 | | \$21,283.91 | |
| Equipment Delivery and Handling Charges | <i>\$15,200.00</i> | \$15,200.00 | N/A | \$15,193.91 | N/A |
| MVPD Notification of Channel Change | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | <i>\$0.00</i> | \$0.00 | N/A | N/A | N/A |
| Equipment Storage | <i>\$15,000.00</i> | \$15,000.00 | N/A | \$2,340.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$3,750.00 | N/A |
| Local Zoning | <i>\$15,000.00</i> | \$15,000.00 | N/A | N/A | N/A |
| Sub-total | \$61,750.00 | \$61,200.00 | N/A | \$21,283.91 | N/A |
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | N/A | \$2,195,628.01 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

| | |
|---------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Equipment Delivery and Handling Charges | <p>Component Description: Freight and Shipping Amount: \$863.14</p> <p>Component Description: Freight and Shipping Amount: \$6,983.98</p> <p>Component Description: Freight Amount: \$121.25</p> <p>Component Description: Freight for transmitter Amount: \$7,225.54</p> |
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Storage | <p>Component Description: Storage Fee Amount: \$2,340.00</p> |
| DTV Medical Facility Notification | <p>Component Description: medical testing Amount: \$3,750.00</p> |
| Local Zoning | Information not provided. |

Cost Information **Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|------------------------------------|-----------------------|--------------------|
| Total for all systems | \$4,324,880.00 | \$2,866,840.00 | \$2,195,628.01 |

Reimbursement Status

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|----------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> <li data-bbox="750 772 1037 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="750 1198 1021 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="750 1467 1029 1747">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

06/02/2020

| Certification | Section | Question | Response |
|---------------|-----------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

06/02/2020

Attachments