



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **32216** | Service: **DCA** | Call **WUWT-CD** | Channel: **24 (UHF)** |  
ID:  
File **0000028539**  
Number:  
FRN: **0021840418** | Date **06/16**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HARPOLE TELECOM, INC.</b> Doing Business As: HARPOLE TELECOM, INC.	Joseph H. Harpole, Jr. 400 Powhatan Hill Place Manakin-Sabot, VA 23103 United States	+1 (434) 770-7813	wuwt26@gmail.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	4031 University Drive Ste 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Modification of licensed facility for digital class A TV station application.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TTU1000FA
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-3R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.8 kW
	Justification for New Transmitter	Existing transmitter manufacturer is out of business and transmitter is no longer supported

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1000.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Primary Transmitter Installation</b>	Primary Transmitter Installation

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	15.0 kW

Manufacturer	
Model	PSILP240I
Year	2012

---



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	14.3 kW
	Manufacturer	

Model	ATC-BCE78M-V3-24
Year	2017
Justification for New Antenna	Existing antenna cannot be modified to operate on new channel

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

Primary Antenna	Other Antenna Cost Not Listed Information not provided.
--------------------	--

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 26' 46.2" N-
	Longitude (NAD83)	089° 02' 12.2" W-

Overall Structure Height	349.08 feet
Support Structure Height	349.08 feet
Ground Elevation Above Mean Sea Level (AMSL)	334.97 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Joseph H. Harpole Sr.
Date Constructed	10/14/1993

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**  
Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WUWT-CD requires the aid of outside project management services in order to fulfill the requirements of the repack.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless not provided.



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	No

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter UAXTE-3R37</b>	<b>\$162,815.29</b>	<b>\$134,878.31</b>		<b>\$123,291.27</b>	
Primary Transmitter Installation	<i>\$851.79</i>	\$851.79	Please see WUWT-CD Primary Transmitter Installation Budget Justification Cover Letter	N/A	N/A
Other -- Building Addition Size: 1000.0	<i>\$15,713.50</i>	\$15,713.50	Please see Estimated Cost Justification WUWT-110-1st Primary Transmitter - Building Addition, 1,000 sq. ft. V0	\$15,713.50	N/A
5 Ton system	\$20,250.00	\$15,000.00	N/A	\$6,661.18	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$103,313.02	see Estimated Cost Justification WUWT-110-1st Primary Transmitter - UHF Air-Cooled Solid State, 1-2.5 kW v0	\$100,916.59	N/A

<b>Sub-total</b>	\$162,815.29	\$134,878.31	N/A	\$123,291.27	N/A
<b>Total for all systems</b>	\$837,410.29	\$880,146.31	N/A	\$330,871.12	N/A

## Components

Actual Information	
Description	File Name
Primary Transmitter Installation	Information not provided.
Other -- Building Addition Size: 1000.0	<div> <b>Component Description:</b> WUWT-110-1st Primary Transmitter - Building Addition, 1,000 sq. ft.  <b>Amount:</b> \$613.50 </div> <div> <b>Component Description:</b> Install wood 2x4 walls under existing beams at side porch  <b>Amount:</b> \$15,100.00 </div>
5 Ton system	<div> <b>Component Description:</b> Lennox Cooling only 5 ton Package unit.  <b>Amount:</b> \$6,661.18 </div>

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW		
	<b>Component Description:</b>	Transmitter
	<b>Amount:</b>	\$26,342.30
	<b>Component Description:</b>	Installation of WUWT GatesAir
	<b>Amount:</b>	Transmitter \$9,250.00
	<b>Component Description:</b>	UAXTE-3R37
	<b>Amount:</b>	Transmitter \$31,507.81
	<b>Component Description:</b>	A. Transmitter
	<b>Amount:</b>	\$2,308.67
	<b>Component Description:</b>	"UAXTE-3R37
	<b>Amount:</b>	Transmitter per Quote Q-57477" \$31,507.81

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATC-BCE78M-V3-24	\$26,300.00	\$25,000.00		\$6,465.00	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$25,000.00	N/A	\$6,465.00	N/A
Sub-total	\$26,300.00	\$25,000.00	N/A	\$6,465.00	N/A
Total for all systems	\$837,410.29	\$880,146.31	N/A	\$330,871.12	N/A

Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	<div><div>Component Description:</div><div>"WUWT - UNION CITY, TN Facility ID #32216"</div><div>Amount:</div><div>\$1,465.00</div></div> <div><div>Component Description:</div><div>Omnioid Coaxial Slot Antenna Side Mount</div><div>Amount:</div><div>\$5,000.00</div></div>

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$531,500.00	\$454,200.00		\$4,500.00	
Major tower reinforcement /modifications	\$421,000.00	\$350,000.00	N/A	\$0.00	N/A
Short Tower (less than 500')	\$84,200.00	\$84,200.00	N/A	\$4,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$20,000.00	N/A	\$0.00	N/A
Sub-total	\$531,500.00	\$454,200.00	N/A	\$4,500.00	N/A
Total for all systems	\$837,410.29	\$880,146.31	N/A	\$330,871.12	N/A

**Components**

Actual Information Description	File Name
Major tower reinforcement /modifications	Information not provided.

Short Tower (less than 500')	<div data-bbox="724 174 1027 210"><b>Component Description:</b></div> <div data-bbox="1165 174 1350 448">Take down channel 26 TV transmitting antenna. Put up channel 24 TV transmitting antenna.</div> <div data-bbox="724 456 831 492"><b>Amount:</b></div> <div data-bbox="1165 456 1281 492">\$4,500.00</div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.



**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$115,840.00</b>	<b>\$265,448.00</b>		<b>\$196,494.85</b>	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$150.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,000.00	N/A	\$125.00	Harpole Telecom had many questions and answers needed to be given or verified with attorney. The information needed from attorney could not be accessed on fcc website.

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,250.00	Please see Estimated Cost Justification WUWT-530-RF Eng - License to Cover Application v0	\$1,250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$2,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$4,500.00	N/A	\$2,275.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,323.00	Fletcher 194848 Fletcher 193479	\$3,200.00	Fletcher 194848 Fletcher 193479
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$1,200.00	N/A	\$0.00	N/A
Project management of the transition	\$94,010.00	\$246,675.00	see Estimated Cost Justification WUWT-510-Project Management and Compliance v0	\$189,494.85	N/A

<b>Sub-total</b>	\$115,840.00	\$265,448.00	N/A	\$196,494.85	N/A
<b>Total for all systems</b>	\$837,410.29	\$880,146.31	N/A	\$330,871.12	N/A

### Components

Actual Information		
Description	File Name	
Attorney Fees - Negotiation of lease and other matters for shared locations	<b>Component Description:</b>	Legal services
	<b>Amount:</b>	\$150.00
	<b>Component Description:</b>	7 consultations with attorneys
	<b>Amount:</b>	\$1,500.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<table> <tr> <td data-bbox="713 174 1023 208"><b>Component Description:</b></td><td data-bbox="1157 174 1369 241">Provide repacking info. to client</td></tr> <tr> <td data-bbox="713 255 826 288"><b>Amount:</b></td><td data-bbox="1157 255 1254 288">\$125.00</td></tr> <tr> <td data-bbox="713 394 1023 427"><b>Component Description:</b></td><td data-bbox="1157 394 1362 506">7 consultations with attorney regarding repack.</td></tr> <tr> <td data-bbox="713 517 826 551"><b>Amount:</b></td><td data-bbox="1157 517 1275 551">\$1,500.00</td></tr> <tr> <td data-bbox="713 656 1023 689"><b>Component Description:</b></td><td data-bbox="1157 656 1358 801">Review, revise, consult regarding Form 399. 5 consultations.</td></tr> <tr> <td data-bbox="713 813 826 846"><b>Amount:</b></td><td data-bbox="1157 813 1275 846">\$3,864.78</td></tr> <tr> <td data-bbox="713 952 1023 985"><b>Component Description:</b></td><td data-bbox="1157 952 1369 1137">Review FCC emails with attorney regarding repacking procedures.</td></tr> <tr> <td data-bbox="713 1149 826 1182"><b>Amount:</b></td><td data-bbox="1157 1149 1275 1182">\$4,274.78</td></tr> <tr> <td data-bbox="713 1288 1023 1321"><b>Component Description:</b></td><td data-bbox="1157 1288 1369 1433">Consult with attorney regarding modification application.</td></tr> <tr> <td data-bbox="713 1444 826 1478"><b>Amount:</b></td><td data-bbox="1157 1444 1275 1478">\$4,749.78</td></tr> </table>	<b>Component Description:</b>	Provide repacking info. to client	<b>Amount:</b>	\$125.00	<b>Component Description:</b>	7 consultations with attorney regarding repack.	<b>Amount:</b>	\$1,500.00	<b>Component Description:</b>	Review, revise, consult regarding Form 399. 5 consultations.	<b>Amount:</b>	\$3,864.78	<b>Component Description:</b>	Review FCC emails with attorney regarding repacking procedures.	<b>Amount:</b>	\$4,274.78	<b>Component Description:</b>	Consult with attorney regarding modification application.	<b>Amount:</b>	\$4,749.78
<b>Component Description:</b>	Provide repacking info. to client																				
<b>Amount:</b>	\$125.00																				
<b>Component Description:</b>	7 consultations with attorney regarding repack.																				
<b>Amount:</b>	\$1,500.00																				
<b>Component Description:</b>	Review, revise, consult regarding Form 399. 5 consultations.																				
<b>Amount:</b>	\$3,864.78																				
<b>Component Description:</b>	Review FCC emails with attorney regarding repacking procedures.																				
<b>Amount:</b>	\$4,274.78																				
<b>Component Description:</b>	Consult with attorney regarding modification application.																				
<b>Amount:</b>	\$4,749.78																				
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<table> <tr> <td data-bbox="713 1621 1023 1655"><b>Component Description:</b></td><td data-bbox="1157 1621 1214 1655">Prep</td></tr> <tr> <td data-bbox="713 1664 826 1697"><b>Amount:</b></td><td data-bbox="1157 1664 1275 1697">\$1,250.00</td></tr> </table>	<b>Component Description:</b>	Prep	<b>Amount:</b>	\$1,250.00																
<b>Component Description:</b>	Prep																				
<b>Amount:</b>	\$1,250.00																				
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.																				

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$1,250.00
	<b>Component Description:</b> <b>Amount:</b>	Legal services \$725.00
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$300.00
Prepare and or review reimbursement form	<b>Component Description:</b> <b>Amount:</b>	Please deny this invoice, it is a duplicate. N/A
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$100.00
	<b>Component Description:</b> <b>Amount:</b>	Legal Services \$1,600.00
	<b>Component Description:</b> <b>Amount:</b>	Legal services \$1,500.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	<b>Component Description:</b> <b>Amount:</b>	Project Management Services Provided \$3,000.00
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$6,554.60

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,898.60

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,784.15

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,936.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,030.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,504.45

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,145.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,148.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,050.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$715.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,106.05



<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,170.15

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,089.15

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Hours worked as on-site project manager
<b>Amount:</b>	\$15,000.00

<b>Component Description:</b>	On-Site Project Management Services
<b>Amount:</b>	\$12,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,751.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$5,040.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$82.50

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,490.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,283.90

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,914.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,457.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,920.50

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,701.35

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$423.75

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management Services Provided
<b>Amount:</b>	\$3,000.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$295.00

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$955.00</b>	<b>\$620.00</b>		<b>\$120.00</b>	
Equipment Delivery and Handling Charges	<i>\$120.00</i>	\$120.00	Please see attached WUWT-CD Justification for Equipment Delivery and Handling Charges - Barkley Construction invoice 1020	\$120.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$500.00</i>	\$500.00	Please see WUWT-CD Disposal Budget Justification Cover Letter	N/A	N/A
<b>Sub-total</b>	<b>\$955.00</b>	<b>\$620.00</b>	<b>N/A</b>	<b>\$120.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$837,410.29</b>	<b>\$880,146.31</b>	<b>N/A</b>	<b>\$330,871.12</b>	<b>N/A</b>

### Components

Actual Information Description	File Name
--------------------------------	-----------

Equipment Delivery and Handling Charges	<div> <div>Component Description:</div> <div>New door instead of reusing existing door</div> <div>Amount:</div> <div>\$120.00</div> </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$837,410.29	\$880,146.31
			\$330,871.12

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Joseph H. Harpole</b>  <i>President</i></p> <p>06/16/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Joseph H. Harpole</b>  <i>President</i></p> <p>06/16/2020</p>

## Attachments