



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35670** | Service: **DTV** | Call **KTLA** | Channel: **35 (UHF)**
ID: | Sign:
File **0000027879**
Number:
FRN: **0005047105** | Date **07/14**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Tribune Media Company Doing Business As: KTLA, LLC	David Cox 5800 Sunset Boulevard Los Angeles, CA 90028 United States	+1 (323) 460-5500	David. Cox@ktla. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill Vanduyndhoven , Vanduyndhov . <i>Sr Director of Engineering RF Systems Nexstar Broadcasting</i>	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312-8693	bvanduyndhoven@nexstar. tv

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	New antenna and transmission line Replace transmitter and RF system Re-tune backup transmitter (2) Replace Backup Combiner

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Harris
	Model	UAX-2000
	Year	2010

Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	2 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Auxiliary Transmitter

Name	Description
Contract Managemant	Wireless infrastructure will manage the project for KTLA

Add Transmitter Information

Auxiliary Transmitter

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Harris
	Model	DVA9000A
	Year	2005

Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	9 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	Other
	Other Power	18 kW
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Retuning	Re-tune mask filter with Proof

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UXLT-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	52 kW
	Justification for New Transmitter	Pre-transition transmitter can not be re-tuned per Manufacturer. Replacement transmitter installed in 2015. New RF system required for channel change. Comparable current model ULXTE-90

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical Panels for new Transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF System	Channel 35 RF system and installation
Disposal	Dispose of materials
Site Survey	Site Survey
Ice Shield	Ice Shield over cooling system

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Leased
	Owner	KCBS
	Site	N/A
	Is this antenna currently shared with any other stations?	Yes
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	4
	Design power capacity in use	80.0 %
	Lower Limit	500.00 MHz

Upper Limit	625.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	75.0 kW
Manufacturer	Dielectric
Model	TAU-C2-8 /16-1
Year	2009

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
47906	KNBC
9628	KCBS-TV

Auxiliary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
36
31
35

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Auxiliary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary and Temp
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW

Manufacturer	
Model	TFU-12DSC /CP-R CT170SP
Year	1998

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	
Model	TFU-12DSC	

	/CP-R
Year	1998
Justification for New Antenna	Single channel antenna will not work on Ch 35

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-28DSC /VP-R CT170SP
Year	2003

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
Model	TFU-27ETT	

	/VP-R CT140
Year	2018
Justification for New Antenna	Current antenna will only work on Ch 31 Change to Top mount to reduce overall costs Quotes attached

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount	No

	high or medium power antenna?	
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Mount	Tower interface Bury Mount
Additional Elbows	Added during installation

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Auxiliary Transmission Line **Add Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	600 feet per run

**Auxiliary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Name	Description
Cut Pieces	To connect system output

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	465 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	374 feet per run
	Justification for New Transmission Line	Existing will remain in SVS feeding existing antenna to not disrupt the viewers. Adding temp line would not be cost effective.

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
Existing Tower Structure Registration	Is tower compliant with Rev G?	No
	Do you have a tower registration number?	Yes
Coordinates (NAD83 (North American Datum of 1983))	ASR Number	1053804
	Latitude (NAD83)	34° 13' 36.0" N-
	Longitude (NAD83)	118° 03' 59.0" W-
	Overall Structure Height	475.72 feet
	Support Structure Height	412.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5698.75 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	KTLA, LLC
Date Constructed	09/01/1988

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Additional Labor Costs	Transmission line, disposal of equipment, road closures
Study Multiple	Additional tower study's to find a solution

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	800
	Explanation	Coordination of Activities on Mt Wilson that is remote from KTLA studio requires a professions svcs contractor
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
State Taxes	California State Taxes

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UXLT-60	\$2,231,244.38	\$1,426,938.38		\$1,411,469.83	
Site Survey	<i>\$5,294.38</i>	\$5,294.38	N/A	\$5,294.38	N/A
Other Electrical Service: Electrical Panels for new Transmitter	<i>\$76,390.00</i>	\$76,390.00	N/A	\$76,390.00	N/A
Other -- HVAC Service Type: C Size:20 (Other)	<i>\$25,000.00</i>	\$25,000.00	N/A	\$15,700.00	N/A
Ice Shield	<i>\$9,980.00</i>	\$9,980.00	N/A	\$9,980.00	N/A
RF System	<i>\$321,000.00</i>	\$321,000.00	N/A	\$320,412.06	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$983,694.00	N/A	\$983,693.39	N/A
Disposal	<i>\$5,580.00</i>	\$5,580.00	N/A	\$0.00	N/A
Auxiliary Transmitter UAX-2000	\$134,699.00	\$84,089.00		\$73,062.84	
UHF and VHF - minor banding issues	\$105,200.00	\$55,000.00	N/A	\$51,873.84	N/A

Contract Management	\$21,189.00	\$21,189.00	N/A	\$21,189.00	N/A
10 kW mask filter	\$8,310.00	\$7,900.00	N/A	N/A	N/A
Auxiliary Transmitter DVA9000A	\$117,200.00	\$67,000.00		\$11,848.25	
Other 18 kW mask filter	\$0.00	\$0.00	N/A	N/A	N/A
Retuning	\$12,000.00	\$12,000.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$55,000.00	N/A	\$11,848.25	N/A
Sub-total	\$2,483,143.38	\$1,578,027.38	N/A	\$1,496,380.92	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components

Actual Information	
Description	File Name
Site Survey	<p>Component Description: Site Survey</p> <p>Amount: \$5,294.38</p>
Other Electrical Service: Electrical Panels for new Transmitter	<p>Component Description: Electrical work done for the new transmitter</p> <p>Amount: \$38,195.00</p> <p>Component Description: Electrical work done for new transmitter</p> <p>Amount: \$38,195.00</p>
Other -- HVAC Service	

Type: C Size:20 (Other)	<p>Component Description: HVAC work done for new transmitter</p> <p>Amount: \$15,700.00</p>
Ice Shield	<p>Component Description: Ice protection structure</p> <p>Amount: \$9,980.00</p>
RF System	<p>Component Description: channel change Primary</p> <p>Amount: \$96,067.86</p> <p>Component Description: channel change Primary</p> <p>Amount: \$53,128.32</p> <p>Component Description: channel change Primary</p> <p>Amount: \$104,653.97</p> <p>Component Description: Installation, proof and freight</p> <p>Amount: \$66,561.91</p>
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<p>Component Description: Repack Transmitter installed in 2016 See spread sheet on Attachment</p> <p>Amount: \$983,693.39</p>
Disposal	Information not provided.
UHF and VHF - minor banding issues	

	<p>Component Description: channel change Aux</p> <p>Amount: \$18,239.04</p>
	<p>Component Description: channel change Aux</p> <p>Amount: \$431.19</p>
	<p>Component Description: channel change Aux</p> <p>Amount: \$15,848.98</p>
	<p>Component Description: channel change Aux</p> <p>Amount: \$17,354.63</p>
Contract Managemant	<p>Component Description: Project Management</p> <p>Amount: \$10,594.50</p> <p>Component Description: Project Management</p> <p>Amount: \$10,594.50</p>
10 kW mask filter	Information not provided.
Other 18 kW mask filter	Information not provided.
Retuning	Information not provided.
UHF and VHF - minor banding issues	<p>Component Description: third payment - channel change</p> <p>Amount: \$4,067.70</p> <p>Component Description: deposit for channel change</p> <p>Amount: \$4,066.68</p>

Component Description:

second payment -
channel change

Amount:

\$3,713.87

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-27ETT /VP-R CT140	\$385,172.00	\$354,211.74		\$354,211.74	
Additional Elbows	<i>\$7,034.00</i>	\$7,034.00	N/A	\$7,034.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,906.00	Quote price	\$11,906.00	N/A
Mount	<i>\$69,608.00</i>	\$69,608.00	Quote attached	\$69,608.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$259,263.74	N/A	\$259,263.74	N/A
Auxiliary Antenna TAU-C2-8 /16-1	\$90,930.00	\$66,400.00		\$19,940.74	

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$60,000.00	N/A	\$19,940.74	N/A
Auxiliary Antenna TFU-12DSC /CP-R	\$177,837.50	\$175,507.50		\$169,105.00	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,300.00	N/A	\$10,297.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<i>\$158,807.50</i>	\$158,807.50	N/A	\$153,047.50	N/A
Sub-total	\$653,939.50	\$596,119.24	N/A	\$543,257.48	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components



Actual Information Description	File Name	
Additional Elbows	Component Description: Amount:	added Elbow \$1,274.00 additional elbows needed \$5,760.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	3rd payment - input complex \$1,190.60 INPUT COMPLEX \$5,357.70 Input complex \$5,357.70
Mount	Component Description: Amount:	3rd payment - Wedding Cake adapter \$6,960.80 BURY/WEDDING CAKE \$31,323.60 BURY/WEDDING CAKE \$31,323.60
Sweep test of existing antenna		

Component Description: last 10% of sweep test
Amount: \$640.00

Component Description: SWEEP TEST
Amount: \$2,880.00

Component Description: SWEEP TEST
Amount: \$2,880.00

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized

Component Description: 3rd payment on ANT TFU-27-ETT /VP-R C140
Amount: \$22,080.30

Component Description: 3rd payment VPOL
Amount: \$2,917.50

Component Description: PRIMARY ANTENNA
Amount: \$99,370.35

Component Description: LINE 1 OF INVOICE
Amount: \$4,633.87

Component Description: LINE 1 OF INVOICE
Amount: \$4,633.87

Component Description: VPOL
Amount: \$13,128.75

	<p>Component Description: PRIMARY ANTENNA</p> <p>Amount: \$99,370.35</p> <p>Component Description: VPOL</p> <p>Amount: \$13,128.75</p>
Sweep test of existing antenna	Information not provided.
New combiner, cost per channel (without antenna)	<p>Component Description: Our portion of the combiner, shipping and taxes</p> <p>Amount: \$19,940.74</p>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<p>Component Description: ELBOW COMPLEX</p> <p>Amount: \$4,633.88</p> <p>Component Description: ELBOW COMPLEX</p> <p>Amount: \$4,633.88</p> <p>Component Description: last 10% of elbow complex</p> <p>Amount: \$1,029.74</p>
Sweep test of existing antenna	<p>Component Description: SWEEP TEST</p> <p>Amount: \$2,880.00</p> <p>Component Description: SWEEP TEST</p> <p>Amount: \$2,880.00</p>
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,,	

elliptically or circularly
polarized

Component Description: VPOL
Amount: \$6,210.00

Component Description: TFU-12DSC/VP-R
Amount: \$65,253.37

Component Description: Antenna - applied
to this component
because of zero
balance invoice.
Amount: \$9,267.76

Component Description: cut pieces need
for install lines 2
and 3 of invoice
Amount: N/A

Component Description: VPOL
Amount: \$6,210.00

Component Description: TFU-12DSC/VP-R
Amount: \$65,253.37

Component Description: VPOL
Components
Amount: \$853.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$75,548.00	\$76,529.16		\$76,529.16	
Rigid Transmission Line - copper, 6 1/8"	\$75,548.00	\$76,529.16	see change orders	\$76,529.16	N/A
Auxiliary Transmission Line	\$2,700.00	\$2,700.00		\$2,686.00	
Cut Pieces	<i>\$2,700.00</i>	\$2,700.00	N/A	\$2,686.00	N/A
Sub-total	\$78,248.00	\$79,229.16	N/A	\$79,215.16	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<p>Component Description: cut pieces needed to finish job.</p> <p>Amount: \$2,604.00</p> <p>Component Description: change order parts - needed to complete job.</p> <p>Amount: \$5,111.40</p>

Component Description: 3rd payment -
transmission line
Amount: \$5,146.08

Component Description: TLSCR'S
Amount: \$2,319.98

Component Description: TRANSMISSION
LINE
Amount: \$25,306.16

Component Description: cut pieces
Amount: \$3,259.90

Component Description: TLSCR'S
Amount: \$2,319.98

Component Description: cut pieces lines 1
and 2
Amount: \$5,155.50

Component Description: TRANSMISSION
LINE
Amount: \$25,306.16

Cut Pieces

Component Description: cut pieces
Amount: \$2,686.00

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$467,743.00	\$240,443.00		\$224,343.00	
Additional Labor Costs	<i>\$16,643.00</i>	\$16,643.00	N/A	\$16,643.00	N/A
Study Multiple	<i>\$3,800.00</i>	\$3,800.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$208,000.00	N/A	\$207,700.00	N/A
Sub-total	\$467,743.00	\$240,443.00	N/A	\$224,343.00	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Additional Labor Costs	<p>Component Description: Additional labor costs</p> <p>Amount: \$16,643.00</p>
Study Multiple	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<p>Component Description: rigging costs</p> <p>Amount: \$29,850.00</p> <p>Component Description: Main Antenna Modification</p> <p>Amount: \$98,350.00</p> <p>Component Description: Main Antenna Modification additional work was done on 7/24 /18</p> <p>Amount: \$48,650.00</p> <p>Component Description: rigging costs</p> <p>Amount: \$30,850.00</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$169,960.00	\$150,358.04		\$93,215.04	
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main),	\$3,155.00	\$3,000.00	N/A	N/A	N/A

Construction Permit Application					
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$126,400.00	\$109,858.04	N/A	\$93,215.04	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$169,960.00	\$150,358.04	N/A	\$93,215.04	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components

Actual Information	
Description	File Name
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer	Information not provided.

Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application																	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.																
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.																
Perform engineering study for new channel assignment and antenna development	Information not provided.																
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.																
Project management of the transition	<table> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$34,979.79</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$13,673.75</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$5,531.25</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$39,030.25</td> </tr> </table>	Component Description:	Project Management	Amount:	\$34,979.79	Component Description:	Project Management	Amount:	\$13,673.75	Component Description:	Project Management	Amount:	\$5,531.25	Component Description:	Project Management	Amount:	\$39,030.25
Component Description:	Project Management																
Amount:	\$34,979.79																
Component Description:	Project Management																
Amount:	\$13,673.75																
Component Description:	Project Management																
Amount:	\$5,531.25																
Component Description:	Project Management																
Amount:	\$39,030.25																
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.																
RF Exposure Measurements	Information not provided.																

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$164,190.00	\$162,515.00		\$57,327.20	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
State Taxes	<i>\$50,000.00</i>	\$50,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$20,000.00</i>	\$20,000.00	N/A	\$1,920.00	N/A
Equipment Delivery and Handling Charges	<i>\$51,000.00</i>	\$51,000.00	N/A	\$50,157.20	N/A
Disposal Costs (for equipment and	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

other waste, net of any salvage value)					
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$5,250.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
Sub-total	\$164,190.00	\$162,515.00	N/A	\$57,327.20	N/A
Total for all systems	\$4,017,223.88	\$2,806,691.82	N/A	\$2,493,738.80	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
State Taxes	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Component Description: storage fees Amount: \$1,920.00
Equipment Delivery and Handling Charges	Component Description: Freight and Shipping Amount: \$1,474.04

	<p>Component Description: Freight and Shipping</p> <p>Amount: \$5,018.19</p>
	<p>Component Description: Freight, Shipping, and Handling</p> <p>Amount: \$24,935.64</p>
	<p>Component Description: Freight and Shipping</p> <p>Amount: \$4,952.58</p>
	<p>Component Description: Freight and Shipping</p> <p>Amount: \$13,776.75</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Medical testing</p> <p>Amount: \$5,250.00</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,017,223.88	\$2,806,691.82	\$2,493,738.80

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the 	

signal of a broadcaster that changes channels (MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

07/14/2020

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein 	

creates no obligation on the part of the government to pay any amount.

- 5.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
- 6.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7.** The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8.** The above-named entity acknowledges that overpayments or payments in error

<p>must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Teri Ann Guillory <i>Broadcasting Operations</i></p> <p>07/14/2020</p>

Attachments