



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **16817** | Service: **DTV** | Call **WTVS** | Channel: **20 (UHF)** |  
ID: | Sign:  
File **0000027891**  
Number:  
FRN: **0002770360** | Date **06/29**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>DETROIT EDUCATIONAL TELEVISION FOUNDATION</b> Doing Business As: WTVS	John Mark RILEY BROADCASTCAST CENTER 1 CLOVER COURT WIXOM, MI 48393 United States	+1 (248) 305- 3788	jmark@dptv. org	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>John Mark</b> <i>VP Engineering</i> <i>Detroit Educational Television Foundation</i>	John Mark 1 Clover Court Wixom, MI 48393 United States	+1 (248) 305- 3760	jmark@dptv. org

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		3 stations Install and operate from a new side mount Broadband Antenna installed before implementation of Phase 3 due to WMYD early transition. Install new transmitter filters coax and antenna to operate on post transition assigned frequency of channel 20

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Visionary DT Dual HP25SDW
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Current Transmitter Manufacture no longer in business Parts unavailable SS transmitter lower cost than IOT See Attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Generator replacement Electrical installation for Transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1500.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter Electrical Installation</b>	Engineering, planning, and installation labor for transmitter electrical components as required due to the repack
<b>HVAC ice shield</b>	protection for external portion of HVAC
<b>10 ton Heating and cooling unit</b>	antenna combiner room heating and cooling
<b>Internal Transmission Line</b>	Internal Transmission Line

<b>Transmitter Installation Costs</b>	Transmitter Installation Costs
<b>electrical Sub panel</b>	power distribution for new combiner room

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	600.0 kW



Manufacturer	
Model	TFU-18GBH-R04
Year	1999

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	345.0 kW
	Manufacturer	

Model	TFU-24GTH-VP-R 06
Year	2019
Justification for New Antenna	Current antenna does not support new channel Vertical upgrade will be a separate line item on invoice

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	60.0 kW
	Manufacturer	
	Model	TFU-24WB /VP

Year	2018
Justification for New Antenna	Candelabra will need extensive upgrades for repack of 3 stations 1 in phase 3 two in phase 8

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
21
43
44

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
combiner installation	installation of combiner by manufacture
Ice Shield for new Side-Mount Antenna Interim	Ice shield to protect interim antenna

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run
	Justification for New Transmission Line	Cannel reassignment is forbidden channel on current coax

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	995 feet per run
	Justification for New Transmission Line	no current interim coax cost for coax, 3 elbows and nitrogen generator for pressurization of line

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1003429
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 26' 52.5" N-
	Longitude (NAD83)	083° 10' 23.1" W-
	Overall Structure Height	1086.93 feet
	Support Structure Height	1012.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	662.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	06/11/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
6056	WRCJ-FM	FM
72123	WWJ-TV	DTV
74211	WMYD	DTV

**Other Types of Users**

Users
WHNE-LD
W292DK
W224CC
W268CN
W232CA
T-Mobil

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
---------	----------	----------

<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Candelabra
<b>Helicopter Services Required</b>	Are helicopter services required?	Yes

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	690
	Explanation	Project management fees charged by tower owner
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Site Coordination meeting</b>	Coordination meeting of tenants tower owner and all contractors and vendors involved with the deliveries and construction. Travel and Logistical expenses incurred
<b>RF System Test</b>	RF System Test



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
tower owner permits	Permits for combiner room electrical and construction permits
Employee time	Employee's time spent working on paperwork accounting, transmitter work, and supervision
Interim antenna connection	Coax, switches, forward/reverse power meters to interconnect with interim antenna
Interim antenna tower lease	Tower rental space for interim antenna
Lift equipment rental	fork lift and/or crane for lifting heavy equipment
Site Security	Due to high value equipment stored outside additional security measures needed

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-60</b>	<b>\$1,769,559.37</b>	<b>\$1,239,103.64</b>		<b>\$1,089,041.63</b>	
electrical Sub panel	<i>\$1,700.00</i>	\$1,700.00	American Tower Charge	\$833.34	X
Transmitter Installation Costs	<i>\$1,315.10</i>	\$1,315.10	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - Installation v0	\$1,315.10	N/A
Internal Transmission Line	<i>\$576.00</i>	\$576.00	Please see Primary Transmitter - Internal Transmission Line Revision Justification Cover Letter	\$576.00	N/A
10 ton Heating and cooling unit	<i>\$19,219.00</i>	\$19,219.00	see Justifying Quote WTVS Kropf Mechanical Service Company	\$19,219.00	N/A
HVAC ice shield	<i>\$1,500.00</i>	\$1,500.00	American tower charge	\$0.00	N/A
Transmitter Electrical Installation	<i>\$28,500.00</i>	\$28,500.00	Please see attached WTVS Transmitter Electrical Installation Revision Justification Letter	\$14,250.00	N/A

Other -- Building Addition Size: 1500.0	<b>\$8,399.27</b>	\$8,399.27	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft. v0	\$6,524.42	N/A
10 Ton system	\$38,900.00	\$15,864.00	Replace 5 ton unit with 10 ton unit due to increased heat load of transmitter Available wall space will not support 2 5 ton units	\$0.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$1,667.00	American tower charge	\$624.84	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$14,987.00	Please see attached WTVS Transformer Revision Justification Letter	\$7,493.50	N/A
Other Electrical Service: Generator replacement Electrical installation for Transmitter	<b>\$127,500.00</b>	\$127,500.00	Electrical costs for 230KW generator and installation replacement due to inadequate power for new transmitter also transmitter electrical installation and decommissioning cost	\$109,308.67	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$6,050.00	American tower charge	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,011,826.27	see Estimated Cost Justification WTVS-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 35-50 kW v0	\$928,896.76	N/A
<b>Sub-total</b>	\$1,769,559.37	\$1,239,103.64	N/A	\$1,089,041.63	N/A
<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A

## Components

Actual Information	
Description	File Name
electrical Sub panel	<p><b>Component Description:</b> WTVS-110-1st Primary Transmitter - Electrical Sub Panel</p> <p><b>Amount:</b> \$833.34</p>

Transmitter Installation Costs	<b>Component Description:</b>	Installation
	<b>Amount:</b>	\$727.92
	<b>Component Description:</b>	Installation
	<b>Amount:</b>	\$77.16
	<b>Component Description:</b>	Installation
Internal Transmission Line	<b>Amount:</b>	\$79.80
	<b>Component Description:</b>	Installation
	<b>Amount:</b>	\$26.60
	<b>Component Description:</b>	OXYGEN IND SZ
	<b>Amount:</b>	300 \$403.62
10 ton Heating and cooling unit	<b>Component Description:</b>	Trans Line Assy.
	<b>Amount:</b>	\$576.00
HVAC ice shield	<b>Component Description:</b>	Completed the installation of one
	<b>Amount:</b>	\$19,219.00
Transmitter Electrical Installation	Information not provided.	
	<b>Component Description:</b>	Electric Installation
	<b>Amount:</b>	\$7,125.00
	<b>Component Description:</b>	Electrical Installation
	<b>Amount:</b>	\$7,125.00

Other -- Building Addition Size: 1500.0	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> CAPITAL CONTRIBUTION - DETROIT - OAK PARK \$2,730.82 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> 1/4" MIP X CLOSE \$43.60 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WTVS-110-1st Primary Transmitter - Building Addition, 1,500 sq. ft. \$2,500.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> 25% downpayment on component \$1,250.00 </div> </div>
10 Ton system	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Broadcast Repack \$416.50 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> 25% deposit for this component \$208.34 </div> </div>
Transformer 3 phase/480v - 150 KVA	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transformer \$3,746.75 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transmitter Replacement \$3,746.75 </div> </div>

<p>Other Electrical Service: Generator replacement Electrical installation for Transmitter</p>	<table> <tr> <td data-bbox="699 174 1007 208"><b>Component Description:</b></td><td data-bbox="1139 174 1366 286">Remove and replace (1) 150 KW generator</td></tr> <tr> <td data-bbox="699 297 807 331"><b>Amount:</b></td><td data-bbox="1139 297 1270 331">\$27,223.00</td></tr> <tr> <td data-bbox="699 432 1007 465"><b>Component Description:</b></td><td data-bbox="1139 432 1350 544">Remove and replace (1) 150kw generator</td></tr> <tr> <td data-bbox="699 555 807 589"><b>Amount:</b></td><td data-bbox="1139 555 1270 589">\$81,669.00</td></tr> <tr> <td data-bbox="699 689 1007 723"><b>Component Description:</b></td><td data-bbox="1139 689 1321 768">25% deposit on component</td></tr> <tr> <td data-bbox="699 779 807 813"><b>Amount:</b></td><td data-bbox="1139 779 1235 813">\$416.67</td></tr> </table>	<b>Component Description:</b>	Remove and replace (1) 150 KW generator	<b>Amount:</b>	\$27,223.00	<b>Component Description:</b>	Remove and replace (1) 150kw generator	<b>Amount:</b>	\$81,669.00	<b>Component Description:</b>	25% deposit on component	<b>Amount:</b>	\$416.67				
<b>Component Description:</b>	Remove and replace (1) 150 KW generator																
<b>Amount:</b>	\$27,223.00																
<b>Component Description:</b>	Remove and replace (1) 150kw generator																
<b>Amount:</b>	\$81,669.00																
<b>Component Description:</b>	25% deposit on component																
<b>Amount:</b>	\$416.67																
<p>Switchgear - industrial 800 amp</p>	<p>Information not provided.</p>																
<p>UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW</p>	<table> <tr> <td data-bbox="699 1059 1007 1093"><b>Component Description:</b></td><td data-bbox="1139 1059 1366 1249">2nd PROGRESS INVOICE FOR THE TRANSMITTER REPLACEMENT PROJECT</td></tr> <tr> <td data-bbox="699 1261 807 1294"><b>Amount:</b></td><td data-bbox="1139 1261 1257 1294">\$7,392.79</td></tr> <tr> <td data-bbox="699 1395 1007 1429"><b>Component Description:</b></td><td data-bbox="1139 1395 1337 1507">RIGID TRANSMISSION LINE - COPPER</td></tr> <tr> <td data-bbox="699 1518 807 1552"><b>Amount:</b></td><td data-bbox="1139 1518 1235 1552">\$618.75</td></tr> <tr> <td data-bbox="699 1653 1007 1686"><b>Component Description:</b></td><td data-bbox="1139 1653 1305 1686">A. Transmitter</td></tr> <tr> <td data-bbox="699 1697 807 1731"><b>Amount:</b></td><td data-bbox="1139 1697 1286 1731">\$316,217.64</td></tr> <tr> <td data-bbox="699 1832 1007 1865"><b>Component Description:</b></td><td data-bbox="1139 1832 1286 1899">CONTRACT AMOUNT</td></tr> <tr> <td data-bbox="699 1910 807 1944"><b>Amount:</b></td><td data-bbox="1139 1910 1270 1944">\$14,350.71</td></tr> </table>	<b>Component Description:</b>	2nd PROGRESS INVOICE FOR THE TRANSMITTER REPLACEMENT PROJECT	<b>Amount:</b>	\$7,392.79	<b>Component Description:</b>	RIGID TRANSMISSION LINE - COPPER	<b>Amount:</b>	\$618.75	<b>Component Description:</b>	A. Transmitter	<b>Amount:</b>	\$316,217.64	<b>Component Description:</b>	CONTRACT AMOUNT	<b>Amount:</b>	\$14,350.71
<b>Component Description:</b>	2nd PROGRESS INVOICE FOR THE TRANSMITTER REPLACEMENT PROJECT																
<b>Amount:</b>	\$7,392.79																
<b>Component Description:</b>	RIGID TRANSMISSION LINE - COPPER																
<b>Amount:</b>	\$618.75																
<b>Component Description:</b>	A. Transmitter																
<b>Amount:</b>	\$316,217.64																
<b>Component Description:</b>	CONTRACT AMOUNT																
<b>Amount:</b>	\$14,350.71																



<b>Component Description:</b>	ULXTE-60 Transmitter
<b>Amount:</b>	\$185,777.41
<b>Component Description:</b>	OTHER
<b>Amount:</b>	\$40.69
<b>Component Description:</b>	Invoice moved to correct budget category
<b>Amount:</b>	N/A
<b>Component Description:</b>	BPME6-UH, BPME 6-1/8" Flanged
<b>Amount:</b>	\$7,679.10
<b>Component Description:</b>	ULXTE-60 Transmitter
<b>Amount:</b>	\$316,217.64
<b>Component Description:</b>	Invoice moved to correct budget categories
<b>Amount:</b>	N/A
<b>Component Description:</b>	Invoice moved to correct budget category
<b>Amount:</b>	N/A
<b>Component Description:</b>	Invoice moved to correct budget category
<b>Amount:</b>	N/A
<b>Component Description:</b>	Transmitter
<b>Amount:</b>	\$80,602.03

**Component Description:**

Invoice moved to  
correct budget  
category

**Amount:**

N/A

**Component Description:**

Invoice moved to  
correct budget  
categories per NMI  
message.

**Amount:**

N/A

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB /VP	\$268,038.89	\$253,463.22		\$243,771.00	
Ice Shield for new Side-Mount Antenna Interim	<i>\$744.81</i>	\$744.81	Please see American Towers LLC Project Cost Estimation	\$744.81	N/A
combiner installation	<i>\$15,962.33</i>	\$15,962.33	see Estimated Cost Justification WTVS-280-Interim Antenna - Combiner Installation v0	\$15,962.33	a
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,333.33	X

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$6,000.00	N/A	\$5,260.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$81,954.33	see Estimated Cost Justification WTVS-280-Interim Antenna - New Combiner v0	\$81,954.33	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, elliptically or circularly polarized	\$120,401.75	\$120,401.75	American Tower cost estimate and PO #13-1652	\$136,516.20	The actual amount reimbursed for invoice 460199507 is \$15,000 (not \$97,901.75)
<b>Primary Antenna TFU-24GTH-VP-R 06</b>	<b>\$308,530.00</b>	<b>\$293,100.00</b>		<b>\$203,123.24</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$10,773.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$186,590.24	N/A
<b>Sub-total</b>	\$576,568.89	\$546,563.22	N/A	\$446,894.24	N/A
<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A

## Components

Actual Information	
Description	File Name
Ice Shield for new Side-Mount Antenna Interim	<p><b>Component Description:</b> WTVS-280-Interim Antenna - Ice Shield</p> <p><b>Amount:</b> \$744.81</p>

combiner installation	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WTVS-280-Interim Antenna - Combiner Installation \$9,712.50 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> 25% downpayment on component \$2,083.33 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WTVS-280-Interim Antenna - Combiner Installation \$4,166.50 </div> </div>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WTVS-280-Interim Antenna - Sweep Test \$833.16 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WTVS-280-Interim Antenna - Sweep Test \$1,666.84 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WTVS-280-Interim Antenna - Sweep Test \$833.33 </div> </div>

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - Elbow Complex, Broadband, 7 3/16" </div> <div> <b>Amount:</b> \$2,760.00 </div>
	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - Elbow Complex, Broadband, 7 3/16" </div> <div> <b>Amount:</b> \$1,666.67 </div>
	<div> <b>Component Description:</b> 25% downpayment for compenent </div> <div> <b>Amount:</b> \$833.33 </div>
New combiner, cost per channel (without antenna)	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - New Combiner </div> <div> <b>Amount:</b> \$38,333.50 </div>
	<div> <b>Component Description:</b> WTVS-280-Interim Antenna - New Combiner </div> <div> <b>Amount:</b> \$24,454.16 </div>
	<div> <b>Component Description:</b> 25% downpayment on component </div> <div> <b>Amount:</b> \$19,166.67 </div>
	<div> <b>Component Description:</b> PARTIAL PAYMENT FOR NEW COMBINER </div> <div> <b>Amount:</b> N/A </div>

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 60 - 65 kW input, elliptically or circularly polarized		
	<b>Component Description:</b>	WTVS-280-Interim Antenna - UHF High Power Side Mount, E-POL
	<b>Amount:</b>	\$16,114.45
	<b>Component Description:</b>	PARTIAL PAYMENT ON UHF HIGH POWER SIDE MOUNT ANTENNA
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	CAPITAL CONTRIBUTION - DETROIT - OAK PARK T1 MI / 282678 / ASSET#282678-BT1 / OAA711327 / FID 1003429 / WTVS Channel 20 Phase 8 / MILESTONE 1 / BROADCAST REPACK / TAX ID: 65-0723837
	<b>Amount:</b>	\$97,901.75
	<b>Component Description:</b>	WTVS-280-Interim Antenna - UHF High Power Side Mount, E-POL
	<b>Amount:</b>	\$22,500.00



Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Elbow Complex, 6 1/8"</div> <div> <b>Amount:</b> \$5,386.50</div>
<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Elbow Complex, 6 1/8"</div> <div> <b>Amount:</b> \$5,386.50</div>	
Sweep test of existing antenna	<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Sweep Test</div> <div> <b>Amount:</b> \$2,046.67</div>
<div> <b>Component Description:</b> WTVS-210-Primary Antenna - Sweep Test</div> <div> <b>Amount:</b> \$2,880.00</div>	
<div> <b>Component Description:</b> 25% downpayment on component</div> <div> <b>Amount:</b> \$833.33</div>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> <b>Component Description:</b> UHF - High Power Top Mount</div> <div> <b>Amount:</b> \$93,295.12</div>
<div> <b>Component Description:</b> UHF - High Power Top Mount</div> <div> <b>Amount:</b> \$93,295.12</div>	

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$331,335.00	\$123,668.30		\$123,668.30	
Rigid Transmission Line - copper, 7 3/16" broadband	\$331,335.00	\$123,668.30	see Estimated Cost Justification WTVS-380-Interim Transmission Line - Rigid, Copper, 7 3_16 v0	\$123,668.30	N/A
Primary Transmission Line	\$242,400.00	\$230,400.00		\$176,171.62	
Rigid Transmission Line - copper, 6 1/8"	\$242,400.00	\$230,400.00	N/A	\$176,171.62	N/A
Sub-total	\$573,735.00	\$354,068.30	N/A	\$299,839.92	N/A
Total for all systems	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Rigid Transmission Line - copper, 7 3/16" broadband	<b>Component Description:</b>	WTVS-380-Interim Transmission Line - Rigid, Copper, 7 3 /16"
	<b>Amount:</b>	\$44,913.05
	<b>Component Description:</b>	WTVS-380-Interim Transmission Line - Rigid, Copper, 7 3 /16"
	<b>Amount:</b>	\$52,503.50
	<b>Component Description:</b>	PARTIAL PAYMENT FOR RIGID TRANSMISSION LINE
	<b>Amount:</b>	\$26,251.75
Rigid Transmission Line - copper, 6 1/8"	<b>Component Description:</b>	WTVS-310-Primary Transmission Line - Rigid, Copper, 6 1 /8"
	<b>Amount:</b>	\$88,085.81
	<b>Component Description:</b>	WTVS-310-Primary Transmission Line - Rigid, Copper, 6 1 /8"
	<b>Amount:</b>	\$88,085.81

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower</b>	<b>\$838,027.50</b>	<b>\$807,727.50</b>		<b>\$520,423.30</b>	
<b>GTOWER</b>					
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$14,600.00	Please remove \$14,600 entry for Tower Mapping & Structural Engineering as FCC did not like two invoices attached in one request.
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$4,166.66	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$292,192.90	N/A
Tower Helicopter Lift	<b>\$232,727.50</b>	\$232,727.50	Please see attached Dielectric Change Order 169750 and WTVS PO 13-1727	\$209,463.74	N/A
<b>Sub-total</b>	<b>\$838,027.50</b>	<b>\$807,727.50</b>	N/A	<b>\$520,423.30</b>	N/A

<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A
------------------------------	----------------	----------------	-----	----------------	-----

**Components**

Actual Information		
Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<b>Component Description:</b>	TOWER MAPPING & STRUCTURAL ENGINEERING
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Broadcast Tower Mapping Detroit
	<b>Amount:</b>	OakPark Broadcast Repack Line 2
	<b>Component Description:</b>	Broadcast structural
	<b>Amount:</b>	\$8,267.00
		\$6,333.00

Minor tower reinforcement /modifications	<b>Component Description:</b>		WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications
	<b>Amount:</b>		\$1,166.66
	<b>Component Description:</b>		25% downpayment on component
	<b>Amount:</b>		\$1,000.00
	<b>Component Description:</b>		WTVS-410- Existing Primary Tower - Minor Tower Reinforcement /Modifications
	<b>Amount:</b>		\$2,000.00

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<b>Component Description:</b>  <b>Amount:</b>	WTVS-410- Existing Primary Tower - Tower Rigging, Complex Tower \$28,816.66
	<b>Component Description:</b>  <b>Amount:</b>	WTVS-410- Existing Primary Tower - Tower Rigging, Complex Tower \$106,363.12
	<b>Component Description:</b>  <b>Amount:</b>	25% downpayment on component \$13,750.00
	<b>Component Description:</b>  <b>Amount:</b>	Tower Permit Drawing Package \$9,400.00
	<b>Component Description:</b>  <b>Amount:</b>	WTVS-410- Existing Primary Tower - Tower Rigging, Complex Tower \$106,363.12
	<b>Component Description:</b>  <b>Amount:</b>	WTVS-410- Existing Primary Tower - Tower Rigging, Complex Tower \$27,500.00

Tower Helicopter Lift		
	<b>Component Description:</b>	Other
	<b>Amount:</b>	\$104,731.87
	<b>Component Description:</b>	Other
	<b>Amount:</b>	\$104,731.87



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$182,430.00</b>	<b>\$178,725.00</b>		<b>\$101,284.63</b>	
RF System Test	<i>\$5,000.00</i>	\$5,000.00	Please see American Towers LLC Project Cost Estimation	\$3,333.33	N/A
Site Coordination meeting	<i>\$2,500.00</i>	\$2,500.00	N/A	\$2,500.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$2,500.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$300.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$1,050.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$109,020.00	\$109,175.00	Quote Widelity Project Management and ATC PO 13-1647 permit filing services	\$86,596.05	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,800.00	see Estimated Cost Justification WTVS-590-Transition Timing and Coordination v0	\$2,800.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,707.75	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$90.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$407.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$182,430.00	\$178,725.00	N/A	\$101,284.63	N/A
<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A

## Components

Actual Information	
Description	File Name
RF System Test	<p><b>Component Description:</b> WTVS-590-RF System Test</p> <p><b>Amount:</b> \$3,333.33</p>

Site Coordination meeting	<div> <b>Component Description:</b> WTVS-590-Site Coordination Meeting         </div> <div> <b>Amount:</b> \$625.00         </div>
	<div> <b>Component Description:</b> 25% downpayment for this component         </div> <div> <b>Amount:</b> \$625.00         </div>
	<div> <b>Component Description:</b> WTVS-590-Site Coordination Meeting         </div> <div> <b>Amount:</b> \$1,250.00         </div>
RF Exposure Measurements	<div> <b>Component Description:</b> WTVS-580-Field Engineering Service - Rf Exposure Measurements         </div> <div> <b>Amount:</b> \$1,666.67         </div>
	<div> <b>Component Description:</b> 25% down payment for component         </div> <div> <b>Amount:</b> \$833.33         </div>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<div> <b>Component Description:</b> FCC repack Review of WTVS 399         </div> <div> <b>Amount:</b> \$75.00         </div>
	<div> <b>Component Description:</b> FCC repack: Analysis of WTVS impact         </div> <div> <b>Amount:</b> \$225.00         </div>

ASR modification (prepare FCC Form 854)	Information not provided.	
Prepare request for Special Temporary Authorization	<b>Component Description:</b>  <b>Amount:</b>	Preparation of STA Application for Operation \$1,050.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Project management of the transition	<b>Component Description:</b>  <b>Amount:</b>	Project Management \$3,166.55
	<b>Component Description:</b>  <b>Amount:</b>	Project Management \$8,134.35
	<b>Component Description:</b>  <b>Amount:</b>	WTVS-510-Project Management \$1,250.00
	<b>Component Description:</b>  <b>Amount:</b>	PO Line 1 - NTP Billable - Project Mgmt \$9,480.00
	<b>Component Description:</b>  <b>Amount:</b>	project management \$1,152.50
	<b>Component Description:</b>  <b>Amount:</b>	Project Management \$4,210.05

<b>Component Description:</b>	project management
<b>Amount:</b>	\$4,293.90

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$3,287.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,221.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,962.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,802.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,591.50

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,064.85

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,590.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,760.70

<b>Component Description:</b>	WTVS-510-Project Management
<b>Amount:</b>	\$2,500.00

<b>Component Description:</b>	Please deny this component
<b>Amount:</b>	N/A

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,642.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,170.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$5,909.75

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$3,512.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,411.75

<b>Component Description:</b>	CONSULTING WORK WITH STAFF TO CREATE A REPACK FACT SHEET.
<b>Amount:</b>	\$450.00

	<p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$3,779.45</p>
	<p><b>Component Description:</b> 25% downpayment for work being done by American Tower</p> <p><b>Amount:</b> \$1,250.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	<p><b>Component Description:</b> WTVS-590-Transition Timing and Coordination</p> <p><b>Amount:</b> \$2,500.00</p> <p><b>Component Description:</b> Legal Services</p> <p><b>Amount:</b> \$300.00</p>
Prepare and or review reimbursement form	<p><b>Component Description:</b> Legal services</p> <p><b>Amount:</b> \$90.00</p> <p><b>Component Description:</b> Legal services to prepare and review reimbursement form in addition to review &amp; filing reports</p> <p><b>Amount:</b> \$1,617.75</p>



Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <b>Component Description:</b> Television Repacking Services</div> <div> <b>Amount:</b> \$90.00</div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	<div> <b>Component Description:</b> Television Repacking Services-WTVS</div> <div> <b>Amount:</b> \$90.00</div>
	<div> <b>Component Description:</b> Invoice for legal services</div> <div> <b>Amount:</b> \$90.00</div>
	<div> <b>Component Description:</b> Television Repacking Services - WTVS</div> <div> <b>Amount:</b> \$60.00</div>
	<div> <b>Component Description:</b> Legal Services - Television Repacking Services - WTVS</div> <div> <b>Amount:</b> \$77.50</div>
	<div> <b>Component Description:</b> Television Repacking Services - WTVS</div> <div> <b>Amount:</b> \$90.00</div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$247,328.80</b>	<b>\$246,778.80</b>		<b>\$130,672.69</b>	
Site Security	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Interim antenna tower lease	<i>\$65,148.39</i>	\$65,148.39	American Tower cost estimate; DPTV WTVS-610-Interim Antenna Tower Lease Budget Increase Justification	\$57,600.00	N/A
Interim antenna connection	<i>\$29,799.31</i>	\$29,799.31	Please see Estimated Cost Justification WTVS-610-Interim Antenna Connection v0	\$29,799.31	N/A
Employee time	<i>\$75,081.10</i>	\$75,081.10	See Attachment	\$34,544.70	Please remove this component. It was resubmitted under outside professional services for repack
tower owner permits	<i>\$750.00</i>	\$750.00	N/A	\$750.00	N/A

MVPD Notification of Channel Change	<b>\$2,000.00</b>	\$2,000.00	N/A	\$1,250.00	N/A
Develop and air announcement of upcoming channel change	<b>\$5,000.00</b>	\$5,000.00	N/A	N/A	N/A
Equipment Storage	<b>\$8,000.00</b>	\$8,000.00	Outdoor covered storage for equipment and parts	\$2,880.00	N/A
Local Zoning	<b>\$10,000.00</b>	\$10,000.00	Permits and inspections	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$25,000.00</b>	\$25,000.00	N/A	\$98.68	N/A
Lift equipment rental	<b>\$10,000.00</b>	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$247,328.80	\$246,778.80	N/A	\$130,672.69	N/A
<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46	N/A	\$2,588,156.41	N/A

## Components

Actual Information	
Description	File Name
Site Security	Information not provided.

Interim antenna tower lease	<div> <b>Component Description:</b> WTVS-610-Interim Antenna Tower Lease         </div> <div> <b>Amount:</b> \$14,400.00         </div>
	<div> <b>Component Description:</b> 25% downpayment on this component         </div> <div> <b>Amount:</b> \$14,400.00         </div>
	<div> <b>Component Description:</b> WTVS-610-Interim Antenna Tower Lease         </div> <div> <b>Amount:</b> \$28,800.00         </div>
Interim antenna connection	<div> <b>Component Description:</b> 18-8 stainless steel hex head screw         </div> <div> <b>Amount:</b> \$66.89         </div>
	<div> <b>Component Description:</b> 50 Ohm 2 Way N Power Divider from 500 MHz to 1,000 MHz rated at 10 watts         </div> <div> <b>Amount:</b> \$151.66         </div>
	<div> <b>Component Description:</b> #2 Acid brush 1/2" x 6"         </div> <div> <b>Amount:</b> \$105.00         </div>
	<div> <b>Component Description:</b> 50 Ohm 2 Way N Power Divider From 500 MHz to 1,000 MHz Rated at 10 watts         </div> <div> <b>Amount:</b> \$583.04         </div>

<b>Component Description:</b>	Hoist block and tackle
<b>Amount:</b>	\$58.29

<b>Component Description:</b>	Switch WR1500 H Plane 115 VAC 60000 SER
<b>Amount:</b>	\$20,095.80

<b>Component Description:</b>	Clevis Hanger 1 1/4 IN. 215LB Max Load
<b>Amount:</b>	\$66.73

<b>Component Description:</b>	Hot-water hose, medium-pressure
<b>Amount:</b>	\$111.66

<b>Component Description:</b>	N Male Right Angle to N Male Right Angle Cable Using LMR-400 Coax and Times Connectors
<b>Amount:</b>	\$875.12

<b>Component Description:</b>	Insulator Conductor Adapter 4 1/16" Thin-Stand
<b>Amount:</b>	\$336.84

<b>Component Description:</b>	Interim antenna connection
<b>Amount:</b>	\$315.53

	<b>Component Description:</b> BPME4M-UH BPME 4-1/16" Flanged <b>Amount:</b> \$7,032.75
Employee time	<b>Component Description:</b> Project Management <b>Amount:</b> \$4,896.97  <b>Component Description:</b> Employee Time <b>Amount:</b> \$5,822.18  <b>Component Description:</b> review and submit form 399 <b>Amount:</b> \$18,267.01  <b>Component Description:</b> Project Management <b>Amount:</b> \$5,558.54  <b>Component Description:</b> this component should be removed <b>Amount:</b> \$450.00
tower owner permits	<b>Component Description:</b> Building permit <b>Amount:</b> \$750.00
MVPD Notification of Channel Change	<b>Component Description:</b> WTVS-610-MVPD Notification <b>Amount:</b> \$1,250.00
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	<b>Component Description:</b>		WTVS-610- Equipment Storage
	<b>Amount:</b>		\$1,440.00
	<b>Component Description:</b>		WTVS-610- Equipment Storage
	<b>Amount:</b>		\$1,440.00
Local Zoning	Information not provided.		
DTV Medical Facility Notification	<b>Component Description:</b>		Medical Notification
	<b>Amount:</b>		\$3,750.00
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>Component Description:</b>		Roll Off Delivery
	<b>Amount:</b>		\$98.68
Lift equipment rental	Information not provided.		

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$4,187,649.56	\$3,372,966.46
			\$2,588,156.41

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William Carignan</b> <i>Controller</i></p> <p>06/29/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>William Carignan</b> <i>Controller</i></p> <p>06/29/2020</p>

## Attachments