



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73203** | Service: **DTV** | Call **WLEX-TV** | Channel: **28 (UHF)**
ID: | Sign:
File **0000028393**
Number:
FRN: **0002710192** | Date **08/12**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SCRIPPS BROADCASTING HOLDINGS, LLC	DAVID GILES C/O SCRIPPS MEDIA, INC. 312 WALNUT ST. 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (513) 977- 3000	DAVE. GILES@SCRIPPS. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ray Thurber <i>SCRIPPS BROADCASTING HOLDINGS LLC</i>	Ray Thurber 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (248) 827-9202	ray. thurber@scripps. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3100P1
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	21 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Existing transmitter can not be tuned to new frequency.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Survey	Site survey by Gates Air to provide electrical plan and layout of site.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	475.0 kW

Manufacturer	
Model	TFU- 30DSC-R 3S180DC
Year	2004

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
51597	WTVQ-DT

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	379.0 kW
Manufacturer		

Model	TFU-30DSC /VP-R 3S180DC
Year	2019
Justification for New Antenna	Current antenna can't be used on new frequency. By contract with WTVQ, WLEX is required to provide antenna for both stations.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
28
27

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Rent Temporary
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	1
	Lower Limit	506.00 MHz
	Upper Limit	692.00 MHz
	Design power capacity in use	12.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	48.0 kW
	Manufacturer	
	Model	SWDDP 4- 4-4-0
	Year	2018

Justification for New Antenna	To eliminate downtime while primary antenna is swapped out.
-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs	Section	Question	Response
	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower		
	Section	Question	Response
Existing Tower Description	Type of change	Modify Existing	
	Tower Use	Primary (Main)	
	Description of Use	N/A	
	Ownership	Leased	
	Is this tower consider Complex?	No	
	Is this tower currently shared with any other stations?	Yes	
	One or more FM, AM or TV radio broadcaster(s)	Yes	
	Others Types of Users	No	
	Is tower documented for structural analysis?	Yes	
	Is tower compliant with Rev G?	Yes	
Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
	ASR Number	1044034	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 02' 03.0" N-	
	Longitude (NAD83)	084° 23' 39.0" W-	

Overall Structure Height	994.08 feet
Support Structure Height	935.03 feet
Ground Elevation Above Mean Sea Level (AMSL)	1000.64 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Nexstar Broadcasting, Inc.
Date Constructed	01/01/1965

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
51597	WTVQ-DT	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
-------------------------------------	-----------------------------------	----

Primary Tower

Other Tower Expenses Not Listed

Name	Description
CTC Tower	Rigging & mounting of temp antenna, change of primary antenna, demount temp.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy-chain monitoring and all other activities necessary
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Electrical work for new transmitter	Modify/install electrical components to provide power to new transmitter

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Dispose of transmitter	Disposal of old transmitter, plumbing line, and used collant
Remove old Transmitter	Removal of old transmitter

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-30	\$790,450.00	\$745,149.19		\$411,789.45	
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	N/A	N/A
10 Ton system	\$38,900.00	\$15,824.00	Please see the attached Quote and invoice from Fayette Heating & Air	\$15,824.00	N/A
Site Survey	<i>\$17,200.00</i>	\$17,200.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$664,325.19	As per quote from Gates Air. Quote#GA-00020961	\$395,965.45	1/3 Down payment on the cost of the transmitter
Sub-total	\$790,450.00	\$745,149.19	N/A	\$411,789.45	N/A

Total for all systems	\$1,733,586.65	\$1,551,779.84	N/A	\$805,766.63	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
Service entrance 3 phase /800 amp/208 volt	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
10 Ton system	<p>Component Description: 10 ton HVAC</p> <p>Amount: \$15,824.00</p>
Site Survey	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<p>Component Description: 2nd installment on transmitter</p> <p>Amount: \$193,115.98</p> <p>Component Description: GatesAir invoice for 33% of cost of ULXTE-30 transmitter</p> <p>Amount: \$202,849.47</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna SWDDP 4-4-4-0	\$122,230.00	\$111,170.00		\$12,911.00	
Interim antenna rental and installation - Cost will depend on antenna size and height and /or complexity of tower.	\$115,500.00	\$110,000.00	N/A	\$11,741.00	N/A
UHF "Broadband Panel, Side Mount Auxiliary /Interim, 48 horizontally polarized"	<i>\$0.00</i>	\$0.00	category generated due to LMS bug. Please ignore	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$1,170.00	Please see attached WLEX Interim Antenna Sweep Test - Skycat quote 5107 and Scripps PO-009776	\$1,170.00	N/A

Primary Antenna TFU-30DSC /VP-R 3S180DC	\$360,040.00	\$387,700.00		\$239,872.14	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$0.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$125,300.00	Based on price from vendor to combine channel 27 and channel 28	\$83,518.16	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$216,000.00	Dielectric quote #44856 \$204,476.65 plus estimated taxes and freight.	\$156,353.98	N/A
Sub-total	\$482,270.00	\$498,870.00	N/A	\$252,783.14	N/A
Total for all systems	\$1,733,586.65	\$1,551,779.84	N/A	\$805,766.63	N/A

Components

Actual Information		
Description	File Name	
Interim antenna rental and installation - Cost will depend on antenna size and height and/or complexity of tower.	Component Description:	Deposit for WLEX repack interim antenna and line installation and removal services per proposal #04101906T
	Amount:	\$11,741.00
	Component Description:	INTERIM ANTENNA LEASE
	Amount:	\$17,350.00

<p>UHF 12" Broadband Panel, Side Mount Auxiliary/Interim, 48 horizontally polarized</p>	<p>Component Description: Rental of SWR 12 panel broad UHF antenna, 1000 ft 3 1/8 air heliax feed line and a 50 ohm 3 1/8 to 75 ohm 6 1/8 transformer</p> <p>Amount: \$17,350.00</p>
<p>Sweep test of existing antenna</p>	<p>Component Description: Swept and ran air</p> <p>Amount: \$1,170.00</p>
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Component Description: Elbow Complex</p> <p>Amount: \$12,654.60</p> <p>Component Description: Elbow complex for antenna</p> <p>Amount: \$12,654.60</p>

New combiner, cost per channel (without antenna)	<p>Component Description: 1/3 down payment on Channel Combiner</p> <p>Amount: \$41,759.08</p>
	<p>Component Description: 2nd installment on combiner</p> <p>Amount: \$41,759.08</p>
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<p>Component Description: Second installment of 45% of the cost of the antenna and associated RF items</p> <p>Amount: \$78,176.99</p>
	<p>Component Description: 45% of total quote, excluding the vpol</p> <p>Amount: \$78,176.99</p>
	<p>Component Description: 45% of the cost of the Antenna (second installment)</p> <p>Amount: \$78,176.99</p>

Cost Information **Transmission Line**
 Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$61,140.00		\$7,449.94	
CTC Tower	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$61,140.00	Quote is attached. "WLEX TV Repack Proposal revised 5-17-19". Revision to cover additional mobilization.	\$7,449.94	N/A
Sub-total	\$210,500.00	\$61,140.00	N/A	\$7,449.94	N/A
Total for all systems	\$1,733,586.65	\$1,551,779.84	N/A	\$805,766.63	N/A

Components

Actual Information	
Description	File Name
CTC Tower	Information not provided.

Tall Tower (greater than 500')

Component Description: Tower Service-
KS
Amount: \$6,210.00

Component Description: Moved Elliptical
cable
Amount: \$1,239.94

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$171,755.00	\$175,925.00		\$80,548.45	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,087.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Electrical work for new transmitter	<i>\$47,500.00</i>	\$47,500.00	Quote attached "WLEX Transmitter Electrical"	\$47,500.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Widely Strategic Support Quote	\$31,960.95	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$171,755.00	\$175,925.00	N/A	\$80,548.45	N/A
Total for all systems	\$1,733,586.65	\$1,551,779.84	N/A	\$805,766.63	N/A

Components

Actual Information	
Description	File Name
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Component Description: FCC Repack Amount: \$1,087.50
Prepare and or review reimbursement form	Information not provided.
Electrical work for new transmitter	Component Description: Electrical work for new WLEX transmitter Amount: \$23,750.00 Component Description: New 18 WLEX TV Transmitter Amount: \$23,750.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Project management of the transition	<p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p> <p>Component Description:</p> <p>Amount:</p>	<p>Project Management \$2,846.20</p> <p>Project Management \$2,072.65</p> <p>Project Management \$3,784.15</p> <p>Project Management \$4,895.15</p> <p>Project Management \$3,345.95</p>

Component Description: Project Management
Amount: \$1,883.95

Component Description: Project Management
Amount: \$101.05

Component Description: Project Management
Amount: \$2,674.70

Component Description: Project Management
Amount: \$3,404.70

Component Description: Project Management
Amount: \$182.80

Component Description: Project Management
Amount: \$1,527.70

Component Description: FCC Repack
Amount: \$75.00

Component Description: Project Management
Amount: \$398.30

Component Description: FCC Repack
Amount: \$75.00

	<p>Component Description: Project Management</p> <p>Amount: \$3,320.80</p>
	<p>Component Description: Project Management</p> <p>Amount: \$5,092.05</p>
	<p>Component Description: Project Management</p> <p>Amount: \$64.95</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$78,611.65	\$70,695.65		\$53,195.65	
Remove old Transmitter	<i>\$46,999.65</i>	\$46,999.65	Please see Estimated Cost Justification WLEX-TV-610-Remove Old Transmitter v0	\$46,999.65	N/A
Dispose of transmitter	<i>\$0.00</i>	\$0.00	Consolidated w /"Remove Old Transmitter" Category	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,562.00</i>	\$2,562.00	As per quote "dtv notifi mvpd 002141"	\$2,562.00	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	write, produce, schedule of on air announcements	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	estimate of shipping and handling	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	estimate	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$3,634.00	As per attached quote "dtv notifi medical 002140"	\$3,634.00	N/A
Sub-total	\$78,611.65	\$70,695.65	N/A	\$53,195.65	N/A
Total for all systems	\$1,733,586.65	\$1,551,779.84	N/A	\$805,766.63	N/A

Components

Actual Information	
Description	File Name
Remove old Transmitter	<p>Component Description: Clean out of old transmitter equipment</p> <p>Amount: \$35,010.15</p> <p>Component Description: Clean out of old transmitter equipment</p> <p>Amount: \$11,989.50</p>
Dispose of transmitter	Information not provided.
MVPD Notification of Channel Change	<p>Component Description: Notification of cable and satellite mvpd providers of new RF channel and transport stream parameters on repack channel</p> <p>Amount: \$2,562.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.				
DTV Medical Facility Notification	<table><tr><td data-bbox="708 331 1098 365">Component Description:</td><td data-bbox="1098 331 1433 405">Notification of medical facilities</td></tr><tr><td data-bbox="708 412 1098 445">Amount:</td><td data-bbox="1098 412 1433 445">\$3,634.00</td></tr></table>	Component Description:	Notification of medical facilities	Amount:	\$3,634.00
Component Description:	Notification of medical facilities				
Amount:	\$3,634.00				

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,733,586.65	\$1,551,779.84	\$805,766.63

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Sravan Reddy ,
Reddy .**
*Senior
Director,
General
Accounting*

08/12/2020

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Sravan Reddy ,
Reddy .**
*Senior
Director,
General
Accounting*

08/12/2020

Attachments