



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **76324** | Service: **DTV** | Call **WSKY-TV** | Channel:
ID: | Sign:
13 (High VHF) | File **0000027685**
Number:
FRN: **0022836373** | Date **08/18**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TIDEWATER TV LLC Doing Business As: TIDEWATER TV LLC	150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 839- 0300	cramsey@brookspierce. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bob Pectelidis <i>Director of Engineering</i> TIDEWATER TV LLC	Bob Pectelidis 3914 Wistar Road Richmond, VA 23228 United States	+1 (804) 672- 6565	bob@lockwoodbroadcast. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See attached

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	11.96 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THV9-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	15 kW
	Justification for New Transmitter	See Transition Plan, attached

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	500.0 feet
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	15 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	70.0 kW

Manufacturer	
Model	TW-9B9-R
Year	1999

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	70.0 kW
	Manufacturer	

Model	ATW9V5-HTO-13H
Year	2020
Justification for New Antenna	See Transition Plan , attached

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	65.0 kW
	Manufacturer	
	Model	ALV8V7- HSOC-13
	Year	2020

	Justification for New Antenna	It was necessary to install an interim side mounted antenna and transmission line while the existing equipment was removed from the tower in order to maintain signal.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	See Transition Plan, attached

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	920 feet per run
	Justification for New Transmission Line	Required for use with interim antenna. Pre-transition transmission line could not be used as an interim line. See WSKY Interim Transmission Line - Letter of Explanation from Dielectric.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1252202
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 31' 15.0" N-
	Longitude (NAD83)	076° 18' 15.0" W-
	Overall Structure Height	1036.40 feet
	Support Structure Height	979.32 feet
	Ground Elevation Above Mean Sea Level (AMSL)	12.80 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Tidewater TV LLC
	Date Constructed	11/23/2007

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Tower Structural Analysis	Structural Analysis required to assess tower work needed to accommodate new antenna

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	675
	Explanation	Expenses for experienced RF consultant to layout and assist with project management.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Additional Repack Legal Services Not Otherwise Specified in Form 399	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non-catalog legal fees.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Site survey		Initial assessment and cad drawing of existing facilities
Site Preperation		reworking of existing interior rf system

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THV9-12	\$557,065.00	\$470,695.00		\$449,077.30	
2" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,500.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	LMS limits selection for lower power transformer. Station has change order for 208V, 90kVA Transformer.	\$17,069.63	N/A
High VHF - Liquid Cooled Solid State Transmitter 15 kW	<i>\$430,115.00</i>	\$430,115.00	per Estimated Cost Justification WSKY-110-1st Primary Transmitter - High VHF Liquid Cooled, 14.4 kW v0	\$430,115.00	N/A
15 Ton system	\$88,400.00	\$3,780.00	N/A	\$1,892.67	N/A
Sub-total	\$557,065.00	\$470,695.00	N/A	\$449,077.30	N/A
Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33	N/A

Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	<div><div><div>Component Description:</div><div>Amount:</div></div><div>Repack related electrical work for WSKY \$14,832.00</div></div> <div><div><div>Component Description:</div><div>Amount:</div></div><div>Engineering Costs \$2,237.63</div></div>

High VHF - Liquid Cooled
Solid State Transmitter 15
kW

Component Description: Installation services
Amount: \$9,500.00

Component Description: Installation services
- in conjunction
with SJ Ramer
Associates with
installation,
commissioning and
proof of Rohde-
Schwarz THV9evo-
12 at WSKY-TV
transmitter.
Amount: \$10,000.00

Component Description: Installation
Services
Amount: \$10,000.00

Component Description: FEE 3636.6703.02
Amount: \$6,560.00

Component Description: DP 75% Final
Payment,
Transmitter
Replacement for
Repack
Amount: \$288,416.25

Component Description: DP 25% Down
payment; R & S
Transmitter
Replacement for
Repack
Amount: \$96,138.75

Component Description: Installation services
Amount: \$9,500.00

15 Ton system	<table><tr><td data-bbox="703 174 1023 212">Component Description:</td><td data-bbox="1023 174 1439 293">Replace A39 belt, install heater for Carrier Air Handler</td></tr><tr><td data-bbox="703 293 1023 331">Amount:</td><td data-bbox="1023 293 1439 331">\$1,892.67</td></tr></table>	Component Description:	Replace A39 belt, install heater for Carrier Air Handler	Amount:	\$1,892.67
Component Description:	Replace A39 belt, install heater for Carrier Air Handler				
Amount:	\$1,892.67				

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
Interim Antenna ALV8V7- HSOC-13	\$201,490.00	\$93,713.70		\$93,713.70
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$4,800.00	Please see attached WSKY ERI Proposal 20190717-123 REV B - Explanation of Interim Antenna, Interim Line, and manufacturer's letter.	\$4,800.00
Sweep test of existing antenna	\$6,730.00	\$6,250.00	Please see attached WSKY ERI Proposal 20190717-123 REV B - Explanation of Interim Antenna, Interim Line, and manufacturer's letter.	\$6,250.00
High-VHF, One station antenna -- side mount, horizontally polarized	\$189,500.00	\$82,663.70	see Estimated Cost Justification WSKY-280- Interim Antenna - High-VHF, One station antenna-side mount, HPOL v0	\$82,663.70
Primary Antenna ATW9V5- HTO-13H	\$356,330.00	\$338,800.00		\$156,141.00

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	\$0.00
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,625.00
High-VHF, One station antenna -- top mount, horizontally polarized	\$342,000.00	\$325,000.00	Please see attached invoice WSKY-TV_ERI_Proposal_20190530-697_RevB	\$150,516.00
Sub-total	\$557,820.00	\$432,513.70	N/A	\$249,854.70
Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33

Components

Actual Information	
Description	File Name

<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="724 103 1134 360"> <p>Component Description:</p> </td><td data-bbox="1134 103 1437 360"> <p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p> </td></tr> <tr> <td data-bbox="724 360 1134 439"> <p>Amount:</p> </td><td data-bbox="1134 360 1437 439"> <p>\$2,400.00</p> </td></tr> <tr> <td data-bbox="724 506 1134 707"> <p>Component Description:</p> </td><td data-bbox="1134 506 1437 707"> <p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p> </td></tr> <tr> <td data-bbox="724 707 1134 786"> <p>Amount:</p> </td><td data-bbox="1134 707 1437 786"> <p>\$1,920.00</p> </td></tr> <tr> <td data-bbox="724 853 1134 1043"> <p>Component Description:</p> </td><td data-bbox="1134 853 1437 1043"> <p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p> </td></tr> <tr> <td data-bbox="724 1043 1134 1144"> <p>Amount:</p> </td><td data-bbox="1134 1043 1437 1144"> <p>\$480.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>	<p>Amount:</p>	<p>\$2,400.00</p>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>	<p>Amount:</p>	<p>\$1,920.00</p>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>	<p>Amount:</p>	<p>\$480.00</p>
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>												
<p>Amount:</p>	<p>\$2,400.00</p>												
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>												
<p>Amount:</p>	<p>\$1,920.00</p>												
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Pattern scatter analysis for side mount antenna</p>												
<p>Amount:</p>	<p>\$480.00</p>												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="724 1144 1134 1379"> <p>Component Description:</p> </td><td data-bbox="1134 1144 1437 1379"> <p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p> </td></tr> <tr> <td data-bbox="724 1379 1134 1458"> <p>Amount:</p> </td><td data-bbox="1134 1379 1437 1458"> <p>\$3,125.00</p> </td></tr> <tr> <td data-bbox="724 1525 1134 1693"> <p>Component Description:</p> </td><td data-bbox="1134 1525 1437 1693"> <p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p> </td></tr> <tr> <td data-bbox="724 1693 1134 1771"> <p>Amount:</p> </td><td data-bbox="1134 1693 1437 1771"> <p>\$2,500.00</p> </td></tr> <tr> <td data-bbox="724 1839 1134 1984"> <p>Component Description:</p> </td><td data-bbox="1134 1839 1437 1984"> <p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p> </td></tr> <tr> <td data-bbox="724 1984 1134 2063"> <p>Amount:</p> </td><td data-bbox="1134 1984 1437 2063"> <p>\$625.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>	<p>Amount:</p>	<p>\$3,125.00</p>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>	<p>Amount:</p>	<p>\$2,500.00</p>	<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>	<p>Amount:</p>	<p>\$625.00</p>
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>												
<p>Amount:</p>	<p>\$3,125.00</p>												
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>												
<p>Amount:</p>	<p>\$2,500.00</p>												
<p>Component Description:</p>	<p>WSKY-280-Interim Antenna - Sweep test of existing antenna</p>												
<p>Amount:</p>	<p>\$625.00</p>												

<p>High-VHF, One station antenna -- side mount, horizontally polarized</p>	<table> <tr> <td data-bbox="724 100 1038 293"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 100 1436 293"> <p>LOW POWER ANTENNA</p> <p>\$40,268.75</p> </td></tr> <tr> <td data-bbox="724 293 1038 486"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 293 1436 486"> <p>Interim Antenna</p> <p>\$40,268.75</p> </td></tr> <tr> <td data-bbox="724 486 1038 786"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 486 1436 786"> <p>ALV8V7-HSOC-13 Low Power Antenna</p> <p>\$2,126.20</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>LOW POWER ANTENNA</p> <p>\$40,268.75</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Interim Antenna</p> <p>\$40,268.75</p>	<p>Component Description:</p> <p>Amount:</p>	<p>ALV8V7-HSOC-13 Low Power Antenna</p> <p>\$2,126.20</p>
<p>Component Description:</p> <p>Amount:</p>	<p>LOW POWER ANTENNA</p> <p>\$40,268.75</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Interim Antenna</p> <p>\$40,268.75</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>ALV8V7-HSOC-13 Low Power Antenna</p> <p>\$2,126.20</p>						
<p>Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)</p>	<p>Information not provided.</p>						
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="724 938 1038 1176"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 938 1436 1176"> <p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p> </td></tr> <tr> <td data-bbox="724 1176 1038 1413"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 1176 1436 1413"> <p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p> </td></tr> <tr> <td data-bbox="724 1413 1038 1742"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1038 1413 1436 1742"> <p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>WSKY-210-Primary Antenna - Sweep Test</p> <p>\$1,875.00</p>						

High-VHF, One station antenna -- top mount, horizontally polarized		
	Component Description:	Antenna
	Amount:	\$50,172.00
	Component Description:	30% Antenna & Installation
	Amount:	\$50,172.00
	Component Description:	Antenna
	Amount:	\$50,172.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$54,280.00	\$56,375.68		\$56,375.68	
Flexible Air Transmission Line - dielectric, 3"	\$54,280.00	\$56,375.68	see Estimated Cost Justification WSKY-380-Interim Transmission Line - Flexible Air - Dielectric, 3_v1	\$56,375.68	a
Primary Transmission Line	\$64,900.00	\$61,600.00		\$42,987.66	
Flexible Air Transmission Line - dielectric, 3"	\$64,900.00	\$61,600.00	N/A	\$42,987.66	N/A
Sub-total	\$119,180.00	\$117,975.68	N/A	\$99,363.34	N/A
Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission
Line - dielectric, 3"

Component Description: 50 OHM 90 DEG
FLNGED ELBOW
REIN
Amount: \$3,975.60

Component Description: WSKY-380-Interim
Transmission Line
- Flexible Air -
Dielectric, 3"
Amount: \$25,526.15

Component Description: WSKY-380-Interim
Transmission Line
- Flexible Air -
Dielectric, 3"
Amount: \$25,526.15

Component Description: WSKY-380-Interim
Transmission Line
- Flexible Air -
Dielectric, 3"
Amount: \$1,347.78

Flexible Air Transmission
Line - dielectric, 3"

Component Description:

WSKY-310-
Primary
Transmission Line
- Flexible Air
Dielectric, 3"

Amount:

\$14,329.22

Component Description:

WSKY-310-
Primary
Transmission Line
- Flexible Air
Dielectric, 3"

Amount:

\$14,329.22

Component Description:

WSKY-310-
Primary
Transmission Line
- Flexible Air
Dielectric, 3"

Amount:

\$14,329.22

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$568,550.00	\$744,632.00		\$483,121.60	
Tall Tower (greater than 500')	\$210,500.00	\$403,895.00	see Estimated Cost Justification WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower v1	\$376,759.60	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$16,987.00	Includes geotech and mapping, see attached quote.	\$16,987.00	N/A
Tower Helicopter Lift	<i>\$168,750.00</i>	\$168,750.00	Please see ERI proposal 20191203-489	\$84,375.00	N/A

Tower Structural Analysis	\$5,000.00	\$5,000.00	Please see attached ERI Proposal 20190718- 133	\$5,000.00	N/A
Sub-total	\$568,550.00	\$744,632.00	N/A	\$483,121.60	N/A
Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33	N/A

Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$66,270.50
	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$53,016.40
	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$13,254.10
	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$81,406.20
	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$81,406.20
	Component Description: WSKY-410-Existing Primary Tower - Tower Rigging, Tall Tower Amount: \$81,406.20
Minor tower reinforcement /modifications	Information not provided.

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <div> Component Description: STRUCTURAL ANALYSIS AND REPORT </div> <div> Amount: \$8,493.50 </div> </div> <div> <div> Component Description: Partial Payment for structural analysis and geotechnical survey </div> <div> Amount: \$8,493.50 </div> </div>
Tower Helicopter Lift	<div> <div> Component Description: Helicopter for Antenna Lift </div> <div> Amount: \$84,375.00 </div> </div>
Tower Structural Analysis	<div> <div> Component Description: Structural Analysis & Report </div> <div> Amount: \$2,500.00 </div> </div> <div> <div> Component Description: Structural Analysis & Report </div> <div> Amount: \$2,500.00 </div> </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$142,360.00	\$150,625.13		\$88,997.09	
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$9,200.13	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$9,200.13	Please see submitted invoices.
Project management of the transition	\$106,650.00	\$114,675.00	Per additional quote from Widelity	\$73,349.06	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$750.00	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	<i>\$5,000.00</i>	\$5,000.00	N/A	\$897.90	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,888.70	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,161.30	N/A
Sub-total	\$142,360.00	\$150,625.13	N/A	\$88,997.09	N/A
Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33	N/A

Components

Actual Information	Description		File Name
Perform engineering study for new channel assignment and antenna development	Component Description:		Revised Smith and Fisher Invoice 6611 per request for additional information.
	Amount:		\$650.00
	Component Description:		Travel at half-rate. Travel on June 12, 2017.
	Amount:		\$5,358.49
	Component Description:		Discussion of repack options
	Amount:		\$650.00
	Component Description:		ERI contract review and summary letter
	Amount:		\$125.00
Project management of the	Component Description:		ERI Contracts review
	Amount:		\$83.33
	Component Description:		WSKY-530-RF Eng - Engineering Study for New Channel Assignment
	Amount:		\$804.15
	Component Description:		WSKY-530-RF Eng - Engineering Study for New Channel Assignment
	Amount:		\$1,529.16

transition

Component Description:	Revised Ed Murlatt Invoice WSKY170701 per request for additional information.
Amount:	\$1,500.00
Component Description:	Project Management
Amount:	\$4,474.35
Component Description:	Project Management
Amount:	\$2,336.95
Component Description:	Project Management
Amount:	\$4,148.25
Component Description:	Project Management
Amount:	\$3,076.60
Component Description:	Hourly Project Management Services by Ed Murlatt
Amount:	\$600.00
Component Description:	Project Management
Amount:	\$5,077.90
Component Description:	Repack Engineering
Amount:	\$130.90

Component Description:	Project Management
Amount:	\$5,567.55

Component Description:	Project Management
Amount:	\$2,629.35

Component Description:	Project Management
Amount:	\$272.06

Component Description:	Project Management
Amount:	\$5,466.05

Component Description:	Project Management
Amount:	\$4,474.20

Component Description:	Project Management
Amount:	\$4,656.80

Component Description:	Project Management
Amount:	\$4,896.55

Component Description:	Hourly Project Management Services
Amount:	\$1,125.00

Component Description:	Project Management
Amount:	\$5,736.25

Component Description: Revised Ed Murlatt
Invoice
WSKY180205 per
request for
additional
information.

Amount: \$225.00

Component Description: Project
Management

Amount: \$2,920.10

Component Description: Project
Management

Amount: \$2,275.40

Component Description: Project
Management

Amount: \$2,331.05

Component Description: Hourly Project
Management
Services

Amount: \$1,462.50

Component Description: Revised Ed Murlatt
Invoice
WSKY171204 per
request for
additional
information.

Amount: \$750.00

Component Description: Project
Management

Amount: \$597.45

	Component Description: Project Management Amount: \$6,618.80
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Preparation of license application for repack WSKY-DT in Manteo, NC; e-filing Amount: \$750.00

Additional Repack Legal Services Not Otherwise Specified in Form 399	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1316 246">Brooks Pierce 3943444</td></tr> <tr> <td data-bbox="710 257 821 291">Amount:</td><td data-bbox="1149 257 1252 291">\$213.50</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 392 1013 436">Component Description:</td><td data-bbox="1149 392 1316 470">Brooks Pierce 3945606</td></tr> <tr> <td data-bbox="710 481 821 515">Amount:</td><td data-bbox="1149 481 1252 515">\$184.40</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 616 1013 660">Component Description:</td><td data-bbox="1149 616 1316 694">Brooks Pierce 3944883</td></tr> <tr> <td data-bbox="710 705 821 739">Amount:</td><td data-bbox="1149 705 1236 739">\$59.40</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 840 1013 884">Component Description:</td><td data-bbox="1149 840 1348 918">Repack Legal Services (76324)</td></tr> <tr> <td data-bbox="710 929 821 963">Amount:</td><td data-bbox="1149 929 1252 963">\$109.30</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1064 1013 1108">Component Description:</td><td data-bbox="1149 1064 1348 1142">TV Repack Legal Services (76324)</td></tr> <tr> <td data-bbox="710 1153 821 1187">Amount:</td><td data-bbox="1149 1153 1252 1187">\$222.50</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1288 1013 1332">Component Description:</td><td data-bbox="1149 1288 1316 1366">Repack Legal Services</td></tr> <tr> <td data-bbox="710 1377 821 1411">Amount:</td><td data-bbox="1149 1377 1236 1411">\$44.50</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1512 1013 1556">Component Description:</td><td data-bbox="1149 1512 1364 1624">WSKY-TV Repack Legal Services (76324)</td></tr> <tr> <td data-bbox="710 1635 821 1668">Amount:</td><td data-bbox="1149 1635 1236 1668">\$21.60</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="710 1769 1013 1814">Component Description:</td><td data-bbox="1149 1769 1316 1848">Brooks Pierce 3948020</td></tr> <tr> <td data-bbox="710 1859 821 1892">Amount:</td><td data-bbox="1149 1859 1236 1892">\$42.70</td></tr> </table>	Component Description:	Brooks Pierce 3943444	Amount:	\$213.50			Component Description:	Brooks Pierce 3945606	Amount:	\$184.40			Component Description:	Brooks Pierce 3944883	Amount:	\$59.40			Component Description:	Repack Legal Services (76324)	Amount:	\$109.30			Component Description:	TV Repack Legal Services (76324)	Amount:	\$222.50			Component Description:	Repack Legal Services	Amount:	\$44.50			Component Description:	WSKY-TV Repack Legal Services (76324)	Amount:	\$21.60			Component Description:	Brooks Pierce 3948020	Amount:	\$42.70
Component Description:	Brooks Pierce 3943444																																														
Amount:	\$213.50																																														
Component Description:	Brooks Pierce 3945606																																														
Amount:	\$184.40																																														
Component Description:	Brooks Pierce 3944883																																														
Amount:	\$59.40																																														
Component Description:	Repack Legal Services (76324)																																														
Amount:	\$109.30																																														
Component Description:	TV Repack Legal Services (76324)																																														
Amount:	\$222.50																																														
Component Description:	Repack Legal Services																																														
Amount:	\$44.50																																														
Component Description:	WSKY-TV Repack Legal Services (76324)																																														
Amount:	\$21.60																																														
Component Description:	Brooks Pierce 3948020																																														
Amount:	\$42.70																																														
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.																																														

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <div> Component Description: Amount: </div> <div> Brooks Pierce 3941525 \$1,809.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> Brooks Pierce 3942263 \$79.20 </div> </div>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> Component Description: Amount: </div> <div> Revised Smith and Fisher Invoice 6692 per request for additional information. \$1,750.00 </div> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review
reimbursement form

Component Description: Brooks Pierce
3941525
Amount: \$138.60

Component Description: WSKY-TV Repack
Legal Services
Amount: \$260.50

Component Description: Brooks Pierce
3942263
Amount: \$158.40

Component Description: WSKY-Prepare and
/or Review
Reimbursement
Form
Amount: \$371.10

Component Description: Brooks Pierce
3939261
Amount: \$232.70

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$65,880.00	\$58,080.00		\$9,687.30	
Site survey	<i>\$5,330.00</i>	\$5,330.00	see transition plan attached	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	See Transition Plan Attached	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	See Transition Plan Attached	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$15,000.00</i>	\$15,000.00	See Transition Plan Attached	\$1,250.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$20,000.00</i>	\$20,000.00	See Transition Plan Attached	\$543.50	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,750.00	N/A	\$3,000.00	N/A
Site Preparation	<i>\$8,000.00</i>	\$8,000.00	see transition plan attached	\$4,893.80	N/A
Sub-total	\$65,880.00	\$58,080.00	N/A	\$9,687.30	N/A

Total for all systems	\$2,010,855.00	\$1,974,521.51	N/A	\$1,380,101.33	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Site survey	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<div> Component Description: Furnish and install gate in existing fence </div> <div> Amount: \$1,250.00 </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> Component Description: Dumpster for Repack at Tower Site </div> <div> Amount: \$410.00 </div> <div> Component Description: Disposal Fee 20 Yd - Ro </div> <div> Amount: \$133.50 </div>
DTV Medical Facility Notification	<div> Component Description: Medical Notification </div> <div> Amount: \$3,000.00 </div>

Site Preperation

Component Description: "Tandem load
ABC Rock to be
delivered 198
Gallberry Road
South Mills, NC
(Repairs to road
for deliveries)"

Amount: \$1,001.52

Component Description: Leveling Rock on
Tower Rd

Amount: \$250.00

Component Description: Tandem load
ABC Rock to be
delivered

Amount: \$1,095.68

Component Description: Tandem load
ABC Rock

Amount: \$2,546.60

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,010,855.00	\$1,974,521.51	\$1,380,101.33

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bob
Pectelidis**
*Director of
Corporate
Engineering*

08/18/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .

6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Bob Pectelidis <i>Director of Corporate Engineering</i></p> <p>08/18/2020</p>

Attachments