



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **54414** | Service: **DCA** | Call **WDEM-CD** | Channel: **24 (UHF)** |
ID:
File **0000028261**
Number:
FRN: **0026907345** | Date **07/13**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HC2 STATION GROUP, INC	RENEE ILHARDT PO Box 30th Floor New York, NY 10022 United States	+1 (954) 606-5486	RILHARDT@HC2BROADCASTING.COM	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Remove existing antenna & transmitter. Install new antenna & transmitter. Power back up a new frequency.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DTX100U
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TRN-5X-U-18-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3 kW
	Justification for New Transmitter	Transmitter manufacturer is out of business so parts needed to re-tune existing device are not available.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	1 inches
	Length	50.0 feet

	Other Electrical Service	Yes
	Description	Electrical circuit design, local permit filing and inspection for approval.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transport	Rig and hoist new transmitter to second floor install location.
Additional field engineering time	Additional field engineering time

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1.05 kW

Manufacturer	
Model	B8UQ
Year	2009

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1.5 kW
	Manufacturer	
	Model	ATC-BCC4160-VO-24
	Year	2017

	Justification for New Antenna	EXISTING ANTENNA MANUFACTURER IS OUT OF BUSINESS SO CANNOT RE-TUNE. NEED TO PURCHASE NEW ANTENNA TO CHANGE TO ASSIGNED FREQUENCY.
--	-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1040501
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 58' 16.0" N-
	Longitude (NAD83)	083° 01' 40.0" W-

Overall Structure Height	1028.53 feet
Support Structure Height	910.09 feet
Ground Elevation Above Mean Sea Level (AMSL)	720.14 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WBNS-TV, INC.
Date Constructed	06/30/1982

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
30244	WCLL-CD	DTV
71217	WBNS-TV	DTV
25037	WCOL-FM	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Installation	Old Antenna Removal, New Antenna Mounting

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-U-18-C	\$244,690.00	\$94,871.80		\$49,121.80	
Additional field engineering time	<i>\$3,340.00</i>	\$3,340.00	N/A	\$3,340.00	N/A
Transport	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Other Electrical Service: Electrical circuit design, local permit filing and inspection for approval.	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
1" Rigid Conduit and Wiring	<i>\$750.00</i>	\$750.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$4,775.00	N/A	\$4,775.00	N/A
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$41,006.80	See attached quote from Anywave and SWR	\$41,006.80	N/A

Sub-total	\$244,690.00	\$94,871.80	N/A	\$49,121.80	N/A
Total for all systems	\$722,410.00	\$551,364.68	N/A	\$121,738.03	N/A

Components

Actual Information Description	File Name
Additional field engineering time	<p>Component Description: Site additional engineering. #1920</p> <p>Amount: \$3,340.00</p>
Transport	Information not provided.
Other Electrical Service: Electrical circuit design, local permit filing and inspection for approval.	Information not provided.
1" Rigid Conduit and Wiring	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
Switchgear - industrial 800 amp	<p>Component Description: Panel installation cost. #348417</p> <p>Amount: \$4,775.00</p>
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	<p>Component Description: Transmitter cost. #7272-01</p> <p>Amount: \$36,750.00</p> <p>Component Description: Jumpers /connectors. #19163</p> <p>Amount: \$4,256.80</p>

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATC- BCC4160- VO-24	\$33,030.00	\$57,157.88		\$50,757.88	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$50,757.88	See attached quote from Kathrein	\$50,757.88	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$33,030.00	\$57,157.88	N/A	\$50,757.88	N/A
Total for all systems	\$722,410.00	\$551,364.68	N/A	\$121,738.03	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	<div> Component Description: Jumper cost. #185329 </div> <div> Amount: \$1,932.88 </div>
	<div> Component Description: Antenna cost 50% down. #PO-0000024-INV </div> <div> Amount: \$24,412.50 </div>
	<div> Component Description: Antenna cost 50% balance. #185414 </div> <div> Amount: \$24,412.50 </div>
Sweep test of existing antenna	Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$256,800.00	\$235,000.00		\$4,500.00	
Installation	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$210,500.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$4,500.00	N/A	\$4,500.00	N/A
Sub-total	\$256,800.00	\$235,000.00	N/A	\$4,500.00	N/A
Total for all systems	\$722,410.00	\$551,364.68	N/A	\$121,738.03	N/A

Components

Actual Information Description	File Name
Installation	Information not provided.
Tall Tower (greater than 500')	Information not provided.

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Tower structural evaluation 50% down. #E-186343
	Amount:	\$2,250.00
	Component Description:	Tower structural evaluation 50% balance. #E-186358
	Amount:	\$2,250.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$159,200.00	\$136,250.00		\$14,170.58	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Project management of the transition	\$31,600.00	\$15,000.00	N/A	\$14,170.58	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Sub-total	\$159,200.00	\$136,250.00	N/A	\$14,170.58	N/A
Total for all systems	\$722,410.00	\$551,364.68	N/A	\$121,738.03	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare and or review reimbursement form	Information not provided.

Project management of the transition

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 20 stations. #145
Amount:	\$745.25

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 14 stations. #159
Amount:	\$443.75

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 10 stations. #173
Amount:	\$691.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1158
Amount:	\$723.06

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #115
Amount:	\$467.12

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475439
Amount:	\$268.86

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475011
Amount:	\$1,023.40

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #475948
Amount:	\$419.80

Component Description:	Legal services cost. #475977
Amount:	\$50.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 20 stations. #1144
Amount:	\$796.10

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474243
Amount:	\$1,304.02

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 27 stations. #119
Amount:	\$271.70

Component Description:	Legal services cost. #2020- WDEM
Amount:	\$481.00

Component Description:	Legal services cost. #474794
Amount:	\$784.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1146
Amount:	\$888.15

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 20 stations. #473857
Amount:	\$1,198.13

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #474784
Amount:	\$374.23

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1150
Amount:	\$630.93

	<p>Component Description:</p> <p>Portion of general repack matter invoice attributable to this station - divided by 23 stations. #473451</p> <p>Amount:</p> <p>\$1,054.24</p>
	<p>Component Description:</p> <p>Portion of general repack matter invoice attributable to this station - divided by 27 stations. #130</p> <p>Amount:</p> <p>\$450.81</p>
	<p>Component Description:</p> <p>Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1163</p> <p>Amount:</p> <p>\$607.03</p>
	<p>Component Description:</p> <p>Portion of general repack matter invoice attributable to this station - divided by 23 stations. #1165</p> <p>Amount:</p> <p>\$497.50</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
--	---------------------------

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$28,690.00	\$28,085.00		\$3,187.77	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$1,777.77	N/A
MVPD Notification of Channel Change	<i>\$250.00</i>	\$250.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$250.00</i>	\$250.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	\$1,410.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$28,690.00	\$28,085.00	N/A	\$3,187.77	N/A
Total for all systems	\$722,410.00	\$551,364.68	N/A	\$121,738.03	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Medical notification service. #INV-001856</p> <p>Amount: \$1,777.77</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description: Antenna shipping cost. #185421</p> <p>Amount: \$1,410.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$722,410.00	\$551,364.68	\$121,738.03

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Henry Turner COO</p> <p>07/13/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Henry Turner COO</p> <p>07/13/2020</p>

Attachments