



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **43192** | Service: **DTV** | Call **WMAB-TV** | Channel:  
ID: | Sign:  
**8 (High VHF)** | File **000026622**  
Number:  
FRN: **0001739002** | Date **07/15**  
Submitted: **/2020**

## Applicant Information Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV</b> Doing Business As: MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV	Greg Wells 3825 RIDGEWOOD ROAD JACKSON, MS 39211 United States	+1 (601) 432- 6197	Greg. Wells@mpbonline. org	Government Entity

## Reimbursement Contact Information Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Robert Gehman</b> <i>Kessler and Gehman Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332- 3157	bob@kesslerandgehman. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter****Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	PLATINUM PTCD10P1
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2.2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	LPTV-5000-2000V3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re-tuned to the assigned channel. See attachment.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Additional Interior RF System</b>	Interior RF System Existing Transmitter to Interim Transmission line
<b>Electrical</b>	Electrical
<b>Standby Exciter and Switch</b>	Standby Exciter with Automatic Change Over Switch

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Travelling Wave
	ERP: (Effective Radiated Power) .....	8.0 kW

Manufacturer	
Model	TW-7B10-R SM
Year	2008

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	8.0 kW
	Manufacturer	
	Model	JSM-7/8 SHTO-R

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel travelling wave which cannot accommodate the assigned channel.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	8.0 kW
	Manufacturer	
	Model	JSM-7/8 SHTO-R
Year	2018	

Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to lease if leasing is available at time of acquisition.
-------------------------------	---

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

**Primary Transmission Line**  
**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	935 feet per run

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**

Name	Description
Sweep Tests	Sweep test to verify performance on the assigned channel

**Interim Transmission Line**      **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Lease New
	Type	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	835 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.



**Other Transmission Line Expenses Not Listed**

**Interim**

**Transmission** information not provided.

**Line**

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1041039
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	33° 21' 14.0" N-
	Longitude (NAD83)	089° 09' 00.0" W-
	Overall Structure Height	1092.51 feet
	Support Structure Height	1000.64 feet
	Ground Elevation Above Mean Sea Level (AMSL)	666.00 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	MISSISSIPPI AUTHORITY FOR EDUCATIONAL TELEVISION
Date Constructed	01/01/1973

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
43212	WMAB-FM	FM

**Other Types of Users**

Users
WMAB microwave

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A

<b>Helicopter Services Required</b>	Are helicopter services required?	No
-------------------------------------	-----------------------------------	----

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside Professional Services Costs**

Section	Question	Response
<p><b>Outside Project Management Services</b></p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>20</p>
	<p>Explanation</p>	<p>Fewer Project Management "PM" tasks are required &amp; Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150/hr), &amp; a new OES category has been created &amp; funded with the money removed from PM.</p>
<p><b>Outside RF consulting Engineering Services</b></p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	Yes
Number of Days	18
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Other Legal Services</b>	Other Legal Services related to the DTV Repack
<b>Other Engineering Services</b>	Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150 /hr), & a new OES category has been created & funded with the money removed from PM.

**Other Expenses**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Station travel expenses	Station travel expenses

**Cost  
Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter LPTV-5000-2000V3</b>	<b>\$393,780.09</b>	<b>\$350,737.09</b>		<b>\$170,934.89</b>	
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Electrical	<i>\$115,730.09</i>	\$115,730.09	See attached / uploaded PDF file titled "TSG TSG-MPB-2 v200511jgv1.pdf"	\$86,797.57	N/A
Additional Interior RF System	<i>\$75,000.00</i>	\$75,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	\$152,500.00	\$110,707.00	See attached / uploaded PDF file titled "Comark 001 v200615jgv1.pdf"	\$84,137.32	N/A
<b>Sub-total</b>	<b>\$393,780.09</b>	<b>\$350,737.09</b>	N/A	<b>\$170,934.89</b>	N/A
<b>Total for all systems</b>	<b>\$1,837,838.95</b>	<b>\$1,754,372.95</b>	N/A	<b>\$322,236.51</b>	N/A

## Components

Actual Information Description	File Name
Standby Exciter and Switch	Information not provided.
Electrical	<p><b>Component Description:</b> TSG TSG-MPB-2 v200604jgv2</p> <p><b>Amount:</b> \$86,797.57</p>
Additional Interior RF System	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW	<p><b>Component Description:</b> Comark 001 v200615jgv1</p> <p><b>Amount:</b> \$84,137.32</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna JSM-7/8 SHTO-R</b>	<b>\$217,535.00</b>	<b>\$215,795.00</b>		<b>\$0.00</b>	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$182,395.00</i>	\$182,395.00	See attached / uploaded PDF file titled "Comark 001 v200615jgv1.pdf"	N/A	N/A

<b>Primary Antenna JSM-7/8 SHTO-R</b>	<b>\$217,535.00</b>	<b>\$215,795.00</b>		<b>\$0.00</b>	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$182,395.00</i>	\$182,395.00	See attached / uploaded PDF file titled "Comark 001 v200615jgv1.pdf"	N/A	N/A
<b>Sub-total</b>	<b>\$435,070.00</b>	<b>\$431,590.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,837,838.95</b>	<b>\$1,754,372.95</b>	<b>N/A</b>	<b>\$322,236.51</b>	<b>N/A</b>

### Components

Information not provided.

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$27,555.00</b>	<b>\$37,892.00</b>		<b>\$0.00</b>	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$27,555.00	\$37,892.00	See attached / uploaded PDF file titled "Comark 001 v200615jgv1.pdf"	N/A	N/A
<b>Primary Transmission Line</b>	<b>\$6,400.00</b>	<b>\$6,400.00</b>		<b>\$0.00</b>	
Sweep Tests	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$33,955.00</b>	<b>\$44,292.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$1,837,838.95</b>	<b>\$1,754,372.95</b>	N/A	<b>\$322,236.51</b>	N/A

**Components**

Information not provided.

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$657,800.00</b>	<b>\$625,000.00</b>		<b>\$14,500.00</b>	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$14,500.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$657,800.00</b>	<b>\$625,000.00</b>	N/A	<b>\$14,500.00</b>	N/A
<b>Total for all systems</b>	<b>\$1,837,838.95</b>	<b>\$1,754,372.95</b>	N/A	<b>\$322,236.51</b>	N/A

**Components**

Actual Information Description	File Name
--------------------------------	-----------

<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<p><b>Component Description:</b> TEP CI-419681 v200602jgv1</p> <p><b>Amount:</b> \$12,000.00</p> <p><b>Component Description:</b> TEP 378950 v191104jgv1</p> <p><b>Amount:</b> \$2,500.00</p>
<p>Major tower reinforcement /modifications</p>	<p>Information not provided.</p>
<p>Tall Tower (greater than 500')</p>	<p>Information not provided.</p>



**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$255,569.00</b>	<b>\$249,572.00</b>		<b>\$106,526.56</b>	
Other Engineering Services	<i>\$90,969.00</i>	\$90,969.00	See KGA Quote dated 3/4/19 attached to invoices 139-320, 139-323, 139-326 and 139-332 in this Other Engineering Services component. \$90,969 Estimate Cost also includes \$600 invoice 139-313.	\$80,618.88	N/A
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	N/A	\$4,474.50	N/A
Additional Field Engineering Service, 18 Days	<i>\$36,000.00</i>	\$36,000.00	N/A	\$9,280.68	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$49.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,553.00	See attached / uploaded PDF file titled "KGA 139-384 v200706jgv1.pdf"	\$1,553.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$3,160.00	\$3,300.00	This component is being used to apply expenses for such tasks as project management and Form 387 Transition Plan Progress Report preparation.	\$3,300.00	N/A
<b>Sub-total</b>	\$255,569.00	\$249,572.00	N/A	\$106,526.56	N/A
<b>Total for all systems</b>	\$1,837,838.95	\$1,754,372.95	N/A	\$322,236.51	N/A

## Components

Actual Information	
Description	File Name
Other Engineering Services	
<b>Component Description:</b>	KGA 139-332 v191009jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-378 v200506jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-355 v200207jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-385 v200709jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-308 v200128jgv1
<b>Amount:</b>	\$150.00
<b>Component Description:</b>	KGA 139-320 v190909jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-363 v200320jgv1
<b>Amount:</b>	\$5,704.92
<b>Component Description:</b>	KGA 139-337 v191112jgv1
<b>Amount:</b>	\$5,704.92

**Component Description:** KGA 139-313  
v190605pmv1  
**Amount:** \$600.00

**Component Description:** KGA 139-339  
v191210jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-323  
v190909jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-316  
v190625jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-381  
v200608jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-350  
v200207jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-326  
v190909jgv1  
**Amount:** \$5,704.92

**Component Description:** KGA 139-366  
v200408jgv1  
**Amount:** \$5,704.92

---

Other Legal Services

**Component Description:** GMP 31399  
v191114jgv1  
**Amount:** \$85.50

**Component Description:** WMAB GSB inv  
#679880 DTV  
Repack legal  
services  
UL20180823jgv1  
**Amount:** \$120.00

**Component Description:** GSB 679880  
v190516pmv1  
**Amount:** \$120.00

**Component Description:** WMAB GSB inv  
#667584 DTV  
Repack legal  
services  
UL20180823jgv1  
**Amount:** \$150.00

**Component Description:** GMP 31015  
v190926jgv2  
**Amount:** \$35.00

**Component Description:** GMP 31599  
v191211jgv1  
**Amount:** \$303.00

**Component Description:** WMAB GSB inv  
#670598 DTV  
Repack legal  
services  
UL20180823jgv1  
**Amount:** \$120.00

**Component Description:** GMP 32826  
v200713jgv1  
**Amount:** \$1,438.00

**Component Description:** WMAB GSB inv  
#664826 DTV  
Repack legal  
services  
UL20180823jgv1  
**Amount:** \$150.00

**Component Description:** GSB 710996  
v190605pmv1  
**Amount:** \$46.50

**Component Description:** GMP 32343  
v200408jgv1  
**Amount:** \$39.00

**Component Description:** GMP 32517  
v200506jgv1  
**Amount:** \$101.00

**Component Description:** GMP 31983  
v200219jgv1  
**Amount:** \$140.00

**Component Description:** GMP 32683  
v200605jgv1  
**Amount:** \$1,010.00

**Component Description:** GSB 667584  
v190516pmv1  
**Amount:** \$150.00

**Component Description:** GSB 664826  
v190516pmv1  
**Amount:** \$150.00

	<p><b>Component Description:</b> GSB inv #662020 DTV Repack legal services UL20180914jgv2</p> <p><b>Amount:</b> \$690.00</p> <p><b>Component Description:</b> GSB 710370 v190605pmv1</p> <p><b>Amount:</b> \$46.50</p> <p><b>Component Description:</b> GMP 31785 v200112jgv1</p> <p><b>Amount:</b> \$252.50</p> <p><b>Component Description:</b> GSB 670598 v190516pmv1</p> <p><b>Amount:</b> \$120.00</p>
<p>Additional Field Engineering Service, 18 Days</p>	<p><b>Component Description:</b> Inv: WMAB FCC audit attendance by KGA UL20180405</p> <p><b>Amount:</b> \$4,875.00</p> <p><b>Component Description:</b> KGA inv #139-285 On site survey split evenly between WMAB WMAE WMAW UL20180814jgv1</p> <p><b>Amount:</b> \$4,405.68</p> <p><b>Component Description:</b> Inv 139-292 WMAB FCC audit attendance by KGA UL20180716jgv2</p> <p><b>Amount:</b> \$4,875.00</p>



Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> GSB inv #662020 DTV Repack legal services CP App UL20180914jgv2</p> <p><b>Amount:</b> \$49.50</p>
Prepare request for Special Temporary Authorization	<p><b>Component Description:</b> KGA 139-384 v200706jgv1</p> <p><b>Amount:</b> \$1,553.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> WMAB KGA inv #139-281 CP App UL20180809jgv1</p> <p><b>Amount:</b> \$2,000.00</p>

Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WMAB KGA inv #139-281 New channel assignment UL20180809jgv1 \$2,750.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WMAB KGA inv #139-284 Prepare and or review 399 UL20180813jgv1 \$2,500.00</p>
Project management of the transition	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>KGA 193-304 v190716jgv1 \$300.00</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>KGA 139-391 v200713jgv1 \$300.00</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>KGA 139-360 v200207jgv1 \$300.00</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WMAB KGA inv #139-286 2017Q3 387 UL20180810jgv1 \$300.00</p>
	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>KGA 139-376 v200430jgv1 \$150.00</p>

**Component Description:** KGA 139-334  
v191011jgv1  
**Amount:** \$300.00

**Component Description:** WMAB KGA inv  
#139-295 2018Q1  
387  
UL20180810jgv1  
**Amount:** \$150.00

**Component Description:** KGA 139-299  
v200128jgv1  
**Amount:** \$150.00

**Component Description:** KGA 139-371  
v200415jgv1  
**Amount:** \$300.00

**Component Description:** KGA 139-302  
v190703jgv1  
**Amount:** \$300.00

**Component Description:** KGA 139-305  
v190716jgv1  
**Amount:** \$300.00

**Component Description:** WMAB KGA inv  
#139-289 2017Q4  
387  
UL20180809jgv1  
**Amount:** \$150.00

**Component Description:** KGA 139-317  
v190715jgv1  
**Amount:** \$300.00

---

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$61,664.86</b>	<b>\$53,181.86</b>		<b>\$30,275.06</b>	
Station travel expenses	<i>\$143.86</i>	\$143.86	Station travel expenses	\$143.86	N/A
MVPD Notification of Channel Change	<i>\$2,935.00</i>	\$2,935.00	N/A	\$2,935.00	N/A
Equipment Storage	<i>\$5,000.00</i>	\$5,000.00	N/A	\$3,005.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,067.00	N/A	\$3,067.00	N/A
Equipment Delivery and Handling Charges	<i>\$22,153.00</i>	\$22,153.00	N/A	\$2,235.35	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$19,883.00</i>	\$19,883.00	See attached / uploaded PDF file titled "Comark 001 v200615jgv1.pdf"	\$18,888.85	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$61,664.86</b>	<b>\$53,181.86</b>	N/A	<b>\$30,275.06</b>	N/A

<b>Total for all systems</b>	\$1,837,838.95	\$1,754,372.95	N/A	\$322,236.51	N/A
------------------------------	----------------	----------------	-----	--------------	-----

## Components

Actual Information	
Description	File Name
Station travel expenses	<p><b>Component Description:</b> MPB WMAB-TV-071520-B v200715jgv1</p> <p><b>Amount:</b> \$143.86</p>
MVPD Notification of Channel Change	<p><b>Component Description:</b> KGA 139-375 v200420jgv1</p> <p><b>Amount:</b> \$1,761.00</p> <p><b>Component Description:</b> KGA 139-382 v200623jgv1</p> <p><b>Amount:</b> \$1,174.00</p>
Equipment Storage	<p><b>Component Description:</b> A and M 45713 v200601jgv1</p> <p><b>Amount:</b> \$3,005.00</p>
DTV Medical Facility Notification	<p><b>Component Description:</b> KGA 139-374 v200420jgv1</p> <p><b>Amount:</b> \$3,067.00</p>
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Comark 001 v200615jgv1</p> <p><b>Amount:</b> \$2,235.35</p>

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<p><b>Component Description:</b> Comark 001 v200615jgv1</p> <p><b>Amount:</b> \$18,888.85</p>
<p>Develop and air announcement of upcoming channel change</p>	<p>Information not provided.</p>

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$1,837,838.95	\$1,754,372.95	\$322,236.51

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<b>Submission of Estimated Expenses Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C  
Gehman**  
*Engineering  
Associate*

07/15/2020

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey C Gehman</b> <i>Engineering Associate</i></p> <p>07/15/2020</p>

**Attachments**