



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **146** | Service: **DTV** | Call **WXIN** | Channel: **22 (UHF)** |
ID: | Sign:
File **0000028154**
Number:
FRN: **0005047105** | Date **07/30**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRIBUNE BROADCASTING INDIANAPOLIS, LLC	Steve Zanolini 6910 NETWORK PLACE INDIANAPOLIS, IN 46278 United States	+1 (317) 687-6566	szanolini@tribunemedia.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill Vanduyndhoven , Vnduyndhov . <i>Sr Director of Engineering RF Systems Nexstar Broadcasting</i>	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312-8693	bvanduyndhoven@nexstar.tv

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Replace Antenna Line and Combiner Replace transmitters

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	BAckup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Invator HX HU5000BD
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.5 kW
	Justification for New Transmitter	Manufacturer of existing Axcera has not responded to requests. See justification

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	100 Amp 208 feed from existing
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Current transmitter is not re-tunable as stated by the manufacturer

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site survey	Site survey

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	12
	Design power capacity in use	90.0 %
	Lower Limit	470.00 MHz
	Upper Limit	659.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1500.0 kW

	Manufacturer	
	Model	TUM20-04-12/48H-1-R-T
	Year	2005

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
56526	WTTK

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	20
	Lower Limit	470.00 MHz
	Upper Limit	525.00 MHz
	Design power capacity in use	80.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1500.0 kW
	Manufacturer	

Model	TUM20-04-12/48H-1-R-T
Year	2019
Justification for New Antenna	Current Antenna will not work on the new assigned channels for WXIN and WTTK

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

Enter a list of RF channel numbers.

RF Channel Number
15
22

Primary Antenna

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	660.00 MHz
	Design power capacity in use	80.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	900.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2019

	Justification for New Antenna	Antenna to operate on during construction and transition for 2 stations.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
56526	WTTK

Primary **New Transmission Line**
Transmission Line **Section**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	Current section length will not work with assigned channels

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	800 feet per run
	Justification for New Transmission Line	Transmission line to feed interim antenna for 2 stations

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1030684
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 53' 20.0" N-
	Longitude (NAD83)	086° 12' 07.0" W-
	Overall Structure Height	1040.01 feet
	Support Structure Height	979.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	810.03 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Tribune Broadcasting Indianapolis, LLC
	Date Constructed	01/01/1984

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
56526	WTTK	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Taxes		Indiana State Taxes

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-60	\$1,536,094.38	\$1,280,294.38		\$919,273.19	
Site survey	<i>\$5,294.38</i>	\$5,294.38	N/A	\$5,294.38	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,220,000.00	N/A	\$913,978.81	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Auxiliary Transmitter UAXTE-8	\$241,500.00	\$140,000.00		\$131,193.27	
Other Electrical Service: 100 Amp 208 feed from existing	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A

UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$135,000.00	N/A	\$131,193.27	N/A
Sub-total	\$1,777,594.38	\$1,420,294.38	N/A	\$1,050,466.46	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Actual Information	
Description	File Name
Site survey	<div> <div>Component Description:</div> <div>Site survey</div> </div> <div> <div>Amount:</div> <div>\$5,294.38</div> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	deposit for primary transmitter \$291,353.72
	Component Description: Amount:	payment ULXTE-60 \$61,668.00
	Component Description: Amount:	3rd payment - ULXTE-60 \$269,603.37
	Component Description: Amount:	2nd payment for ULXTE-60 transmitter \$291,353.72
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
Other Electrical Service: 100 Amp 208 feed from existing	Information not provided.	
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	Component Description: Amount:	payment UAXTE-8 \$14,877.70
	Component Description: Amount:	UAXTE-8 Transmitter \$116,315.57

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$144,180.00	\$120,980.50		\$114,665.50	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 900 kW input, directional,, horizontally polarized	<i>\$102,000.00</i>	\$102,000.00	N/A	\$97,492.50	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,580.50	N/A	\$10,773.00	N/A

Primary Antenna TUM20-04-12/48H-1-R-T	\$877,880.00	\$574,629.72		\$297,759.72	
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$16,650.00	N/A	\$8,325.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$51,429.72	N/A	\$51,429.72	N/A
Sweep test of existing antenna	\$6,730.00	\$6,550.00	N/A	\$2,880.00	N/A
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized	\$768,000.00	\$500,000.00	N/A	\$235,125.00	N/A
Sub-total	\$1,022,060.00	\$695,610.22	N/A	\$412,425.22	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Actual Information	
Description	File Name

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Sweep test of existing antenna	Component Description: Amount:	1st payment - sweep test \$2,880.00
	Component Description: Amount:	2nd payment - sweep test \$2,880.00
	Component Description: Amount:	2nd payment - sweep test \$2,880.00
	Component Description: Amount:	1st payment - sweep test \$2,880.00
	Component Description: Amount:	last 10% for this component \$640.00

UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 900 kW input, directional,, horizontally polarized

Component Description:

1st payment -
TFU16WB-1-R
Antenna

Amount:

\$45,866.25

Component Description:

putting the dollars
here because the
last 10% of this
component was on
a zero balance
invoice.

Amount:

\$5,760.00

Component Description:

2nd payment -
TFU16WB-1-R

Amount:

\$45,866.25

Component Description:

2nd payment -
TFU16WB-1-R

Amount:

\$45,866.25

Component Description:

1st payment -
TFU16WB-1-R
Antenna

Amount:

\$45,866.25

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> Component Description: 1st payment - elbow complex</div> <div> Amount: \$5,386.50</div>
	<div> Component Description: 2nd payment - elbow complex</div> <div> Amount: \$5,386.50</div>
	<div> Component Description: 2nd payment - elbow complex</div> <div> Amount: \$5,386.50</div>
	<div> Component Description: 1st payment - elbow complex</div> <div> Amount: \$5,386.50</div>
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	<div> Component Description: Elbow complex - 2nd payment</div> <div> Amount: \$3,746.25</div>
	<div> Component Description: last 10% of elbow complex</div> <div> Amount: \$832.50</div>
	<div> Component Description: Elbow complex - 1st payment</div> <div> Amount: \$3,746.25</div>
New combiner, cost per channel (without antenna)	<div> Component Description: combiner</div> <div> Amount: \$10,284.87</div>
	<div> Component Description: combiner - shared cost with WTTK</div> <div> Amount: \$41,144.85</div>

Sweep test of existing antenna	Component Description:	Sweep Test 2nd payment
	Amount:	\$1,440.00
	Component Description:	Sweep test - 1st payment
	Amount:	\$1,440.00
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized	Component Description:	ELLIPTICALLY POLARIZED TUM20-O4-12/48H-1-R-T PANEL ANTENNA - 1st payment
	Amount:	\$105,806.25
	Component Description:	Antenna TUM20-04-12/48H-1-R-T Panel Antenna
	Amount:	\$23,512.50
	Component Description:	ELLIPTICALLY POLARIZED TUM20-O4-12/48H-1-R-T PANEL ANTENNA
	Amount:	\$105,806.25
	Component Description:	ceiling hanger kit - 50% of this invoice was paid by WTTK
	Amount:	N/A
	Component Description:	ceiling hanger kit - 50% of this invoice was paid by WTTK
	Amount:	N/A

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$185,600.00	\$150,000.00		\$147,651.92	
Rigid Transmission Line - copper, 6 1/8" broadband	\$185,600.00	\$150,000.00	N/A	\$147,651.92	N/A
Primary Transmission Line	\$381,700.00	\$260,000.00		\$123,117.51	
Rigid Transmission Line - copper, 8 3/16"	\$381,700.00	\$260,000.00	N/A	\$123,117.51	N/A
Sub-total	\$567,300.00	\$410,000.00	N/A	\$270,769.43	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	
	Component Description:
	Amount:
	Cut pieces \$1,807.50
	Component Description:
	Amount:
	1st payment - transmission line \$64,951.74

Component Description:	TLSCR's rounded down
Amount:	\$2,319.97

Component Description:	2nd payment - transmission line
Amount:	\$64,951.74

Component Description:	TLSCR's rounded down
Amount:	\$2,319.97

Component Description:	Cut pieces
Amount:	\$6,145.50

Component Description:	2nd payment - TLSCR'S
Amount:	\$2,319.98

Component Description:	2nd payment - transmission line
Amount:	\$64,954.74

Component Description:	1st payment - TLSCR'S
Amount:	\$2,319.98

Component Description:	1st payment - transmission line
Amount:	\$64,951.74

Component Description:	CUT PIECES
Amount:	\$5,155.50

Rigid Transmission Line -
copper, 8 3/16"

Component Description: hangers - 50% of
this invoice was
paid by WTTK
Amount: \$163.20

Component Description: monies applied to
this category from
elbow complex
Amount: \$3,835.61

Component Description: TLSCR'S TBD T/L
8-75 EIA LENGTH
15' TO 20' - 1st
payment
Amount: \$2,801.25

Component Description: 8-3/16" 75 OHM
EIA transmission
line - 1st payment
Amount: \$55,431.50

Component Description: Transmission line
8-3/16" 75 OHM -
2nd payment
Amount: \$55,431.50

Component Description: cut pieces and
hangers - 50% of
this invoice was
paid by WTTK
Amount: \$2,653.20

Component Description: TLSCR'S TBD T/L
8-75 EIA LENGTH
15' TO 20' - 2nd
payment
Amount: \$2,801.25

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,275,100.00	\$1,080,513.00		\$432,256.50	
Tower Helicopter Lift	\$0.00	\$0.00	Included in Rigging costs	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$204,000.00	Based on attached Quote split with WTTK	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$864,513.00	Based on attached Quote split with WTTK	\$432,256.50	N/A
Sub-total	\$1,275,100.00	\$1,080,513.00	N/A	\$432,256.50	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Actual Information	
Description	File Name
Tower Helicopter Lift	Information not provided.
Structural engineering tower load study for well documented tower	Information not provided.

Tall Tower (greater than 500')	Information not provided.	
Serious tower reinforcement /modifications	Component Description: Amount:	last payment \$41,923.70
	Component Description: Amount:	change order \$13,019.50
	Component Description: Amount:	rigging costs \$125,771.10
	Component Description: Amount:	amount due upon crew arrival \$251,542.20

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$40,930.00	\$29,000.00		\$0.00	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$11,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Sub-total	\$40,930.00	\$29,000.00	N/A	\$0.00	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$100,050.00	\$99,500.00		\$79,593.81	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,500.00</i>	\$28,500.00	N/A	\$28,437.50	N/A
Taxes	<i>\$10,000.00</i>	\$10,000.00	N/A	\$9,346.09	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$10,500.00</i>	\$10,500.00	N/A	\$10,190.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
Equipment Delivery and Handling Charges	<i>\$28,500.00</i>	\$28,500.00	N/A	\$28,345.22	N/A
Sub-total	\$100,050.00	\$99,500.00	N/A	\$79,593.81	N/A
Total for all systems	\$4,783,034.38	\$3,734,917.60	N/A	\$2,245,511.42	N/A

Components

Actual Information	
Description	File Name
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Equipment disposal - Split 50 /50 with WTTK Amount: \$14,218.75
	Component Description: Equipment disposal - Split 50 /50 with WTTK Amount: \$11,375.00
	Component Description: Equipment disposal - Split 50 /50 with WTTK Amount: \$2,843.75
Taxes	Component Description: State Taxes Amount: \$8,610.78
	Component Description: Indiana State Taxes Amount: \$178.59
	Component Description: Indiana State Taxes Amount: \$430.19
	Component Description: Indiana State Taxes Amount: \$126.53
MVPD Notification of Channel Change	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Component Description: Amount:	50% of storage costs will be paid by WTTK \$5,247.50
	Component Description: Amount:	50% of storage costs will be paid by WTTK \$1,647.50
	Component Description: Amount:	Storage Fee \$3,295.00
DTV Medical Facility Notification	Component Description: Amount:	medical testing \$3,275.00
Equipment Delivery and Handling Charges	Component Description: Amount:	Freight and Shipping \$6,279.58
	Component Description: Amount:	Freight and Shipping - other 50% will be paid by WTTK \$4,279.24
	Component Description: Amount:	Freight and Shipping \$2,551.35

Component Description:	Freight and Shipping - other 50% will be paid by WTTK
Amount:	\$1,871.25

Component Description:	Freight and Shipping - other 50% will be paid by WTTK
Amount:	\$1,609.62

Component Description:	Freight and Shipping - other 50% will be paid by WTTK
Amount:	\$788.99

Component Description:	Freight and Shipping
Amount:	\$2,682.97

Component Description:	Freight
Amount:	\$4,539.72

Component Description:	Freight and Shipping
Amount:	\$3,742.50

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,783,034.38	\$3,734,917.60
			\$2,245,511.42

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

07/30/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Teri Ann Guillory <i>Broadcasting Operations</i></p> <p>07/30/2020</p>

Attachments