



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **61216** | Service: **DTV** | Call **WHIZ-TV** | Channel: **30 (UHF)**
ID: | Sign:
File **0000027921**
Number:
FRN: **0003753043** | Date **02/01**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SOUTHEASTERN OHIO TELEVISION SYSTEM	Henry C Littick 629 Downard Road Zanesville, OH 43701 United States	+1 (740) 452-5431	hlittick@whizmediagroup.com	General Partnership
Doing Business As:	SOUTHEASTERN OHIO TELEVISION SYSTEM			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Kevin J Buente <i>Chief Engineer</i> <i>Southeastern Ohio Television System</i>	Kevin Buente 629 Downard Road Zanesville, OH 43701 United States	+1 (740) 452-5431	kbunte@whizmediagroup.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Install new Tx, and interim antenna. Switch over to interim antenna with existing Tx. Install new top mount antenna, plumb RF to new antenna. Test.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Gates Air unable to retune old IOT transmitter.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Labor and parts to supply power to WHIZ transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - Other Parts	Other parts required for transmitter installation
Mask Filter	40kW UHF, 6-Sections, 3db Ybrid, Channel 30
Estimated Tax	Tax
Estimated Shipping	Shipping
RF Test Load	40kW broadband UHF Testing Load
Installation and Proof	Install and Proof of Performance of new transmitter system.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	40
	Design power capacity in use	100.0 %
	Lower Limit	479.00 MHz
	Upper Limit	632.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	620.0 kW

Manufacturer	
Model	TFU-O4-10 /40H-1-T
Year	2006

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	506.0 kW
Manufacturer		

Model	ATW16H2-ETOX-30H
Year	2019
Justification for New Antenna	Existing antenna can not meet pattern requirements of assigned channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	95.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	
	Model	230ECN-16- 30/40
	Year	2019

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	585 feet per run

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Line Sweep and Tune	Tune Elbow Complexes to correct Channel
Rigid Transmission Line - Copper	Rigid transmission line piece to connect existing line to antenna

**Interim
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	5 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	491 feet per run
Justification for New Transmission Line	Provide RF to interim aux antenna that is being rented.	

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
threaded rod kit	3/8-inch threaded rod kit. Includes qty 5 12-inch rod, ceiling mounting plate, nuts /washers for use with EWG or HELIAX.

Half inch hardware	1/2-inch hardware, kit of 10, with 1-1/4-inch fillister-head bolts, lock washers and nuts.
Hoisting Grip Kit	Hoisting grip hanger kit to attach HELIAX hoisting grips to tower. Includes 18-inches of chain, 12-inch x 12-inch turnbuckle, and two shackles. One required for each hoisting grip and one hoisting grip required for each 200-feet of vertical run
Round member adapter	Round member adapter for 4 to 5-inch round members. Kit of 10. Stainless steel clamps to mount 1/2 to 4-inch cable hangers to round support members. Two each are required for 3 and 4-inch cable hangers.
Standard Hangers	Standard hangers, kit of 10, for 5-inch coaxial cable and EW20 HELIAX waveguide
Wall Feed Through	Wall/Roof Feed Thru, Single Entrance, for 5-inch cable
EIA Flanges	6-1/8 in EIA Female Flange with gas barrier for 5-inch air HELIAX (HJ9-series).
Ground Kit	Grounding kit, qty. 1, 24-inch cable with 1-hole factory attached lug for 5-inch coax
Hoisting Grip	Hoisting Grip for 5-inch coaxial cables
threaded rod kit	3/8-inch threaded rod kit. Includes qty 5 24-inch rod, ceiling mounting plate, nuts /washers for use with EWG or HELIAX.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
Existing Tower Structure Registration	Is tower compliant with Rev G?	No
	Do you have a tower registration number?	Yes
Coordinates (NAD83 (North American Datum of 1983))	ASR Number	1232923
	Latitude (NAD83)	39° 55' 42.0" N-
	Longitude (NAD83)	081° 59' 07.0" W-
	Overall Structure Height	502.95 feet
	Support Structure Height	459.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	908.13 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Southeastern Ohio Television System
Date Constructed	06/19/2002

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
183304	WZVL	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>595</p>
	<p>Explanation</p>	<p>WHIZ-TV requires the aid of outside project management services in order to fulfill the requirements of the repack. WHIZ-TV does not have sufficient resource capacity and expertise in house to handle all of the reimbursement repack tasks.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>Yes</p>
	<p>Quantity</p>	<p>1</p>

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
DowTherm Removal	Coolant for existing transmitter has to be properly disposed of.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,237,692.20	\$1,050,264.90		\$1,049,999.66	
Primary Transmitter - Other Parts	<i>\$265.17</i>	\$265.17	Please see WHIZ-TV Primary Transmitter - Other Parts, Equipment Delivery and Handling Budget Justification Cover Letter	\$265.17	N/A
RF Test Load	<i>\$20,637.08</i>	\$20,637.08	Estimated Cost Justification WHIZ-110-1st Primary Transmitter - RF Test Load v0	\$20,637.08	N/A
Other Electrical Service: Labor and parts to supply power to WHIZ transmitter.	<i>\$28,948.72</i>	\$28,948.72	Please see WHIZ-TV Primary Transmitter - Electrical Revision Justification Cover Letter	\$28,948.72	N/A

Mask Filter	<i>\$145,806.75</i>	\$145,806.75	Estimated Cost Justification WHIZ-110- 1st Primary Transmitter - Mask Filter v0	\$145,806.75	N/A
Estimated Tax	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Estimated Shipping	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$9,949.83	per Estimated Cost Justification WHIZ-110- 1st Primary Transmitter - Transformer 3-phase /480v - 150 KVA v0	\$9,949.81	N/A
Installation and Proof	<i>\$69,484.48</i>	\$69,484.48	See Estimated Cost Justification WHIZ-110- 1st Primary Transmitter - Installation and Proof v1	\$69,484.46	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$775,172.87	per Estimated Cost Justification WHIZ-110- 1st Primary Transmitter - UHF Liquid Cooled Solid State 21-31 kW v1	\$774,907.67	N/A

Sub-total	\$1,237,692.20	\$1,050,264.90	N/A	\$1,049,999.66	N/A
Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A

Components

Actual Information	
Description	File Name
Primary Transmitter - Other Parts	<p>Component Description: Bank of America Credit Card Charges Re-Pack related items</p> <p>Amount: \$265.17</p>
RF Test Load	<p>Component Description: WHIZ-110-1st Primary Transmitter - RF Test Load</p> <p>Amount: \$7,937.34</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - RF Test Load</p> <p>Amount: \$6,349.87</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - RF Test Load</p> <p>Amount: \$6,349.87</p>

<p>Other Electrical Service: Labor and parts to supply power to WHIZ transmitter.</p>	<p>Component Description: Bill to date: Build and install</p> <p>Amount: \$19,493.16</p> <p>Component Description: Cut in 6" hole through block for new transmitter</p> <p>Amount: \$9,455.56</p>
<p>Mask Filter</p>	<p>Component Description: WHIZ-110-1st Primary Transmitter - Mask Filter</p> <p>Amount: \$56,079.53</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - Mask Filter</p> <p>Amount: \$44,863.61</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - Mask Filter</p> <p>Amount: \$44,863.61</p>
<p>Estimated Tax</p>	<p>Information not provided.</p>
<p>Estimated Shipping</p>	<p>Information not provided.</p>

Transformer 3 phase/480v -
150 KVA

Component Description: WHIZ-110-1st
Primary
Transmitter -
Transformer 3-
phase/480v - 150
KVA
Amount: \$3,826.85

Component Description: WHIZ-110-1st
Primary
Transmitter -
Transformer 3-
phase/480v - 150
KVA
Amount: \$3,061.48

Component Description: WHIZ-110-1st
Primary
Transmitter -
Transformer 3-
phase/480v - 150
KVA
Amount: \$3,061.48

Installation and Proof	<p>Component Description: WHIZ-110-1st Primary Transmitter - Installation and Proof</p> <p>Amount: \$21,298.24</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - Installation and Proof</p> <p>Amount: \$26,622.81</p> <p>Component Description: WHIZ-110-1st Primary Transmitter - Installation and Proof</p> <p>Amount: \$21,298.24</p> <p>Component Description: Amazon</p> <p>Amount: \$107.99</p> <p>Component Description: Amazon</p> <p>Amount: \$124.66</p> <p>Component Description: Amazon</p> <p>Amount: \$32.52</p>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p>Component Description: ULXTE-40 Transmitter</p> <p>Amount: \$240,912.75</p> <p>Component Description: ULXTE-40 Transmitter</p> <p>Amount: \$221,554.56</p>

Component Description: "A. Transmitter B. Mask Filter System C. RF Test Load D. Electrical E. Installation & Proof"
Amount: \$224,472.80

Component Description: Mount new panel tub to wall near main switchgear.
Amount: \$4,162.18

Component Description: Invoice moved to correct budget category per NMI message.
Amount: N/A

Component Description: Invoice moved to correct budget category per NMI message.
Amount: N/A

Component Description: SITE SURVEY, ADVANCED TIER 2
Amount: \$13,164.93

Component Description: Invoice moved to correct budget category per NMI message.
Amount: N/A

Component Description: ULXTE-40 Transmitter
Amount: \$70,640.45

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna 230ECN-16-30/40	\$187,852.04	\$173,320.80		\$173,320.80	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,618.76	Please see WHIZ-280-Interim Antenna - Side Mount Brackets Cost Increase Justification Cover Letter V.0	\$8,618.76	N/A
UHF - High Power, Side Mount, broadband panel, 16 bay,, 500 kW input, directional,, elliptically or circularly polarized	<i>\$164,702.04</i>	\$164,702.04	Please see WHIZ-280-Interim Antenna - UHF High Power Side Mount Direction, E-POL Cost Increase Justification Cover Letter V.0	\$164,702.04	N/A
Primary Antenna ATW16H2-ETOX-30H	\$296,230.00	\$287,750.00		\$157,268.69	
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$0.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$281,500.00	N/A	\$157,268.69	N/A
Sub-total	\$484,082.04	\$461,070.80	N/A	\$330,589.49	N/A
Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A

Components

Actual Information		
Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	50% deposit for side mounts for interim antenna.
	Amount:	\$3,980.00
	Component Description:	WHIZ-280-Interim Antenna - Side Mount Brackets
	Amount:	\$3,980.00
	Component Description:	WHIZ-280-Interim Antenna - Side Mount Brackets
	Amount:	\$4,638.76

<p>UHF - High Power, Side Mount, broadband panel, 16 bay,, 500 kW input, directional,, elliptically or circularly polarized</p>	<p>Component Description: Interim Antenna i230ECN-16-30/40 Amount: \$76,010.50</p> <p>Component Description: Interim Antenna Amount: \$88,691.54</p> <p>Component Description: 50% Payment for interim antenna only listed in attachment "Antenna Quote Side.pdf" Amount: \$76,010.50</p>
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>
<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<p>Component Description: Trasar Antenna Amount: \$42,819.00</p> <p>Component Description: ATW16H2-ETOX Amount: \$14,273.00</p> <p>Component Description: Trasar Antenna Amount: \$42,819.00</p> <p>Component Description: 30% deposit of top mount antenna. Amount: \$51,441.00</p> <p>Component Description: ATW16H2-ETOX Amount: \$57,357.69</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$51,555.00	\$40,232.57		\$40,232.56	
Hoisting Grip	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Ground Kit	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
EIA Flanges	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Wall Feed Through	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Standard Hangers	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Round member adapter	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Hoisting Grip Kit	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Flexible Air Transmission Line - dielectric, 5"	\$51,555.00	\$40,232.57	see Estimated Cost Justification WHIZ-380-Interim Transmission Line - 3_Flexible Air v1	\$40,232.56	N/A
threaded rod kit	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Half inch hardware	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Primary Transmission Line	\$10,377.06	\$10,377.06		\$10,377.06	

Rigid Transmission Line - Copper	<i>\$3,673.94</i>	\$3,673.94	See Estimated Cost Justification WHIZ-310-1st Primary Transmission Line - Rigid Transmission Line v0	\$3,673.94	N/A
Line Sweep and Tune	<i>\$6,703.12</i>	\$6,703.12	per Estimated Cost Justification WHIZ-310-Primary Transmission Line - Line Sweep and Tune v0	\$6,703.12	N/A
Sub-total	\$61,932.06	\$50,609.63	N/A	\$50,609.62	N/A
Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A

Components

Actual Information	
Description	File Name
Hoisting Grip	Information not provided.
Ground Kit	Information not provided.
EIA Flanges	Information not provided.
Wall Feed Through	Component Description: 50% Deposit Amount: \$137.50
Standard Hangers	Component Description: 50% Deposit Amount: \$481.75

Round member adapter	<p>Component Description: 50% Deposit Amount: \$134.30</p>
Hoisting Grip Kit	<p>Component Description: 50% Deposit Amount: \$225.00</p>
Flexible Air Transmission Line - dielectric, 5"	<p>Component Description: Kit, Dehydrator Amount: \$145.01</p> <p>Component Description: WHIZ-380-Interim Transmission Line - 3" Flexible Air Amount: \$18,479.23</p> <p>Component Description: WHIZ-380-Interim Transmission Line - 3" Flexible Air Amount: \$21,608.32</p>
threaded rod kit	Information not provided.
Half inch hardware	<p>Component Description: 50% Deposit Amount: \$345.76</p>

Rigid Transmission Line - Copper	Component Description: WHIZ-310-1st Primary Transmission Line - Rigid Transmission Line	Amount: \$667.95
	Component Description: Other Freight and Shipping	Amount: \$1,115.99
	Component Description: RIGID TRANSMISSION LINE	Amount: \$1,890.00
Line Sweep and Tune	Component Description: WHIZ-310-Primary Transmission Line - Line Sweep and Tune	Amount: \$6,703.12

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,353,800.00	\$480,700.00		\$398,700.00	
Tower Helicopter Lift	<i>\$65,000.00</i>	\$65,000.00	Please see WHIZ Worldwide Communications Consultants Proposal 191029201	\$65,000.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,000.00	see Estimated Cost Justification WHIZ-410- Existing Primary Tower - Tower Mapping, Undocumented Tower v0	\$12,000.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$321,700.00	Please see WHIZ-TV Proposal 190426-201 Worldwide Comm and WHIZ Proposal 190530-201	\$321,700.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$82,000.00	N/A	\$0.00	N/A
Sub-total	\$1,353,800.00	\$480,700.00	N/A	\$398,700.00	N/A
Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A

Components

Actual Information		
Description	File Name	
Tower Helicopter Lift	Component Description: Amount:	Helicopter Cost \$65,000.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	Tower Mapping \$12,000.00

Serious tower reinforcement /modifications	Component Description:	Balance Due
	Amount:	\$42,625.00
	Component Description:	Tower Service
		65% deposit of
		147,400.00
	Amount:	\$95,810.00
	Component Description:	10% deposit
Amount:	\$17,050.00	
Component Description:	Design and	
	Drawings	
Amount:	\$3,800.00	
Component Description:	Balance Due-	
	Tower Service	
Amount:	\$36,850.00	
Component Description:	10% deposit -	
	Tower	
	modification	
Amount:	\$14,740.00	
Component Description:	65% deposit due	
Amount:	\$110,825.00	
Tall Tower (greater than 500')	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$127,625.00	\$129,225.00		\$57,641.65	
Project management of the transition	\$94,010.00	\$99,675.00	Please see Widely Strategic Support proposal	\$56,391.65	N/A
DowTherm Removal	<i>\$800.00</i>	\$800.00	N/A	\$0.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$0.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$375.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$875.00	N/A
Sub-total	\$127,625.00	\$129,225.00	N/A	\$57,641.65	N/A

Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description: Project management Amount: \$116.25
	Component Description: Project management Amount: \$2,210.40
	Component Description: Project management Amount: \$2,827.45
	Component Description: Project management Amount: \$2,024.80
	Component Description: Project management Amount: \$2,411.40
	Component Description: Project management Amount: \$7,212.95
	Component Description: Project management Amount: \$2,316.80

Component Description: Project
Management
Amount: \$4,095.40

Component Description: Project
Management
Amount: \$6,388.80

Component Description: Project
Management
Amount: \$4,500.20

Component Description: Project
Management
Amount: \$230.00

Component Description: Project
Management
Amount: \$5,402.10

Component Description: Project
Management
Amount: \$3,361.60

Component Description: Project
Management
Amount: \$1,081.25

Component Description: Project
Management
Amount: \$5,619.35

Component Description: Project
Management
Amount: \$2,812.65

	<p>Component Description: Project Management</p> <p>Amount: \$1,869.20</p>
	<p>Component Description: Project Management</p> <p>Amount: \$1,911.05</p>
DowTherm Removal	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: Technical portion of application for license to cover construction</p> <p>Amount: \$375.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.				
Prepare request for Special Temporary Authorization	<table><tr><td data-bbox="715 371 1023 405">Component Description:</td><td data-bbox="1155 371 1366 521">Technical portion of request for special temporary authority</td></tr><tr><td data-bbox="715 533 826 566">Amount:</td><td data-bbox="1155 533 1257 566">\$875.00</td></tr></table>	Component Description:	Technical portion of request for special temporary authority	Amount:	\$875.00
Component Description:	Technical portion of request for special temporary authority				
Amount:	\$875.00				

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$33,549.96	\$26,794.96		\$1,304.96	
Equipment Delivery and Handling Charges	<i>\$1,304.96</i>	\$1,304.96	Please see WHIZ-TV Primary Transmitter - Other Parts, Equipment Delivery and Handling Budget Justification Cover Letter	\$1,304.96	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,800.00	N/A	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$13,500.00</i>	\$13,500.00	N/A	\$0.00	N/A

MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	\$0.00	N/A
Sub-total	\$33,549.96	\$26,794.96	N/A	\$1,304.96	N/A
Total for all systems	\$3,298,681.26	\$2,198,665.29	N/A	\$1,888,845.38	N/A

Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	<p>Component Description: WHIZ-610-Equipment Delivery and Handling Charges</p> <p>Amount: \$1,304.96</p>
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,298,681.26	\$2,198,665.29	\$1,888,845.38

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Kevin J Buente
Chief Engineer

02/01/2021

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Kevin J Buente
Chief Engineer

02/01/2021

Certification	Section	Question	Response
	<p>Submission of Final Allocation or Accounting Information Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1037 1456">1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1478 1037 1758">2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Kevin J Buente
Chief Engineer

02/01/2021

Attachments