



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **31570** | Service: **DTV** | Call **WPAN** | Channel: **21 (UHF)** |
ID: | Sign: |
File **0000028768**
Number:
FRN: **0019006501** | Date **08/03**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
B&C COMMUNICATIONS, LLC	William Smith, Manager 155 MIDDLE PLANTATION LANE GULF BREEZE, FL 32561 United States	+1 (716) 310- 3711	BILLSMEDIA@GMAIL. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony L. zumMallen <i>President</i> <i>QCommunications, LLC</i>	Tony zumMallen 705B SE Melody LN Lees Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcomm. tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See attached Transition Plan Exhibit.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	NV8604e
	Year	2008
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	3.6 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	3-9-2020- CH21- ERP of 620kW see attached- 3- 9-power budget showing - TPO -11.82 kW. The ULXTE-20- 12.9kW is the min available transmitter. OLD power budget for Ch. 31-was 84 kw ERP which required 7 kw.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
---------	----------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Survey	Site Survey - required to perform the engineering and design of new equipment at new ch21 site

Transmitter Site Preparation	Site prep for installation of the main transmitter and RF components not part of Gates SOW.
-------------------------------------	---

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Broadband Slot
	ERP: (Effective Radiated Power)	33.5 kW

Manufacturer	
Model	CS-2030-5771-14
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	24
	Lower Limit	512.00 MHz
	Upper Limit	518.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	620.0 kW
	Manufacturer	

Model	ALP24M3- HSBx-21
Year	2020
Justification for New Antenna	ch 21 requires new antenna model form ch 31 see the attached 3- 9- WPAN_ERI- ALP24m3 - power budget file

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	790 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1270 feet per run
	Justification for New Transmission Line	ch21 requires new line at new site. see the attached power budget for line details. 3-9-WPAN_ERI-ALP24M3-HSBx-21_TPO20200226 and quote WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1054512
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 42' 21.0" N-
	Longitude (NAD83)	087° 24' 12.0" W-
	Overall Structure Height	1414.02 feet
	Support Structure Height	1328.72 feet
	Ground Elevation Above Mean Sea Level (AMSL)	134.51 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	B&C Communications, LLC
	Date Constructed	01/01/1997

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Reinforcing Analysis and Design	Includes analysis and design of required tower reinforcements/modifications based on the previous ERI study
Engineering Services - Land survey	3 separate visits to site to determine existing conditions, land survey, underground utilities, stake new tower centerline, new tower "as built" of base
Tower Lighting	Tower Lighting due to height change. See letter attached to INV WPAN-37457F

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Scope and significance of project require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	10

	Justification	the new ch21 site requires additional field engineering prior to and during the repack system installation due to the unknown nature of the new sites existing building and other tenants facilities to ensure proper engineering and designs are imposed
--	---------------	---

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs	
Name	Description
Vendor travel expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project
Geotechnical Survey and Report	Geotech survey, report, and associated borings.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Disconnect and decommission existing transmission and RF components	Disconnect transmitter and RF components from existing configuration to make way for new facilities.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-20	\$658,050.00	\$658,050.00		\$289,996.84	
Transmitter Site Preparation	<i>\$5,700.00</i>	\$5,700.00	Site prep for installation of the main transmitter and RF components not part of Gates SOW.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$38,200.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,400.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$494,500.00	N/A	\$289,996.84	N/A

Site Survey	\$14,000.00	\$14,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	N/A	N/A
10 Ton system	\$60,500.00	\$60,500.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,200.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$25,550.00	N/A	N/A	N/A
Sub-total	\$658,050.00	\$658,050.00	N/A	\$289,996.84	N/A
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/A

Components

Actual Information	
Description	File Name
Transmitter Site Preparation	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
Service entrance 3 phase /800 amp/208 volt	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<div> Component Description: Gates Air - 1st transmitter invoice # JW30004736-1 - Q-86562 </div> <div> Amount: \$144,998.42 </div> <div> Component Description: 2nd invoice for transmitter. GatesAir JW30004736-2 </div> <div> Amount: \$144,998.42 </div>
Site Survey	Information not provided.
10 Ton system	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ALP24M3-HSBx-21	\$114,558.61	\$114,228.61		\$76,603.61	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,625.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 620 kW input, directional,, horizontally polarized	\$70,978.61	\$70,978.61	per attached proposal - 3-9- WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed	\$70,978.61	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$23,150.00	N/A	N/A	N/A

Sub-total	\$114,558.61	\$114,228.61	N/A	\$76,603.61	N/A
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/A

Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	<p>Component Description: WPAN - SWEEP TEST LINE 028 - INV WPAN-64000</p> <p>Amount: \$3,125.00</p> <p>Component Description: WPAN - ERI - Sweep - INV WPAN-64000A</p> <p>Amount: \$2,500.00</p>
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 620 kW input, directional,, horizontally polarized	<p>Component Description: WPAN-ERI ANTENNA LINE 001</p> <p>Amount: \$35,489.31</p> <p>Component Description: Antenna portion of invoice - WPAN - ERI - INV WPAN-64000A</p> <p>Amount: \$35,489.30</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$256,540.00	\$199,500.00		\$175,166.30	
Rigid Transmission Line - copper, 6 1/8"	\$256,540.00	\$199,500.00	per attacehd proposal - 3-9-WPAN ERI 20200218-051RevA ALP24 wMACX675 Line Installed plus estimated freight	\$175,166.30	N/A
Sub-total	\$256,540.00	\$199,500.00	N/A	\$175,166.30	N/A
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 6 1/8"	<div> <div> Component Description: Amount: </div> <div> WPAN - TX LINE AND DRYER - LINES 002-026 INV WPAN-64000 \$87,583.15 </div> </div> <div> <div> Component Description: Amount: </div> <div> WPAN - ERI - Transmission line & dryer - INV WPAN-64000A \$87,583.15 </div> </div>
---	--

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,446,326.10	\$2,044,635.10		\$1,891,642.69	
Reinforcing Analysis and Design	<i>\$5,250.00</i>	\$5,250.00	Per actual costs charged on ERI invoice #54843	\$5,250.00	N/A
Engineering Services - Land survey	<i>\$29,280.00</i>	\$29,280.00	Per proposal from Electronics Research, Inc #20200103-684 for \$29280.00.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$291,175.00	per ERI Proposal 20200218-05, line item 029 - TV Services. see attached	\$262,057.49	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,552,259.00	per ERI Proposal 20200213-002, line item 002 - TV Services. see attached WPAN-399-Tower mod summary-Final 3-9-2020 includes foundation repair	\$1,457,664.10	N/A

Structural engineering tower load study for well documented tower	\$12,600.00	\$29,975.00	Two TAs needed to determine refurbished versus replaced. The 2nd TA was able to determine the tower can be refurbished if shortened and all tenants removed and with substantial reinforcements of tower and foundation work. see ERI 20200213-002	\$29,975.00	N/A
Tower Lighting	\$136,696.10	\$136,696.10	Tower lighting - includes sales tax. Per ERI invoice WPAN-37457F	\$136,696.10	N/A
Sub-total	\$1,446,326.10	\$2,044,635.10	N/A	\$1,891,642.69	N/A
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/A

Components

Actual Information	
Description	File Name
Reinforcing Analysis and Design	<p>Component Description: ERI - reinforcing analysis and design - INV 54843</p> <p>Amount: \$5,250.00</p>
Engineering Services - Land survey	Information not provided.

Tall Tower (greater than 500')	<table> <tr> <td data-bbox="691 174 995 208">Component Description:</td><td data-bbox="1129 174 1362 443">WPAN - ERI INSTALLATION OF LINE AND ANTENNA - LINE 029 - INV WPAN- 64000 - ROUNDED DOWN 1 PENNY</td></tr> <tr> <td data-bbox="691 454 798 488">Amount:</td><td data-bbox="1129 454 1276 488">\$145,587.49</td></tr> <tr> <td data-bbox="691 589 995 622">Component Description:</td><td data-bbox="1129 589 1362 745">Installation of line & antenna - WPAN - ERI - INV WPAN- 64000A</td></tr> <tr> <td data-bbox="691 757 798 790">Amount:</td><td data-bbox="1129 757 1276 790">\$116,470.00</td></tr> </table>	Component Description:	WPAN - ERI INSTALLATION OF LINE AND ANTENNA - LINE 029 - INV WPAN- 64000 - ROUNDED DOWN 1 PENNY	Amount:	\$145,587.49	Component Description:	Installation of line & antenna - WPAN - ERI - INV WPAN- 64000A	Amount:	\$116,470.00
Component Description:	WPAN - ERI INSTALLATION OF LINE AND ANTENNA - LINE 029 - INV WPAN- 64000 - ROUNDED DOWN 1 PENNY								
Amount:	\$145,587.49								
Component Description:	Installation of line & antenna - WPAN - ERI - INV WPAN- 64000A								
Amount:	\$116,470.00								
Serious tower reinforcement /modifications	<table> <tr> <td data-bbox="691 925 995 958">Component Description:</td><td data-bbox="1129 925 1362 1193">WPAN- ERI - TOWER REFURBISHMENT LINE 001,002,003 MATERIAL, FOUNDATION INV WPAN-54000</td></tr> <tr> <td data-bbox="691 1205 798 1238">Amount:</td><td data-bbox="1129 1205 1276 1238">\$776,129.50</td></tr> <tr> <td data-bbox="691 1350 995 1384">Component Description:</td><td data-bbox="1129 1350 1378 1496">WPAN Tower Work: ERI reinforcement, foundation, tv install - INV WPAN-54000A</td></tr> <tr> <td data-bbox="691 1507 798 1541">Amount:</td><td data-bbox="1129 1507 1276 1541">\$681,534.60</td></tr> </table>	Component Description:	WPAN- ERI - TOWER REFURBISHMENT LINE 001,002,003 MATERIAL, FOUNDATION INV WPAN-54000	Amount:	\$776,129.50	Component Description:	WPAN Tower Work: ERI reinforcement, foundation, tv install - INV WPAN-54000A	Amount:	\$681,534.60
Component Description:	WPAN- ERI - TOWER REFURBISHMENT LINE 001,002,003 MATERIAL, FOUNDATION INV WPAN-54000								
Amount:	\$776,129.50								
Component Description:	WPAN Tower Work: ERI reinforcement, foundation, tv install - INV WPAN-54000A								
Amount:	\$681,534.60								

Structural engineering tower load study for well documented tower	<table> <tr> <td data-bbox="687 174 995 210">Component Description:</td><td data-bbox="1129 174 1358 367">2nd invoice Tower reinforcing analysis & design. ERI invoice WPAN-37457C-1</td></tr> <tr> <td data-bbox="687 376 798 412">Amount:</td><td data-bbox="1129 376 1246 412">\$3,250.00</td></tr> <tr> <td data-bbox="687 517 995 553">Component Description:</td><td data-bbox="1129 517 1378 665">1st invoice engineering climbing inspection of tower - ERI INV WPAN-3000</td></tr> <tr> <td data-bbox="687 674 798 710">Amount:</td><td data-bbox="1129 674 1262 710">\$11,737.50</td></tr> <tr> <td data-bbox="687 815 995 851">Component Description:</td><td data-bbox="1129 815 1369 963">2nd invoice engineering tower climbing inspection - ERI WPAN-54187</td></tr> <tr> <td data-bbox="687 972 798 1008">Amount:</td><td data-bbox="1129 972 1262 1008">\$11,737.50</td></tr> <tr> <td data-bbox="687 1113 995 1149">Component Description:</td><td data-bbox="1129 1113 1369 1261">Tower: Reinforcing analysis and design. ERI INV WPAN-37457C</td></tr> <tr> <td data-bbox="687 1270 798 1305">Amount:</td><td data-bbox="1129 1270 1246 1305">\$3,250.00</td></tr> </table>	Component Description:	2nd invoice Tower reinforcing analysis & design. ERI invoice WPAN-37457C-1	Amount:	\$3,250.00	Component Description:	1st invoice engineering climbing inspection of tower - ERI INV WPAN-3000	Amount:	\$11,737.50	Component Description:	2nd invoice engineering tower climbing inspection - ERI WPAN-54187	Amount:	\$11,737.50	Component Description:	Tower: Reinforcing analysis and design. ERI INV WPAN-37457C	Amount:	\$3,250.00
Component Description:	2nd invoice Tower reinforcing analysis & design. ERI invoice WPAN-37457C-1																
Amount:	\$3,250.00																
Component Description:	1st invoice engineering climbing inspection of tower - ERI INV WPAN-3000																
Amount:	\$11,737.50																
Component Description:	2nd invoice engineering tower climbing inspection - ERI WPAN-54187																
Amount:	\$11,737.50																
Component Description:	Tower: Reinforcing analysis and design. ERI INV WPAN-37457C																
Amount:	\$3,250.00																
Tower Lighting	<table> <tr> <td data-bbox="687 1444 995 1480">Component Description:</td><td data-bbox="1129 1444 1378 1592">Tower light change due to height. WPAN - ERI - INV WPAN-37457F</td></tr> <tr> <td data-bbox="687 1601 798 1637">Amount:</td><td data-bbox="1129 1601 1278 1637">\$136,696.10</td></tr> </table>	Component Description:	Tower light change due to height. WPAN - ERI - INV WPAN-37457F	Amount:	\$136,696.10												
Component Description:	Tower light change due to height. WPAN - ERI - INV WPAN-37457F																
Amount:	\$136,696.10																

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$328,720.00	\$285,575.00		\$32,633.25	
Geotechnical Survey and Report	<i>\$9,500.00</i>	\$9,500.00	Per ERI Proposals 2019717-126 and 20190913-739 attached to invoice 54838	\$9,500.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$42,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$210.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,105.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,720.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,860.00	N/
Prepare request for Special Temporary Authorization	\$8,200.00	\$8,200.00	N/A	N/A	N/
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,975.00	N/
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/
Prepare and or review reimbursement form	\$2,630.00	\$3,100.00	Estimated Cost Justification WPAN-590- Prepare and_or Review Reimbursement Form v4	\$3,100.00	Only as for reimburs of the \$ but dup entry be addi required letter (i delete amend submis

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$1,140.00	N/
Project management of the transition	\$142,200.00	\$142,200.00	estimated based upon catalog rate per hour	\$4,848.25	N/
Vendor travel expenses	\$14,000.00	\$14,000.00	estimated vendor travel for the project	N/A	N/
Additional Field Engineering Service, 10 Days	\$22,500.00	\$22,500.00	estimated amount for 10 days of field engineering	N/A	N/
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,000.00	N/
Sub-total	\$328,720.00	\$285,575.00	N/A	\$32,633.25	N/
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/

Components

Actual Information
Description

File Name

Geotechnical Survey and Report	<p>Component Description: ERI prop 20190717-129 and 20190913-739. Geotech survey and associated borings. INV 54838</p> <p>Amount: \$9,500.00</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	<p>Component Description: Legal invoice for Ch. 31 FAA filing work (replaces prior invoices submitted).</p> <p>Amount: \$210.00</p>
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Legal invoice for Ch. 31 construction permit application work (replaces prior invoices submitted).</p> <p>Amount: \$4,860.00</p>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="697 174 1007 210">Component Description:</td><td data-bbox="1141 174 1315 244">CP Application Modification</td></tr> <tr> <td data-bbox="697 255 810 291">Amount:</td><td data-bbox="1141 255 1260 291">\$1,240.00</td></tr> <tr> <td data-bbox="697 394 1007 430">Component Description:</td><td data-bbox="1141 394 1374 506">FCC Form 2100 Construction Permit Application</td></tr> <tr> <td data-bbox="697 517 810 553">Amount:</td><td data-bbox="1141 517 1260 553">\$1,735.00</td></tr> </table>	Component Description:	CP Application Modification	Amount:	\$1,240.00	Component Description:	FCC Form 2100 Construction Permit Application	Amount:	\$1,735.00								
Component Description:	CP Application Modification																
Amount:	\$1,240.00																
Component Description:	FCC Form 2100 Construction Permit Application																
Amount:	\$1,735.00																
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>																
<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="697 837 1007 873">Component Description:</td><td data-bbox="1141 837 1315 873">Legal Services</td></tr> <tr> <td data-bbox="697 884 810 920">Amount:</td><td data-bbox="1141 884 1238 920">\$120.00</td></tr> <tr> <td data-bbox="697 1023 1007 1059">Component Description:</td><td data-bbox="1141 1023 1342 1093">Upload invoice to Widelity site</td></tr> <tr> <td data-bbox="697 1104 810 1140">Amount:</td><td data-bbox="1141 1104 1224 1140">\$60.00</td></tr> <tr> <td data-bbox="697 1243 1007 1279">Component Description:</td><td data-bbox="1141 1243 1315 1279">Legal Services</td></tr> <tr> <td data-bbox="697 1290 810 1326">Amount:</td><td data-bbox="1141 1290 1224 1326">\$90.00</td></tr> <tr> <td data-bbox="697 1429 1007 1464">Component Description:</td><td data-bbox="1141 1429 1315 1464">Legal Services</td></tr> <tr> <td data-bbox="697 1476 810 1512">Amount:</td><td data-bbox="1141 1476 1238 1512">\$180.00</td></tr> </table>	Component Description:	Legal Services	Amount:	\$120.00	Component Description:	Upload invoice to Widelity site	Amount:	\$60.00	Component Description:	Legal Services	Amount:	\$90.00	Component Description:	Legal Services	Amount:	\$180.00
Component Description:	Legal Services																
Amount:	\$120.00																
Component Description:	Upload invoice to Widelity site																
Amount:	\$60.00																
Component Description:	Legal Services																
Amount:	\$90.00																
Component Description:	Legal Services																
Amount:	\$180.00																

	<p>Component Description:</p> <p>Legal invoice for cost estimates /reimbursements work. Request reimburse \$2500 approved in allotment, vendor wrote off/credit for \$1250 per retainer; adds cover letter to previously submission.</p> <p>Amount:</p> <p>\$2,500.00</p>
	<p>Component Description:</p> <p>Legal Services</p> <p>Amount:</p> <p>\$150.00</p>
	<p>Component Description:</p> <p>Legal invoice for cost estimates /reimbursements work. Request reimburse \$2500 approved in allotment, vendor wrote off/credit for \$1250 per retainer.</p> <p>Amount:</p> <p>\$2,500.00</p>
	<p>Component Description:</p> <p>Legal Services</p> <p>Amount:</p> <p>\$30.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations		
	Component Description:	WPAN-550- Attorney - Negotiate Lease and Other Matters
	Amount:	\$210.00
	Component Description:	Calls with client and conference call with Widely re: repack reimbursement issues
	Amount:	\$270.00
	Component Description:	Legal Services
	Amount:	\$660.00

Project management of the transition	Component Description:	Provide Project Management to station for repack - QComm INV QC20-272
	Amount:	\$1,698.50
	Component Description:	8-3-20 QComm - PM hours for June 2020 - QC20-354
	Amount:	\$466.10
	Component Description:	Widely April project management - INV B&C-WPAN-037. NOTE: INVOICE NUMBER IS B&C-WPAN-037. "And" was substituted for "&" in the invoice number.
	Amount:	\$2,233.35
	Component Description:	May 2020 PM Hours - QComm - INV QC20-330
	Amount:	\$450.30
Vendor travel expenses	Information not provided.	
Additional Field Engineering Service, 10 Days	Information not provided.	

Perform engineering study for new channel assignment and antenna development	Component Description:	New Channel Assignment & Antenna Development
	Amount:	\$2,400.00
	Component Description:	Alternate Channel Analysis
	Amount:	\$3,600.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$41,940.00	\$37,840.00		\$0.00	
Disconnect and decommission existing transmission and RF components	<i>\$14,000.00</i>	\$14,000.00	estimated amount to disconnect and decommission tx and rf components	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	Prepare and send notices to MVPDs.	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$250.00</i>	\$250.00	Voice talent to tape announcement.	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$8,500.00	\$8,500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$7,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	\$0.00	N/A
Sub-total	\$41,940.00	\$37,840.00	N/A	\$0.00	N/A
Total for all systems	\$2,846,134.71	\$3,339,828.71	N/A	\$2,466,042.69	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,846,134.71	\$3,339,828.71	\$2,466,042.69

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William Smith <i>President</i></p> <p>08/03/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William Smith <i>President</i></p> <p>08/03/2020</p>

Attachments