



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **18301** | Service: **DTV** | Call **WEIU-TV** | Channel: **30 (UHF)** |  
ID:  
File **0000028773**  
Number:  
FRN: **0008114431** | Date **08/10**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>EASTERN ILLINOIS UNIVERSITY</b> <b>Applicant</b> Doing Business As: EASTERN ILLINOIS UNIVERSITY	Jeffrey Owens, Interim General Manager 600 LINCOLN AVENUE CHARLESTON, IL 61920 United States	+1 (217) 581- 5956	jdowens@eiu. edu	Other

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna and utilize existing transmission line. Install temporary antenna and transmission line for use during transition. Transmitter feeds approx. 500' of transmission line after mask filter to dual channel slotted antenna.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DiamondCD DHD60P2
	Year	2005
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	14 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.6 kW
	Justification for New Transmitter	Current transmitter can not be made to operate on new channel.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Replace breakers and run conduit and wiring from existing service panel to new transmitter and related equipment.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Heat Exchanger	Equipment to dissipate heat from the transmitter and transfer heat to the outside.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	255.0 kW

Manufacturer	
Model	ALP24M3- HSOC-50 /51
Year	2019



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	174.0 kW
	Manufacturer	

Model	ALP24M3-HSOC-30
Year	2017
Justification for New Antenna	Old antenna will not work with the new channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Temporary Antenna	Reposition a section of current antenna for use as a temporary antenna.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
Existing Tower Structure Registration	Is tower compliant with Rev G?	Yes
	Do you have a tower registration number?	Yes
Coordinates (NAD83 ( North American Datum of 1983))	ASR Number	1245858
	Latitude (NAD83)	39° 34' 15.1" N-
	Longitude (NAD83)	088° 18' 25.6" W-

	Overall Structure Height	492.12 feet
	Support Structure Height	492.12 feet
	Ground Elevation Above Mean Sea Level (AMSL)	680.11 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Eastern Illinois University
	Date Constructed	04/25/2005

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
------	-------------

<b>Replace Tower Lighting</b>	Cabling does not reach the required height.
-------------------------------	---

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-10</b>	<b>\$237,932.02</b>	<b>\$237,932.02</b>		<b>\$221,432.02</b>	
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	<i>\$211,447.02</i>	\$211,447.02	N/A	\$211,447.02	N/A
Other Electrical Service: Replace breakers and run conduit and wiring from existing service panel to new transmitter and related equipment.	<i>\$9,985.00</i>	\$9,985.00	The increased cost was greater than the original estimate obtained approximately 3 years ago. This can be attributed to current pricing of labor and the necessary parts from the lowest bidder.	\$9,985.00	N/A
Other -- HVAC Service Type: H Size:5 (Other)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Heat Exchanger	<i>\$6,500.00</i>	\$6,500.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$237,932.02</b>	<b>\$237,932.02</b>	N/A	<b>\$221,432.02</b>	N/A

<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36	N/A	\$706,659.96	N/A
------------------------------	----------------	--------------	-----	--------------	-----

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	<p><b>Component Description:</b> Resubmitted due to transmitter power being 6.6 KW instead of 6.0 KW</p> <p><b>Amount:</b> \$211,447.02</p>
Other Electrical Service: Replace breakers and run conduit and wiring from existing service panel to new transmitter and related equipment.	<p><b>Component Description:</b> Electrical work at transmitter site</p> <p><b>Amount:</b> \$9,985.00</p>
Other -- HVAC Service Type: H Size:5 (Other)	Information not provided.
Heat Exchanger	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ALP24M3-HSOC-30</b>	<b>\$107,665.00</b>	<b>\$69,330.00</b>		<b>\$63,440.60</b>	
Temporary Antenna	<i>\$11,535.00</i>	\$11,535.00	The increased cost was greater than the original estimate obtained approximately 2 years ago. This can be attributed to current pricing of the necessary parts from the lowest bidder.	\$11,532.50	The increased cost was greater than the original estimate obtained approximately 2 years ago. This can be attributed to current pricing of the necessary parts from the lowest bidder.
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$51,545.00	N/A	\$45,658.10	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$6,250.00	N/A
<b>Sub-total</b>	<b>\$107,665.00</b>	<b>\$69,330.00</b>	<b>N/A</b>	<b>\$63,440.60</b>	<b>N/A</b>

<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36	N/A	\$706,659.96	N/A
------------------------------	----------------	--------------	-----	--------------	-----

## Components

Actual Information Description	File Name
Temporary Antenna	<p><b>Component Description:</b> WEIU is repurposing a portion of its current antenna to be used as the temporary antenna instead of purchasing a temporary antenna. This invoice list the additional parts needed for installation of the temporary antenna system.</p> <p><b>Amount:</b> \$11,532.50</p>
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	<p><b>Component Description:</b> CH 30 Antenna</p> <p><b>Amount:</b> \$45,658.10</p>
Sweep test of existing antenna	<p><b>Component Description:</b> RF system swweep</p> <p><b>Amount:</b> \$6,250.00</p>

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,171,640.00	\$491,890.00		\$409,195.00	
Serious tower reinforcement /modifications	\$1,052,000.00	\$379,550.00	N/A	\$379,550.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$9,500.00	Due to State of Illinois regulations an alternate Tower Engineering firm had to be selected due to a conflict of interest with the firm that provided the initial estimate.	\$14,250.00	Due to State of Illinois regulations an alternate Tower Engineering firm had to be selected due to a conflict of interest with the firm that provided the initial estimate.
Replace Tower Lighting	<i>\$22,840.00</i>	\$22,840.00	N/A	\$15,395.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$1,171,640.00	\$491,890.00	N/A	\$409,195.00	N/A

<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36	N/A	\$706,659.96	N/A
------------------------------	----------------	--------------	-----	--------------	-----

**Components**

Actual Information		
Description	File Name	
Serious tower reinforcement /modifications	<b>Component Description:</b>	ERI tower work
	<b>Amount:</b>	\$344,450.00
	<b>Component Description:</b>	ERI tower work weather delay
	<b>Amount:</b>	\$35,100.00
Structural engineering tower load study for well documented tower	<b>Component Description:</b>	Hodge Tower Engineering Invoice 1b is a correction of Hodge Tower Engineering Invoice 1. First installment of 2 payments, 50% of total amount.
	<b>Amount:</b>	\$4,750.00
	<b>Component Description:</b>	Hodge invoice 2
	<b>Amount:</b>	\$4,750.00
	<b>Component Description:</b>	Hodge Invoice 2
	<b>Amount:</b>	\$4,750.00
	<b>Component Description:</b>	Hodge Invoice 1
	<b>Amount:</b>	\$4,750.00



Replace Tower Lighting	<div><div><b>Component Description:</b></div><div>Tower lighting system</div><div><b>Amount:</b></div><div>\$15,395.00</div></div>
Short Tower (less than 500')	Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$22,560.00</b>	<b>\$22,876.34</b>		<b>\$10,376.34</b>	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$10,376.34	Also provided assistance with CORES for FCC Form 1876 and FCC Form 2100, Schedule A	\$10,376.34	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$22,560.00	\$22,876.34	N/A	\$10,376.34	N/A
<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36	N/A	\$706,659.96	N/A

## Components

Actual Information	
Description	File Name
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> Consulting Engineer services 4 <b>Amount:</b> \$4,102.14
	<b>Component Description:</b> Consulting Engineer services 3 <b>Amount:</b> \$2,780.70
	<b>Component Description:</b> Consulting Engineer services <b>Amount:</b> \$924.90
	<b>Component Description:</b> Consulting Engineering services 2 <b>Amount:</b> \$2,568.60
Prepare and or review reimbursement form	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$16,190.00</b>	<b>\$13,000.00</b>		<b>\$2,216.00</b>	
MVPD Notification of Channel Change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$10,000.00	N/A	\$2,216.00	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	\$16,190.00	\$13,000.00	N/A	\$2,216.00	N/A
<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36	N/A	\$706,659.96	N/A

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> Medical Facility notification</p> <p><b>Amount:</b> \$2,216.00</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,555,987.02	\$835,028.36
			\$706,659.96

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Kevin Armstrong</b> <i>Chief Engineer</i></p> <p>08/10/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Kevin  
Armstrong**  
*Chief  
Engineer*

08/10/2020

**Attachments**