



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **4686** | Service: **DTV** | Call **WTOK-TV** | Channel:
ID: | Sign:
13 (High VHF) | File **0000028736**
Number:
FRN: **0018223693** | Date **08/18**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC Doing Business As: GRAY TELEVISION LICENSEE, LLC	WTOK PEACHTREE RD NE ATLANTA, GA 30319 United States	+1 (404) 504-9828	Robert.Folliard@gray.tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The station will be station will be replacing its existing antenna, transmission line, and transmitter. The station will be building a new interim tower at the existing transmitter site to support the interim operations.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	8 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-16R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	12.8 kW
	Justification for New Transmitter	Current Harris Platinum transmitter cannot be retuned to Channel 13.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	VAXTE-8R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.4 kW
	Justification for New Transmitter	Interim transmitter required to continue broadcasting during the transition period.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Prefab Building	Prefab building for interim transmitter, includes HVAC

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Batwing
	ERP: (Effective Radiated Power)	90.0 kW
	Manufacturer	

Model	TF12-AH
Year	1954

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	104.0 kW
	Manufacturer	

Model	THV 10A 13 /VP-R-04
Year	2019
Justification for New Antenna	The manufacturer confirms that the antenna cannot be returned

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Top Plate Adapter	Adapter for the top of the tower to match the bolt pattern of the new antenna

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	12
	Lower Limit	198.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	104.0 kW
	Manufacturer	
	Model	TLSV12BB
	Year	2017

	Justification for New Antenna	Interim antenna needed to continue broadcasting through the transition period.
--	-------------------------------	--------------------------------------------------------------------------------

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	260 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	60 feet per run
	Justification for New Transmission Line	Existing transmission line is 65 years old Only listing 3 sections of Transmission Line per FCC Correspondence.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	270 feet per run
	Justification for New Transmission Line	Interim transmission line needed to continue broadcasting during transition period.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1041065
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 19' 39.0" N-
	Longitude (NAD83)	088° 41' 28.0" W-
	Overall Structure Height	315.94 feet
	Support Structure Height	315.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	667.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	05/26/1953

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Structural Analysis-Alternate Tower	Structural analysis of alternate tower for possible interim use
Tower Mapping-Alternate Tower	Tower mapping of alternate tower for possible interim use

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Sales Tax	Total sales tax for relevant expenses.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter VAXTE-8R37	\$245,654.58	\$226,341.26		\$183,881.64	
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$6,236.68	see Estimated Cost Justification WTOK-180-Transformer Interim Transmitter v0	\$6,236.67	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$3,000.00</i>	\$3,000.00	N/A	\$0.00	N/A
High VHF - Air Cooled Solid State Transmitter 6.4 kW	<i>\$178,604.58</i>	\$178,604.58	See GatesAir Quote Q-79528	\$177,644.97	N/A

Prefab Building	\$38,500.00	\$38,500.00	170517-10-01-R1	N/A	N/A
Primary Transmitter VAXTE-16R37	\$360,310.42	\$334,760.42		\$318,614.21	
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$8,335.68	\$8,335.68	see Estimated Cost Justification WTOK-110-Electrical Service New 1st Primary Transmitter V0	\$8,335.68	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$0.00	This cost has been included in the primary transmitter electrical service category.	\$0.00	N/A
High VHF - Air Cooled Solid State Transmitter 12.8 kW	\$326,424.74	\$326,424.74	see Estimated Cost Justification WTOK-110-New 1st Primary Transmitter v0	\$310,278.53	N/A
Sub-total	\$605,965.00	\$561,101.68	N/A	\$502,495.85	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information	
Description	File Name
Transformer 3 phase/480v - 150 KVA	Component Description:
	WTOK-180-Transformer Interim Transmitter
	Amount: \$4,113.05
	Component Description: WTOK-180-Transformer Interim Transmitter
	Amount: \$2,123.62
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Information not provided.
High VHF - Air Cooled Solid State Transmitter 6.4 kW	Component Description:
	VAXTE-8R37 Transmitter per Quote Q-79528
	Amount: \$125,023.20
	Component Description: A. Transmitter
	Amount: \$52,621.77
Prefab Building	Information not provided.

<p>Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.</p>	<table> <tr> <td data-bbox="711 98 1145 331"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 98 1426 331"> <p>WTOK-110- Electrical Service New 1st Primary Transmitter \$5,397.25</p> </td></tr> <tr> <td data-bbox="711 331 1145 725"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 331 1426 725"> <p>WTOK-110- Electrical Service New 1st Primary Transmitter \$2,938.43</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>WTOK-110- Electrical Service New 1st Primary Transmitter \$5,397.25</p>	<p>Component Description:</p> <p>Amount:</p>	<p>WTOK-110- Electrical Service New 1st Primary Transmitter \$2,938.43</p>
<p>Component Description:</p> <p>Amount:</p>	<p>WTOK-110- Electrical Service New 1st Primary Transmitter \$5,397.25</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>WTOK-110- Electrical Service New 1st Primary Transmitter \$2,938.43</p>				
<p>Transformer 3 phase/480v - 150 KVA</p>	<p>Information not provided.</p>				
<p>High VHF - Air Cooled Solid State Transmitter 12.8 kW</p>	<table> <tr> <td data-bbox="711 837 1145 1093"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 837 1426 1093"> <p>VAXTE-16R37 Transmitter per Quote Q-79755 \$214,344.29</p> </td></tr> <tr> <td data-bbox="711 1093 1145 1308"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1093 1426 1308"> <p>A. Transmitter \$95,934.24</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>VAXTE-16R37 Transmitter per Quote Q-79755 \$214,344.29</p>	<p>Component Description:</p> <p>Amount:</p>	<p>A. Transmitter \$95,934.24</p>
<p>Component Description:</p> <p>Amount:</p>	<p>VAXTE-16R37 Transmitter per Quote Q-79755 \$214,344.29</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>A. Transmitter \$95,934.24</p>				

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLSV12BB	\$247,880.00	\$144,789.00		\$59,836.00	
High-VHF, One station antenna . side mount,, elliptically or circularly polarized	\$218,000.00	\$122,837.00	Please see DTV Pros quote JEHQ1292- 02	\$48,860.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$15,552.00	Please see attached DTVPros Quote JEHQ1292- 03 and WTOK Purchase Order 155. This amount does not include freight or tax.	\$7,776.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,200.00	N/A
Primary Antenna THV 10A 13 /VP-R-04	\$432,050.00	\$354,740.85		\$194,572.86	

Top Plate Adapter	\$19,520.00	\$19,520.00	JEHQ1250	N/A	N/A
High-VHF, One station antenna -- top mount, elliptically or circularly polarized	\$393,500.00	\$316,052.85	Please see DTV Pros quote JEHQ1250-04	\$184,030.46	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,520.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	JEHQ1250	\$7,022.40	N/A
Sub-total	\$679,930.00	\$499,529.85	N/A	\$254,408.86	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information	
Description	File Name
High-VHF, One station antenna . side mount,, elliptically or circularly polarized	<p>Component Description: VHF - BROADBAND PANEL, SIDE MOUNT</p> <p>Amount: \$48,860.00</p>

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: WTOK-280-Side Mount Brackets Interim Antenna Amount: \$7,776.00
Sweep test of existing antenna	Component Description: WTOK-280-Sweep test Interim Antenna Amount: \$3,200.00
Top Plate Adapter	Information not provided.
High-VHF, One station antenna -- top mount, elliptically or circularly polarized	Component Description: HIGH-VHF TV ANT THV 10A 13 /VP-R-04 WTOK SEE TECH PROPOSAL C-70437-4 Amount: \$100,380.25 Component Description: HIGH-VHF Amount: \$83,650.21
Sweep test of existing antenna	Component Description: WTOK-210-Sweep test New Primary Antenna Amount: \$1,600.00 Component Description: WTOK-210-Sweep test New Primary Antenna Amount: \$1,920.00

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	WTOK-210-Elbow complex New
	Amount:	Primary Antenna \$3,830.40
	Component Description:	WTOK-210-Elbow complex New
	Amount:	Primary Antenna \$3,192.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$15,930.00	\$12,216.00		\$6,408.63	
Flexible Air Transmission Line - dielectric, 3"	\$15,930.00	\$12,216.00	N/A	\$6,408.63	N/A
Primary Transmission Line	\$12,120.00	\$7,365.00		\$4,050.75	
Rigid Transmission Line - copper, 6 1/8"	\$12,120.00	\$7,365.00	See Quote JEHQ1250- 01 Amend the 399 to include 3 sections of 6 1/8" transmission line at \$2,455 each, total for transmission line \$7,365.	\$4,050.75	N/A
Sub-total	\$28,050.00	\$19,581.00	N/A	\$10,459.38	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Flexible Air Transmission Line - dielectric, 3"	<div> <div>Component Description:</div> <div>Interim Transmission Line</div> <div>Amount:</div> <div>\$6,408.63</div> </div>
Rigid Transmission Line - copper, 6 1/8"	<div> <div>Component Description:</div> <div>WTOK-310-New Primary Transmission Line</div> <div>Amount:</div> <div>\$1,841.25</div> </div> <div> <div>Component Description:</div> <div>WTOK-310-New Primary Transmission Line</div> <div>Amount:</div> <div>\$2,209.50</div> </div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$523,800.00	\$510,950.00		\$66,162.50	
Structural Analysis- Alternate Tower	\$3,000.00	\$3,000.00	See vendor invoice	\$1,500.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$29,925.00	N/A
Tower Mapping- Alternate Tower	\$3,000.00	\$3,000.00	See vendor invoice	\$0.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$17,412.50	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$24,950.00	Per Estimated Cost Justification CE Proposal 2019-Gray-WTOK- 0218-N PO 150, 2017-Gray- WTOK&ScottCom- 0525-N	\$17,325.00	N/A
Sub-total	\$523,800.00	\$510,950.00	N/A	\$66,162.50	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information	
Description	File Name

Structural Analysis-Alternate Tower	<div> <div> Component Description: Amount: </div> <div> Engineering analysis \$1,500.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Engineering Analysis \$1,500.00 </div> </div>
Major tower reinforcement /modifications	<div> <div> Component Description: Amount: </div> <div> Tower Base Reinforcing Parts \$14,612.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> Tower Base Reinforcing Parts \$15,312.50 </div> </div>
Tower Mapping-Alternate Tower	<div> <div> Component Description: Amount: </div> <div> Tower mapping. \$1,500.00 </div> </div>
Short Tower (less than 500')	<div> <div> Component Description: Amount: </div> <div> Tower rigging services \$17,412.50 </div> </div>

Structural engineering tower load study for well documented tower		
	Component Description:	Conditional assessment and tower mapping. Level 1 corrosion risk analysis. Engineering evaluation - rigorous analysis.
	Amount:	\$3,875.00
	Component Description:	Engineering Evaluation
	Amount:	\$8,950.00
	Component Description:	Structural engineering services
	Amount:	\$3,625.00
	Component Description:	Structural engineering services
	Amount:	\$4,500.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$215,000.00	\$204,625.00		\$104,197.75	
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$96,174.75	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,875.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$3,875.00	Please see submitted invoices.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,962.50	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,185.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$215,000.00	\$204,625.00	N/A	\$104,197.75	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description:
	Project Management
	Amount:
	\$2,326.20
	Component Description:
	Project management
	Amount:
	\$2,442.65
	Component Description:
	Project Management
	Amount:
	\$2,410.15

Component Description:	Project Management
Amount:	\$2,118.10

Component Description:	Project Management
Amount:	\$2,592.60

Component Description:	Project Management
Amount:	\$2,888.05

Component Description:	Project Management
Amount:	\$2,104.50

Component Description:	Project Management
Amount:	\$5,169.50

Component Description:	Project Management
Amount:	\$1,710.65

Component Description:	Project Management
Amount:	\$2,669.45

Component Description:	Project Management
Amount:	\$3,863.80

Component Description:	Project Management
Amount:	\$2,120.90

Component Description:	Project Management
Amount:	\$1,978.20

Component Description:	Project Management
Amount:	\$2,175.00

Component Description:	Transition Related Project Management Costs
Amount:	\$3,000.00

Component Description:	Project Management
Amount:	\$2,281.65

Component Description:	Project Management
Amount:	\$1,551.85

Component Description:	Project Management
Amount:	\$3,530.65

Component Description:	Project Management
Amount:	\$2,281.15

Component Description:	Project Management
Amount:	\$1,769.85

Component Description:	Project Management
Amount:	\$5,613.45

Component Description:	Project Mgt
Amount:	\$2,397.30
Component Description:	Project mangement
Amount:	\$2,231.90
Component Description:	Project Management
Amount:	\$2,911.90
Component Description:	Project Management
Amount:	\$2,172.10
Component Description:	Project Management
Amount:	\$1,933.55
Component Description:	Project Management
Amount:	\$1,886.50
Component Description:	Project Management
Amount:	\$4,101.05
Component Description:	Project Mgt
Amount:	\$28.20
Component Description:	Project Management
Amount:	\$2,043.75
Component Description:	Project Mgt
Amount:	\$1,138.95

Component Description:	Project management
Amount:	\$1,366.05

Component Description:	Cost Reconciliation
Amount:	\$2,098.95

Component Description:	Project Mgt
Amount:	\$2,981.30

Component Description:	Project Management
Amount:	\$1,831.85

Component Description:	Project Management
Amount:	\$2,114.20

Component Description:	Project Management
Amount:	\$2,087.25

Component Description:	Project Mgt
Amount:	\$802.25

Component Description:	Project Management
Amount:	\$2,742.15

Component Description:	Project Mgt
Amount:	\$755.80

Component Description:	Project Management
Amount:	\$1,951.40

NEPA Section 106 environmental review, if needed	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td>Component Description:</td><td>Develop technical parameters for auxiliary antenna</td></tr> <tr> <td>Amount:</td><td>\$2,325.00</td></tr> <tr> <td>Component Description:</td><td>Initial CP application</td></tr> <tr> <td>Amount:</td><td>\$1,550.00</td></tr> </table>	Component Description:	Develop technical parameters for auxiliary antenna	Amount:	\$2,325.00	Component Description:	Initial CP application	Amount:	\$1,550.00
Component Description:	Develop technical parameters for auxiliary antenna								
Amount:	\$2,325.00								
Component Description:	Initial CP application								
Amount:	\$1,550.00								

Perform engineering study for new channel assignment and antenna development	Component Description: Chesapeake RF Consultants, LLC Amount: \$225.00
	Component Description: Consulting Engineer - J. Davis Amount: \$925.00
	Component Description: Consulting Engineering - J. Davis - Hourly (@ \$250/hr) Amount: \$350.00
	Component Description: Perform engineering study for new channel assignment Amount: \$650.00
	Component Description: response to review of reimbursement form 399 Amount: \$812.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.								
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.								
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.								
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.								
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td>Component Description:</td><td>For Professional Services Rendered</td></tr> <tr> <td>Amount:</td><td>\$989.00</td></tr> <tr> <td>Component Description:</td><td>Prepare and file Repack CP application</td></tr> <tr> <td>Amount:</td><td>\$196.50</td></tr> </table>	Component Description:	For Professional Services Rendered	Amount:	\$989.00	Component Description:	Prepare and file Repack CP application	Amount:	\$196.50
Component Description:	For Professional Services Rendered								
Amount:	\$989.00								
Component Description:	Prepare and file Repack CP application								
Amount:	\$196.50								
Prepare request for Special Temporary Authorization	Information not provided.								

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$245,304.00	\$235,864.00		\$3,122.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,125.00	N/A	N/A	N/A
Sales Tax	<i>\$158,102.00</i>	\$158,102.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,012.00</i>	\$2,012.00	Estimated Cost Justification WTOK-610-MVPD Notifications v0	\$2,012.00	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A

Equipment Storage	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	see Estimated Cost Justification WTOK-610-FCC Filing Fee 2100 CP v0	\$1,110.00	N/A
Sub-total	\$245,304.00	\$235,864.00	N/A	\$3,122.00	N/A
Total for all systems	\$2,298,049.00	\$2,031,651.53	N/A	\$940,846.34	N/A

Components

Actual Information	
Description	File Name
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.
Sales Tax	Information not provided.
MVPD Notification of Channel Change	<p>Component Description: Prepare MVPD Notices.</p> <p>Amount: \$2,012.00</p>

Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	<div> <div> Component Description: </div> <div> W TOK-610-FCC filing fee 2100 CP </div> </div> <div> <div> Amount: </div> <div> \$1,110.00 </div> </div>

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,298,049.00	\$2,031,651.53	\$940,846.34

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>08/18/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>08/18/2020</p>

Attachments