



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **51568** | Service: **DTV** | Call **WTXF-TV** | Channel: **31 (UHF)** |  
ID: | Sign:  
File **0000027336**  
Number:  
FRN: **0005795067** | Date **09/10**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>FOX TELEVISION STATIONS, LLC</b>	Joe DiScipio 400 N. CAPITOL STREET, NW SUITE 890 WASHINGTON, DC 20001 United States	+1 (202) 824-6522	Joe. Discipio@fox.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Dennis Wallace</b> <i>Managing Partner</i> <i>Meintel, Sgrignoli &amp; Wallace, LLC</i>	Dennis Wallace 1282 Smallwood Drive Suite 372 Waldorf, MD 20603 United States	+1 (202) 251-7589	Dennis. Wallace@mswdtv.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WTFX will change channel of its licensed Aux facilities with new antenna, transmission line and transmitter. It will operate on its new channel from Aux facilities while the main site main antenna, aux antenna, tx line, and transmitters are changed.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Thales

Model	Paragon P3
Year	2007
Type	Inductive Output Tube
IOT Power Type	Three
Power capacity	75 kW

**Primary Transmitter**

**Retuning Transmitter Costs**

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	3
New Mask Filter	Power	90 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Dual exciter with changeover

**Primary Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Third Exciter	Additional Exciter
Comark Retuning Estimate	Comark Retuning Estimate

**Auxiliary  
Transmitter****Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Site
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX P3
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	75 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-40 EVO
	Transmitter Type	Other Type
	Other Transmitter Type	Liquid Cooled UHF
	Power capacity	61 kW
	Justification for New Transmitter	Previously planned to re-tune Comark transmitter but vendor issued end of life certificate. Transmitter no longer supported.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Installation Electrical for new transmitter.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Auxiliary Transmitter

#### Other Transmitter Cost Not Listed

Name	Description
<b>Remote Control Wiring</b>	Wire up existing remote control to new transmitter.
<b>Remove Existing Equipment</b>	Remove Existing Equipment

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Site Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power) .....	1000.0 kW
Manufacturer	
Model	ATW22H3- ETO-42H
Year	1999

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	ATW18HS3-ETO-31H
Year	2017
Justification for New Antenna	New Antenna for Licensed Aux Facility for new Channel.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Main Site Backup Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power) .....	530.0 kW
Manufacturer	
Model	ATW22H3- ESC2-42H
Year	2007

---

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Main Site Backup Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	530.0 kW
	Manufacturer	

Model	ALP12L1- ESP-25
Year	2019
Justification for New Antenna	New Antenna for Main Site Backup Antenna for new RF Channel. Existing slot will not work on new channel. See quote 0919_ERI 20180822- 046 Rev A

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	620.0 kW

Manufacturer	
Model	ATW12HS3- ETOC-42S
Year	2009

---

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	499.0 kW
	Manufacturer	

Model	ATW18HS9-ETO-31H
Year	2017
Justification for New Antenna	Existing antenna will not work on the new channel and will require replacement.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary**      **Existing Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Site Antenna Line
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	400 feet per run

**Auxiliary**      **New Transmission Line**  
**Transmission Line**      **Section**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Antenna Line
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	400 feet per run
	Justification for New Transmission Line	New channel requires 20Ft Lengths. Existing line is 19.5 ft lengths. will not work for new channel.

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**

**Auxiliary**      **Existing Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Main Site Backup Antenna Line
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run

**Auxiliary**      **New Transmission Line**  
**Transmission Line**      **Section**

	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Main Site Backup Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	New channel requires 20' lengths. Old channel was 19.5'. Replacement of transmission line required for new channel.

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1350 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1350 feet per run
	Justification for New Transmission Line	New Channel requires 20' lengths. Existing line will not work on new channel.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Licensed Aux Site
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1026546
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	40° 03' 29.7" N-
	Longitude (NAD83)	075° 14' 19.2" W-
	Overall Structure Height	382.87 feet
	Support Structure Height	311.02 feet

	Ground Elevation Above Mean Sea Level (AMSL)	410.76 feet
	Structure Type	LTOWER - Lattice Tower
	Tower Owner	American Tower, LLC
	Date Constructed	12/01/2008

### Auxiliary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Auxiliary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Auxiliary Tower

#### Other Tower Expenses Not Listed

Information not provided.

## Auxiliary Tower

### Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Auxiliary (Backup)
	Description of Use	Main Site Backup Antenna
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1037800
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 02' 26.0" N-
	Longitude (NAD83)	075° 14' 18.0" W-
	Overall Structure Height	1124.99 feet
	Support Structure Height	1076.43 feet
	Ground Elevation Above Mean Sea Level (AMSL)	225.06 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	Fox Television Stations, LLC
	Date Constructed	06/12/2009

**Auxiliary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Auxiliary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1037800
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	40° 02' 26.0" N-
	Longitude (NAD83)	075° 14' 18.0" W-
	Overall Structure Height	1124.99 feet
	Support Structure Height	1076.43 feet
	Ground Elevation Above Mean Sea Level (AMSL)	225.06 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	Fox Television Stations, LLC
	Date Constructed	06/12/2009

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	650
	Explanation	Outside project management of project required.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>FCC Progress Reporting</b>	Prepare and file FCC Progress Reports. See attached quote.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter Paragon P3</b>	<b>\$1,050,495.00</b>	<b>\$1,000,245.00</b>		<b>\$0.00</b>	
Comark Retuning Estimate	<i>\$0.00</i>	\$0.00	Comark Retuning Estimate: Itemized below. See attached quote.	N/A	N/A
Third Exciter	<i>\$45,245.00</i>	\$45,245.00	Main Transmitter site has 3 exciters. See attached Comark Quote for Price.	N/A	N/A
Dual exciter system with change over	\$47,350.00	\$45,000.00	Catalog	N/A	N/A
90 kW mask filter	\$99,900.00	\$95,000.00	Catalog	N/A	N/A
3 IOT Tubes	\$382,500.00	\$363,000.00	See attached Comark Quote.	N/A	N/A
Three IOT system (75 kW)	\$475,500.00	\$452,000.00	See attached Comark Quote	N/A	N/A

<b>Auxiliary Transmitter THU9-40 EVO</b>	<b>\$2,206,950.55</b>	<b>\$1,446,977.10</b>		<b>\$1,179,813.00</b>	
--	-----------------------	-----------------------	--	-----------------------	--

Remove Existing Equipment	<b>\$26,404.00</b>	\$26,404.00	Removal of existing equipment.	\$13,202.00	N/A
Remote Control Wiring	<b>\$3,600.00</b>	\$3,600.00	Wire up existing remote control to new transmitter. See attached vendor quote.	N/A	N/A
Other Electrical Service: Installation Electrical for new transmitter.	<b>\$45,120.00</b>	\$45,120.00	Estimated Electrical for transmitter installation. Based upon quote from similar scope project for another Fox station. This is a good faith estimate based upon similar work scope.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	Catalog	N/A	N/A
Liquid Cooled UHF	<b>\$658,026.55</b>	\$658,026.55	N/A	\$508,584.45	N/A

Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$46,000.00	Catalog	N/A	N/A
Three IOT system (75 kW)	\$1,415,000.00	\$658,026.55	***System Notice: Estimate adjusted and locked because line has been superseded. ***See Rohde and Schwarz quotes attached to invoice #802- 054178.1	\$658,026.55	N/A
<b>Sub-total</b>	\$3,257,445.55	\$2,447,222.10	N/A	\$1,179,813.00	N/A
<b>Total for all systems</b>	\$6,367,920.55	\$5,133,793.49	N/A	\$1,497,005.20	N/A

## Components

Actual Information	
Description	File Name
Comark Retuning Estimate	Information not provided.
Third Exciter	Information not provided.
Dual exciter system with change over	Information not provided.
90 kW mask filter	Information not provided.
3 IOT Tubes	Information not provided.
Three IOT system (75 kW)	Information not provided.

Remove Existing Equipment	<p><b>Component Description:</b> Demolition of Analog Transmitter- 50% down payment.</p> <p><b>Amount:</b> \$13,202.00</p>
Remote Control Wiring	Information not provided.
Other Electrical Service: Installation Electrical for new transmitter.	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Liquid Cooled UHF	<p><b>Component Description:</b> 30% down aux transmitter. Includes variance sheet which adjusts request due to previous payment.</p> <p><b>Amount:</b> \$275,262.25</p> <p><b>Component Description:</b> 10% upon proof of performance. Includes variance sheet for upgrade.</p> <p><b>Amount:</b> \$116,661.10</p> <p><b>Component Description:</b> Final 10% aux transmitter. Includes variance sheet for upgrade.</p> <p><b>Amount:</b> \$116,661.10</p>
Transformer 3 phase/480v - 500 KVA	Information not provided.

Three IOT system (75 kW)

**Component Description:**

Aux transmitter  
final 10%

**Amount:**

N/A

**Component Description:**

Aux Transmitter  
10% down upon  
successful proof of  
performance

**Amount:**

N/A

**Component Description:**

Aux Transmitter  
30% down upon  
delivery of all  
products

**Amount:**

N/A

**Component Description:**

Broadcast  
Transmitter  
system 50% down  
payment

**Amount:**

\$658,026.55

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW18HS9- ETO-31H</b>	<b>\$311,480.00</b>	<b>\$317,251.07</b>		<b>\$153,651.07</b>	
Sweep test of existing antenna	\$6,730.00	\$4,375.00	This cost was reduced. Initial down payment (\$1,875.00) was paid under the antenna category. See attached 052919_narrative. Also see attached ERI _Quote_20171211- 538 Rev C.	\$0.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$298,376.07	This cost includes antenna and the first down payment for transmission line and sweep that was paid. See attached 052919_narrative. Also see attached ERI _Quote_20171211- 538 Rev C.	\$153,651.07	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	Catalog	N/A	N/A

<b>Auxiliary Antenna ATW18HS3- ETO-31H</b>	<b>\$308,530.00</b>	<b>\$222,446.13</b>		<b>\$79,221.13</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$204,346.13	This cost includes antenna and the first down payment for transmission line that was paid. See attached 052919_narrative. Also see attached ERI _Quote_20171211- 540 Rev E.	\$79,221.13	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	Catalog	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Catalog	N/A	N/A
<b>Auxiliary Antenna ALP12L1- ESP-25</b>	<b>\$272,440.00</b>	<b>\$270,100.00</b>		<b>\$0.00</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	Catalog	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	Catalog	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 530 kW input, elliptically or circularly polarized	<b>\$225,000.00</b>	\$225,000.00	Catalog	\$0.00	N/A
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	Catalog	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	Catalog	N/A	N/A
<b>Sub-total</b>	\$892,450.00	\$809,797.20	N/A	\$232,872.20	N/A
<b>Total for all systems</b>	\$6,367,920.55	\$5,133,793.49	N/A	\$1,497,005.20	N/A

## Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> 30% of System Sweep amount (\$6,250 times 30% equals \$1,875). Inv includes transmission line system &amp; antenna amts which will be submitted for reimb under each of the appropriate cost categories (Antenna, antenna sweep and transmission line).</p> <p><b>Amount:</b> \$1,875.00</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> 30% of antenna amount (\$206,750 times 30% equals \$62,025). Inv includes transmission line system &amp; system sweep amts which will be submitted for reimb under each of the appropriate cost categories (Antenna, antenna sweep and transmission line).</p> <p><b>Amount:</b> \$62,025.00</p> <p><b>Component Description:</b> Transmitting Antenna and system sweep- 30% down payment</p> <p><b>Amount:</b> \$153,651.07</p>

Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> Trasar Antenna-Transmission Line System 30% down payment</p> <p><b>Amount:</b> \$79,221.13</p>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power, Side Mount, basic slot antenna, 530 kW input, elliptically or circularly polarized	<p><b>Component Description:</b> UHF Antenna-50% deposit</p> <p><b>Amount:</b> \$14,506.00</p> <p><b>Component Description:</b> UHF Antenna-remaining balance due</p> <p><b>Amount:</b> \$15,161.88</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.



## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$468,450.00</b>	<b>\$209,419.19</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 8 3/16"	\$468,450.00	\$209,419.19	This cost was reduced. Initial down payment (\$89,751.07) was paid under the antenna category. See attached 052919_narrative. Also see attached ERI _Quote_20171211-538 Rev C.	\$0.00	N/A
<b>Auxiliary Transmission Line</b>	<b>\$80,800.00</b>	<b>\$76,800.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$80,800.00	\$76,800.00	Catalog	N/A	N/A
<b>Auxiliary Transmission Line</b>	<b>\$222,200.00</b>	<b>\$211,200.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$222,200.00	\$211,200.00	Catalog	N/A	N/A
<b>Sub-total</b>	<b>\$771,450.00</b>	<b>\$497,419.19</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$6,367,920.55</b>	<b>\$5,133,793.49</b>	N/A	<b>\$1,497,005.20</b>	N/A

### Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 8 3/16"	<p><b>Component Description:</b> 30% of transmission line system amount (\$299,170.25 times 30% equals \$89,751.07). Inv includes antenna &amp; system sweep amts which will be submitted for reimb under each of the appropriate cost categories (Antenna, antenna sweep and transmission line).</p> <p><b>Amount:</b> \$89,751.07</p>
Rigid Transmission Line - copper, 6 1/8"	Information not provided.
Rigid Transmission Line - copper, 6 1/8"	Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Primary Tower TOWER	\$605,300.00	\$576,820.00		\$26,820.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$26,820.00	Catalog. Mapping Main Transmitter Site Tower.	\$26,820.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	Catalog. Main Transmitter Site Complex Antenna Removal and Installation of new Main Transmitting Antenna and associated rigging costs.	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	Catalog. Main Transmitter Site Tower Structural Steel Modifications and Reinforcement.	N/A	N/A
Auxiliary Tower TOWER	\$210,500.00	\$200,000.00		\$0.00	

Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	Catalog. Tower Work, Rigging, and Installation for Aux Antenna Side Mount at Main Transmitter Site.	N/A	N/A
<b>Auxiliary Tower LTOWER</b>	<b>\$268,500.00</b>	<b>\$255,000.00</b>		<b>\$0.00</b>	
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	Catalog. Structural Reinforcement and Modifications Required for Aux Site Tower.	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	Catalog. Rigging and Installation costs for Aux Tower Site.	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	Catalog. Mapping Aux Site Tower.	N/A	N/A
<b>Sub-total</b>	<b>\$1,084,300.00</b>	<b>\$1,031,820.00</b>	<b>N/A</b>	<b>\$26,820.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$6,367,920.55</b>	<b>\$5,133,793.49</b>	<b>N/A</b>	<b>\$1,497,005.20</b>	<b>N/A</b>

## Components

**Actual Information**  
**Description**

**File Name**

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <b>Component Description:</b> Structuring Engineering Tower Load Study  <b>Amount:</b> \$10,475.00         </div> <div> <b>Component Description:</b> Tower Mapping  <b>Amount:</b> \$16,345.00         </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Minor tower reinforcement /modifications	Information not provided.
Tall Tower (greater than 500')	Information not provided.
Minor tower reinforcement /modifications	Information not provided.
Short Tower (less than 500')	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$256,645.00</b>	<b>\$243,950.00</b>		<b>\$57,500.00</b>	
FCC Progress Reporting	<i>\$21,200.00</i>	\$21,200.00	Quarterly Progress Reports to FCC Preparation and Filing. See attached vendor quote.	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Catalog	\$57,500.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Catalog	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	Catalog	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Catalog	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	Catalog	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Catalog	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Catalog	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	Catalog	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	Catalog	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Catalog	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Catalog	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	Catalog	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	Catalog	N/A	N/A
Project management of the transition	\$102,700.00	\$97,500.00	Catalog	N/A	N/A
<b>Sub-total</b>	\$256,645.00	\$243,950.00	N/A	\$57,500.00	N/A
<b>Total for all systems</b>	\$6,367,920.55	\$5,133,793.49	N/A	\$1,497,005.20	N/A

## Components

Actual Information	
Description	File Name
FCC Progress Reporting	Information not provided.
Comprehensive coverage verification via field study, if needed	<div> <div>Component Description:</div> <div>Full site Survey 4 Cabinet Transmitter</div> </div> <div> <div>Amount:</div> <div>\$57,500.00</div> </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	Information not provided.

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$105,630.00	\$103,585.00		\$0.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	Disposal of old equipment. Two sites.	N/A	N/A
Non-zoning permits	\$12,000.00	\$12,000.00	Local Permits for mechanicals including electrical, HVAC, fire protection, and plumbing permits.	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Catalog	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	Catalog	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Catalog	N/A	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$20,000.00	Catalog	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$7,500.00	Catalog	N/A	N/A
<b>Sub-total</b>	\$105,630.00	\$103,585.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$6,367,920.55	\$5,133,793.49	N/A	\$1,497,005.20	N/A

## Components

Information not provided.

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$6,367,920.55	\$5,133,793.49	\$1,497,005.20

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Angelo Servedio</b> SVP Controller</p> <p>09/10/2020</p>

## Attachments