



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **24515** | Service: **DCA** | Call **KGHB-CD** | Channel: **21 (UHF)** |
ID: | Sign:
File **0000028303**
Number:
FRN: **0001529627** | Date **11/03**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC	Mark Boelke	+1	mboelke@entravision.	Limited
Doing Business As:	2425	(310)	com	Liability
ENTRAVISION	OLYMPIC	447-		Company
HOLDINGS, LLC	BLVD STE	3870		
	6000 W			
	SANTA			
	MONICA, CA			
	90404			
	United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The plan is for KGHBCD to remove the existing Channel 27 system on the existing tower, and install a new Channel 21 antenna, new 1-5/8" line, and a new transmitter at the new location identified by the tower owner.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UAXT-2R37
	Year	2015
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2.0 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UAXTE- 2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Doing so is less expensive than attempting a retuning strategy. Retuning the transmitter would take a few days, and would either require KGHB to go off-air during that time, or purchase an interim transmitter. This is cheaper.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	LP8BG- Custom
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	13.1 kW
	Manufacturer	

Model	TLP-8SP /VP-R C160
Year	2017
Justification for New Antenna	A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 21.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run

	Justification for New Transmission Line	KGHB's tower's owner has stated that the existing tower is not suitable for KGHB's new installation and has directed KGHB to an adjacent tower currently under construction. New Transmission line will need to be installed on the new tower.
--	---	--

Primary Transmission Line **Other Transmission Line Expenses Not Listed**
Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1237865
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 22' 21.4" N-
	Longitude (NAD83)	104° 33' 39.9" W-
	Overall Structure Height	314.96 feet
	Support Structure Height	299.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5329.99 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Pueblo Tall Tower Company
	Date Constructed	01/01/1982

Other Types of Users

Users
15772 KTLP-LP

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	712
	Explanation	KGHB-CD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline for Phase 8 of July 3, 2020. KGHB-CD will hire an outside firm to ensure a timely and well managed transition
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-2R37	\$126,000.00	\$80,358.66		\$30,005.60	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$80,358.66	See attached GatesAir quote GA-00024081r1.	\$30,005.60	N/A
Sub-total	\$126,000.00	\$80,358.66	N/A	\$30,005.60	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Actual Information	
Description	File Name
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div><div>Component Description:</div><div>UAXTE-1R37 Transmitter per Quote Q-74060</div><div>Amount:</div><div>\$30,005.60</div></div> <div><div>Component Description:</div><div>UAXTE-1R37 Transmitter</div><div>Amount:</div><div>\$2,250.00</div></div> <div><div>Component Description:</div><div>UAXTE-1R37 Transmitter</div><div>Amount:</div><div>\$35,927.43</div></div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8SP /VP-R C160	\$33,030.00	\$27,245.00		\$13,267.80	
Sweep test of existing antenna	\$6,730.00	\$6,500.00	See attached Chuck Britt quote KGHB-RPK.	N/A	N/A
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$20,745.00	Please see attached Dielectric quote 513325JKT Rev 3.	\$13,267.80	N/A
Sub-total	\$33,030.00	\$27,245.00	N/A	\$13,267.80	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Actual Information Description	File Name
Sweep test of existing antenna	Information not provided.

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Component Description:		New Primary
	Amount:		Antenna
			\$6,633.90
	Component Description:		UHF Low
	Amount:		Medium Power
			Side Mount
			\$6,633.90

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$4,950.00	\$8,776.00		\$6,997.54	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$4,950.00	\$8,776.00	Based on quote from Manufacturer	\$6,997.54	N/A
Sub-total	\$4,950.00	\$8,776.00	N/A	\$6,997.54	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission
Line - dielectric, 1 5/8"

Component Description:

KGHB-310-New
Primary
Transmission Line

Amount:

\$1,621.29

Component Description:

New Primary
Transmission Line

Amount:

\$1,621.29

Component Description:

OTHER - KIT
MOUNT
UNIVERSAL STD
TO 6.5

Amount:

\$3,394.67

Component Description:

Flexible
transmission line

Amount:

\$360.29

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,148,800.00	\$1,112,000.00		\$43,291.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$891.00	N/A
Short Tower (less than 500')	\$84,200.00	\$100,000.00	Based on Estimates for Install work needed.	\$42,400.00	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	N/A	N/A	N/A
Sub-total	\$1,148,800.00	\$1,112,000.00	N/A	\$43,291.00	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Actual Information	
Description	File Name

Structural engineering tower load study for well documented tower	<div> Component Description: Broadcast tower structural analysis</div> <div> Amount: \$891.00</div>
	<div> Component Description: Site Surveys</div> <div> Amount: \$1,385.38</div>
Short Tower (less than 500')	<div> Component Description: 06/09/2019 6 men 48 Regular man hours</div> <div> Amount: \$17,257.50</div>
	<div> Component Description: 3/27/19 5 Men; 66.25 Man Hours</div> <div> Amount: \$25,142.50</div>
Serious tower reinforcement /modifications	Information not provided.

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$183,776.00	\$174,550.00		\$94,156.40	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Project management of the transition	\$112,496.00	\$106,800.00	N/A	\$90,843.90	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$437.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,625.00	N/A
Sub-total	\$183,776.00	\$174,550.00	N/A	\$94,156.40	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
Project management of the transition	<p>Component Description: Project Management</p> <p>Amount: \$2,855.45</p>

Component Description:	Project Management
Amount:	\$2,613.50

Component Description:	Project Management
Amount:	\$1,916.40

Component Description:	Project Management
Amount:	\$2,407.55

Component Description:	Project Management
Amount:	\$1,035.00

Component Description:	Project management
Amount:	\$2,271.95

Component Description:	Project Management
Amount:	\$3,745.75

Component Description:	Project Management
Amount:	\$1,637.85

Component Description:	Project Management
Amount:	\$1,690.50

Component Description:	Project management
Amount:	\$1,884.20

Component Description:	Project Management
Amount:	\$3,494.00

Component Description:	Project Management
Amount:	\$2,105.55

Component Description:	Project Management
Amount:	\$2,804.10

Component Description:	Project Management
Amount:	\$2,158.90

Component Description:	Project Management
Amount:	\$2,165.90

Component Description:	Project Management
Amount:	\$2,286.70

Component Description:	Project Management
Amount:	\$3,368.75

Component Description:	Project Management
Amount:	\$3,692.60

Component Description:	Project Management
Amount:	\$3,139.15

Component Description:	Project Management
Amount:	\$2,276.95

Component Description:	Project management
Amount:	\$1,090.65

Component Description:	Project Management
Amount:	\$1,764.85

Component Description:	Project management
Amount:	\$148.20

Component Description:	Project Management
Amount:	\$1,439.65

Component Description:	Project management
Amount:	\$778.60

Component Description:	Project Management
Amount:	\$3,352.90

Component Description:	Project Management
Amount:	\$2,061.15

Component Description:	Project management
Amount:	\$2,136.10

Component Description:	Project Management
Amount:	\$1,911.60

Component Description:	Project Management
Amount:	\$3,435.75

Component Description:	Project Management
Amount:	\$1,831.85

Component Description:	Project Management
Amount:	\$2,473.10

Component Description:	Project management
Amount:	\$1,348.35

Component Description:	Project Management
Amount:	\$2,516.60

Component Description:	Project Management
Amount:	\$2,226.90

Component Description:	Project Management
Amount:	\$1,680.05

Component Description:	Project Management
Amount:	\$2,395.45

	Component Description: Project Management Amount: \$3,059.50
	Component Description: Project management Amount: \$1,193.70
	Component Description: Project Management Amount: \$1,642.55
	Component Description: Project Management Amount: \$2,805.65
Perform engineering study for new channel assignment and antenna development	Component Description: Engineering study work for new channel assignment and antenna development Amount: \$437.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	License App. \$250.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount: Component Description: Amount:	Preparation of the engineering section of FCC Form 2100 \$250.00 Preparation of the engineering section of FCC Form 2100 \$2,375.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$63,080.00	\$62,515.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$18,000.00	\$18,000.00	N/A	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$63,080.00	\$62,515.00	N/A	\$0.00	N/A
Total for all systems	\$1,559,636.00	\$1,465,444.66	N/A	\$187,718.34	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,559,636.00	\$1,465,444.66
			\$187,718.34

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Manuel Cavazos , III . <i>EVP- Director of Technology</i></p> <p>11/03/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Manuel Cavazos , III .
EVP - Director of Technology

11/03/2020

Attachments