



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **66781-18-54680** | Service: **DRT** | Call **KIRO-TV** | Channel:  
ID: | Sign:  
**18 (UHF)** | File **0000086807**  
Number:  
FRN: **0014361620** | Eligibility **Eligible** | Date **10/06**  
Status: | Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>KIRO-TV, INC.</b> Doing Business As: KIRO-TV, INC.	Chief Engineer 2807 THIRD AVENUE SEATTLE, WA 98121 United States	+1 (206) 728-7777	knealey@kIRO7. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Keith Nealey</b> <i>Director of Engineering</i> <i>KIRO-TV, Inc.</i>	Chief Engineer 2807 THIRD AVENUE SEATTLE, WA 98121 United States	+1 (206) 728- 7777	knealey@kIRO7. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	We powered down the old transmitter, took down the old antenna and removed the old transmitter. We then installed the new transmitter and antenna in place of the old ones using existing wave guide. This occurred in a three hour period in Nov. of 2018.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TTHDU-250
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	180 W

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-3P- C-600W
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	600 W
	Justification for New Transmitter	Location within the predicted noiselimited contour of and predicted interference greater than 0.5 percent to Post- Incentive- Auction Spectrum Repack facilities of Full-Service station KWDK on Channel 34, which itself is being repacked from Channel 42.

**Primary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary  
Transmitter****Other Transmitter Cost Not Listed**

Name	Description
<b>Tax</b>	Tax on all GatesAir transmitter parts
<b>Translator Receiver</b>	Sencore MRD26 Receiver
<b>Assembly Parts</b>	UAXT Kit 10FT Flex Assembly
<b>Mask Filter</b>	Mask Filter 625W UHF Part FLUA-0062506AT

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	4
	Design power capacity in use	33.0 %
	Lower Limit	692.00 MHz
	Upper Limit	698.00 MHz
	ERP: (Effective Radiated Power) .....	0.95 kW
	Manufacturer	
	Model	ALP4L1- HSP-51
	Year	2009

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power) .....	0.95 kW
	Manufacturer	
	Model	AL4P-18M
	Year	2018
	Justification for New Antenna	Antenna cannot be retuned to Channel 18 from 51

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No



<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1056094
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	47° 30' 16.3" N-
	Longitude (NAD83)	121° 58' 10.0" W-
	Overall Structure Height	310.04 feet

	Support Structure Height	270.01 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2838.88 feet
	Structure Type	LTOWER - Lattice Tower
	Tower Owner	American Towers LLC
	Date Constructed	12/01/1998

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
35419	KWDK	DTV
4630	KQMV	FM
56852	KWPX-TV	DTV
57843	KNUC	FM
1091	KJAQ	FM
20356	KSWD	FM
20357	KZOK-FM	FM

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	No study needed
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary  
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
Tower Climbers	Moved translator receive antenna to lower position on tower
Tower Climbers	Rigged tower, removed old antenna, attached new antenna

**Outside  
Professional**

Section	Question	Response
<b>Services Costs</b> <b>Outside Project</b> <b>Management Services</b>	Do you require outside project management services?	No
<b>Outside RF consulting</b> <b>Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
<b>Attorney and Other</b> <b>Outside Consulting</b> <b>Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No

	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Is this report provided.

**Other  
Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter UAXTE-3P-C-600W</b>	<b>\$37,830.94</b>	<b>\$26,837.19</b>		<b>\$26,837.19</b>	
Mask Filter	<i>\$3,692.97</i>	\$3,692.97	N/A	\$3,692.97	N/A
Assembly Parts	<i>\$867.26</i>	\$867.26	N/A	\$867.26	N/A
Tax	<i>\$2,461.91</i>	\$2,461.91	N/A	\$2,461.91	N/A
Translator Receiver	<i>\$2,708.80</i>	\$2,708.80	N/A	\$2,708.80	N/A
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$17,106.25	N/A	\$17,106.25	See attached quote "IAASAQUAH Q-76154 KIRO DRT UAXTE-3P-C 600w.pdf" for type, cooling and power information.
<b>Sub-total</b>	<b>\$37,830.94</b>	<b>\$26,837.19</b>	<b>N/A</b>	<b>\$26,837.19</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$139,892.75</b>	<b>\$66,892.47</b>	<b>N/A</b>	<b>\$56,989.90</b>	<b>N/A</b>

### Components

Actual Information	
Description	File Name



Mask Filter	<b>Component Description:</b>  <b>Amount:</b>	Mask filter portion of GatesAir, Inc. translator invoice \$3,692.97
Assembly Parts	<b>Component Description:</b>  <b>Amount:</b>	Includes lines 3 and 4 of invoice. \$867.26
Tax	<b>Component Description:</b> <b>Amount:</b>	Tax on invoice \$2,461.91
Translator Receiver	<b>Component Description:</b>  <b>Amount:</b>	Translator receiver portion of invoice \$2,708.80
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	<b>Component Description:</b>          <b>Amount:</b>	Full amount of Transmitter plus tax. See quote "Cox Media- ISSAQUAH KIRO Q-76153 Quote. pdf" for power and cooling details. \$17,106.25

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AL4P-18M	\$13,242.50	\$13,242.50		\$13,242.50	
UHF-Low Power, Side Mount, Slotted Coaxial, 0.95 kW input, Horizontal	<i>\$13,242.50</i>	\$13,242.50	N/A	\$13,242.50	Please see "ERI Antenna Preliminary Specification 20180509- 995 ISSAQUAH. pdf" and "ERI Antenna Quote 20180509- 995 - Issaquah Translator. pdf" for antenna mounting and polarization details.
Sub-total	\$13,242.50	\$13,242.50	N/A	\$13,242.50	N/A
Total for all systems	\$139,892.75	\$66,892.47	N/A	\$56,989.90	N/A

Components

Actual Information	
Description	File Name

<p>UHF-Low Power, Side Mount, Slotted Coaxial, 0.95kW input, Horizontal</p>	<table> <tr> <td data-bbox="689 91 1098 336"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 91 1428 336"> <p>1st part of Issaquah antenna invoice.</p> <p>\$5,444.00</p> </td></tr> <tr> <td data-bbox="689 336 1098 922"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1098 336 1428 922"> <p>2nd part of Issaquah antenna invoice. Includes Tax and Freight charges. See cover letter "ISSAQUAH TRANSLATOR COVER LETTER FOR INVOICE COMBINATION. pdf" for details</p> <p>\$7,798.50</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>1st part of Issaquah antenna invoice.</p> <p>\$5,444.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>2nd part of Issaquah antenna invoice. Includes Tax and Freight charges. See cover letter "ISSAQUAH TRANSLATOR COVER LETTER FOR INVOICE COMBINATION. pdf" for details</p> <p>\$7,798.50</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>1st part of Issaquah antenna invoice.</p> <p>\$5,444.00</p>				
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>2nd part of Issaquah antenna invoice. Includes Tax and Freight charges. See cover letter "ISSAQUAH TRANSLATOR COVER LETTER FOR INVOICE COMBINATION. pdf" for details</p> <p>\$7,798.50</p>				

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$9,200.00	\$9,200.00		\$8,808.00	
Complex Tower (includes, e.g., towers with candelabras and/or stacked antennas)	<i>\$8,000.00</i>	\$8,000.00	N/A	\$7,707.00	N/A
Tower Climbers	<i>\$1,200.00</i>	\$1,200.00	N/A	\$1,101.00	N/A
Sub-total	\$9,200.00	\$9,200.00	N/A	\$8,808.00	N/A
Total for all systems	\$139,892.75	\$66,892.47	N/A	\$56,989.90	N/A

**Components**

Actual Information	
Description	File Name
Complex Tower (includes, e.g., towers with candelabras and/or stacked antennas)	<div><div>Component Description:</div><div>Rig tower, remove existing antenna and hang new antenna in its place. Waveguide rerouting.</div><div>Amount:</div><div>\$7,707.00</div></div>

Tower Climbers	<div><div><b>Component Description:</b></div><div>Lower receive antenna so as not to get RF interference from transmitter</div><div><b>Amount:</b></div><div>\$1,101.00</div></div>
----------------	---

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$78,727.50</b>	<b>\$16,720.97</b>		<b>\$7,210.40</b>	
RF Exposure Measurements	\$12,100.00	\$500.00	N/A	\$150.00	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$5,000.00	N/A	\$4,312.15	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$4,470.00	\$5,188.00	Staggered RF power increases required multiple changes to the STA request during a period of 3 months.	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,632.97	FCC filing fees are included in the legal costs	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$1,200.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$500.00	N/A	\$300.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$1,200.00	N/A	\$1,017.86	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,500.00	N/A	\$1,430.39	N/A
<b>Sub-total</b>	\$78,727.50	\$16,720.97	N/A	\$7,210.40	N/A
<b>Total for all systems</b>	\$139,892.75	\$66,892.47	N/A	\$56,989.90	N/A

## Components

Actual Information	
Description	File Name
RF Exposure Measurements	<p><b>Component Description:</b> RF measurement portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf &amp; Merrill Weiss KIRO Translator Breakdown.pdf</p> <p><b>Amount:</b> \$150.00</p>

Comprehensive coverage verification via field study, if needed	<p><b>Component Description:</b></p> <p>RF study portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf &amp; Merrill Weiss KIRO Translator Breakdown.pdf</p> <p><b>Amount:</b></p> <p>\$4,312.15</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p><b>Component Description:</b></p> <p>Legal STA application portion of Issaquah Translator - see Cooley 399 costs worksheet - Issaquah.pdf</p> <p><b>Amount:</b></p> <p>\$5,188.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b></p> <p>Legal LTC application portion of Issaquah Translator - see Cooley 399 costs worksheet - Issaquah.pdf</p> <p><b>Amount:</b></p> <p>\$1,632.97</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b></p> <p>Legal CP application portion of Issaquah Translator - see Cooley 399 costs worksheet - Issaquah.pdf</p> <p><b>Amount:</b></p> <p>\$964.85</p>



Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b></p> <p>RF LTC application portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf &amp; Merrill Weiss KIRO Translator Breakdown.pdf</p> <p><b>Amount:</b></p> <p>\$300.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b></p> <p>RF CP application portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf &amp; Merrill Weiss KIRO Translator Breakdown.pdf</p> <p><b>Amount:</b></p> <p>\$1,017.86</p>
Perform engineering study for displacement application	<p><b>Component Description:</b></p> <p>RF displacement study portion of Issaquah translator - See Merrill Weiss 399 costs worksheet - Issaquah.pdf &amp; Merrill Weiss KIRO Translator Breakdown.pdf</p> <p><b>Amount:</b></p> <p>\$1,430.39</p>

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$891.81	\$891.81		\$891.81	
Equipment Delivery and Handling Charges	<i>\$891.81</i>	\$891.81	N/A	\$891.81	N/A
Sub-total	\$891.81	\$891.81	N/A	\$891.81	N/A
Total for all systems	\$139,892.75	\$66,892.47	N/A	\$56,989.90	N/A

Components

Actual Information Description	File Name
Equipment Delivery and Handling Charges	<div>Component Description: Freight for Issaquah Translator transmitter</div> <div>Amount: \$891.81</div>

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$139,892.75	\$66,892.47	\$56,989.90

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Keith Nealey</b>  <i>Director of Engineering</i></p> <p>10/06/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Keith Nealey</b>  <i>Director of Engineering</i></p> <p>10/06/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Keith  
Nealey**  
*Director of  
Engineering*

10/06/2020

**Attachments**