



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13594** | Service: **DTV** | Call **WEDW** | Channel: **21 (UHF)**
 ID: | Sign:
 File **0000027937**
 Number:
 FRN: **0003574662** | Date **01/06**
 Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CONNECTICUT PUBLIC BROADCASTING, INC.	Meg Sakellarides 1049 ASYLUM AVENUE HARTFORD, CT 06105 United States	+1 (860) 278-5310	msakellarides@cptv.org	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>No</p>
<p>Briefly describe transition plan</p>	<p>Purchase of a new transmitter, new transmission line, and new antenna. Current transmitter cannot be retuned to the new channel. Interim antenna and interim transmission line are planned during transition to main antenna.</p>

Transmitters

Section	Question	Response
<p>Transmitter Related Expenses</p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Ultimate TDU2 5K00LV
	Year	2002
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-16
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10.8 kW
	Justification for New Transmitter	Comark, the manufacturer, has indicated that the existing transmitter cannot be retuned to meet the new channel requirement. The existing transmitter is channel-specific.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Mask Filter	8-Pole Mask Filter
RF Line 3 and one eighth inches	Internal transmission line and RF system including elbow complex

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	170.0 kW

Manufacturer	
Model	TFU-20JDAS/P
Year	1980

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna Manufacturer and Types	Class
Mounting		Top Mount
Antenna position in stack		Top
Polarization		Elliptical
Type		Slotted Coaxial
Number of Stations Supported		N/A
Number of Panels/Bays		N/A
Lower Limit		N/A
Upper Limit		N/A
Design power capacity in use		N/A
Other Antenna Type		N/A
ERP: (Effective Radiated Power)		120.0 kW
Manufacturer		

Model	SAA18-04A-J480-ET5R-21
Year	2019
Justification for New Antenna	Existing antenna is single channel and is channel-specific. The new antenna is provided by RFS and includes an upgrade for elliptical polarization.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Project Expenses	Other services
Spring Assy Watch Band	Spring Assy Watch Band Assy 1.38 ID QS
Reducer	Reducer 4-50 EIA X 3-50 STD QS
Screw Shoulder	1/4-20 5/16 DIA
Rubbing Shoe	4-50/6 CONN QS

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	165.0 kW
	Manufacturer	
	Model	TFU- 12DSB-J R
Year	2019	

Justification for New Antenna

In order to complete the project, an interim antenna is necessary while the main antenna is being replaced.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	600 feet per run

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	600 feet per run

Justification for New Transmission Line

Dielectric has indicated that the existing WR1500 motorized four-port switch and the existing WR1500 waveguides and adapters used both inside and outside to the horizontal run to the tower base will not work on channel 21.

Primary Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
Project Expenses	Other services

**Interim
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 3/4 '
	Other Segment Length	
	Number of parallel runs	1
	Length	80 feet per run
Justification for New Transmission Line	In order to complete the project, an interim transmission line is necessary while the main antenna is being replaced.	

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1205267
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 16' 44.3" N-
	Longitude (NAD83)	073° 11' 06.4" W-
	Overall Structure Height	491.14 feet
	Support Structure Height	459.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	520.01 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Pinnacle Towers LLC
Date Constructed	06/01/1953

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
48721	WEZN-FM	FM
58515	WSHU-FM	FM

Other Types of Users

Users
Cell Providers

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Existing Primary Tower - Tower Mapping	Existing Primary Tower - Tower Mapping

Tower Lease

Additional tower rent expense for interim antenna and transmission line necessary during transition.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	695
	Explanation	The transmitter manufacturer will project manage the project.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	18
	Justification	Engineer oversight work required during equipment installation.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Project Expenses	See attached detailed estimate

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Engineering and Administrative	Internal Project management

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-16	\$590,719.30	\$412,773.05		\$257,500.56	
RF Line 3 and one eighth inches	<i>\$6,314.65</i>	\$6,314.65	Please see attached quote Q-79872	N/A	N/A
Other Electrical Service: Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase.	<i>\$31,790.00</i>	\$31,790.00	Per Eastside Electric Proposal #117042 grand total and Construction Services of Branford Proposal	\$17,890.00	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$10,100.00	\$9,600.00	N/A	N/A	N/A

Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$5,549.36	Please see quote Q- 79872. This is a 75 KVA transformer, documented at 150 KVA due to lowest available in LMS.	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$337,054.39	N/A	\$224,634.14	N/A
Mask Filter	\$22,464.65	\$22,464.65	Please see attached quote Q- 79872.	\$14,976.42	N/A
Sub-total	\$590,719.30	\$412,773.05	N/A	\$257,500.56	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information	
Description	File Name
RF Line 3 and one eighth inches	Information not provided.
Other Electrical Service: Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase.	<p>Component Description: Work done at the Trumbull location</p> <p>Amount: \$5,150.00</p> <p>Component Description: Materials</p> <p>Amount: \$12,740.00</p>
4" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Transformer 3 phase/480v - 150 KVA	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Amount:	ULXTE-16 Transmitter \$65,264.57
	Component Description: Amount:	1/3 payment - ULXTE-16 Transmitter \$112,134.57
	Component Description: Amount:	Electronic Equipment \$365.00
	Component Description: Amount:	ULXTE-16 Transmitter down payment \$46,870.00
Mask Filter	Component Description: Amount:	WEDW-110-1st Primary Transmitter - Mask Filter \$7,488.21
	Component Description: Amount:	1st Primary Transmitter - Mask Filter \$3,130.00
	Component Description: Amount:	WEDW-110-1st Primary Transmitter - Mask Filter \$4,358.21

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-12DSB-J R	\$119,280.00	\$64,296.00		\$61,696.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$50,012.00	Please see quote 800258CMZ-2. This cost includes estimated freight.	\$47,412.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$7,884.00	Please see Dielectric quote 800258CMZ-2	\$7,884.00	N/A
Primary Antenna SAA18-04A-J480-ET5R-21	\$326,238.19	\$217,223.19		\$147,420.00	

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$183,800.00	Please see attached RFS Quote 20093610	\$142,020.00	N/A
Rubbing Shoe	\$288.75	\$288.75	N/A	N/A	N/A
Screw Shoulder	\$78.75	\$78.75	N/A	N/A	N/A
Reducer	\$1,860.00	\$1,860.00	N/A	N/A	N/A
Spring Assy Watch Band	\$1,076.25	\$1,076.25	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,400.00	N/A
Project Expenses	\$17,134.44	\$17,134.44	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$6,585.00	N/A	N/A	N/A
Sub-total	\$445,518.19	\$281,519.19	N/A	\$209,116.00	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information**Description****File Name**

UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized

Component Description:

UHF Side Mount
One Station
Antenna

Amount:

\$14,223.60

Component Description:

UHF- SIDE
MOUNT

Amount:

\$18,403.20

Component Description:

FREIGHT,
SHIPPING, AND
HANDLING

Amount:

\$561.60

Component Description:

UHF - Side Mount
One Station
Antenna

Amount:

\$14,223.60

Sweep test of existing antenna

Component Description: WEDW-280-
Interim Antenna -
Sweep Test
Amount: \$1,920.00

Component Description: WEDW-280-
Interim Antenna -
Sweep Test
Amount: \$1,920.00

Component Description: INCLUDES ONE
FIELD ENGINEER
ON-SITE FOR
ONE DAY
Amount: \$100.00

Component Description: Sweep & Pulse
and undetermined
length of flexible
Transmission Line
located at the
WEDW-DT
Transmitter site
Amount: \$2,460.00

Side mount brackets for high power antennas (if not included in antenna base cost)	<p>Component Description: WEDW-280-Interim Antenna - Custom Side Mount Bracket</p> <p>Amount: \$3,060.00</p>
	<p>Component Description: WEDW-280-Interim Antenna - Custom Side Mount Bracket</p> <p>Amount: \$93.60</p>
	<p>Component Description: WEDW-280-Interim Antenna - Custom Side Mount Bracket</p> <p>Amount: \$2,365.20</p>
	<p>Component Description: WEDW-280-Interim Antenna - Custom Side Mount Bracket</p> <p>Amount: \$2,365.20</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p>Component Description: SAA18-04A-J480-ET5R-21 UHF Antenna</p> <p>Amount: \$78,900.00</p>
	<p>Component Description: SAA18-04A-J480-ET5R-21 UHF Antenna</p> <p>Amount: \$63,120.00</p>
Rubbing Shoe	Information not provided.
Screw Shoulder	Information not provided.
Reducer	Information not provided.

Spring Assy Watch Band	Information not provided.
Sweep test of existing antenna	<p data-bbox="715 253 1369 360">Component Description: WEDW-210- Primary Antenna - Sweep Test</p> <p data-bbox="715 371 1273 405">Amount: \$3,000.00</p> <p data-bbox="715 510 1369 618">Component Description: WEDW-210- Primary Antenna - Sweep Test</p> <p data-bbox="715 629 1273 663">Amount: \$2,400.00</p>
Project Expenses	Information not provided.
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,360.00	\$40,069.59		\$35,246.79	
Rigid Transmission Line - copper, 4 1/16"	\$11,360.00	\$40,069.59	see Estimated Cost Justification WEDW-380-Interim Transmission Line - 4 1_16 Air Dielectric v0	\$35,246.79	N/A
Primary Transmission Line	\$90,930.00	\$56,421.60		\$43,334.19	
Project Expenses	<i>\$5,730.00</i>	\$5,730.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 4 1/16"	\$85,200.00	\$50,691.60	See Estimated Cost Justification WEDW-310-Primary Transmission Line - Rigid Copper V0	\$43,334.19	N/A
Sub-total	\$102,290.00	\$96,491.19	N/A	\$78,580.98	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information Description	File Name

Rigid Transmission Line -
copper, 4 1/16"

Component Description: Other hanger
assembly 4 fixed
added per change
order added
7.24.19
Amount: \$567.80

Component Description: WEDW-380-
Interim
Transmission Line
- 4 1/16" Air
Dielectric
Amount: \$9,898.35

Component Description: WEDW-380-
Interim
Transmission Line
- 4 1/16" Air
Dielectric
Amount: \$384.80

Component Description: FREIGHT AND
SHIPPING
Amount: \$704.54

Component Description: WEDW-380-
Interim
Transmission Line
- 4 1/16" Air
Dielectric
Amount: \$4,870.50

Component Description: WEDW-380-
Interim
Transmission Line
- 4 1/16" Air
Dielectric
Amount: \$2,460.00

	<p>Component Description: Flexible Transmission Line</p> <p>Amount: \$3,146.00</p> <p>Component Description: CONN ANCHOR 3-50 W/SCALLOP INS "QS"</p> <p>Amount: \$773.95</p> <p>Component Description: WEDW-380- Interim Transmission Line - 4 1/16" Air Dielectric</p> <p>Amount: \$2,542.50</p> <p>Component Description: WEDW-380- Interim Transmission Line - 4 1/16" Air Dielectric</p> <p>Amount: \$9,898.35</p>
Project Expenses	Information not provided.
Rigid Transmission Line - copper, 4 1/16"	<p>Component Description: 4 1/6" Expansion Line Assy, 19.5'</p> <p>Amount: \$16,717.14</p> <p>Component Description: 4 1/16" Expansion Line Assy, 19.5'</p> <p>Amount: \$24,074.55</p> <p>Component Description: Rigid Transmission Line</p> <p>Amount: \$2,542.50</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$158,215.00	\$154,015.00		\$43,900.00	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$41,400.00	N/A
Tower Lease	<i>\$71,515.00</i>	\$71,515.00	N/A	N/A	N/A
Existing Primary Tower - Tower Mapping	<i>\$2,500.00</i>	\$2,500.00	Please see Construction Services of Branford, LLC quote dated 6-30-20	\$2,500.00	N/A
Sub-total	\$158,215.00	\$154,015.00	N/A	\$43,900.00	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information	
Description	File Name

Short Tower (less than 500')	<p>Component Description: WEDW - Installation of new side mounted TV antenna</p> <p>Amount: \$36,400.00</p> <p>Component Description: Structural Analysis</p> <p>Amount: \$5,000.00</p>
Tower Lease	Information not provided.
Existing Primary Tower - Tower Mapping	<p>Component Description: Labor - measure and map existing top plate</p> <p>Amount: \$2,500.00</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$281,051.19	\$287,559.94		\$110,730.84	
Project Expenses	<i>\$14,980.00</i>	\$14,980.00	See attached detailed estimate	N/A	N/A
Additional Field Engineering Service, 18 Days	<i>\$6,151.19</i>	\$6,151.19	WEDW Additional Field Engineering Services Budget Revision Justification Letter	\$6,151.19	see submitted invoices
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$11,722.25	see Estimated Cost Justification WEDW-550-Attorney - Negotiate Lease and Other Matters v1	\$9,910.85	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$439.20	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$4,630.00	Please see WEDW-530-RF Eng - Special Temporary Authorization Budget Increase Justification Cover Letter v1	\$4,630.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,125.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$211.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,151.50	Professional Services Invoices	\$2,626.50	N/A
Project management of the transition	\$109,810.00	\$114,675.00	Widality Strategic Support Quote	\$79,353.05	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$3,283.55	N/A
Sub-total	\$281,051.19	\$287,559.94	N/A	\$110,730.84	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information Description	File Name
Project Expenses	Information not provided.
Additional Field Engineering Service, 18 Days	<p data-bbox="703 349 1361 501">Component Description: Reimbursement is required for Peter Douglas Amount: \$2,962.35</p> <p data-bbox="703 611 1361 763">Component Description: Reimbursement is required for Peter Douglas Amount: \$3,188.84</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	<p data-bbox="703 1518 1361 1626">Component Description: Negotiate Lease and Other Matters Amount: \$525.00</p> <p data-bbox="703 1736 1385 1843">Component Description: Review FCC rulings denying applications Amount: \$1,267.20</p>

Component Description: WEDW-550-
Attorney -
Negotiate Lease
and Other Matters
Amount: \$662.40

Component Description: WEDW-550-
Attorney -
Negotiate Lease
and Other Matters
Amount: \$144.00

Component Description: Attorney -
Negotiate Lease
and Other Matters
Amount: \$221.00

Component Description: a
Amount: \$685.00

Component Description: Television
Repacking
Services - WEDW
Amount: \$279.00

Component Description: Television
Repacking
Services - WEDW
Amount: \$378.00

Component Description: WEDW-550-
Attorney - Special
Temporary
Authorization
Amount: \$115.20

Component Description: Reversal of initial
cost component
submitted in error
Amount: (\$4,800.00)

Component Description: Television
Repacking
Services - WEDW
Amount: \$1,080.00

Component Description: Legal services
Amount: \$432.00

Component Description: Television
Repacking
Services - WEDW
Amount: \$325.50

Component Description: WEDW-550-
Attorney -
Negotiate Lease
and Other Matters
Amount: \$54.00

Component Description: Legal services
negotiating lease
with Crown Castle
for shared location.
Amount: \$900.00

Component Description: Professional
Services
Amount: \$115.20

Component Description: Invoice for legal services rendered through November 30, 2018.
Amount: \$139.50

Component Description: WEDW-550-Attorney - Negotiate Lease and Other Matters
Amount: \$46.25

Component Description: Invoice for legal services rendered through May 31, 2019.
Amount: \$324.00

Component Description: Reversal of initial cost component submitted in error
Amount: (\$1,800.00)

Component Description: Reversal of initial cost component submitted in error
Amount: (\$2,400.00)

Component Description: Legal services negotiating lease with Crown Castle for shared location.
Amount: \$1,200.00

Component Description: Legal services negotiating lease with Crown Castle for shared location.
Amount: \$2,400.00

<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="703 371 1011 405">Component Description:</td> <td data-bbox="1145 371 1378 443">Television Repacking Services</td> </tr> <tr> <td data-bbox="703 450 815 483">Amount:</td> <td data-bbox="1145 450 1241 483">\$162.00</td> </tr> <tr> <td data-bbox="703 591 1011 624">Component Description:</td> <td data-bbox="1145 591 1318 624">Legal Services</td> </tr> <tr> <td data-bbox="703 631 815 665">Amount:</td> <td data-bbox="1145 631 1241 665">\$162.00</td> </tr> <tr> <td data-bbox="703 772 1011 806">Component Description:</td> <td data-bbox="1145 772 1294 844">Professional Services</td> </tr> <tr> <td data-bbox="703 851 815 884">Amount:</td> <td data-bbox="1145 851 1241 884">\$115.20</td> </tr> </table>	Component Description:	Television Repacking Services	Amount:	\$162.00	Component Description:	Legal Services	Amount:	\$162.00	Component Description:	Professional Services	Amount:	\$115.20
Component Description:	Television Repacking Services												
Amount:	\$162.00												
Component Description:	Legal Services												
Amount:	\$162.00												
Component Description:	Professional Services												
Amount:	\$115.20												
<p>Prepare request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="703 1021 1011 1055">Component Description:</td> <td data-bbox="1145 1021 1378 1290">Initial preparation of the engineering portion of the WEDW-DT STA request in Bridgeport /Stamford, CT</td> </tr> <tr> <td data-bbox="703 1301 815 1335">Amount:</td> <td data-bbox="1145 1301 1262 1335">\$1,750.00</td> </tr> <tr> <td data-bbox="703 1442 1011 1476">Component Description:</td> <td data-bbox="1145 1442 1358 1547">Television Repacking Services - WEDW</td> </tr> <tr> <td data-bbox="703 1559 815 1592">Amount:</td> <td data-bbox="1145 1559 1262 1592">\$2,430.00</td> </tr> <tr> <td data-bbox="703 1700 1011 1733">Component Description:</td> <td data-bbox="1145 1700 1326 1771">E-filing of FCC engineering</td> </tr> <tr> <td data-bbox="703 1783 815 1816">Amount:</td> <td data-bbox="1145 1783 1241 1816">\$450.00</td> </tr> </table>	Component Description:	Initial preparation of the engineering portion of the WEDW-DT STA request in Bridgeport /Stamford, CT	Amount:	\$1,750.00	Component Description:	Television Repacking Services - WEDW	Amount:	\$2,430.00	Component Description:	E-filing of FCC engineering	Amount:	\$450.00
Component Description:	Initial preparation of the engineering portion of the WEDW-DT STA request in Bridgeport /Stamford, CT												
Amount:	\$1,750.00												
Component Description:	Television Repacking Services - WEDW												
Amount:	\$2,430.00												
Component Description:	E-filing of FCC engineering												
Amount:	\$450.00												
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description:</p>	<p>Engineering study Construction Permit Application (Main)</p>
	<p>Amount:</p>	<p>\$2,000.00</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Component Description:</p>	<p>Engineering study work for new channel assignment and antenna development.</p>
	<p>Amount:</p>	<p>\$2,500.00</p>
	<p>Component Description:</p>	<p>Reversal of initial cost component submitted</p>
	<p>Amount:</p>	<p>(\$2,500.00)</p>
	<p>Component Description:</p>	<p>Reversal of initial cost component submitted</p>
	<p>Amount:</p>	<p>(\$875.00)</p>
	<p>Component Description:</p>	<p>Engineering study work for new channel assignment and antenna development.</p>
	<p>Amount:</p>	<p>\$2,500.00</p>
	<p>Component Description:</p>	<p>Engineering study work for new channel assignment and antenna development.</p>
	<p>Amount:</p>	<p>\$1,250.00</p>

Component Description: Engineering study work for new channel assignment and antenna development.
Amount: \$875.00

Component Description: Engineering study work for new channel assignment and antenna development.
Amount: \$875.00

Component Description: Reversal of initial cost component submitted
Amount: (\$1,250.00)

Component Description: Engineering study work for new channel assignment and antenna development.
Amount: \$1,250.00

Address transition timing and coordination issues w/ other stations and wireless

Component Description: Attorney Fees to Address Transition Timing
Amount: \$39.00

Component Description: Reversal of initial cost component submitted
Amount: (\$172.50)

Component Description: Reversal of initial cost component submitted
Amount: \$39.00

Component Description: Address transition timing and coordination.
Amount: \$172.50

Component Description: Reversal of initial cost component submitted
Amount: (\$39.00)

Component Description: Attorney Fees to Address Transition Timing
Amount: \$39.00

Component Description: Address transition timing and coordination.
Amount: \$39.00

Component Description: Attorney Fees to Address Transition Timing
Amount: \$172.50

Component Description: Address transition timing and coordination.
Amount: \$39.00

Prepare and or review reimbursement form

Component Description: Legal services for preparing, reviewing, and submitting FCC Reimbursement Form 399.

Amount: \$375.00

Component Description: Legal Services

Amount: \$232.50

Component Description: Legal Services

Amount: \$651.00

Component Description: Legal services for preparing, reviewing, and submitting FCC Reimbursement Form 399.

Amount: \$657.00

Component Description: Attorney Fees to prepare and review resubmitted Reimbursement Form 399

Amount: N/A

Component Description: Attorney Fees to prepare and review Reimbursement Form 399

Amount: \$657.00

Component Description: Reversal of initial cost component submitted

Amount: (\$657.00)

Component Description: Reversal of initial cost component submitted
Amount: (\$618.00)

Component Description: Legal services for preparing, reviewing, and submitting FCC Reimbursement Form 399.
Amount: \$618.00

Component Description: Television Repacking Services - WEDW
Amount: \$711.00

Component Description: Legal services preparing, reviewing, and submitting FCC Reimbursement Form 399
Amount: \$900.00

Component Description: Reversal of initial cost component submitted.
Amount: (\$900.00)

Project management of the transition

Component Description: Project management
Amount: \$3,511.85

Component Description: Project Management
Amount: \$250.00

Component Description: Project
Management
Amount: \$4,426.40

Component Description: Project
Management
Amount: \$2,511.60

Component Description: Project
Management
Amount: \$3,657.90

Component Description: Project
Management
Amount: \$4,149.95

Component Description: Project
Management
Amount: \$2,209.35

Component Description: Project
Management
Amount: \$1,344.95

Component Description: Project
Management
Amount: \$4,711.70

Component Description: Project
Management
Amount: \$3,767.70

Component Description: Project
Management
Amount: \$5,473.35

Component Description: Project
Management
Amount: \$3,736.65

Component Description: Project
Management
Amount: \$2,472.15

Component Description: Project
Management
Amount: \$2,337.50

Component Description: Project
Management
Amount: \$3,040.85

Component Description: Project
Management
Amount: \$257.70

Component Description: Project
Management
Amount: \$3,838.05

Component Description: Project
Management
Amount: \$2,677.25

Component Description: Project
Management
Amount: \$553.75

Component Description: Project
Management
Amount: \$3,602.80

Component Description: Project
Management
Amount: \$2,472.15

Component Description: Project
Management
Amount: \$3,016.80

Component Description: Project
Management
Amount: \$2,287.95

Component Description: Project
Management
Amount: \$2,997.20

Component Description: Project
Management
Amount: \$4,298.55

Component Description: Project
Management
Amount: \$1,577.50

Component Description: Project
Management
Amount: \$3,344.80

Component Description: Project
Management
Amount: \$3,298.80

Attorney Fees - Prepare
and File request for
Special Temporary
Authorization

Component Description: Email Exchange
Amount: \$489.60

Component Description: Review emails from
FCC
Amount: \$144.00

Component Description: WEDW-550-
Attorney - Special
Temporary
Authorization
Amount: \$378.00

Component Description: WEDW-550-
Attorney - Special
Temporary
Authorization
Amount: \$115.20

Component Description: WEDW-550-
Attorney - Special
Temporary
Authorization
Amount: \$108.00

Component Description: Draft exhibit STA to
transition
Amount: \$2,048.75

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$206,550.00	\$206,000.00		\$33,163.85	
Engineering and Administrative	<i>\$20,000.00</i>	\$20,000.00	N/A	\$5,676.91	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	\$2,216.00	N/A
Develop and air announcement of upcoming channel change	<i>\$69,000.00</i>	\$69,000.00	See attachment for detailed justification.	\$270.00	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$18,911.94	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$40,000.00</i>	\$40,000.00	N/A	\$589.00	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$5,500.00	N/A

Sub-total	\$206,550.00	\$206,000.00	N/A	\$33,163.85	N/A
Total for all systems	\$1,784,343.68	\$1,438,358.37	N/A	\$732,992.23	N/A

Components

Actual Information Description	File Name
Engineering and Administrative	Component Description: Reimbursement is required for Peter Douglas Amount: \$126.88
	Component Description: Modification Design Amount: \$4,500.00
	Component Description: Peter Douglas's expenses incurred during a trip to CT to Repack Amount: \$1,050.03
	Component Description: Prepare letters to MVPDs. Research and contact all relevant MVPD entities Amount: \$2,000.00
	Component Description: WEDW-610-MVPD Notification Amount: \$216.00
	Component Description: Email exchanges with M. Sakellarides Amount: \$270.00
MVPD Notification of Channel Change	
Develop and air announcement of upcoming channel change	

Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<p>Component Description: Lull Amount: \$3,749.06</p> <p>Component Description: Environmental, Crane, Labor Amount: \$13,762.88</p> <p>Component Description: Labor - WEDW FCC Repack CH. 21 Amount: \$1,400.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	<p>Component Description: Bridgeport (CT)- Mixed Debris- 30 yard dumpster rental- 3 ton weight limit Amount: \$589.00</p>
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Mailing: Print and mail a two page, black and white generically addressed letter Amount: \$5,500.00</p>

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,784,343.68	\$1,438,358.37	\$732,992.23

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="750 772 1037 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="750 1198 1021 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="750 1467 1029 1747">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Meg Sakellarides
*Chief
Financial
Officer*

01/06/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Meg Sakellarides
*Chief
Financial
Officer*

01/06/2021

Attachments