



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **72076-19** | Service: **DRT** | Call **WFTV** | Channel: **19 (UHF)** |  
ID: | Sign:  
File **0000082339**  
Number:  
FRN: **0014359285** | Eligibility **Eligible** | Date **01/07**  
Status: | Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WFTV, LLC</b> Doing Business As: WFTV, LLC	Chief Engineer 490 E South St, WFTV Orlando, FL 32801 United States	+1 (407) 822-8410	jeff. juniet@wftv. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Jeffrey Juniet</b> <i>Director of Engineering</i> WFTV	Jeffrey Juniet 490 E South St ORLANDO, FL 32801 United States	+1 (407) 822- 8410	jeff.juniet@wftv. com

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WFTV's plan for the digital replacement translator is to replace the current antenna with a broader band antenna that will cover channels 19 & 20. Once the antenna is in place, we will need to replace the digital mask filter, retune the exciter.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Primary Transmitter

### Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	GatesAir
	Model	UAX 1000
	Year	2013
	Type	Solid State

	Solid State Cooling	Air Cooled
	Solid State Power capacity	1 kW

**Primary Transmitter**

**Retuning Transmitter Costs**

Section	Question	Response
<b>New Mask Filter</b>	Does the transmitter require a new mask filter?	Yes
	Mask Filter Type	Stringent
	Power	Other
	Other Power	1000 W
<b>New Exciter</b>	Is a new exciter needed?	No

**Primary Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

<b>Primary</b>	<b>Other Transmitter Cost Not Listed</b>
<b>Transmitter</b>	Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	AL12E-19 /20-PL
	Year	2019

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	
	Model	AR15
	Year	2013
	Justification for New Antenna	The current antenna is for channel 20 only and will not work on the new channel.

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
---------	----------	----------

<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1280971
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	28° 51' 10.3" N-
	Longitude (NAD83)	081° 04' 02.6" W-
	Overall Structure Height	499.01 feet
	Support Structure Height	499.01 feet

Ground Elevation Above Mean Sea Level (AMSL)	17.72 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Entravision Communications Corporation
Date Constructed	04/26/2012

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
46969	WNUE-FM	FM

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**  
Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	WFTV1 does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. WFTV1 will hire an outside firm to facilitate a timely transition.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for displacement application	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	Yes

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	1
	Justification	Proof of performance.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
 If none are provided.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other Expenses****Other Expenses Not Listed**

Information not provided.

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAX 1000	\$19,000.00	\$10,000.00		\$3,545.00	
Other 1000 w mask filter Stringent	<i>\$8,000.00</i>	\$8,000.00	Channel 19 Mask Filter that is needed for the transmitter final output. Field sweep and check /tuning for the mask filter.	\$3,545.00	N/A
Retune - UHF and VHF - minor re-channel issues	\$11,000.00	\$2,000.00	Proof of Performance	N/A	N/A
Sub-total	\$19,000.00	\$10,000.00	N/A	\$3,545.00	N/A
Total for all systems	\$182,102.90	\$120,895.40	N/A	\$18,227.50	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Other 1000 w mask filter Stringent	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Invoice to be resubmitted.  N/A </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> 50% DEPOSIT  DUE WITH  ORDER  \$3,545.00 </div> </div>
Retune - UHF and VHF - minor re-channel issues	Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AR15	\$16,370.40	\$16,370.40		\$0.00	
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0kW input, Horizontal	<i>\$16,370.40</i>	\$16,370.40	***System Notice: Estimate adjusted and locked because line has been superseded. ***Antenna cost plus installation.	\$0.00	Antenna costs are per manufacturer quote WFTV ERI 20180927- 379RevA AL12E-192- PL plus applicable taxes.
Sub-total	\$16,370.40	\$16,370.40	N/A	\$0.00	N/A
Total for all systems	\$182,102.90	\$120,895.40	N/A	\$18,227.50	N/A

Components

Actual Information	
Description	File Name

UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal		
	<b>Component Description:</b>	Invoice to be resubmitted category superseded.
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Invoice to be resubmitted category superseded.
	<b>Amount:</b>	N/A

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$56,190.00	\$12,000.00		\$12,000.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$12,000.00	Please see Clifton Tower Service Inc estimate CH9OSTRP19	\$12,000.00	N/A
Sub-total	\$56,190.00	\$12,000.00	N/A	\$12,000.00	N/A
Total for all systems	\$182,102.90	\$120,895.40	N/A	\$18,227.50	N/A

**Components**

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<div><div>Component Description:</div><div>Remove existing antenna and install customer provided antenna</div><div>Amount:</div><div>\$12,000.00</div></div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$87,542.50</b>	<b>\$79,525.00</b>		<b>\$2,682.50</b>	
Additional Field Engineering Service, 1 Days	<i>\$2,700.00</i>	\$2,700.00	N/A	N/A	N/A
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A

Form 399 assistance or other Program Management costs	<b>\$2,000.00</b>	\$2,000.00	Consultant time for system design and cost assessment.	\$150.00	N/A
Project management of the transition	\$10,550.00	\$2,532.50	Please see WFTV1 Project Management Budget Revision Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$2,532.50	see submitted invoices
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
<b>Sub-total</b>	\$87,542.50	\$79,525.00	N/A	\$2,682.50	N/A
<b>Total for all systems</b>	\$182,102.90	\$120,895.40	N/A	\$18,227.50	N/A

## Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 1 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Prepare/ Review 399 reimbursement form	Information not provided.



Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$3,000.00	\$3,000.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,000.00</i>	\$3,000.00	Disposal of old channel 20 antenna.	N/A	N/A
Sub-total	\$3,000.00	\$3,000.00	N/A	\$0.00	N/A
Total for all systems	\$182,102.90	\$120,895.40	N/A	\$18,227.50	N/A

Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$182,102.90	\$120,895.40	\$18,227.50

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey Juniet</b>  <i>Director of Engineering</i></p> <p>01/07/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey Juniet</b>  <i>Director of Engineering</i></p> <p>01/07/2021</p>

## Attachments