



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71357** | Service: **DTV** | Call **WDSU** | Channel: **19 (UHF)** |  
ID: | Sign:  
File **0000026830**  
Number:  
FRN: **0001769256** | Date **04/16**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEW ORLEANS HEARST TELEVISION INC.</b>	P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation
Doing Business As: NEW ORLEANS HEARST TELEVISION INC.				

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	see attached transition plan document

## Transmitters

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD3260P2
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	see attached quote for transmitter electrical service
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax	transmitter sales tax
RF Accessories	Additional RF components required for transmitter operation
Shipping	transmitter shipping
De-install	removal and disposal of old transmitter
Electrical Accessories	Manufacturer required surge protection & voltage conversion
Remote Control upgrade	Transmitter Remote Control equipment for repack transmitter
Transmitter installation incidentals	miscellaneous items needed for transmitter installation
Change Order	required transmitter configuration changes

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	23
	Design power capacity in use	66.0 %
	Lower Limit	470.00 MHz

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power) .....	1000.0 kW
Manufacturer	Dielectric
Model	TUF-C4SP-10/32U
Year	2008

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
54280	WNOL-TV
72119	WGNO

**Primary Antenna**

**Adjustment to Existing Antenna**

Section	Question	Response
<b>Sweep Test of Existing Antenna</b>	Do you need a sweep test of existing antenna?	Yes

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A



Enter a list of RF channel numbers.

RF Channel Number
26
15
19

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Combiner Installation	cost to install new antenna combiner for the three stations sharing both main and backup antennas
Sales Tax	sales tax for installation components

**Auxiliary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	backup to main antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No

<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	broadband slot cavity
	ERP: (Effective Radiated Power) .....	780.0 kW
	Manufacturer	RFS
	Model	RD32A-HP
	Year	2008

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
54280	WNOL-TV
72119	WGNO

## Auxiliary Antenna

### Adjustment to Existing Antenna

Section	Question	Response
<b>Sweep Test of Existing Antenna</b>	Do you need a sweep test of existing antenna?	Yes

**Auxiliary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
<b>Transmission Line Related Expenses</b>	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
<b>Tower Equipment or Rigging Costs Changes</b>	Do you have tower equipment or rigging costs changes?	No

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	220
	Explanation	Need outside RF experience to assist with transition planning and execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings
Non-Catalog legal expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>Contract Labor</b>	labor directly related to the station channel change
<b>in-house labor</b>	in-house labor directly related to station's repack
<b>Equipment Rental</b>	rental equipment needed for transmitter de-install



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-40</b>	<b>\$1,289,654.09</b>	<b>\$1,204,948.27</b>		<b>\$1,204,948.27</b>	
Sales Tax	<i>\$99,910.87</i>	\$99,910.87	transmitter sales tax per invoices	\$99,910.87	-
RF Accessories	<i>\$90,305.08</i>	\$90,305.08	RF components required for transmitter and connection /switching to combiner and antenna systems	\$90,305.08	N/A
Transmitter installation incidentals	<i>\$5,409.77</i>	\$5,409.77	estimate for equipment rentals and other items needed for transmitter installation	\$5,409.77	N/A
Change Order	<i>\$14,094.33</i>	\$14,094.33	transmitter hardware changes per GatesAir CO docs	\$14,094.33	N/A
Shipping	<i>\$17,654.81</i>	\$17,654.81	See GatesAir invoice	\$17,654.81	N/A
De-install	<i>\$25,932.35</i>	\$25,932.35	per GatesAir and Ordes invoices	\$25,932.35	N/A
Electrical	<i>\$7,812.49</i>	\$7,812.49	Required	\$7,812.49	N/A

Accessories			transmitter electrical components. See GatesAir quote.		
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$862,294.18	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. Plus additional plumbing installation	\$862,294.18	N/A
Other Electrical Service: see attached quote for transmitter electrical service	\$79,180.00	\$79,180.00	Electrical service to install replacement transmitter.	\$79,180.00	N/A
Remote Control upgrade	\$2,354.39	\$2,354.39	Remote control changes required for repack transmitter	\$2,354.39	N/A
<b>Sub-total</b>	\$1,289,654.09	\$1,204,948.27	N/A	\$1,204,948.27	N/A
<b>Total for all systems</b>	\$1,552,928.31	\$1,418,001.64	N/A	\$1,418,001.64	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Sales Tax	<table> <tr> <td data-bbox="722 185 1029 219"><b>Component Description:</b></td><td data-bbox="1161 185 1374 297">WDSU transmitter items sales tax revised</td></tr> <tr> <td data-bbox="722 309 831 342"><b>Amount:</b></td><td data-bbox="1161 309 1278 342">\$7,769.06</td></tr> <tr> <td data-bbox="722 448 1029 481"><b>Component Description:</b></td><td data-bbox="1161 448 1374 515">WDSU City of NO sales tax 2</td></tr> <tr> <td data-bbox="722 526 831 560"><b>Amount:</b></td><td data-bbox="1161 526 1278 560">\$3,709.34</td></tr> <tr> <td data-bbox="722 665 1029 698"><b>Component Description:</b></td><td data-bbox="1161 665 1342 732">WDSU LA DoR sales tax 2</td></tr> <tr> <td data-bbox="722 743 831 777"><b>Amount:</b></td><td data-bbox="1161 743 1278 777">\$3,306.55</td></tr> <tr> <td data-bbox="722 882 1029 916"><b>Component Description:</b></td><td data-bbox="1161 882 1342 949">WDSU LA DoR sales tax 1</td></tr> <tr> <td data-bbox="722 960 831 994"><b>Amount:</b></td><td data-bbox="1161 960 1278 994">\$3,529.93</td></tr> <tr> <td data-bbox="722 1099 1029 1133"><b>Component Description:</b></td><td data-bbox="1161 1099 1374 1167">WDSU City of NO sales tax 1</td></tr> <tr> <td data-bbox="722 1178 831 1211"><b>Amount:</b></td><td data-bbox="1161 1178 1278 1211">\$3,960.00</td></tr> <tr> <td data-bbox="722 1317 1029 1350"><b>Component Description:</b></td><td data-bbox="1161 1317 1374 1384">WDSU transmitter items sales tax</td></tr> <tr> <td data-bbox="722 1395 831 1429"><b>Amount:</b></td><td data-bbox="1161 1395 1206 1429">N/A</td></tr> <tr> <td data-bbox="722 1534 1029 1568"><b>Component Description:</b></td><td data-bbox="1161 1534 1374 1601">WDSU transmitter tax 1</td></tr> <tr> <td data-bbox="722 1612 831 1646"><b>Amount:</b></td><td data-bbox="1161 1612 1294 1646">\$77,635.99</td></tr> </table>	<b>Component Description:</b>	WDSU transmitter items sales tax revised	<b>Amount:</b>	\$7,769.06	<b>Component Description:</b>	WDSU City of NO sales tax 2	<b>Amount:</b>	\$3,709.34	<b>Component Description:</b>	WDSU LA DoR sales tax 2	<b>Amount:</b>	\$3,306.55	<b>Component Description:</b>	WDSU LA DoR sales tax 1	<b>Amount:</b>	\$3,529.93	<b>Component Description:</b>	WDSU City of NO sales tax 1	<b>Amount:</b>	\$3,960.00	<b>Component Description:</b>	WDSU transmitter items sales tax	<b>Amount:</b>	N/A	<b>Component Description:</b>	WDSU transmitter tax 1	<b>Amount:</b>	\$77,635.99
<b>Component Description:</b>	WDSU transmitter items sales tax revised																												
<b>Amount:</b>	\$7,769.06																												
<b>Component Description:</b>	WDSU City of NO sales tax 2																												
<b>Amount:</b>	\$3,709.34																												
<b>Component Description:</b>	WDSU LA DoR sales tax 2																												
<b>Amount:</b>	\$3,306.55																												
<b>Component Description:</b>	WDSU LA DoR sales tax 1																												
<b>Amount:</b>	\$3,529.93																												
<b>Component Description:</b>	WDSU City of NO sales tax 1																												
<b>Amount:</b>	\$3,960.00																												
<b>Component Description:</b>	WDSU transmitter items sales tax																												
<b>Amount:</b>	N/A																												
<b>Component Description:</b>	WDSU transmitter tax 1																												
<b>Amount:</b>	\$77,635.99																												
RF Accessories	<table> <tr> <td data-bbox="722 1787 1029 1821"><b>Component Description:</b></td><td data-bbox="1161 1787 1374 1899">WDSU RF accessories less manifold combiner</td></tr> <tr> <td data-bbox="722 1910 831 1944"><b>Amount:</b></td><td data-bbox="1161 1910 1294 1944">\$90,305.08</td></tr> </table>	<b>Component Description:</b>	WDSU RF accessories less manifold combiner	<b>Amount:</b>	\$90,305.08																								
<b>Component Description:</b>	WDSU RF accessories less manifold combiner																												
<b>Amount:</b>	\$90,305.08																												
Transmitter installation incidentals																													

	<b>Component Description:</b>	WDSU equipment rental 3 rev
	<b>Amount:</b>	\$347.77
	<b>Component Description:</b>	WDSU equipment rental 4 rev
	<b>Amount:</b>	\$561.53
	<b>Component Description:</b>	WDSU equipment rental 1
	<b>Amount:</b>	\$2,088.46
	<b>Component Description:</b>	WDSU equipment rental 2
	<b>Amount:</b>	\$2,412.01
Change Order	<b>Component Description:</b>	WDSU Change Order Q-74649 services only revised
	<b>Amount:</b>	\$4,778.50
	<b>Component Description:</b>	WDSU GatesAir Change Order Q-79467 revised
	<b>Amount:</b>	\$8,910.07
	<b>Component Description:</b>	WDSU GatesAir Change Order Q-79467
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	WDSU change order to complete combiner installation
	<b>Amount:</b>	\$10,261.00

	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU Change Order Q-74649 services only N/A </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU transmitter change order 1 hardware changes only. Services on CO not included. \$405.76 </div> </div>
Shipping	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU Transmitter freight revised \$17,654.81 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU Transmitter freight N/A </div> </div>
De-install	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU transmitter electrical de-install \$2,550.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU transmitter de-install \$23,382.35 </div> </div>
Electrical Accessories	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WDSU transmitter electrical accessories \$7,812.49 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	

	<b>Component Description:</b>	Transmitter 1st deposit
	<b>Amount:</b>	\$105,296.63
	<b>Component Description:</b>	WDSU transmitter installation revised
	<b>Amount:</b>	\$59,761.65
	<b>Component Description:</b>	WDSU transmitter plumbing installation
	<b>Amount:</b>	\$80,000.00
	<b>Component Description:</b>	WDSU transmitter prior to ship
	<b>Amount:</b>	\$329,378.18
	<b>Component Description:</b>	WDSU transmitter installation
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Transmitter 2nd deposit
	<b>Amount:</b>	\$215,264.19
	<b>Component Description:</b>	WDSU main transmitter on delivery invoice (FCC transmitter definition includes transmitter and mask filter)
	<b>Amount:</b>	\$72,593.53
	<b>Amount:</b>	
Other Electrical Service: see attached quote for transmitter electrical service		

<b>Component Description:</b>	WDSU transmitter electrical installation 1
<b>Amount:</b>	\$10,812.50

<b>Component Description:</b>	WDSU transmitter electrical installation 6
<b>Amount:</b>	\$1,873.00

<b>Component Description:</b>	WDSU transmitter electrical installation 4
<b>Amount:</b>	\$12,540.00

<b>Component Description:</b>	WDSU transmitter electrical installation 5
<b>Amount:</b>	\$9,042.00

<b>Component Description:</b>	WDSU transmitter electrical installation 7
<b>Amount:</b>	\$2,027.00

<b>Component Description:</b>	WDSU transmitter electrical installation 8
<b>Amount:</b>	\$4,243.00

<b>Component Description:</b>	WDSU transmitter electrical installation 3
<b>Amount:</b>	\$12,500.00

	<b>Component Description:</b>	WDSU transmitter electrical installation 2
	<b>Amount:</b>	\$26,142.50
Remote Control upgrade	<b>Component Description:</b>	Repack transmitter remote control equipment
	<b>Amount:</b>	\$2,354.39



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TUF-C4SP-10/32U</b>	<b>\$107,254.31</b>	<b>\$95,363.43</b>		<b>\$95,363.43</b>	
Sales Tax	<i>\$209.41</i>	\$209.41	state and local sales tax	\$209.41	N/A
Combiner Installation	<i>\$16,114.90</i>	\$16,114.90	Combiner installation both initial and final per GA quotes	\$16,114.90	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$75,539.12	Combiner and installation components	\$75,539.12	Sub-total is not greater than Estimated Cost.
Sweep test of existing antenna	\$6,730.00	\$3,500.00	N/A	\$3,500.00	N/A
<b>Auxiliary Antenna RD32A-HP</b>	<b>\$6,730.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$113,984.31</b>	<b>\$95,363.43</b>	N/A	<b>\$95,363.43</b>	N/A
<b>Total for all systems</b>	<b>\$1,552,928.31</b>	<b>\$1,418,001.64</b>	N/A	<b>\$1,418,001.64</b>	N/A

## Components

Actual Information Description	File Name
Sales Tax	<div> <b>Component Description:</b> <div>WDCU combiner installation parts sales tax 1 city of NO</div> </div> <div> <b>Amount:</b> <div>\$110.72</div> </div>
	<div> <b>Component Description:</b> <div>WDSU combiner installation parts sales tax 2 state of LA</div> </div> <div> <b>Amount:</b> <div>\$98.69</div> </div>
Combiner Installation	<div> <b>Component Description:</b> <div>WDSU combiner installation 2</div> </div> <div> <b>Amount:</b> <div>\$10,261.00</div> </div>
	<div> <b>Component Description:</b> <div>WDSU initial combiner installation revised</div> </div> <div> <b>Amount:</b> <div>\$5,853.90</div> </div>
	<div> <b>Component Description:</b> <div>WDSU initial combiner installation</div> </div> <div> <b>Amount:</b> <div>N/A</div> </div>
New combiner, cost per channel (without antenna)	<div> <b>Component Description:</b> <div>WDSU combiner installation components revised</div> </div> <div> <b>Amount:</b> <div>\$2,236.82</div> </div>

	<b>Component Description:</b> <b>Amount:</b>	WDSU combiner revised \$73,302.30
	<b>Component Description:</b> <b>Amount:</b>	WDSU combiner N/A
	<b>Component Description:</b> <b>Amount:</b>	WDSU combiner installation components N/A
Sweep test of existing antenna	<b>Component Description:</b> <b>Amount:</b>	WDSU main RF system sweep \$3,500.00
Sweep test of existing antenna	Information not provided.	

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**  
Information not provided.

<b>Cost Information</b>	<b>Outside Professional Services</b>				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
Description		Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
Outside Professional Services		\$108,918.02	\$81,800.25		\$81,800.25
Non-Catalog legal expenses		<i>\$14,953.02</i>	\$14,953.02	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application		\$2,105.00	\$1,450.00	N/A	\$1,450.00 N/A
Prepare		\$3,155.00	\$2,500.00	N/A	\$2,500.00 N/A

engineering  
section of FCC  
Form 2100  
(main),  
Construction  
Permit  
Application

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$2,275.00	N/A	\$2,275.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,676.66	N/A	\$1,676.66	N/A
Project management of the transition	\$34,760.00	\$33,988.44	per invoices	\$33,988.44	N/A
Transmitter Site Survey	<b>\$20,600.00</b>	\$20,600.00	Transmitter planning survey & transmitter building drawings. Quote attached	\$20,600.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main),	\$2,365.00	\$262.50	N/A	\$262.50	N/A

License to Cover Application					
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$1,859.20	N/A	\$1,859.20	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$1,735.43	N/A	\$1,735.43	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$0.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A
<b>Sub-total</b>	\$108,918.02	\$81,800.25	N/A	\$81,800.25	N/A
<b>Total for all</b>	\$1,552,928.31	\$1,418,001.64	N/A	\$1,418,001.64	N/A

## Components

Actual Information	
Description	File Name
Non-Catalog legal expenses	<b>Component Description:</b> WDSU non-catalog legal 7
	<b>Amount:</b> \$630.00
	<b>Component Description:</b> WDSU non-catalog legal 6
	<b>Amount:</b> \$1,872.50
	<b>Component Description:</b> WDSU non-catalog legal 4
	<b>Amount:</b> \$2,137.80
	<b>Component Description:</b> WDSU non-catalog legal 3
	<b>Amount:</b> \$1,081.00
	<b>Component Description:</b> WDSU non-catalog legal 1
	<b>Amount:</b> \$2,486.70
	<b>Component Description:</b> WDSU non-catalog legal 2
	<b>Amount:</b> \$3,690.02
	<b>Component Description:</b> WDSU non-catalog legal 5
	<b>Amount:</b> \$3,055.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100,	

Construction Permit Application	<div> <div><b>Component Description:</b></div> <div>WDSU RF consulting for auxiliary antenna construction permit</div> <div><b>Amount:</b></div> <div>\$1,450.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div><b>Component Description:</b></div> <div>WDSU engineering for CP mod</div> <div><b>Amount:</b></div> <div>\$625.00</div> </div> <div> <div><b>Component Description:</b></div> <div>Prepare engineering section of FCC Form 2100, Construction Permit Application</div> <div><b>Amount:</b></div> <div>\$1,875.00</div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div><b>Component Description:</b></div> <div>WDSU engineering study for new channel assignment</div> <div><b>Amount:</b></div> <div>\$1,150.00</div> </div> <div> <div><b>Component Description:</b></div> <div>WDSU engineering for new channel assignment 2</div> <div><b>Amount:</b></div> <div>\$675.00</div> </div> <div> <div><b>Component Description:</b></div> <div>WDSU engineering for new channel assignment</div> <div><b>Amount:</b></div> <div>\$450.00</div> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	



	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399 4
	<b>Amount:</b>	\$94.00
	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399 3
	<b>Amount:</b>	\$47.00
	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399 6
	<b>Amount:</b>	\$210.00
	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399
	<b>Amount:</b>	\$947.10
	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399 5
	<b>Amount:</b>	\$78.50
	<b>Component Description:</b>	WDSU Prepare and /or review reimbursement Form 399 2
	<b>Amount:</b>	\$300.06
Project management of the transition		

<b>Component Description:</b>	WDSU Kube Project Management /Consulting 5
<b>Amount:</b>	\$5,440.57

<b>Component Description:</b>	WDSU TI Digital project management
<b>Amount:</b>	\$210.00

<b>Component Description:</b>	WDSU project management 1. Invoice total less unsupported travel expenses.
<b>Amount:</b>	\$2,359.38

<b>Component Description:</b>	WDSU project management 4 rev 1
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	WDSU Marsand project consulting
<b>Amount:</b>	\$1,894.76

<b>Component Description:</b>	WDSU Kube Project Management /Consulting 3
<b>Amount:</b>	\$3,303.70

<b>Component Description:</b>	WDSU: Kube Project Management /Consulting 1
<b>Amount:</b>	\$75.00

	<b>Component Description:</b>  <b>Amount:</b>	WDSU project management 2 rev 1 \$297.50
	<b>Component Description:</b>  <b>Amount:</b>	WDSU Kube Project Management /Consulting 6 \$2,053.58
	<b>Component Description:</b>  <b>Amount:</b>	WDSU Kube Project Management /Consulting 4 \$16,845.96
	<b>Component Description:</b>  <b>Amount:</b>	WDSU Kube Project Management /Consulting 2 \$1,357.99
Transmitter Site Survey	<b>Component Description:</b>  <b>Amount:</b>	WDSU Field Service GatesAir, 6- 30-2016, \$20,600 \$20,600.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	WDSU Prepare and file FCC Form 2100 (main) License to Cover Application \$262.50
Attorney Fees - Aux		

Antenna, prepare and File Form 2100 Construction Permit or License Application	<b>Component Description:</b>	WDSU prepare and file auxiliary antenna license to cover
	<b>Amount:</b>	\$1,070.00
	<b>Component Description:</b>	WDSU prepare and file auxiliary antenna CP or LTC
	<b>Amount:</b>	\$789.20
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	WDSU Prepare and File FCC Form 2100, Construction Permit Application
	<b>Amount:</b>	\$680.90
	<b>Component Description:</b>	WDSU Prepare and File FCC Form 2100, Construction Permit Application 2
	<b>Amount:</b>	\$1,054.53
Prepare request for Special Temporary Authorization	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	<b>Component Description:</b>	WDSU RF Consulting auxiliary antenna license to cover application
	<b>Amount:</b>	\$250.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>	WDSU RF consulting for main license to cover
	<b>Amount:</b>	\$250.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$40,371.89</b>	<b>\$35,889.69</b>		<b>\$35,889.69</b>	
Equipment Rental	<i>\$2,495.33</i>	\$2,495.33	per Sunbelt invoice	\$2,495.33	N/A
in-house labor	<i>\$13,551.70</i>	\$13,551.70	in-house labor directly related to station's repack	\$13,551.70	N/A
Contract Labor	<i>\$4,209.46</i>	\$4,209.46	accounting labor directly related to the Spectrum Repack project	\$4,209.46	N/A
MVPD Notification of Channel Change	<i>\$2,558.40</i>	\$2,558.40	per invoice	\$2,558.40	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	Attorney fees to ensure compliance with FCC requirement	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$4,080.00</i>	\$4,080.00	local storage and delivery of repack transmitter	\$4,080.00	N/A
Disposal	<i>\$482.00</i>	\$482.00	expected	\$482.00	N/A

Costs (for equipment and other waste, net of any salvage value)			disposal costs		
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$670.00	main and auxiliary	\$670.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	\$1,110.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$6,732.80	N/A	\$6,732.80	N/A
<b>Sub-total</b>	\$40,371.89	\$35,889.69	N/A	\$35,889.69	N/A
<b>Total for all systems</b>	\$1,552,928.31	\$1,418,001.64	N/A	\$1,418,001.64	N/A

## Components

Actual Information Description	File Name
Equipment Rental	<p><b>Component Description:</b> WDSU transmitter de-install equipment rental</p> <p><b>Amount:</b> \$2,495.33</p>
in-house labor	<p><b>Component Description:</b> WDSU in-house labor 4</p> <p><b>Amount:</b> \$1,870.16</p> <p><b>Component Description:</b> WDSU in-house labor 3</p> <p><b>Amount:</b> \$1,555.42</p>

	<b>Component Description:</b> WDSU in-house accounting labor 1 <b>Amount:</b> \$5,709.60
	<b>Component Description:</b> WDSU in-house labor 2 <b>Amount:</b> \$4,416.52
Contract Labor	<b>Component Description:</b> WDSU accounting labor <b>Amount:</b> \$4,209.46
MVPD Notification of Channel Change	<b>Component Description:</b> WDSU MVPD notifications <b>Amount:</b> \$2,558.40
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<b>Component Description:</b> WDSU transmitter local storage, handling and delivery <b>Amount:</b> \$4,080.00
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>Component Description:</b> WDSU waste container rental and waste disposal <b>Amount:</b> \$392.00  <b>Component Description:</b> WDSU waste container rental <b>Amount:</b> \$90.00

FCC Filing Fees - Form 2100 license to cover application	<b>Component Description:</b>	WDSU main license to cover application fee
	<b>Amount:</b>	\$335.00
	<b>Component Description:</b>	WDSU auxiliary license to cover application fee
	<b>Amount:</b>	\$335.00
FCC Filing Fees - Form 2100 minor change CP application	<b>Component Description:</b>	WDSU auxiliary antenna CP application fee
	<b>Amount:</b>	\$1,110.00
DTV Medical Facility Notification	<b>Component Description:</b>	WDSU medical notifications
	<b>Amount:</b>	\$3,366.40
	<b>Component Description:</b>	WDSU medical notification 2
	<b>Amount:</b>	\$3,366.40



Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$1,552,928.31	\$1,418,001.64

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> <li>4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the</li> </ol>	

signal of a  
broadcaster that  
changes channels  
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John Drain**  
*Hearst  
Television  
SVP Chief  
Financial  
Officer*



Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>4. The above-named entity acknowledges the submission of the information herein</li> </ol>	

creates no obligation on the part of the government to pay any amount.

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error

<p>must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television  Manager of Spectrum Repack</i></p> <p>04/16/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> <li>3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-</li> </ol>	



<p>named entity, including any discounts, refunds, or rebates.</p> <p>4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.</p> <p>5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television  Manager of Spectrum Repack</i></p> <p>04/16/2021</p>

## Attachments

