



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53065** | Service: **DTV** | Call **WPXT** | Channel: **34 (UHF)** |  
ID: | Sign:  
File **0000028283**  
Number:  
FRN: **0002538445** | Date **02/16**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>Hearst Properties Inc.</b> Doing Business As: Hearst Properties Inc.	PO Box 1800 Raleigh, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WPXT will build its post-repack facility at the WMTW transmitter site in Baldwin, Maine. It will share WMTW's transmitter room and tower. A new antenna will be installed for WPXT utilizing an existing transmission line. See attached WPXT Transition Plan.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond
	Year	2006
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7.25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	Existing Transmitter cannot be retuned. Selected model closest to power needs. Post-repack facility will be built at another site.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter electrical design and installation
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>Electrical Accessories</b>	Manufacturer required surge protection device
<b>Remote Control</b>	items needed to integrate transmitter into existing remote control system
<b>Sales Tax</b>	transmitter sales tax - Maine
<b>RF Accessories</b>	miscellaneous required RF components

<b>Change Orders</b>	changes to original transmitter ordered needed for installation
<b>Transmitter de-install</b>	removal of old transmitter
<b>Transmitter shipping</b>	transmitter shipping to site

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	137.4 kW



Manufacturer	
Model	TLP-16B-R
Year	2006

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	500.0 kW
	Manufacturer	

Model	TFU-16DSB /VP-F OS
Year	2019
Justification for New Antenna	current antenna channel specific and cannot be retuned or otherwise used on post-repack channel

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name		Description
RF adapters		additional required antenna components
Shipping		antenna shipping
Sales Tax		antenna sales tax

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1500 feet per run

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Line sweep	sweep existing unused line at new location to be utilized for post-repack channel
Adapters for line sweep	adapters needed to sweep existing transmission line

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1045602
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	43° 50' 44.0" N-
	Longitude (NAD83)	070° 45' 41.0" W-
	Overall Structure Height	1666.65 feet
	Support Structure Height	1555.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	882.54 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Hearst Properties Inc.
	Date Constructed	02/01/2003

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
65675	WFNK	FM
73288	WMTW	DTV
48408	WIPL	DTV

**Other Types of Users**

Users
Land-Mobile

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed



**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Old antenna removal	remove old antenna and transmission line

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	supervise and manage project
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
<b>Tower Consulting</b>	Consulting for tower analysis, modifications and permits.

<b>Transmitter Site Survey</b>	Transmitter planning survey and transmitter building drawings
--------------------------------	---

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
in-house labor	in-house labor directly related to station's repack

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-12	\$634,442.48	\$418,631.47		\$411,947.84	
RF Accessories	<i>\$28,102.19</i>	\$28,102.19	additional RF components required for transmitter installation	\$28,102.19	N/A
Sales Tax	<i>\$17,780.93</i>	\$17,780.93	sales tax per GatesAir invoice	\$17,780.93	N/A
Remote Control	<i>\$2,785.00</i>	\$2,785.00	per Burk invoice	\$2,785.00	N/A
Transmitter shipping	<i>\$7,992.45</i>	\$7,992.45	per GatesAir invoice	\$7,992.45	N/A
Transmitter de-install	<i>\$150.00</i>	\$150.00	per invoice	\$150.00	N/A
Change Orders	<i>\$30,813.17</i>	\$30,813.17	changes needed for transmitter installation	\$24,129.54	N/A
Electrical Accessories	<i>\$1,618.74</i>	\$1,618.74	transmitter manufacturer required surge protection per quote	\$1,618.74	N/A

Other Electrical Service: transmitter electrical design and installation	<b>\$25,150.00</b>	\$25,150.00	per BH Milliken invoices and quote	\$25,150.00	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$299,668.93	Transmitter cost based on FCC transmitter definition, transmitter, mask filter, installation and proof.	\$299,668.93	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$4,570.06	cost per GatesAir quote	\$4,570.06	N/A
<b>Sub-total</b>	\$634,442.48	\$418,631.47	N/A	\$411,947.84	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

**Actual Information**  
**Description**

**File Name**



RF Accessories	<table> <tr> <td data-bbox="721 174 1027 208"><b>Component Description:</b></td><td data-bbox="1161 174 1302 286">WPXT RF accessories payment 3</td></tr> <tr> <td data-bbox="721 297 831 331"><b>Amount:</b></td><td data-bbox="1161 297 1281 331">\$9,367.39</td></tr> <tr> <td data-bbox="721 432 1027 465"><b>Component Description:</b></td><td data-bbox="1161 432 1302 544">WPXT RF accessories payment 2</td></tr> <tr> <td data-bbox="721 555 831 589"><b>Amount:</b></td><td data-bbox="1161 555 1281 589">\$9,367.40</td></tr> <tr> <td data-bbox="721 689 1027 723"><b>Component Description:</b></td><td data-bbox="1161 689 1302 801">WPXT RF accessories payment 1</td></tr> <tr> <td data-bbox="721 813 831 846"><b>Amount:</b></td><td data-bbox="1161 813 1281 846">\$9,367.40</td></tr> </table>	<b>Component Description:</b>	WPXT RF accessories payment 3	<b>Amount:</b>	\$9,367.39	<b>Component Description:</b>	WPXT RF accessories payment 2	<b>Amount:</b>	\$9,367.40	<b>Component Description:</b>	WPXT RF accessories payment 1	<b>Amount:</b>	\$9,367.40
<b>Component Description:</b>	WPXT RF accessories payment 3												
<b>Amount:</b>	\$9,367.39												
<b>Component Description:</b>	WPXT RF accessories payment 2												
<b>Amount:</b>	\$9,367.40												
<b>Component Description:</b>	WPXT RF accessories payment 1												
<b>Amount:</b>	\$9,367.40												
Sales Tax	<table> <tr> <td data-bbox="721 978 1027 1012"><b>Component Description:</b></td><td data-bbox="1161 978 1358 1090">WPXT additional transmitter sales tax</td></tr> <tr> <td data-bbox="721 1102 831 1135"><b>Amount:</b></td><td data-bbox="1161 1102 1257 1135">\$213.75</td></tr> <tr> <td data-bbox="721 1236 1027 1270"><b>Component Description:</b></td><td data-bbox="1161 1236 1369 1314">WPXT transmitter sales tax</td></tr> <tr> <td data-bbox="721 1326 831 1359"><b>Amount:</b></td><td data-bbox="1161 1326 1294 1359">\$17,567.18</td></tr> </table>	<b>Component Description:</b>	WPXT additional transmitter sales tax	<b>Amount:</b>	\$213.75	<b>Component Description:</b>	WPXT transmitter sales tax	<b>Amount:</b>	\$17,567.18				
<b>Component Description:</b>	WPXT additional transmitter sales tax												
<b>Amount:</b>	\$213.75												
<b>Component Description:</b>	WPXT transmitter sales tax												
<b>Amount:</b>	\$17,567.18												
Remote Control	<table> <tr> <td data-bbox="721 1489 1027 1523"><b>Component Description:</b></td><td data-bbox="1161 1489 1369 1563">WPXT transmitter remote control</td></tr> <tr> <td data-bbox="721 1574 831 1608"><b>Amount:</b></td><td data-bbox="1161 1574 1281 1608">\$2,785.00</td></tr> </table>	<b>Component Description:</b>	WPXT transmitter remote control	<b>Amount:</b>	\$2,785.00								
<b>Component Description:</b>	WPXT transmitter remote control												
<b>Amount:</b>	\$2,785.00												
Transmitter shipping	<table> <tr> <td data-bbox="721 1742 1027 1776"><b>Component Description:</b></td><td data-bbox="1161 1742 1369 1816">WPXT transmitter shipping</td></tr> <tr> <td data-bbox="721 1827 831 1861"><b>Amount:</b></td><td data-bbox="1161 1827 1281 1861">\$7,992.45</td></tr> </table>	<b>Component Description:</b>	WPXT transmitter shipping	<b>Amount:</b>	\$7,992.45								
<b>Component Description:</b>	WPXT transmitter shipping												
<b>Amount:</b>	\$7,992.45												

Transmitter de-install	<div> <div>Component Description:</div> <div>WPXT transmitter electrical de-install</div> </div> <div> <div>Amount:</div> <div>\$150.00</div> </div>
Change Orders	<div> <div>Component Description:</div> <div>WPXT change orders payment 2</div> </div> <div> <div>Amount:</div> <div>\$13,095.56</div> </div>
	<div> <div>Component Description:</div> <div>WPXT change orders 1/3 payment</div> </div> <div> <div>Amount:</div> <div>\$11,459.01</div> </div>
	<div> <div>Component Description:</div> <div>WPXT change orders combined total</div> </div> <div> <div>Amount:</div> <div>(\$425.03)</div> </div>
Electrical Accessories	<div> <div>Component Description:</div> <div>WPXT RF accessories payment 2</div> </div> <div> <div>Amount:</div> <div>\$539.58</div> </div>
	<div> <div>Component Description:</div> <div>WPXT surge suppressor 3</div> </div> <div> <div>Amount:</div> <div>\$539.58</div> </div>
	<div> <div>Component Description:</div> <div>WPXT RF accessories payment 1</div> </div> <div> <div>Amount:</div> <div>\$539.58</div> </div>

Other Electrical Service:  
transmitter electrical design  
and installation

**Component Description:**

WPXT transmitter  
electrical  
installation 1

**Amount:**

\$16,420.00

**Component Description:**

WPXT transmitter  
electrical design

**Amount:**

\$900.00

**Component Description:**

WPXT transmitter  
electrical  
installation 2

**Amount:**

\$7,830.00

UHF - Liquid Cooled Solid  
State Transmitter 8.2 - 13 kW

**Component Description:** WPXT transmitter  
payment 2  
(transmitter, mask  
filter, installation  
and proof)

**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
installation

**Amount:** \$34,642.70

**Component Description:** WPXT transmitter  
installation cooling  
lines

**Amount:** \$4,468.47

**Component Description:** WPXT transmitter  
payment 1  
(transmitter, mask  
filter, installation  
and proof)

**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
payment 3  
(transmitter, mask  
filter, installation  
and proof)

**Amount:** \$63,757.46

Transformer 3 phase/480v -  
150 KVA

**Component Description:** WPXT  
transformer  
payment 2  
**Amount:** \$1,523.35

**Component Description:** WPXT  
transformer  
payment 3  
**Amount:** \$1,523.36

**Component Description:** WPXT  
transformer  
payment 1  
**Amount:** \$1,523.35

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-16DSB /VP-F OS	\$88,713.92	\$70,269.92		\$55,278.22	
Shipping	<i>\$891.00</i>	\$891.00	antenna shipping	\$891.00	N/A
Sales Tax	<i>\$2,521.92</i>	\$2,521.92	estimated antenna sales tax based on Maine general sales tax rate of 5.5%	\$0.00	N/A
RF adapters	<i>\$2,205.00</i>	\$2,205.00	reducer and transformer per Dielectric quote	\$2,205.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,606.00	N/A	\$8,606.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$6,700.00	Flex line used in place of elbow complex for faster and easier installation	\$6,700.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<b>\$43,646.00</b>	\$43,646.00	Cost of antenna with v-pol per quote	\$31,176.22	N/A
Sweep test of existing antenna	\$6,730.00	\$5,700.00	N/A	\$5,700.00	N/A
<b>Sub-total</b>	\$88,713.92	\$70,269.92	N/A	\$55,278.22	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
Shipping	<p><b>Component Description:</b> WPXT antenna shipping</p> <p><b>Amount:</b> \$891.00</p>
Sales Tax	Information not provided.
RF adapters	<p><b>Component Description:</b> WPXT RF components less upgrade</p> <p><b>Amount:</b> \$2,205.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	<p><b>Component Description:</b> WPXT main antenna side mount brackets less upgrade</p> <p><b>Amount:</b> \$8,606.00</p>

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	<b>Component Description:</b> WPXT elbow complex less upgrade <b>Amount:</b> \$6,700.00
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b> WPXT main antenna less upgrades <b>Amount:</b> \$21,942.00  <b>Component Description:</b> WPXT additional line for antenna <b>Amount:</b> \$8,200.00  <b>Component Description:</b> WPXT antenna line hangers 1 <b>Amount:</b> \$83.11  <b>Component Description:</b> WPXT antenna line reducer <b>Amount:</b> \$868.00  <b>Component Description:</b> WPXT antenna line hangers 2 <b>Amount:</b> \$83.11
Sweep test of existing antenna	<b>Component Description:</b> WPXT existing TL sweep <b>Amount:</b> \$5,700.00



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$10,743.22	\$10,743.22		\$10,743.22	
Adapters for line sweep	\$4,343.22	\$4,343.22	see invoices	\$4,343.22	N/A
Line sweep	\$6,400.00	\$6,400.00	standard Dielectric line sweep charge. Sweep to confirm unused T/L is in good working condition for repack use.	\$6,400.00	N/A
Sub-total	\$10,743.22	\$10,743.22	N/A	\$10,743.22	N/A
Total for all systems	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

Components

Actual Information	
Description	File Name

Adapters for line sweep	<b>Component Description:</b>	WPXT test
	<b>Amount:</b>	transitions shipping \$105.42
	<b>Component Description:</b>	WPXT
	<b>Amount:</b>	transmission line test transitions \$4,237.80
Line sweep	<b>Component Description:</b>	WPXT antenna &
	<b>Amount:</b>	line sweep \$6,400.00

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$674,200.00	\$374,229.10		\$374,229.10	
Old antenna removal	<i>\$16,400.00</i>	\$16,400.00	old antenna and transmission line removal	\$16,400.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$11,550.00	N/A	\$11,550.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$121,231.60	tower modifications	\$121,231.60	N/A
Tall Tower (greater than 500')	\$210,500.00	\$225,047.50	total of current tower services invoices	\$225,047.50	N/A
Sub-total	\$674,200.00	\$374,229.10	N/A	\$374,229.10	N/A
Total for all systems	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

Components

Actual Information	
Description	File Name

Old antenna removal	<div> <b>Component Description:</b> WPXT old antenna and line removal         </div> <div> <b>Amount:</b> \$16,400.00         </div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <b>Component Description:</b> WPXT tower study peer review         </div> <div> <b>Amount:</b> \$6,000.00         </div>
	<div> <b>Component Description:</b> WXPT tower analysis Install before Modification         </div> <div> <b>Amount:</b> \$1,500.00         </div>
	<div> <b>Component Description:</b> WVTM antenna tower loading analysis TIA-222-G         </div> <div> <b>Amount:</b> \$4,050.00         </div>
	<div> <b>Component Description:</b> WPXT mobilization to complete tower modficiations         </div> <div> <b>Amount:</b> \$24,017.60         </div>
	<div> <b>Component Description:</b> WPXT tower mod steel payment 2         </div> <div> <b>Amount:</b> \$48,607.00         </div>
	<div> <b>Component Description:</b> WPXT tower mod steel down payment         </div> <div> <b>Amount:</b> \$48,607.00         </div>
Major tower reinforcement /modifications	

Tall Tower (greater than  
500')

**Component Description:** WPXT tower work  
down payment  
**Amount:** \$69,251.00

**Component Description:** WPXT tower work  
change order 1  
**Amount:** \$11,162.50

**Component Description:** WPXT tower work  
progress payment  
**Amount:** \$70,000.00

**Component Description:** WPXT tower work  
final contract  
payment  
**Amount:** \$58,609.00

**Component Description:** WPXT tower work  
change order 2 rev  
**Amount:** \$13,475.00

**Component Description:** WPXT tower work  
change order 4  
**Amount:** \$2,550.00

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$79,770.00</b>	<b>\$47,897.70</b>		<b>\$43,046.22</b>	
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	GatesAir standard charge for site survey	\$20,600.00	N/A
Tower Consulting	<i>\$500.00</i>	\$500.00	estimated tower consulting needs	\$500.00	N/A
Non-Catalog legal expenses	<i>\$10,000.00</i>	\$10,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$8,037.52	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$810.50	N/A	\$810.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$470.00	N/A	\$470.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$800.00	N/A	\$800.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$11,217.20	First two reimbursements were for former station owner. Subsequent reimbursement requests are from current owner. Ownership change resulted in totally revised repack plan.	\$11,217.20	Attached invoice includes multiple categories.

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$611.00	N/A
Project management of the transition	\$15,800.00	\$0.00	N/A	\$0.00	N/A
<b>Sub-total</b>	\$79,770.00	\$47,897.70	N/A	\$43,046.22	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
Transmitter Site Survey	<p><b>Component Description:</b> WPXT GA transmitter site survey</p> <p><b>Amount:</b> \$20,600.00</p>
Tower Consulting	<p><b>Component Description:</b> WPXT tower consulting 1</p> <p><b>Amount:</b> \$200.00</p> <p><b>Component Description:</b> WPXT tower consulting 2</p> <p><b>Amount:</b> \$300.00</p>



Non-Catalog legal expenses	<b>Component Description:</b> WPXT non-catalog legal 3 <b>Amount:</b> \$376.00
	<b>Component Description:</b> WPXT non-catalog legal 1 <b>Amount:</b> \$4,125.02
	<b>Component Description:</b> WPXT non-catalog legal 4 <b>Amount:</b> \$1,233.50
	<b>Component Description:</b> WPXT non-catalog legal 2 <b>Amount:</b> \$2,303.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b> WPXT Prepare and file FCC Form 2100 (main) License to Cover Application <b>Amount:</b> \$810.50
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> WPXT Prepare and File FCC Form 2100, Construction Permit Application <b>Amount:</b> \$470.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> WPXT RF consulting for license to cover application</p> <p><b>Amount:</b> \$800.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b> Invoice for engineering and filing CP &amp; 399</p> <p><b>Amount:</b> \$9,904.70</p> <p><b>Component Description:</b> Invoice for prepratory work - split with WPME 50 /50</p> <p><b>Amount:</b> \$500.00</p> <p><b>Component Description:</b> WPXT antenna development 1</p> <p><b>Amount:</b> \$812.50</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="708 174 1015 210"><b>Component Description:</b></td><td data-bbox="1150 174 1378 322">WPXT Prepare and /or review reimbursement Form 399-2</td></tr> <tr> <td data-bbox="708 336 815 371"><b>Amount:</b></td><td data-bbox="1150 336 1230 371">\$47.00</td></tr> <tr> <td data-bbox="708 474 1015 510"><b>Component Description:</b></td><td data-bbox="1150 474 1378 622">WPXT Prepare and /or review reimbursement Form 399-3</td></tr> <tr> <td data-bbox="708 636 815 672"><b>Amount:</b></td><td data-bbox="1150 636 1246 672">\$188.00</td></tr> <tr> <td data-bbox="708 775 1015 810"><b>Component Description:</b></td><td data-bbox="1150 775 1378 922">WPXT Prepare and /or review reimbursement Form 399</td></tr> <tr> <td data-bbox="708 936 815 972"><b>Amount:</b></td><td data-bbox="1150 936 1246 972">\$376.00</td></tr> </table>	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-2	<b>Amount:</b>	\$47.00	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-3	<b>Amount:</b>	\$188.00	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399	<b>Amount:</b>	\$376.00
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-2												
<b>Amount:</b>	\$47.00												
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-3												
<b>Amount:</b>	\$188.00												
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399												
<b>Amount:</b>	\$376.00												
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="708 1102 1015 1137"><b>Component Description:</b></td><td data-bbox="1150 1102 1378 1258">Transmitter site visit and evaluation of infrastructure and facilities.</td></tr> <tr> <td data-bbox="708 1272 815 1308"><b>Amount:</b></td><td data-bbox="1150 1272 1267 1308">\$1,200.00</td></tr> </table>	<b>Component Description:</b>	Transmitter site visit and evaluation of infrastructure and facilities.	<b>Amount:</b>	\$1,200.00								
<b>Component Description:</b>	Transmitter site visit and evaluation of infrastructure and facilities.												
<b>Amount:</b>	\$1,200.00												

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$36,185.92</b>	<b>\$27,703.92</b>		<b>\$24,370.92</b>	
in-house labor	<i>\$7,225.92</i>	\$7,225.92	in-house labor directly related to station's repack	\$7,225.92	N/A
MVPD Notification of Channel Change	<i>\$2,485.00</i>	\$2,485.00	N/A	\$2,485.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	production and air time	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$333.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,265.00	N/A	\$3,265.00	N/A
Equipment Storage	<i>\$1,170.00</i>	\$1,170.00	antenna storage	\$1,170.00	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$3,000.00</b>	\$3,000.00	To dispose of electronic waste (old xmtr's) and associated gear, plus old line, antenna, etc.	\$0.00	N/A
Non-zoning permits	<b>\$10,225.00</b>	\$10,225.00	Tower construction drawings, building permit and associated services	\$10,225.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	\$36,185.92	\$27,703.92	N/A	\$24,370.92	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
in-house labor	<div> <div>Component Description:</div> <div>WPXT in-house labor 2</div> <div>Amount:</div> <div>\$1,516.32</div> </div> <div> <div>Component Description:</div> <div>WPXT in-house accounting labor 1</div> <div>Amount:</div> <div>\$5,709.60</div> </div>

MVPD Notification of Channel Change	<p><b>Component Description:</b> WPXT MVPD notifications</p> <p><b>Amount:</b> \$2,485.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> WPXT medical notifications</p> <p><b>Amount:</b> \$3,265.00</p>
Equipment Storage	<p><b>Component Description:</b> WPXT antenna storage</p> <p><b>Amount:</b> \$1,170.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	<p><b>Component Description:</b> WPXT tower drawings and building permit for tower mods</p> <p><b>Amount:</b> \$10,225.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$1,524,055.54	\$949,475.33	\$919,615.52

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television Manager of Spectrum Repack</i></p> <p>02/16/2021</p>

## Attachments