



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53065** | Service: **DTV** | Call **WPXT** | Channel: **34 (UHF)** |  
ID: | Sign:  
File **0000028283**  
Number:  
FRN: **0002538445** | Date **02/25**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>Hearst Properties Inc.</b> Doing Business As: Hearst Properties Inc.	PO Box 1800 Raleigh, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WPXT will build its post-repack facility at the WMTW transmitter site in Baldwin, Maine. It will share WMTW's transmitter room and tower. A new antenna will be installed for WPXT utilizing an existing transmission line. See attached WPXT Transition Plan.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond
	Year	2006
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7.25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	Existing Transmitter cannot be retuned. Selected model closest to power needs. Post-repack facility will be built at another site.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter electrical design and installation
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>RF Accessories</b>	miscellaneous required RF components
<b>Sales Tax</b>	transmitter sales tax - Maine
<b>Transmitter de-install</b>	removal of old transmitter
<b>Transmitter shipping</b>	transmitter shipping to site
<b>Electrical Accessories</b>	Manufacturer required surge protection device

<b>Remote Control</b>	items needed to integrate transmitter into existing remote control system
<b>Change Orders</b>	changes to original transmitter ordered needed for installation

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	137.4 kW



Manufacturer	
Model	TLP-16B-R
Year	2006

---

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	500.0 kW
	Manufacturer	

Model	TFU-16DSB /VP-F OS
Year	2019
Justification for New Antenna	current antenna channel specific and cannot be retuned or otherwise used on post-repack channel

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>RF adapters</b>	additional required antenna components
<b>Sales Tax</b>	antenna sales tax
<b>Shipping</b>	antenna shipping

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1500 feet per run

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Line sweep	sweep existing unused line at new location to be utilized for post-repack channel
Adapters for line sweep	adapters needed to sweep existing transmission line

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1045602
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	43° 50' 44.0" N-
	Longitude (NAD83)	070° 45' 41.0" W-
	Overall Structure Height	1666.65 feet
	Support Structure Height	1555.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	882.54 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Hearst Properties Inc.
	Date Constructed	02/01/2003

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
48408	WIPL	DTV
65675	WFNK	FM
73288	WMTW	DTV

**Other Types of Users**

Users
Land-Mobile

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed



**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Old antenna removal	remove old antenna and transmission line

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	supervise and manage project
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
<b>Tower Consulting</b>	Consulting for tower analysis, modifications and permits.

<b>Transmitter Site Survey</b>	Transmitter planning survey and transmitter building drawings
--------------------------------	---

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
in-house labor	in-house labor directly related to station's repack

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-12</b>	<b>\$634,442.48</b>	<b>\$418,631.47</b>		<b>\$411,947.84</b>	
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$4,570.06	cost per GatesAir quote	\$4,570.06	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$299,668.93	Transmitter cost based on FCC transmitter definition, transmitter, mask filter, installation and proof.	\$299,668.93	N/A
Other Electrical Service: transmitter electrical design and installation	<i>\$25,150.00</i>	\$25,150.00	per BH Milliken invoices and quote	\$25,150.00	N/A
Electrical Accessories	<i>\$1,618.74</i>	\$1,618.74	transmitter manufacturer required surge protection per quote	\$1,618.74	N/A
Change Orders	<i>\$30,813.17</i>	\$30,813.17	changes needed for transmitter installation	\$24,129.54	N/A
Transmitter de-install	<i>\$150.00</i>	\$150.00	per invoice	\$150.00	N/A

Transmitter shipping	<b>\$7,992.45</b>	\$7,992.45	per GatesAir invoice	\$7,992.45	N/A
Remote Control	<b>\$2,785.00</b>	\$2,785.00	per Burk invoice	\$2,785.00	N/A
Sales Tax	<b>\$17,780.93</b>	\$17,780.93	sales tax per GatesAir invoice	\$17,780.93	N/A
RF Accessories	<b>\$28,102.19</b>	\$28,102.19	additional RF components required for transmitter installation	\$28,102.19	N/A
<b>Sub-total</b>	\$634,442.48	\$418,631.47	N/A	\$411,947.84	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
Transformer 3 phase/480v - 150 KVA	<b>Component Description:</b>
	WPXT transformer payment 2
	<b>Amount:</b>
	\$1,523.35
	<b>Component Description:</b>
	WPXT transformer payment 1
	<b>Amount:</b>
	\$1,523.35
	<b>Component Description:</b>
	WPXT transformer payment 3
	<b>Amount:</b>
	\$1,523.36



UHF - Liquid Cooled Solid  
State Transmitter 8.2 - 13 kW

**Component Description:** WPXT transmitter  
payment 3  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$63,757.46

**Component Description:** WPXT transmitter  
payment 2  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
installation cooling  
lines  
**Amount:** \$4,468.47

**Component Description:** WPXT transmitter  
payment 1  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
installation  
**Amount:** \$34,642.70

Other Electrical Service: transmitter electrical design and installation	<table> <tr> <td data-bbox="721 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1372 286">WPXT transmitter electrical installation 2</td></tr> <tr> <td data-bbox="721 297 829 333"><b>Amount:</b></td><td data-bbox="1161 297 1279 333">\$7,830.00</td></tr> <tr> <td data-bbox="721 434 1027 470"><b>Component Description:</b></td><td data-bbox="1161 434 1372 506">WPXT transmitter electrical design</td></tr> <tr> <td data-bbox="721 517 829 553"><b>Amount:</b></td><td data-bbox="1161 517 1260 553">\$900.00</td></tr> <tr> <td data-bbox="721 654 1027 689"><b>Component Description:</b></td><td data-bbox="1161 654 1372 766">WPXT transmitter electrical installation 1</td></tr> <tr> <td data-bbox="721 777 829 813"><b>Amount:</b></td><td data-bbox="1161 777 1295 813">\$16,420.00</td></tr> </table>	<b>Component Description:</b>	WPXT transmitter electrical installation 2	<b>Amount:</b>	\$7,830.00	<b>Component Description:</b>	WPXT transmitter electrical design	<b>Amount:</b>	\$900.00	<b>Component Description:</b>	WPXT transmitter electrical installation 1	<b>Amount:</b>	\$16,420.00
<b>Component Description:</b>	WPXT transmitter electrical installation 2												
<b>Amount:</b>	\$7,830.00												
<b>Component Description:</b>	WPXT transmitter electrical design												
<b>Amount:</b>	\$900.00												
<b>Component Description:</b>	WPXT transmitter electrical installation 1												
<b>Amount:</b>	\$16,420.00												
Electrical Accessories	<table> <tr> <td data-bbox="721 940 1027 976"><b>Component Description:</b></td><td data-bbox="1161 940 1302 1052">WPXT RF accessories payment 1</td></tr> <tr> <td data-bbox="721 1064 829 1099"><b>Amount:</b></td><td data-bbox="1161 1064 1260 1099">\$539.58</td></tr> <tr> <td data-bbox="721 1200 1027 1236"><b>Component Description:</b></td><td data-bbox="1161 1200 1315 1272">WPXT surge suppressor 3</td></tr> <tr> <td data-bbox="721 1283 829 1319"><b>Amount:</b></td><td data-bbox="1161 1283 1260 1319">\$539.58</td></tr> <tr> <td data-bbox="721 1420 1027 1456"><b>Component Description:</b></td><td data-bbox="1161 1420 1302 1532">WPXT RF accessories payment 2</td></tr> <tr> <td data-bbox="721 1543 829 1579"><b>Amount:</b></td><td data-bbox="1161 1543 1260 1579">\$539.58</td></tr> </table>	<b>Component Description:</b>	WPXT RF accessories payment 1	<b>Amount:</b>	\$539.58	<b>Component Description:</b>	WPXT surge suppressor 3	<b>Amount:</b>	\$539.58	<b>Component Description:</b>	WPXT RF accessories payment 2	<b>Amount:</b>	\$539.58
<b>Component Description:</b>	WPXT RF accessories payment 1												
<b>Amount:</b>	\$539.58												
<b>Component Description:</b>	WPXT surge suppressor 3												
<b>Amount:</b>	\$539.58												
<b>Component Description:</b>	WPXT RF accessories payment 2												
<b>Amount:</b>	\$539.58												

Change Orders	<b>Component Description:</b>	WPXT change orders payment 2
	<b>Amount:</b>	\$13,095.56
	<b>Component Description:</b>	WPXT change orders 1/3 payment
	<b>Amount:</b>	\$11,459.01
	<b>Component Description:</b>	WPXT change orders combined total
	<b>Amount:</b>	(\$425.03)
Transmitter de-install	<b>Component Description:</b>	WPXT transmitter electrical de-install
	<b>Amount:</b>	\$150.00
Transmitter shipping	<b>Component Description:</b>	WPXT transmitter shipping
	<b>Amount:</b>	\$7,992.45
Remote Control	<b>Component Description:</b>	WPXT transmitter remote control
	<b>Amount:</b>	\$2,785.00
Sales Tax	<b>Component Description:</b>	WPXT transmitter sales tax
	<b>Amount:</b>	\$17,567.18
	<b>Component Description:</b>	WPXT additional transmitter sales tax
	<b>Amount:</b>	\$213.75

---

RF Accessories

**Component Description:** WPXT RF  
accessories  
payment 3  
**Amount:** \$9,367.39

**Component Description:** WPXT RF  
accessories  
payment 2  
**Amount:** \$9,367.40

**Component Description:** WPXT RF  
accessories  
payment 1  
**Amount:** \$9,367.40

---

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TFU-16DSB /VP-F OS</b>	<b>\$88,713.92</b>	<b>\$70,269.92</b>		<b>\$55,278.22</b>	
Sweep test of existing antenna	\$6,730.00	\$5,700.00	N/A	\$5,700.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<b>\$43,646.00</b>	\$43,646.00	Cost of antenna with v-pol per quote	\$31,176.22	N/A
Elbow complex, single channel, at antenna input, per 4 1 /16. feedline (if needed)	\$9,570.00	\$6,700.00	Flex line used in place of elbow complex for faster and easier installation	\$6,700.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,606.00	N/A	\$8,606.00	N/A

RF adapters	<b>\$2,205.00</b>	\$2,205.00	reducer and transformer per Dielectric quote	\$2,205.00	N/A
Sales Tax	<b>\$2,521.92</b>	\$2,521.92	estimated antenna sales tax based on Maine general sales tax rate of 5.5%	\$0.00	N/A
Shipping	<b>\$891.00</b>	\$891.00	antenna shipping	\$891.00	N/A
<b>Sub-total</b>	\$88,713.92	\$70,269.92	N/A	\$55,278.22	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> WPXT existing TL sweep</p> <p><b>Amount:</b> \$5,700.00</p>

<p>UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="713 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1310 286">WPXT main antenna less upgrades</td></tr> <tr> <td data-bbox="713 297 831 333"><b>Amount:</b></td><td data-bbox="1161 297 1294 333">\$21,942.00</td></tr> <tr> <td data-bbox="713 434 1027 470"><b>Component Description:</b></td><td data-bbox="1161 434 1358 506">WPXT additional line for antenna</td></tr> <tr> <td data-bbox="713 517 831 553"><b>Amount:</b></td><td data-bbox="1161 517 1278 553">\$8,200.00</td></tr> <tr> <td data-bbox="713 654 1027 689"><b>Component Description:</b></td><td data-bbox="1161 654 1342 725">WPXT antenna line hangers 1</td></tr> <tr> <td data-bbox="713 736 831 772"><b>Amount:</b></td><td data-bbox="1161 736 1241 772">\$83.11</td></tr> <tr> <td data-bbox="713 873 1027 909"><b>Component Description:</b></td><td data-bbox="1161 873 1342 945">WPXT antenna line hangers 2</td></tr> <tr> <td data-bbox="713 956 831 992"><b>Amount:</b></td><td data-bbox="1161 956 1241 992">\$83.11</td></tr> <tr> <td data-bbox="713 1093 1027 1128"><b>Component Description:</b></td><td data-bbox="1161 1093 1342 1164">WPXT antenna line reducer</td></tr> <tr> <td data-bbox="713 1176 831 1211"><b>Amount:</b></td><td data-bbox="1161 1176 1257 1211">\$868.00</td></tr> </table>	<b>Component Description:</b>	WPXT main antenna less upgrades	<b>Amount:</b>	\$21,942.00	<b>Component Description:</b>	WPXT additional line for antenna	<b>Amount:</b>	\$8,200.00	<b>Component Description:</b>	WPXT antenna line hangers 1	<b>Amount:</b>	\$83.11	<b>Component Description:</b>	WPXT antenna line hangers 2	<b>Amount:</b>	\$83.11	<b>Component Description:</b>	WPXT antenna line reducer	<b>Amount:</b>	\$868.00
<b>Component Description:</b>	WPXT main antenna less upgrades																				
<b>Amount:</b>	\$21,942.00																				
<b>Component Description:</b>	WPXT additional line for antenna																				
<b>Amount:</b>	\$8,200.00																				
<b>Component Description:</b>	WPXT antenna line hangers 1																				
<b>Amount:</b>	\$83.11																				
<b>Component Description:</b>	WPXT antenna line hangers 2																				
<b>Amount:</b>	\$83.11																				
<b>Component Description:</b>	WPXT antenna line reducer																				
<b>Amount:</b>	\$868.00																				
<p>Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="713 1339 1027 1375"><b>Component Description:</b></td><td data-bbox="1161 1339 1315 1456">WPXT elbow complex less upgrade</td></tr> <tr> <td data-bbox="713 1467 831 1503"><b>Amount:</b></td><td data-bbox="1161 1467 1278 1503">\$6,700.00</td></tr> </table>	<b>Component Description:</b>	WPXT elbow complex less upgrade	<b>Amount:</b>	\$6,700.00																
<b>Component Description:</b>	WPXT elbow complex less upgrade																				
<b>Amount:</b>	\$6,700.00																				
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="713 1632 1027 1668"><b>Component Description:</b></td><td data-bbox="1161 1632 1342 1785">WPXT main antenna side mount brackets less upgrade</td></tr> <tr> <td data-bbox="713 1796 831 1832"><b>Amount:</b></td><td data-bbox="1161 1796 1278 1832">\$8,606.00</td></tr> </table>	<b>Component Description:</b>	WPXT main antenna side mount brackets less upgrade	<b>Amount:</b>	\$8,606.00																
<b>Component Description:</b>	WPXT main antenna side mount brackets less upgrade																				
<b>Amount:</b>	\$8,606.00																				

RF adapters	<div><div><b>Component Description:</b></div><div>WPXT RF components less upgrade</div><div><b>Amount:</b></div><div>\$2,205.00</div></div>
Sales Tax	Information not provided.
Shipping	<div><div><b>Component Description:</b></div><div>WPXT antenna shipping</div><div><b>Amount:</b></div><div>\$891.00</div></div>



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$10,743.22	\$10,743.22		\$10,743.22	
Line sweep	<i>\$6,400.00</i>	\$6,400.00	standard Dielectric line sweep charge. Sweep to confirm unused T/L is in good working condition for repack use.	\$6,400.00	N/A
Adapters for line sweep	<i>\$4,343.22</i>	\$4,343.22	see invoices	\$4,343.22	N/A
Sub-total	\$10,743.22	\$10,743.22	N/A	\$10,743.22	N/A
Total for all systems	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

Components

Actual Information	
Description	File Name
Line sweep	<div>Component Description: WPXT antenna &amp; line sweep</div> <div>Amount: \$6,400.00</div>

---

Adapters for line sweep

**Component Description:**

WPXT test  
transitions shipping

**Amount:**

\$105.42

**Component Description:**

WPXT  
transmission line  
test transitions

**Amount:**

\$4,237.80

---

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$674,200.00</b>	<b>\$374,229.10</b>		<b>\$374,229.10</b>	
Tall Tower (greater than 500')	\$210,500.00	\$225,047.50	total of current tower services invoices	\$225,047.50	N/A
Major tower reinforcement /modifications	\$421,000.00	\$121,231.60	tower modifications	\$121,231.60	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$11,550.00	N/A	\$11,550.00	N/A
Old antenna removal	<b><i>\$16,400.00</i></b>	\$16,400.00	old antenna and transmission line removal	\$16,400.00	N/A
<b>Sub-total</b>	<b>\$674,200.00</b>	<b>\$374,229.10</b>	N/A	<b>\$374,229.10</b>	N/A
<b>Total for all systems</b>	<b>\$1,524,055.54</b>	<b>\$949,475.33</b>	N/A	<b>\$919,615.52</b>	N/A

### Components

#### Actual Information

Description	File Name
-------------	-----------

Tall Tower (greater than  
500')

**Component Description:** WPXT tower work  
change order 1  
**Amount:** \$11,162.50

**Component Description:** WPXT tower work  
progress payment  
**Amount:** \$70,000.00

**Component Description:** WPXT tower work  
final contract  
payment  
**Amount:** \$58,609.00

**Component Description:** WPXT tower work  
change order 2 rev  
**Amount:** \$13,475.00

**Component Description:** WPXT tower work  
change order 4  
**Amount:** \$2,550.00

**Component Description:** WPXT tower work  
down payment  
**Amount:** \$69,251.00

Major tower reinforcement /modifications	<div> <b>Component Description:</b> WPXT tower mod steel down payment</div> <div> <b>Amount:</b> \$48,607.00</div>
	<div> <b>Component Description:</b> WPXT mobilization to complete tower modficiations</div> <div> <b>Amount:</b> \$24,017.60</div>
	<div> <b>Component Description:</b> WPXT tower mod steel payment 2</div> <div> <b>Amount:</b> \$48,607.00</div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <b>Component Description:</b> WPXT tower study peer review</div> <div> <b>Amount:</b> \$6,000.00</div>
	<div> <b>Component Description:</b> WXPT tower analysis Install before Modification</div> <div> <b>Amount:</b> \$1,500.00</div>
	<div> <b>Component Description:</b> WVTM antenna tower loading analysis TIA-222-G</div> <div> <b>Amount:</b> \$4,050.00</div>
Old antenna removal	<div> <b>Component Description:</b> WPXT old antenna and line removal</div> <div> <b>Amount:</b> \$16,400.00</div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$79,770.00</b>	<b>\$47,897.70</b>		<b>\$43,046.22</b>	
Project management of the transition	\$15,800.00	\$0.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$611.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$11,217.20	First two reimbursements were for former station owner. Subsequent reimbursement requests are from current owner. Ownership change resulted in totally revised repack plan.	\$11,217.20	Attached invoice includes multiple categories.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$800.00	N/A	\$800.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$470.00	N/A	\$470.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$810.50	N/A	\$810.50	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$0.00	N/A	N/A	N/A

Non-Catalog legal expenses	<b>\$10,000.00</b>	\$10,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$8,037.52	N/A
Tower Consulting	<b>\$500.00</b>	\$500.00	estimated tower consulting needs	\$500.00	N/A
Transmitter Site Survey	<b>\$20,600.00</b>	\$20,600.00	GatesAir standard charge for site survey	\$20,600.00	N/A
<b>Sub-total</b>	\$79,770.00	\$47,897.70	N/A	\$43,046.22	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<p><b>Component Description:</b> Transmitter site visit and evaluation of infrastructure and facilities.</p> <p><b>Amount:</b> \$1,200.00</p>



<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="702 174 1018 210"><b>Component Description:</b></td><td data-bbox="1145 174 1378 286">WPXT Prepare and /or review reimbursement Form 399-2</td></tr> <tr> <td data-bbox="702 338 817 374"><b>Amount:</b></td><td data-bbox="1145 338 1232 374">\$47.00</td></tr> <tr> <td data-bbox="702 477 1018 512"><b>Component Description:</b></td><td data-bbox="1145 477 1378 589">WPXT Prepare and /or review reimbursement Form 399-3</td></tr> <tr> <td data-bbox="702 640 817 676"><b>Amount:</b></td><td data-bbox="1145 640 1248 676">\$188.00</td></tr> <tr> <td data-bbox="702 779 1018 815"><b>Component Description:</b></td><td data-bbox="1145 779 1378 891">WPXT Prepare and /or review reimbursement Form 399</td></tr> <tr> <td data-bbox="702 936 817 972"><b>Amount:</b></td><td data-bbox="1145 936 1248 972">\$376.00</td></tr> </table>	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-2	<b>Amount:</b>	\$47.00	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-3	<b>Amount:</b>	\$188.00	<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399	<b>Amount:</b>	\$376.00
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-2												
<b>Amount:</b>	\$47.00												
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399-3												
<b>Amount:</b>	\$188.00												
<b>Component Description:</b>	WPXT Prepare and /or review reimbursement Form 399												
<b>Amount:</b>	\$376.00												
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>												
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="702 1261 1018 1296"><b>Component Description:</b></td><td data-bbox="1145 1261 1327 1328">WPXT antenna development 1</td></tr> <tr> <td data-bbox="702 1339 817 1375"><b>Amount:</b></td><td data-bbox="1145 1339 1248 1375">\$812.50</td></tr> <tr> <td data-bbox="702 1478 1018 1514"><b>Component Description:</b></td><td data-bbox="1145 1478 1337 1590">Invoice for engineering and filing CP &amp; 399</td></tr> <tr> <td data-bbox="702 1601 817 1637"><b>Amount:</b></td><td data-bbox="1145 1601 1267 1637">\$9,904.70</td></tr> <tr> <td data-bbox="702 1740 1018 1776"><b>Component Description:</b></td><td data-bbox="1145 1740 1378 1888">Invoice for prepratory work - split with WPME 50 /50</td></tr> <tr> <td data-bbox="702 1899 817 1935"><b>Amount:</b></td><td data-bbox="1145 1899 1248 1935">\$500.00</td></tr> </table>	<b>Component Description:</b>	WPXT antenna development 1	<b>Amount:</b>	\$812.50	<b>Component Description:</b>	Invoice for engineering and filing CP & 399	<b>Amount:</b>	\$9,904.70	<b>Component Description:</b>	Invoice for prepratory work - split with WPME 50 /50	<b>Amount:</b>	\$500.00
<b>Component Description:</b>	WPXT antenna development 1												
<b>Amount:</b>	\$812.50												
<b>Component Description:</b>	Invoice for engineering and filing CP & 399												
<b>Amount:</b>	\$9,904.70												
<b>Component Description:</b>	Invoice for prepratory work - split with WPME 50 /50												
<b>Amount:</b>	\$500.00												

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>	WPXT RF consulting for license to cover application
	<b>Amount:</b>	\$800.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	WPXT Prepare and File FCC Form 2100, Construction Permit Application
	<b>Amount:</b>	\$470.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>	WPXT Prepare and file FCC Form 2100 (main) License to Cover Application
	<b>Amount:</b>	\$810.50
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Non-Catalog legal expenses	<b>Component Description:</b>	WPXT non-catalog legal 2
	<b>Amount:</b>	\$2,303.00
	<b>Component Description:</b>	WPXT non-catalog legal 3
	<b>Amount:</b>	\$376.00
	<b>Component Description:</b>	WPXT non-catalog legal 1
	<b>Amount:</b>	\$4,125.02
	<b>Component Description:</b>	WPXT non-catalog legal 4
	<b>Amount:</b>	\$1,233.50
Tower Consulting	<b>Component Description:</b>	WPXT tower consulting 2
	<b>Amount:</b>	\$300.00
	<b>Component Description:</b>	WPXT tower consulting 1
	<b>Amount:</b>	\$200.00
Transmitter Site Survey	<b>Component Description:</b>	WPXT GA transmitter site survey
	<b>Amount:</b>	\$20,600.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$36,185.92</b>	<b>\$27,703.92</b>		<b>\$24,370.92</b>	
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
Non-zoning permits	<i>\$10,225.00</i>	\$10,225.00	Tower construction drawings, building permit and associated services	\$10,225.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,000.00</i>	\$3,000.00	To dispose of electronic waste (old xmtr's) and associated gear, plus old line, antenna, etc.	\$0.00	N/A
Equipment Storage	<i>\$1,170.00</i>	\$1,170.00	antenna storage	\$1,170.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,265.00	N/A	\$3,265.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$333.00	N/A	\$0.00	N/A

Develop and air announcement of upcoming channel change	<b>\$0.00</b>	\$0.00	production and air time	\$0.00	N/A
MVPD Notification of Channel Change	<b>\$2,485.00</b>	\$2,485.00	N/A	\$2,485.00	N/A
in-house labor	<b>\$7,225.92</b>	\$7,225.92	in-house labor directly related to station's repack	\$7,225.92	N/A
<b>Sub-total</b>	\$36,185.92	\$27,703.92	N/A	\$24,370.92	N/A
<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33	N/A	\$919,615.52	N/A

## Components

Actual Information	
Description	File Name
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Non-zoning permits	<p><b>Component Description:</b> WPXT tower drawings and building permit for tower mods</p> <p><b>Amount:</b> \$10,225.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Equipment Storage	<b>Component Description:</b> WPXT antenna storage <b>Amount:</b> \$1,170.00
DTV Medical Facility Notification	<b>Component Description:</b> WPXT medical notifications <b>Amount:</b> \$3,265.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	<b>Component Description:</b> WPXT MVPD notifications <b>Amount:</b> \$2,485.00
in-house labor	<b>Component Description:</b> WPXT in-house labor 2 <b>Amount:</b> \$1,516.32  <b>Component Description:</b> WPXT in-house accounting labor 1 <b>Amount:</b> \$5,709.60

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,524,055.54	\$949,475.33
			\$919,615.52

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>John Drain</b>  <i>Hearst  Television  SVP Chief  Financial  Officer</i></p> <p>02/25/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television  Manager of Spectrum Repack</i></p> <p>02/25/2021</p>

## Attachments