



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **17625** | Service: **DTV** | Call **KFXB-TV** | Channel: **14 (UHF)** |
ID: | Sign: |
File **0000027784**
Number: |
FRN: **0013774344** | Date **04/26**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CHRISTIAN TELEVISION NETWORK OF IOWA, INC. Doing Business As: Christian Television Network of Iowa, Inc	Chris Mavros 744 Main St Dubuque, IA 52001 United States	+1 (563) 690- 1704	clmavros@yahoo. com	Not-for- Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Joseph C. Chautin III <i>Hardy, Carey, Chautin & Balkin, LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		KFXB will install temp low power antenna & line. Then, existing xmtr will feed temp LP antenna thru mask filter. Removal of old antenna. Then, installation of new xmtr, mask filter and antenna to begin.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Visionary
	Year	2004
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	29 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	PRLX U16 D14
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	27.5 kW
	Justification for New Transmitter	Manufacturer (Axcera) no longer in business. Existing transmitter not supported.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	additional breakers in panel, EMT or flexible metal conduit, misc wiring
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
transmission line	transmitter building interior transmission line components for transmitter interconnects
Factory Training	Factory training of the new transmitter for the station engineers
Motorized Switch	4 way motorized switch this is for transferring the output of the transmitter into the station load.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW16H3- HTC4-43S
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	580.0 kW
	Manufacturer	

Model	TFU 12GTH-R C250
Year	2017
Justification for New Antenna	Existing antenna cannot be re- channeled.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
temporary antenna	A temporary low power antenna & line will be needed during the re-channeling process to keep KFXB on the air.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	750 feet per run
	Justification for New Transmission Line	to feed interim antenna which will keep KFXB on the air during modification of facility

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Name	Description
misc hardware	connectors, hanging brackets, etc.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1055265
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 31' 09.0" N-
	Longitude (NAD83)	090° 37' 11.0" W-
	Overall Structure Height	836.93 feet
	Support Structure Height	789.03 feet
	Ground Elevation Above Mean Sea Level (AMSL)	859.90 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Second Generation Realty of Iowa
	Date Constructed	01/01/1976

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	KFXB-TV does not have sufficient resource capacity and expertise in-house to handle all of the reimbursement filings by the construction deadline for Phase 1 of Nov 30, 2018. KFXB-TV will hire an outside firm to ensure a timely transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Attorney - Other Services	Attorney - Other Matters

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter PRLX U16 D14	\$1,168,063.13	\$1,098,485.42		\$1,097,404.88	
Motorized Switch	<i>\$5,100.93</i>	\$5,100.93	Please see attached cover letter for Hitachi Proposal P#3221 - This estimated cost includes taxes on this item.	\$5,074.33	Please see attached cover letter detailing how taxes have been broken out for each individual item.
Factory Training	<i>\$4,747.50</i>	\$4,747.50	Please see attached cover letter for Hitachi Proposal P#3221 - This estimated cost includes taxes on this item.	\$4,722.75	Please see attached cover letter detailing how taxes have been broken out for each individual item.

Channel 14 Mask Filter	\$189,500.00	\$189,900.00	Please see attached cover letter for Hitachi Proposal P#3221 - This estimated cost includes taxes on this item.	\$188,910.00	Please see attached cover letter detailing how taxes have been broken out for each individual item.
transmission line	\$8,937.82	\$8,937.82	Justifying Quote - KFXB 102918 Change Order-159- CO-2	\$8,937.82	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$5,000.00	N/A
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	\$7,516.88	\$7,516.88	Please see attached cover letter for Hitachi Proposal P#3221 - This estimated cost includes taxes on this item.	\$7,477.69	Please see attached cover letter detailing how taxes have been broken out for each individual item.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$877,282.29	Please see attached cover letter for Hitachi Proposal P#3221 - This estimated cost includes taxes on this item.	\$877,282.29	Please see attached cover letter detailing how taxes have been broken out for each individual item.

Sub-total	\$1,168,063.13	\$1,098,485.42	N/A	\$1,097,404.88	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information		File Name	
Description			
Motorized Switch	Component Description:	Primary Transmitter	
	Amount:	Motorized Switch	
		\$483.50	
	Component Description:	Motorized Switch	
	Amount:	(40% Due Prior to Shipment)	
		\$2,040.37	
Factory Training	Component Description:	Motorized Switch	
	Amount:	(50% Down Payment)	
		\$2,550.46	
	Component Description:	Factory Training	
	Amount:	(40% Due Prior to Shipment)	
		\$1,899.00	
Factory Training	Component Description:	Primary Transmitter	
	Amount:	Factory Training	
		\$450.00	
	Component Description:	Factory Training	
	Amount:	(50% Down Payment)	
		\$2,373.75	

Channel 14 Mask Filter	<table> <tr> <td data-bbox="719 174 1023 208">Component Description:</td><td data-bbox="1161 174 1366 322">Primary Transmitter Channel 14 Mask Filter</td></tr> <tr> <td data-bbox="719 338 826 365">Amount:</td><td data-bbox="1161 338 1294 365">\$18,000.00</td></tr> <tr> <td data-bbox="719 477 1023 510">Component Description:</td><td data-bbox="1161 477 1366 584">Mask Filter System (40% Due Prior to Shipment)</td></tr> <tr> <td data-bbox="719 600 826 627">Amount:</td><td data-bbox="1161 600 1294 627">\$75,960.00</td></tr> <tr> <td data-bbox="719 739 1023 772">Component Description:</td><td data-bbox="1161 739 1347 846">Mask Filter System (50% Down Payment)</td></tr> <tr> <td data-bbox="719 862 826 889">Amount:</td><td data-bbox="1161 862 1294 889">\$94,950.00</td></tr> </table>	Component Description:	Primary Transmitter Channel 14 Mask Filter	Amount:	\$18,000.00	Component Description:	Mask Filter System (40% Due Prior to Shipment)	Amount:	\$75,960.00	Component Description:	Mask Filter System (50% Down Payment)	Amount:	\$94,950.00
Component Description:	Primary Transmitter Channel 14 Mask Filter												
Amount:	\$18,000.00												
Component Description:	Mask Filter System (40% Due Prior to Shipment)												
Amount:	\$75,960.00												
Component Description:	Mask Filter System (50% Down Payment)												
Amount:	\$94,950.00												
transmission line	<table> <tr> <td data-bbox="719 1025 1023 1059">Component Description:</td><td data-bbox="1161 1025 1366 1373">RLA650-450 REDUCER Reducer, 50 ohm, 6-1/8-inch to 4-1/16-inch, includes 4-1/16-inch inner connector and flange hardware kit.</td></tr> <tr> <td data-bbox="719 1388 826 1415">Amount:</td><td data-bbox="1161 1388 1278 1415">\$8,937.82</td></tr> </table>	Component Description:	RLA650-450 REDUCER Reducer, 50 ohm, 6-1/8-inch to 4-1/16-inch, includes 4-1/16-inch inner connector and flange hardware kit.	Amount:	\$8,937.82								
Component Description:	RLA650-450 REDUCER Reducer, 50 ohm, 6-1/8-inch to 4-1/16-inch, includes 4-1/16-inch inner connector and flange hardware kit.												
Amount:	\$8,937.82												
RF Consulting Engineer	<table> <tr> <td data-bbox="719 1556 1023 1590">Component Description:</td><td data-bbox="1161 1556 1366 1749">RF Consulting Engineering to determine correct mask filter to avoid interference.</td></tr> <tr> <td data-bbox="719 1765 826 1792">Amount:</td><td data-bbox="1161 1765 1278 1792">\$5,000.00</td></tr> </table>	Component Description:	RF Consulting Engineering to determine correct mask filter to avoid interference.	Amount:	\$5,000.00								
Component Description:	RF Consulting Engineering to determine correct mask filter to avoid interference.												
Amount:	\$5,000.00												

Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring		
	Component Description:	Surge Suppressor (50% Down Payment)
	Amount:	\$3,758.44
	Component Description:	Primary Transmitter Other Electrical Services
	Amount:	\$712.50
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW		
	Component Description:	Surge Suppressor (40% Due Prior to Shipment)
	Amount:	\$3,006.75
	Component Description:	Transmitter
	Amount:	\$350,480.71
	Component Description:	transmitter system
	Amount:	\$438,100.88
	Component Description:	SYSTEM, KFXB PRLX U16 D14
	Amount:	\$88,700.70

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU 12GTH-R C250	\$262,488.00	\$250,158.00		\$211,574.62	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	\$196,416.62	N/A
temporary antenna	<i>\$8,758.00</i>	\$8,758.00	to minimize "off air" time while main antenna and transmitter are replaced. Invoice DTVPros 226	\$8,758.00	N/A
Sub-total	\$262,488.00	\$250,158.00	N/A	\$211,574.62	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<div> Component Description: Primary Antenna - Sweep Test </div> <div> Amount: \$2,240.00 </div>
	<div> Component Description: Primary Antenna - Sweep Test </div> <div> Amount: \$3,586.30 </div>
	<div> Component Description: KFXB-210- Primary Antenna - Sweep Test </div> <div> Amount: \$573.70 </div>
	<div> Component Description: Primary Antenna - UHF High Power Top Mount </div> <div> Amount: \$100,805.70 </div>
	<div> Component Description: Primary Antenna - UHF High Power Top Mount </div> <div> Amount: \$63,781.34 </div>
	<div> Component Description: UHF - HIGH POWER TOP MOUNT (200-1000 KW) </div> <div> Amount: \$31,829.58 </div>
temporary antenna	<div> Component Description: UHF- Low Power side Mount Interim </div> <div> Amount: \$8,758.00 </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$34,504.32	\$33,004.32		\$28,989.67	
misc hardware	\$9,754.32	\$9,754.32	connectors, hanging brackets, etc. needed for installation of temporary transmission line which will feed the temporary antenna. Invoice DTVPros 226	\$9,754.32	N/A
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$24,750.00	\$23,250.00	N/A	\$19,235.35	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$34,504.32	\$33,004.32	N/A	\$28,989.67	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

misc hardware	<div> <div>Component Description:</div> <div>KFXB-380-Interim Transmission Line - Misc. Hardware</div> </div> <div> <div>Amount:</div> <div>\$9,754.32</div> </div>
Flexible Air Transmission Line - dielectric, 1 5/8"	<div> <div>Component Description:</div> <div>KFXB-380-Interim Transmission Line - 1 5/8"</div> </div> <div> <div>Amount:</div> <div>\$12,952.34</div> </div> <div> <div>Component Description:</div> <div>KFXB-380-Interim Transmission Line - 1 5/8"</div> </div> <div> <div>Amount:</div> <div>\$6,283.01</div> </div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$644,100.00	\$625,778.33		\$225,778.33	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$217,278.33	Please see Estimated Cost Justification KFXB-410- Existing Primary Tower - Tall Tower - Tower Equipment and Rigging v0	\$217,278.33	Proposal #04051806T from Coast to Coast Tower Service, Inc.
Structural engineering tower load study for well documented tower	\$12,600.00	\$8,500.00	N/A	\$8,500.00	N/A
Sub-total	\$644,100.00	\$625,778.33	N/A	\$225,778.33	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information	
Description	File Name
Major tower reinforcement /modifications	Information not provided.

Tall Tower (greater than 500')	Component Description: Amount:	Tower Service- IA \$3,715.00
	Component Description: Amount:	Repack top mount TV antenna system replacement services \$72,800.00
	Component Description: Amount:	Tower Service \$41,648.83
	Component Description: Amount:	Removal of antenna system as quoted. \$4,114.50
	Component Description: Amount:	Tower Service \$95,000.00
Structural engineering tower load study for well documented tower	Component Description: Amount:	Engineering Services for KFXB-TV per contract CS188-011 \$4,250.00
	Component Description: Amount:	Tower structural review \$4,250.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$231,173.00	\$228,828.00		\$95,688.03	
Project management of the transition	\$94,010.00	\$99,675.00	Price quote; Justifying Quote - KXFB Strategic support quote	\$84,393.20	N/A
Attorney - Other Services	<i>\$1,213.00</i>	\$1,213.00	Please see Estimated Cost Justification KFXB-590-Attorney - Other matters v0	\$823.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$81,900.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,050.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,050.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,240.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,140.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$750.00	N/A	\$362.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$956.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$470.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,000.00	Justifying Invoice - KFXB-TV du Treil 242894	\$1,000.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,750.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,385.83	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,560.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$548.00	N/A
Sub-total	\$231,173.00	\$228,828.00	N/A	\$95,688.03	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	

Component Description:	Project Management
Amount:	\$93.75

Component Description:	Project Management
Amount:	\$2,553.00

Component Description:	Project management
Amount:	\$2,237.10

Component Description:	Project Management
Amount:	\$3,648.80

Component Description:	Project Management
Amount:	\$7,242.05

Component Description:	Project Management
Amount:	\$155.00

Component Description:	Project Management
Amount:	\$116.25

Component Description:	Project Management
Amount:	\$5,048.35

Component Description:	Project management
Amount:	\$226.25

Component Description:	Project Management
Amount:	\$2,001.75

Component Description:	Project Management
Amount:	\$4,151.10

Component Description:	Project Management
Amount:	\$229.00

Component Description:	Project Management
Amount:	\$2,052.20

Component Description:	Project management
Amount:	\$815.30

Component Description:	Project Management
Amount:	\$3,133.65

Component Description:	Project Management
Amount:	\$1,675.80

Component Description:	Project Management
Amount:	\$1,835.35

Component Description:	KFXB MVPD Notification
Amount:	\$1,500.00

Component Description:	Project Management
Amount:	\$1,906.65

Component Description:	Project Management
Amount:	\$2,125.70

Component Description:	Project Management
Amount:	\$1,693.10

Component Description:	Project Management
Amount:	\$3,801.65

Component Description:	Project Management
Amount:	\$1,835.15

Component Description:	KFXB-510-Project Management
Amount:	\$1,050.00

Component Description:	Project Management
Amount:	\$1,840.50

Component Description:	Project Management
Amount:	\$2,209.35

Component Description:	Project Management
Amount:	\$6,436.45

Component Description:	Project Management
Amount:	\$3,419.05

Component Description:	Project Management
Amount:	\$1,811.40

Component Description:	Project Management
Amount:	\$1,023.10

Component Description:	Project Management
Amount:	\$3,379.10

Component Description:	Project Management
Amount:	\$2,209.65

Component Description:	Project Management
Amount:	\$1,458.20

Component Description:	Invoice moved to correct category
Amount:	N/A

Component Description:	Project Management
Amount:	\$1,910.65

Component Description:	Project Management
Amount:	\$3,787.15

	Component Description:	Project Management
	Amount:	\$1,923.45
	Component Description:	Project Management
	Amount:	\$3,358.20
Attorney - Other Services	Component Description:	Legal services
	Amount:	\$81.00
	Component Description:	Review, modify and finalize Form 2100 CP application for KFXB
	Amount:	\$78.00
	Component Description:	Legal services
	Amount:	\$156.00
	Component Description:	Legal services
	Amount:	\$81.00
	Component Description:	Legal services
	Amount:	\$216.00
	Component Description:	KFXB-590-Attorney - Other matters
	Amount:	\$81.00
	Component Description:	Legal services
	Amount:	\$130.00

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p>Component Description: KFXB-550-Attorney - Prepare and File Special Temporary Authorization</p> <p>Amount: \$362.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p>Component Description: KFXB-550-Attorney - Prepare and File License to Cover Application (Main)</p> <p>Amount: \$956.00</p>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 174 1015 210">Component Description:</td><td data-bbox="1147 174 1378 367">KFXB-550-Attorney - Prepare and File Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="702 376 815 412">Amount:</td><td data-bbox="1147 376 1244 412">\$390.00</td></tr> <tr> <td data-bbox="702 515 1015 551">Component Description:</td><td data-bbox="1147 515 1358 622">Load and prepare initial draft Form 2100</td></tr> <tr> <td data-bbox="702 631 815 667">Amount:</td><td data-bbox="1147 631 1230 667">\$80.00</td></tr> </table>	Component Description:	KFXB-550-Attorney - Prepare and File Construction Permit Application (Main)	Amount:	\$390.00	Component Description:	Load and prepare initial draft Form 2100	Amount:	\$80.00
Component Description:	KFXB-550-Attorney - Prepare and File Construction Permit Application (Main)								
Amount:	\$390.00								
Component Description:	Load and prepare initial draft Form 2100								
Amount:	\$80.00								
<p>Prepare request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="702 804 1015 840">Component Description:</td><td data-bbox="1147 804 1372 1077">Prepare the technical portion of an STA for an interim antenna for KFXB on pre-transition channel 43.</td></tr> <tr> <td data-bbox="702 1086 815 1122">Amount:</td><td data-bbox="1147 1086 1267 1122">\$1,000.00</td></tr> </table>	Component Description:	Prepare the technical portion of an STA for an interim antenna for KFXB on pre-transition channel 43.	Amount:	\$1,000.00				
Component Description:	Prepare the technical portion of an STA for an interim antenna for KFXB on pre-transition channel 43.								
Amount:	\$1,000.00								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 1449 1015 1485">Component Description:</td><td data-bbox="1147 1449 1374 1641">Preparation of the engineering portion of the FCC form 2100 to change the antenna.</td></tr> <tr> <td data-bbox="702 1650 815 1686">Amount:</td><td data-bbox="1147 1650 1244 1686">\$500.00</td></tr> <tr> <td data-bbox="702 1789 1015 1825">Component Description:</td><td data-bbox="1147 1789 1294 1861">Professional Services</td></tr> <tr> <td data-bbox="702 1870 815 1906">Amount:</td><td data-bbox="1147 1870 1267 1906">\$2,250.00</td></tr> </table>	Component Description:	Preparation of the engineering portion of the FCC form 2100 to change the antenna.	Amount:	\$500.00	Component Description:	Professional Services	Amount:	\$2,250.00
Component Description:	Preparation of the engineering portion of the FCC form 2100 to change the antenna.								
Amount:	\$500.00								
Component Description:	Professional Services								
Amount:	\$2,250.00								

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td>Component Description:</td><td>Repack travel expenses</td></tr> <tr> <td>Amount:</td><td>\$1,948.33</td></tr> <tr> <td>Component Description:</td><td>Professional Services</td></tr> <tr> <td>Amount:</td><td>\$750.00</td></tr> <tr> <td>Component Description:</td><td>Professional Services</td></tr> <tr> <td>Amount:</td><td>\$1,375.00</td></tr> <tr> <td>Component Description:</td><td>Professional Services</td></tr> <tr> <td>Amount:</td><td>\$312.50</td></tr> </table>	Component Description:	Repack travel expenses	Amount:	\$1,948.33	Component Description:	Professional Services	Amount:	\$750.00	Component Description:	Professional Services	Amount:	\$1,375.00	Component Description:	Professional Services	Amount:	\$312.50
Component Description:	Repack travel expenses																
Amount:	\$1,948.33																
Component Description:	Professional Services																
Amount:	\$750.00																
Component Description:	Professional Services																
Amount:	\$1,375.00																
Component Description:	Professional Services																
Amount:	\$312.50																
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.																
Prepare and or review reimbursement form	<table> <tr> <td>Component Description:</td><td>Draft Form 399 on LMS.</td></tr> <tr> <td>Amount:</td><td>\$80.00</td></tr> <tr> <td>Component Description:</td><td>KFXB-590-Prepare and Review reimbursement form</td></tr> <tr> <td>Amount:</td><td>\$468.00</td></tr> </table>	Component Description:	Draft Form 399 on LMS.	Amount:	\$80.00	Component Description:	KFXB-590-Prepare and Review reimbursement form	Amount:	\$468.00								
Component Description:	Draft Form 399 on LMS.																
Amount:	\$80.00																
Component Description:	KFXB-590-Prepare and Review reimbursement form																
Amount:	\$468.00																

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$56,809.59	\$55,919.59		\$10,879.59	
MVPD Notification of Channel Change	<i>\$4,729.59</i>	\$4,729.59	see Estimated Cost Justification KFXB-610-MVPD Notification v0	\$2,100.00	x
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	production time	N/A	N/A
Equipment Storage	<i>\$3,600.00</i>	\$3,600.00	DTV Pros Invoice 159-3	\$3,600.00	N/A
Equipment Delivery and Handling Charges	<i>\$30,000.00</i>	\$30,000.00	N/A	\$2,550.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$6,000.00</i>	\$6,000.00	disposal of old transmitter equipment	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,629.59	N/A
Sub-total	\$56,809.59	\$55,919.59	N/A	\$10,879.59	N/A
Total for all systems	\$2,397,138.04	\$2,292,173.66	N/A	\$1,670,315.12	N/A

Components

Actual Information Description	File Name
MVPD Notification of Channel Change	<p>Component Description: Emails from/to C. Mavros re KFXB transition, local notices, MVPD notices.</p> <p>Amount: \$600.00</p> <p>Component Description: KFXB Medical Notification</p> <p>Amount: \$1,500.00</p> <p>Component Description: Invoice moved to the correct category</p> <p>Amount: N/A</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	<p>Component Description: KFXB-610-Equipment Storage</p> <p>Amount: \$3,600.00</p>

Equipment Delivery and Handling Charges	Component Description:		LABOR 10-16-2018 THROUGH 11-02-2018
	Amount:		\$1,080.00
	Component Description:		EQUIPMENT RELOCATION KFXB REPACK 10-29-2018 THROUGH 11-16-2018
	Amount:		\$1,230.00
	Component Description:		LABOR 9-17-2018 THROUGH 9-18-2018
	Amount:		\$240.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.		
FCC Filing Fees - Special Temporary Authorization request	Information not provided.		
FCC Filing Fees - Form 2100 license to cover application	Information not provided.		
DTV Medical Facility Notification	Component Description:		Medical Notification
	Amount:		\$2,629.59

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,397,138.04	\$2,292,173.66	\$1,670,315.12

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>CHRIS L MAVROS <i>D.E., Christian Television Network</i></p> <p>04/26/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>CHRIS L MAVROS <i>D.E., Christian Television Network</i></p> <p>04/26/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**CHRIS L
MAVROS**
*D.E.,
Christian
Television
Network*

04/26/2021

Attachments