



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53065** | Service: **DTV** | Call **WPXT** | Channel: **34 (UHF)** |  
ID: | Sign:  
File **0000028283**  
Number:  
FRN: **0002538445** | Date **05/12**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>Hearst Properties Inc.</b>	PO Box 1800 Raleigh, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation
Doing Business As: Hearst Properties Inc.				

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>Yes</p>
<p>Briefly describe transition plan</p>	<p>WPXT will build its post-repack facility at the WMTW transmitter site in Baldwin, Maine. It will share WMTW's transmitter room and tower. A new antenna will be installed for WPXT utilizing an existing transmission line. See attached WPXT Transition Plan.</p>

<b>Transmitters</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>
	<p><b>Transmitter Related Expenses</b></p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Primary  
Transmitter**

**Add Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond
	Year	2006
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7.25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	Existing Transmitter cannot be retuned. Selected model closest to power needs. Post-repack facility will be built at another site.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter electrical design and installation
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Change Orders</b>	changes to original transmitter ordered needed for installation
<b>Electrical Accessories</b>	Manufacturer required surge protection device
<b>Transmitter shipping</b>	transmitter shipping to site
<b>Sales Tax</b>	transmitter sales tax - Maine
<b>Transmitter de-install</b>	removal of old transmitter

<b>RF Accessories</b>	miscellaneous required RF components
<b>Remote Control</b>	items needed to integrate transmitter into existing remote control system

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	137.4 kW



---

Manufacturer	
Model	TLP-16B-R
Year	2006

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	500.0 kW
Manufacturer		

Model	TFU-16DSB /VP-F OS
Year	2019
Justification for New Antenna	current antenna channel specific and cannot be retuned or otherwise used on post-repack channel

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Shipping</b>	antenna shipping
<b>RF adapters</b>	additional required antenna components
<b>Sales Tax</b>	antenna sales tax

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

**Primary Transmission Line**  
**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1500 feet per run

**Primary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Line sweep</b>	sweep existing unused line at new location to be utilized for post-repack channel
<b>Adapters for line sweep</b>	adapters needed to sweep existing transmission line

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1045602
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 50' 44.0" N-
	Longitude (NAD83)	070° 45' 41.0" W-
	Overall Structure Height	1666.65 feet
	Support Structure Height	1555.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	882.54 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Hearst Properties Inc.
Date Constructed	02/01/2003

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
48408	WIPL	DTV
65675	WFNK	FM
73288	WMTW	DTV

**Other Types of Users**

Users
Land-Mobile

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed



**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Old antenna removal	remove old antenna and transmission line

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	supervise and manage project
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
<b>Tower Consulting</b>	Consulting for tower analysis, modifications and permits.

---

**Transmitter Site Survey**

Transmitter planning survey and transmitter building drawings

---

**Other Expenses**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
in-house labor	in-house labor directly related to station's repack

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-12</b>	<b>\$627,758.85</b>	<b>\$411,947.84</b>		<b>\$411,947.84</b>	
Remote Control	<i>\$2,785.00</i>	\$2,785.00	per Burk invoice	\$2,785.00	N/A
RF Accessories	<i>\$28,102.19</i>	\$28,102.19	additional RF components required for transmitter installation	\$28,102.19	N/A
Transmitter de-install	<i>\$150.00</i>	\$150.00	per invoice	\$150.00	N/A
Sales Tax	<i>\$17,780.93</i>	\$17,780.93	sales tax per GatesAir invoice	\$17,780.93	N/A
Transmitter shipping	<i>\$7,992.45</i>	\$7,992.45	per GatesAir invoice	\$7,992.45	N/A
Electrical Accessories	<i>\$1,618.74</i>	\$1,618.74	transmitter manufacturer required surge protection per quote	\$1,618.74	N/A
Change Orders	<i>\$24,129.54</i>	\$24,129.54	changes needed for transmitter installation	\$24,129.54	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$4,570.06	cost per GatesAir quote	\$4,570.06	N/A

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$299,668.93	Transmitter cost based on FCC transmitter definition, transmitter, mask filter, installation and proof.	\$299,668.93	N/A
Other Electrical Service: transmitter electrical design and installation	<b>\$25,150.00</b>	\$25,150.00	per BH Milliken invoices and quote	\$25,150.00	N/A
<b>Sub-total</b>	\$627,758.85	\$411,947.84	N/A	\$411,947.84	N/A
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	N/A	\$924,918.89	N/A

## Components

Actual Information	
Description	File Name
Remote Control	<p><b>Component Description:</b> WPXT transmitter remote control</p> <p><b>Amount:</b> \$2,785.00</p>



RF Accessories	<p><b>Component Description:</b> WPXT RF accessories payment 1 <b>Amount:</b> \$9,367.40</p> <p><b>Component Description:</b> WPXT RF accessories payment 2 <b>Amount:</b> \$9,367.40</p> <p><b>Component Description:</b> WPXT RF accessories payment 3 <b>Amount:</b> \$9,367.39</p>
Transmitter de-install	<p><b>Component Description:</b> WPXT transmitter electrical de-install <b>Amount:</b> \$150.00</p>
Sales Tax	<p><b>Component Description:</b> WPXT transmitter sales tax <b>Amount:</b> \$17,567.18</p> <p><b>Component Description:</b> WPXT additional transmitter sales tax <b>Amount:</b> \$213.75</p>
Transmitter shipping	<p><b>Component Description:</b> WPXT transmitter shipping <b>Amount:</b> \$7,992.45</p>

<p>Electrical Accessories</p>	<p><b>Component Description:</b> WPXT surge suppressor 3  <b>Amount:</b> \$539.58</p> <p><b>Component Description:</b> WPXT RF accessories payment 2  <b>Amount:</b> \$539.58</p> <p><b>Component Description:</b> WPXT RF accessories payment 1  <b>Amount:</b> \$539.58</p>
<p>Change Orders</p>	<p><b>Component Description:</b> WPXT change orders payment 2  <b>Amount:</b> \$13,095.56</p> <p><b>Component Description:</b> WPXT change orders combined total  <b>Amount:</b> (\$425.03)</p> <p><b>Component Description:</b> WPXT change orders 1/3 payment  <b>Amount:</b> \$11,459.01</p>

Transformer 3 phase/480v -  
150 KVA

**Component Description:** WPXT  
transformer  
payment 2  
**Amount:** \$1,523.35

**Component Description:** WPXT  
transformer  
payment 1  
**Amount:** \$1,523.35

**Component Description:** WPXT  
transformer  
payment 3  
**Amount:** \$1,523.36

UHF - Liquid Cooled Solid  
State Transmitter 8.2 - 13 kW

**Component Description:** WPXT transmitter  
payment 1  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
installation  
**Amount:** \$34,642.70

**Component Description:** WPXT transmitter  
installation cooling  
lines  
**Amount:** \$4,468.47

**Component Description:** WPXT transmitter  
payment 2  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$98,400.15

**Component Description:** WPXT transmitter  
payment 3  
(transmitter, mask  
filter, installation  
and proof)  
**Amount:** \$63,757.46

---

Other Electrical Service:  
transmitter electrical design  
and installation

**Component Description:** WPXT transmitter  
electrical design  
**Amount:** \$900.00

**Component Description:** WPXT transmitter  
electrical  
installation 2  
**Amount:** \$7,830.00

**Component Description:** WPXT transmitter  
electrical  
installation 1  
**Amount:** \$16,420.00

---

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TFU-16DSB /VP-F OS</b>	<b>\$73,722.22</b>	<b>\$55,278.22</b>		<b>\$55,278.22</b>	
Sales Tax	<i>\$0.00</i>	\$0.00	estimated antenna sales tax based on Maine general sales tax rate of 5.5%	\$0.00	N/A
RF adapters	<i>\$2,205.00</i>	\$2,205.00	reducer and transformer per Dielectric quote	\$2,205.00	N/A
Shipping	<i>\$891.00</i>	\$891.00	antenna shipping	\$891.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$8,606.00	N/A	\$8,606.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$6,700.00	Flex line used in place of elbow complex for faster and easier installation	\$6,700.00	N/A

Sweep test of existing antenna	\$6,730.00	\$5,700.00	N/A	\$5,700.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<b>\$31,176.22</b>	\$31,176.22	N/A	\$31,176.22	N/A
<b>Sub-total</b>	\$73,722.22	\$55,278.22	N/A	\$55,278.22	N/A
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	N/A	\$924,918.89	N/A

## Components

Actual Information	
Description	File Name
Sales Tax	Information not provided.
RF adapters	<p><b>Component Description:</b> WPXT RF components less upgrade</p> <p><b>Amount:</b> \$2,205.00</p>
Shipping	<p><b>Component Description:</b> WPXT antenna shipping</p> <p><b>Amount:</b> \$891.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	<p><b>Component Description:</b> WPXT main antenna side mount brackets less upgrade</p> <p><b>Amount:</b> \$8,606.00</p>

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	<b>Component Description:</b>	WPXT elbow complex less upgrade
	<b>Amount:</b>	\$6,700.00
Sweep test of existing antenna	<b>Component Description:</b>	WPXT existing TL sweep
	<b>Amount:</b>	\$5,700.00
UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b>	WPXT antenna line hangers 2
	<b>Amount:</b>	\$83.11
	<b>Component Description:</b>	WPXT main antenna less upgrades
	<b>Amount:</b>	\$21,942.00
	<b>Component Description:</b>	WPXT antenna line reducer
	<b>Amount:</b>	\$868.00
	<b>Component Description:</b>	WPXT antenna line hangers 1
	<b>Amount:</b>	\$83.11
	<b>Component Description:</b>	WPXT additional line for antenna
	<b>Amount:</b>	\$8,200.00



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$10,743.22</b>	<b>\$10,743.22</b>		<b>\$10,743.22</b>	
Line sweep	<i>\$6,400.00</i>	\$6,400.00	standard Dielectric line sweep charge. Sweep to confirm unused T/L is in good working condition for repack use.	\$6,400.00	N/A
Adapters for line sweep	<i>\$4,343.22</i>	\$4,343.22	see invoices	\$4,343.22	N/A
<b>Sub-total</b>	\$10,743.22	\$10,743.22	N/A	\$10,743.22	N/A
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	N/A	\$924,918.89	N/A

**Components**

Actual Information	
Description	File Name
Line sweep	<p><b>Component Description:</b> WPXT antenna &amp; line sweep</p> <p><b>Amount:</b> \$6,400.00</p>

---

Adapters for line sweep

**Component Description:** WPXT test  
transitions shipping  
**Amount:** \$105.42

**Component Description:** WPXT  
transmission line  
test transitions  
**Amount:** \$4,237.80

---

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$674,200.00</b>	<b>\$374,229.10</b>		<b>\$374,229.10</b>	
Tall Tower (greater than 500')	\$210,500.00	\$225,047.50	total of current tower services invoices	\$225,047.50	N/A
Major tower reinforcement /modifications	\$421,000.00	\$121,231.60	tower modifications	\$121,231.60	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$11,550.00	N/A	\$11,550.00	N/A
Old antenna removal	<i>\$16,400.00</i>	\$16,400.00	old antenna and transmission line removal	\$16,400.00	N/A
<b>Sub-total</b>	<b>\$674,200.00</b>	<b>\$374,229.10</b>	N/A	<b>\$374,229.10</b>	N/A
<b>Total for all systems</b>	<b>\$1,502,176.10</b>	<b>\$924,918.89</b>	N/A	<b>\$924,918.89</b>	N/A

**Components**

Actual Information Description	File Name
--------------------------------	-----------

Tall Tower (greater than 500')

**Component Description:** WPXT tower work progress payment  
**Amount:** \$70,000.00

**Component Description:** WPXT tower work final contract payment  
**Amount:** \$58,609.00

**Component Description:** WPXT tower work down payment  
**Amount:** \$69,251.00

**Component Description:** WPXT tower work change order 1  
**Amount:** \$11,162.50

**Component Description:** WPXT tower work change order 4  
**Amount:** \$2,550.00

**Component Description:** WPXT tower work change order 2 rev  
**Amount:** \$13,475.00

Major tower reinforcement /modifications	<p><b>Component Description:</b> WPXT mobilization to complete tower modficiations</p> <p><b>Amount:</b> \$24,017.60</p>
	<p><b>Component Description:</b> WPXT tower mod steel down payment</p> <p><b>Amount:</b> \$48,607.00</p>
	<p><b>Component Description:</b> WPXT tower mod steel payment 2</p> <p><b>Amount:</b> \$48,607.00</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p><b>Component Description:</b> WPXT tower study peer review</p> <p><b>Amount:</b> \$6,000.00</p>
	<p><b>Component Description:</b> WVTM antenna tower loading analysis TIA-222-G</p> <p><b>Amount:</b> \$4,050.00</p>
	<p><b>Component Description:</b> WXPT tower analysis Install before Modification</p> <p><b>Amount:</b> \$1,500.00</p>
Old antenna removal	<p><b>Component Description:</b> WPXT old antenna and line removal</p> <p><b>Amount:</b> \$16,400.00</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$78,490.02</b>	<b>\$43,938.72</b>		<b>\$43,938.72</b>	
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	GatesAir standard charge for site survey	\$20,600.00	N/A
Tower Consulting	<i>\$500.00</i>	\$500.00	estimated tower consulting needs	\$500.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$810.50	N/A	\$810.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$470.00	N/A	\$470.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$800.00	N/A	\$800.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$0.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$11,217.20	First two reimbursements were for former station owner. Subsequent reimbursement requests are from current owner. Ownership change resulted in totally revised repack plan.	\$11,217.20	Attached invoice includes multiple categories.
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$821.00	N/A	\$821.00	N/A
Project management of the transition	\$15,800.00	\$0.00	N/A	\$0.00	N/A

Non-Catalog legal expenses	<b>\$8,720.02</b>	\$8,720.02	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$8,720.02	N/A
<b>Sub-total</b>	\$78,490.02	\$43,938.72	N/A	\$43,938.72	N/A
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	N/A	\$924,918.89	N/A

### Components

Actual Information	
Description	File Name
Transmitter Site Survey	<p><b>Component Description:</b> WPXT GA transmitter site survey</p> <p><b>Amount:</b> \$20,600.00</p>
Tower Consulting	<p><b>Component Description:</b> WPXT tower consulting 1</p> <p><b>Amount:</b> \$200.00</p> <p><b>Component Description:</b> WPXT tower consulting 2</p> <p><b>Amount:</b> \$300.00</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.



<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p><b>Component Description:</b> WPXT Prepare and file FCC Form 2100 (main) License to Cover Application</p> <p><b>Amount:</b> \$810.50</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> WPXT Prepare and File FCC Form 2100, Construction Permit Application</p> <p><b>Amount:</b> \$470.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p><b>Component Description:</b> WPXT RF consulting for license to cover application</p> <p><b>Amount:</b> \$800.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>

<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b> WPXT antenna development 1</p> <p><b>Amount:</b> \$812.50</p> <p><b>Component Description:</b> Invoice for engineering and filing CP &amp; 399</p> <p><b>Amount:</b> \$9,904.70</p> <p><b>Component Description:</b> Invoice for prepratory work - split with WPME 50 /50</p> <p><b>Amount:</b> \$500.00</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>

Prepare and or review reimbursement form	<p><b>Component Description:</b> WPXT Prepare and /or review reimbursement Form 399-4</p> <p><b>Amount:</b> \$210.00</p>
	<p><b>Component Description:</b> WPXT Prepare and /or review reimbursement Form 399-3</p> <p><b>Amount:</b> \$188.00</p>
	<p><b>Component Description:</b> WPXT Prepare and /or review reimbursement Form 399</p> <p><b>Amount:</b> \$376.00</p>
	<p><b>Component Description:</b> WPXT Prepare and /or review reimbursement Form 399-2</p> <p><b>Amount:</b> \$47.00</p>
Project management of the transition	<p><b>Component Description:</b> Transmitter site visit and evaluation of infrastructure and facilities.</p> <p><b>Amount:</b> \$1,200.00</p>

---

Non-Catalog legal expenses

**Component Description:** WPXT non-catalog  
legal 4  
**Amount:** \$1,233.50

**Component Description:** WPXT non-catalog  
legal 1  
**Amount:** \$4,125.02

**Component Description:** WPXT non-catalog  
legal 5  
**Amount:** \$682.50

**Component Description:** WPXT non-catalog  
legal 3  
**Amount:** \$376.00

**Component Description:** WPXT non-catalog  
legal 2  
**Amount:** \$2,303.00

---

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$37,261.79</b>	<b>\$28,781.79</b>		<b>\$28,781.79</b>	
in-house labor	<i>\$11,301.79</i>	\$11,301.79	in-house labor directly related to station's repack	\$11,301.79	N/A
MVPD Notification of Channel Change	<i>\$2,485.00</i>	\$2,485.00	N/A	\$2,485.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	production and air time	\$0.00	N/A
Equipment Storage	<i>\$1,170.00</i>	\$1,170.00	antenna storage	\$1,170.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$0.00</i>	\$0.00	To dispose of electronic waste (old xmtr's) and associated gear, plus old line, antenna, etc.	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A

DTV Medical Facility Notification	\$11,550.00	\$3,265.00	N/A	\$3,265.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
Non-zoning permits	<b><i>\$10,225.00</i></b>	\$10,225.00	Tower construction drawings, building permit and associated services	\$10,225.00	N/A
<b>Sub-total</b>	\$37,261.79	\$28,781.79	N/A	\$28,781.79	N/A
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	N/A	\$924,918.89	N/A

## Components

Actual Information	
Description	File Name
in-house labor	<p><b>Component Description:</b> WPXT in-house labor 4</p> <p><b>Amount:</b> \$1,150.84</p> <p><b>Component Description:</b> WPXT in-house accounting labor 1</p> <p><b>Amount:</b> \$5,709.60</p> <p><b>Component Description:</b> WPXT in-house labor 2</p> <p><b>Amount:</b> \$1,516.32</p> <p><b>Component Description:</b> WPXT in-house labor 3</p> <p><b>Amount:</b> \$2,925.03</p>

MVPD Notification of Channel Change	<p><b>Component Description:</b> WPXT MVPD notifications</p> <p><b>Amount:</b> \$2,485.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	<p><b>Component Description:</b> WPXT antenna storage</p> <p><b>Amount:</b> \$1,170.00</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	<p><b>Component Description:</b> WPXT license to cover application fee</p> <p><b>Amount:</b> \$335.00</p>
DTV Medical Facility Notification	<p><b>Component Description:</b> WPXT medical notifications</p> <p><b>Amount:</b> \$3,265.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Non-zoning permits	<p><b>Component Description:</b> WPXT tower drawings and building permit for tower mods</p> <p><b>Amount:</b> \$10,225.00</p>

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$1,502,176.10	\$924,918.89	\$924,918.89

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John Drain**  
*Hearst  
Television  
SVP Chief  
Financial  
Officer*

05/12/2021

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Douglas Durkee**  
*Hearst Television  
Manager of  
Spectrum  
Repack*

05/12/2021

Certification	Section	Question	Response
	<b>Submission of Final Allocation or Accounting Information Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Douglas Durkee**  
*Hearst Television  
Manager of Spectrum Repack*

05/12/2021



## Attachments