



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **68058** | Service: **DTV** | Call **WHSB-TV** | Channel: **22 (UHF)** |
ID:
File **0000028012**
Number:
FRN: **0004346060** | Date **05/27**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRINITY BROADCASTING OF TEXAS, INC. Doing Business As: TRINITY BROADCASTING NETWORKS	13600 Heritage Parkway Suite 200 Fort Worth, TX 76177 United States	+1 (855) 826- 2255	CMMAY@MAYLAWOFFICES. COM	Not-for- Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Reduce TPO to 50% and remove 1/2 of the xmitter system. Install new SS xmitter system. Add AUX antenna & line to the tower & feed it with a reduced signal from the current xmitter. Remove & replace antenna. Test.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX 2
	Year	2004
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV PRLX U24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	40 kW
	Justification for New Transmitter	See Attachment

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	500.0 feet
	Other Electrical Service	Yes
	Description	Labor, Disconnects, breakers...

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	1000.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
install	xmitter installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels	14
	Design power capacity in use	80.0 %
	Lower Limit	470.00 MHz
	Upper Limit	800.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

	Manufacturer	
	Model	TUD-05-14 /70U-2-B
	Year	2000

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
48813	WUVG-DT
64033	WPCH-TV
72120	WGCL-TV

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	aAMERICAN tOWER
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	12
	Lower Limit	470.00 MHz
	Upper Limit	800.00 MHz
	Design power capacity in use	80.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

	Model	PEPL48D-C170-2-6
	Year	2017
	Justification for New Antenna	aAMERICAN tOWER

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	1
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
22

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Connection to Combiner	to connect the xmitter output to the combiner input.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2000 feet per run

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

Facility ID	Call Sign
64033	WPCH-TV
48813	WUVG-DT

6900

WUPA

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2000 feet per run
	Justification for New Transmission Line	American tower

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
combiner install	installation

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1223132
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 48' 26.4" N-
	Longitude (NAD83)	084° 20' 21.5" W-
	Overall Structure Height	1182.07 feet
	Support Structure Height	1056.09 feet
	Ground Elevation Above Mean Sea Level (AMSL)	867.12 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	03/27/2002

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
72120	WGCL-TV	DTV
48813	WUVG-DT	DTV
22819	WATL	DTV
6900	WUPA	DTV
64033	WPCH-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
drawing	permit
structural	load study
ground	package

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	95
	Explanation	American Tower
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
site	meeting
RF System	testing

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
ATC Tower rental	One time tower rental during repack
Compound fencing	fence
Nitrogen gen	Nitrogen generator
FM moving	FM move / rigging

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV PRLX U24	\$1,686,500.00	\$1,633,250.00		\$1,158,676.85	
Other Electrical Service: Labor, Disconnects, breakers...	<i>\$69,000.00</i>	\$69,000.00	updated quote	\$65,925.08	N/A
install	<i>\$35,000.00</i>	\$35,000.00	installation quote	\$35,000.00	N/A
Other -- Building Addition Size: 1000.0	<i>\$36,000.00</i>	\$36,000.00	American Tower	\$22,500.00	N/A
10 Ton system	\$60,500.00	\$87,000.00	ATC	\$43,125.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$6,250.00	N/A	\$4,687.50	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$987,439.27	N/A
Sub-total	\$1,686,500.00	\$1,633,250.00	N/A	\$1,158,676.85	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information		
Description	File Name	
Other Electrical Service: Labor, Disconnects, breakers...	Component Description:	xmitter electrical
	Amount:	\$58,240.00
	Component Description:	sub panel cap 2a
	Amount:	\$1,875.00
	Component Description:	final 2
	Amount:	\$2,500.00
install	Component Description:	surge for new suite
	Amount:	\$2,372.58
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$937.50
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$937.50
	Component Description:	xmitter installation
	Amount:	\$35,000.00

Other -- Building Addition Size: 1000.0	<table> <tr> <td data-bbox="722 174 1029 248"> Component Description: Amount: </td><td data-bbox="1161 174 1310 248"> bldg cap 2 a \$15,000.00 </td></tr> <tr> <td data-bbox="722 353 1029 472"> Component Description: Amount: </td><td data-bbox="1161 353 1374 472"> 25% deposit, see attached Cap Con \$7,500.00 </td></tr> <tr> <td data-bbox="722 577 1029 696"> Component Description: Amount: </td><td data-bbox="1161 577 1374 696"> 25% deposit, see attached Cap Con \$7,500.00 </td></tr> </table>	Component Description: Amount:	bldg cap 2 a \$15,000.00	Component Description: Amount:	25% deposit, see attached Cap Con \$7,500.00	Component Description: Amount:	25% deposit, see attached Cap Con \$7,500.00
Component Description: Amount:	bldg cap 2 a \$15,000.00						
Component Description: Amount:	25% deposit, see attached Cap Con \$7,500.00						
Component Description: Amount:	25% deposit, see attached Cap Con \$7,500.00						
10 Ton system	<table> <tr> <td data-bbox="722 819 1029 896"> Component Description: Amount: </td><td data-bbox="1161 819 1294 896"> ac cap 2a \$28,750.00 </td></tr> <tr> <td data-bbox="722 1001 1029 1120"> Component Description: Amount: </td><td data-bbox="1161 1001 1374 1120"> 25% deposit, see attached Cap Con \$14,375.00 </td></tr> <tr> <td data-bbox="722 1225 1029 1344"> Component Description: Amount: </td><td data-bbox="1161 1225 1374 1344"> 25% deposit, see attached Cap Con \$14,375.00 </td></tr> </table>	Component Description: Amount:	ac cap 2a \$28,750.00	Component Description: Amount:	25% deposit, see attached Cap Con \$14,375.00	Component Description: Amount:	25% deposit, see attached Cap Con \$14,375.00
Component Description: Amount:	ac cap 2a \$28,750.00						
Component Description: Amount:	25% deposit, see attached Cap Con \$14,375.00						
Component Description: Amount:	25% deposit, see attached Cap Con \$14,375.00						
2" Rigid Conduit and Wiring (Cost per foot)	<table> <tr> <td data-bbox="722 1464 1029 1541"> Component Description: Amount: </td><td data-bbox="1161 1464 1337 1541"> conduit cap 2a \$3,125.00 </td></tr> <tr> <td data-bbox="722 1646 1029 1765"> Component Description: Amount: </td><td data-bbox="1161 1646 1374 1765"> 25% deposit, see attached Cap Con \$1,562.50 </td></tr> <tr> <td data-bbox="722 1870 1029 2020"> Component Description: Amount: </td><td data-bbox="1161 1870 1366 2020"> 25% deposit, see attached CAP CON \$1,562.50 </td></tr> </table>	Component Description: Amount:	conduit cap 2a \$3,125.00	Component Description: Amount:	25% deposit, see attached Cap Con \$1,562.50	Component Description: Amount:	25% deposit, see attached CAP CON \$1,562.50
Component Description: Amount:	conduit cap 2a \$3,125.00						
Component Description: Amount:	25% deposit, see attached Cap Con \$1,562.50						
Component Description: Amount:	25% deposit, see attached CAP CON \$1,562.50						

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW		
	Component Description:	30% 7 days prior
	Amount:	to shipping
		\$296,231.78
	Component Description:	5% proof
	Amount:	\$49,371.96
	Component Description:	30% 60 days
	Amount:	\$296,231.78
	Component Description:	35% deposit
	Amount:	\$345,603.75

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PEPL48D-C170-2-6	\$1,279,880.00	\$356,693.00		\$269,083.12	
Connection to Combiner	<i>\$80,000.00</i>	\$80,000.00	materials to connect the transmitter to the combiner.	\$65,071.02	N/A
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$11,100.00	N/A	\$10,895.60	N/A
Adding a module to existing combiner (without antenna)	\$84,200.00	\$66,500.00	N/A	\$45,967.90	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,000.00	N/A

UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$192,693.00	N/A	\$144,148.60	N/A
Sub-total	\$1,279,880.00	\$356,693.00	N/A	\$269,083.12	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information	
Description	File Name
Connection to Combiner	Component Description: Amount: combiner input \$1,452.25
	Component Description: Amount: combiner input \$6,492.41
	Component Description: Amount: combiner input \$45,256.08
	Component Description: Amount: misc \$4,694.25
	Component Description: Amount: field cut \$7,176.03

Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Component Description: elbow cap 2a Amount: \$2,700.00
	Component Description: final 2 Amount: \$6,845.60
	Component Description: 25% deposit, see attached Cap Con Amount: \$1,350.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$1,350.00
Adding a module to existing combiner (without antenna)	Component Description: combiner cap 2a Amount: \$26,250.00
	Component Description: final 2 Amount: \$6,592.90
	Component Description: 25% deposit, see attached Cap Con Amount: \$13,125.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$13,125.00

Sweep test of existing antenna	Component Description: sweep cap 2a Amount: \$1,250.00 Component Description: final 2 Amount: \$1,125.00 Component Description: 25% deposit, see attached Cap Con Amount: \$625.00 Component Description: 25% deposit, see attached Cap Con Amount: \$625.00
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	Component Description: antenna cap 2 Amount: \$61,346.25 Component Description: final Amount: \$52,129.22 Component Description: 25% deposit, see attached Cap Con Amount: \$30,673.13 Component Description: 25% deposit, see attached Cap Con Amount: \$30,673.13

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$811,500.00	\$211,116.00		\$185,734.60	
combiner install	<i>\$13,500.00</i>	\$13,500.00	ATC quote	\$11,600.00	N/A
Rigid Transmission Line - copper, 8 3 /16" broadband	\$798,000.00	\$197,616.00	N/A	\$174,134.60	N/A
Sub-total	\$811,500.00	\$211,116.00	N/A	\$185,734.60	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information	
Description	File Name

combiner install	<table> <tr> <td data-bbox="726 168 1037 212">Component Description:</td><td data-bbox="1165 168 1412 246">combiner install cap 2a</td></tr> <tr> <td data-bbox="726 246 1037 291">Amount:</td><td data-bbox="1165 246 1412 291">\$3,750.00</td></tr> <tr> <td data-bbox="726 392 1037 436">Component Description:</td><td data-bbox="1165 392 1412 436">final 2</td></tr> <tr> <td data-bbox="726 436 1037 481">Amount:</td><td data-bbox="1165 436 1412 481">\$5,975.00</td></tr> <tr> <td data-bbox="726 571 1037 616">Component Description:</td><td data-bbox="1165 571 1412 649">25% deposit, see attached Cap Con</td></tr> <tr> <td data-bbox="726 649 1037 694">Amount:</td><td data-bbox="1165 649 1412 694">\$1,875.00</td></tr> <tr> <td data-bbox="726 784 1037 828">Component Description:</td><td data-bbox="1165 784 1412 862">25% deposit, see attached Cap Con</td></tr> <tr> <td data-bbox="726 862 1037 907">Amount:</td><td data-bbox="1165 862 1412 907">\$1,875.00</td></tr> </table>	Component Description:	combiner install cap 2a	Amount:	\$3,750.00	Component Description:	final 2	Amount:	\$5,975.00	Component Description:	25% deposit, see attached Cap Con	Amount:	\$1,875.00	Component Description:	25% deposit, see attached Cap Con	Amount:	\$1,875.00				
Component Description:	combiner install cap 2a																				
Amount:	\$3,750.00																				
Component Description:	final 2																				
Amount:	\$5,975.00																				
Component Description:	25% deposit, see attached Cap Con																				
Amount:	\$1,875.00																				
Component Description:	25% deposit, see attached Cap Con																				
Amount:	\$1,875.00																				
Rigid Transmission Line - copper, 8 3/16" broadband	<table> <tr> <td data-bbox="726 1041 1037 1086">Component Description:</td><td data-bbox="1165 1041 1412 1086">field cuts</td></tr> <tr> <td data-bbox="726 1086 1037 1131">Amount:</td><td data-bbox="1165 1086 1412 1131">\$4,529.60</td></tr> <tr> <td data-bbox="726 1220 1037 1265">Component Description:</td><td data-bbox="1165 1220 1412 1265">line cap 2a</td></tr> <tr> <td data-bbox="726 1265 1037 1310">Amount:</td><td data-bbox="1165 1265 1412 1310">\$53,808.25</td></tr> <tr> <td data-bbox="726 1400 1037 1444">Component Description:</td><td data-bbox="1165 1400 1412 1444">final 2</td></tr> <tr> <td data-bbox="726 1444 1037 1489">Amount:</td><td data-bbox="1165 1444 1412 1489">\$88,892.63</td></tr> <tr> <td data-bbox="726 1579 1037 1624">Component Description:</td><td data-bbox="1165 1579 1412 1657">25% deposit, see attached Cap Con</td></tr> <tr> <td data-bbox="726 1657 1037 1702">Amount:</td><td data-bbox="1165 1657 1412 1702">\$26,904.13</td></tr> <tr> <td data-bbox="726 1792 1037 1836">Component Description:</td><td data-bbox="1165 1792 1412 1870">25% deposit, see attached Cap Con</td></tr> <tr> <td data-bbox="726 1870 1037 1915">Amount:</td><td data-bbox="1165 1870 1412 1915">\$26,904.12</td></tr> </table>	Component Description:	field cuts	Amount:	\$4,529.60	Component Description:	line cap 2a	Amount:	\$53,808.25	Component Description:	final 2	Amount:	\$88,892.63	Component Description:	25% deposit, see attached Cap Con	Amount:	\$26,904.13	Component Description:	25% deposit, see attached Cap Con	Amount:	\$26,904.12
Component Description:	field cuts																				
Amount:	\$4,529.60																				
Component Description:	line cap 2a																				
Amount:	\$53,808.25																				
Component Description:	final 2																				
Amount:	\$88,892.63																				
Component Description:	25% deposit, see attached Cap Con																				
Amount:	\$26,904.13																				
Component Description:	25% deposit, see attached Cap Con																				
Amount:	\$26,904.12																				

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$620,700.00	\$314,360.00		\$275,610.50	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$165,000.00	N/A	\$146,374.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$125,000.00	N/A	\$109,046.50	N/A
drawing	<i>\$4,700.00</i>	\$4,700.00	Tower permit drawing package, American Tower	\$3,525.00	N/A
ground	<i>\$4,700.00</i>	\$4,700.00	American Tower	\$3,525.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,960.00	N/A	\$7,440.00	N/A
structural	<i>\$6,000.00</i>	\$6,000.00	American Tower	\$5,700.00	q

Sub-total	\$620,700.00	\$314,360.00	N/A	\$275,610.50	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information	
Description	File Name
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description: complex tower cap 2a
	Amount: \$52,500.00
	Component Description: final 2
	Amount: \$67,624.00
	Component Description: 25% deposit, see attached Cap Con
	Amount: \$26,250.00
	Component Description: 25% deposit, see attached Cap Con
	Amount: \$26,250.00

Minor tower reinforcement /modifications	Component Description:	tower mod cap 2a
	Amount:	\$17,500.00
	Component Description:	install coax
	Amount:	\$48,775.00
	Component Description:	final 2
drawing	Amount:	\$34,021.50
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$8,750.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$8,750.00
drawing	Component Description:	drawing cap 2a
	Amount:	\$2,350.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$1,175.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$1,175.00

ground	<table> <tr> <td data-bbox="724 174 1034 248">Component Description: Amount:</td><td data-bbox="1166 174 1339 248">ground cap 2a \$2,350.00</td></tr> <tr> <td data-bbox="724 353 1034 470">Component Description: Amount:</td><td data-bbox="1166 353 1382 470">25% deposit, see attached Cap Con \$1,175.00</td></tr> <tr> <td data-bbox="724 575 1034 692">Component Description: Amount:</td><td data-bbox="1166 575 1382 692">25% deposit, see attached Cap Con \$1,175.00</td></tr> </table>	Component Description: Amount:	ground cap 2a \$2,350.00	Component Description: Amount:	25% deposit, see attached Cap Con \$1,175.00	Component Description: Amount:	25% deposit, see attached Cap Con \$1,175.00		
Component Description: Amount:	ground cap 2a \$2,350.00								
Component Description: Amount:	25% deposit, see attached Cap Con \$1,175.00								
Component Description: Amount:	25% deposit, see attached Cap Con \$1,175.00								
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="724 824 1034 940">Component Description: Amount:</td><td data-bbox="1166 824 1350 940">Tower map cap 2a \$2,480.00</td></tr> <tr> <td data-bbox="724 1046 1034 1120">Component Description: Amount:</td><td data-bbox="1166 1046 1286 1120">final 2 \$3,720.00</td></tr> <tr> <td data-bbox="724 1225 1034 1341">Component Description: Amount:</td><td data-bbox="1166 1225 1382 1341">25% deposit, see attached Cap Con \$1,240.00</td></tr> <tr> <td data-bbox="724 1447 1034 1563">Component Description: Amount:</td><td data-bbox="1166 1447 1382 1563">25% deposit, see attached Cap Con \$1,240.00</td></tr> </table>	Component Description: Amount:	Tower map cap 2a \$2,480.00	Component Description: Amount:	final 2 \$3,720.00	Component Description: Amount:	25% deposit, see attached Cap Con \$1,240.00	Component Description: Amount:	25% deposit, see attached Cap Con \$1,240.00
Component Description: Amount:	Tower map cap 2a \$2,480.00								
Component Description: Amount:	final 2 \$3,720.00								
Component Description: Amount:	25% deposit, see attached Cap Con \$1,240.00								
Component Description: Amount:	25% deposit, see attached Cap Con \$1,240.00								

structural

Component Description: structural cap 2a
Amount: \$1,955.00

Component Description: final 2
Amount: \$2,767.50

Component Description: 25% deposit, see
attached Cap Con
Amount: \$977.50

Component Description: 25% deposit, see
attached Cap Con
Amount: \$977.50

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$78,865.00	\$69,180.00		\$27,105.00	
RF System	<i>\$6,000.00</i>	\$6,000.00	Quoted by ATC	\$5,000.00	N/A
site	<i>\$3,000.00</i>	\$3,000.00	American Tower	\$3,000.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,200.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	\$750.00	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,750.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,300.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$15,010.00	\$9,480.00	N/A	\$7,805.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$78,865.00	\$69,180.00	N/A	\$27,105.00	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information		
Description	File Name	
RF System	Component Description:	test cap 2a
	Amount:	\$2,500.00
	Component Description:	final 2
	Amount:	\$1,250.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$1,250.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$1,250.00
site	Component Description:	site cap 2a
	Amount:	\$1,000.00
	Component Description:	final 2
	Amount:	\$1,500.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$500.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$500.00

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: license Amount: \$750.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table><tr><td>Component Description:</td><td>Engineering for 2100 CP</td></tr><tr><td>Amount:</td><td>\$1,750.00</td></tr></table>	Component Description:	Engineering for 2100 CP	Amount:	\$1,750.00
Component Description:	Engineering for 2100 CP				
Amount:	\$1,750.00				
Perform engineering study for new channel assignment and antenna development	<table><tr><td>Component Description:</td><td>Interference study for CP</td></tr><tr><td>Amount:</td><td>\$650.00</td></tr></table>	Component Description:	Interference study for CP	Amount:	\$650.00
	Component Description:	Interference study for CP			
	Amount:	\$650.00			
	<table><tr><td>Component Description:</td><td>antenna dev cap 2a</td></tr><tr><td>Amount:</td><td>\$2,500.00</td></tr></table>	Component Description:	antenna dev cap 2a	Amount:	\$2,500.00
	Component Description:	antenna dev cap 2a			
	Amount:	\$2,500.00			
	<table><tr><td>Component Description:</td><td>final 2</td></tr><tr><td>Amount:</td><td>\$1,250.00</td></tr></table>	Component Description:	final 2	Amount:	\$1,250.00
Component Description:	final 2				
Amount:	\$1,250.00				
<table><tr><td>Component Description:</td><td>25% deposit, see attached Cap Con</td></tr><tr><td>Amount:</td><td>\$1,250.00</td></tr></table>	Component Description:	25% deposit, see attached Cap Con	Amount:	\$1,250.00	
Component Description:	25% deposit, see attached Cap Con				
Amount:	\$1,250.00				
<table><tr><td>Component Description:</td><td>25% deposit, see attached Cap Con</td></tr><tr><td>Amount:</td><td>\$1,250.00</td></tr></table>	Component Description:	25% deposit, see attached Cap Con	Amount:	\$1,250.00	
Component Description:	25% deposit, see attached Cap Con				
Amount:	\$1,250.00				
<table><tr><td>Component Description:</td><td>Further interference study for CP</td></tr><tr><td>Amount:</td><td>\$650.00</td></tr></table>	Component Description:	Further interference study for CP	Amount:	\$650.00	
Component Description:	Further interference study for CP				
Amount:	\$650.00				

Address transition timing and coordination issues w/ other stations and wireless	Component Description: time cap 2a Amount: \$1,250.00
	Component Description: final 2 Amount: \$625.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$625.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$625.00
Project management of the transition	Component Description: management cap 2a Amount: \$4,740.00
	Component Description: final 2 Amount: \$695.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$2,370.00
	Component Description: 25% deposit, see attached Cap Con Amount: \$2,370.00
Prepare and or review reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$159,905.00	\$154,435.00		\$149,410.50	
FM moving	<i>\$43,000.00</i>	\$43,000.00	ATC Quote	\$42,004.00	N/A
Nitrogen gen	<i>\$7,000.00</i>	\$7,000.00	ATC Quote	\$6,693.50	N/A
Compound fencing	<i>\$500.00</i>	\$500.00	ATC Quote	\$495.75	N/A
ATC Tower rental	<i>\$57,600.00</i>	\$57,600.00	American Tower rental	\$57,600.00	N/A
Equipment Delivery and Handling Charges	<i>\$12,500.00</i>	\$12,500.00	American Tower	\$9,375.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$26,670.00</i>	\$26,670.00	It is required by ATC that the old suite be empty of all transmitter equipment.	\$26,670.00	N/A
Non-zoning permits	<i>\$750.00</i>	\$750.00	American Tower	\$666.65	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$222.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$6,193.00	N/A	\$5,905.60	N/A
Sub-total	\$159,905.00	\$154,435.00	N/A	\$149,410.50	N/A
Total for all systems	\$4,637,350.00	\$2,739,034.00	N/A	\$2,065,620.57	N/A

Components

Actual Information	
Description	File Name
FM moving	Component Description: final 2 Amount: \$42,004.00
Nitrogen gen	Component Description: final 2 Amount: \$6,693.50
Compound fencing	Component Description: final 2 Amount: \$495.75
ATC Tower rental	Component Description: rental cap 2a Amount: \$28,800.00 Component Description: final 2 Amount: \$14,400.00 Component Description: 25% deposit, see attached Cap Con Amount: \$14,400.00

Equipment Delivery and Handling Charges	Component Description:	delivery cap 2a
	Amount:	\$6,250.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$3,125.00
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$3,125.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	DTV xmitter removal
	Amount:	\$26,670.00
Non-zoning permits	Component Description:	permits cap 2a
	Amount:	\$375.00
	Component Description:	final 2
	Amount:	\$104.15
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$187.50
	Component Description:	25% deposit, see attached Cap Con
	Amount:	\$187.50
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

DTV Medical Facility Notification	Component Description: med Amount: \$5,905.60
--------------------------------------	--

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,637,350.00	\$2,739,034.00
			\$2,065,620.57

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Steve Hastings <i>Network RF Manager</i> 05/27/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Steve Hastings <i>Network RF Manager</i> 05/27/2021

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Steve Hastings
Network RF Manager

05/27/2021

Attachments